

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 170,171,172	1442-43	Press Mis.
Dated	11-6-	1872.

Not to be folded or roughly handled

No. 170. Read the following letter from the Consulting Engineer for Railways,
to the Officiating Secretary to Government, Public Works Department,
dated Madras, 29th May 1872, No. 265:—

I HAVE the honour to forward, for submission to the Government of India,
the Report of Progress made in the construction of the Great Southern of India
Railway for the quarter ended 31st March 1872.

2. As the extension works were not commenced during that quarter, there
is no separate report as called for by the
* G. O., No. 1,773, dated 5th July 1871. Government of India in their letter* of
23rd June 1871.

. *A.—General Progress Report for*

(Signed) J. SMITH,
Chief Auditor.

Public Works Department, 11th June 1872.

the quarter ending 31st March 1872.

(Signed) S. M. JOHNSON,
Assistant Examiner.

(Signed) W. S. BETTS,
Agent.

Proceedings of the Madras Government, Public Works Department,
11th June 1872.

B.—Progress Report of Large Bridges.

Nil.

C.—Progress Report of Stations.

Names of Stations.	A. Platform.	B. Passengers' Buildings.	C. Goods Shed.	D. Watering arrangements.	E. Staff Quarters.	F. Engine Sheds.	G. Small Items.	Remarks.
District 7, Section 1—	...	...	...	...	100	...	...	
Per-centage done ...	...	...	...	...	20th March 1872.	...	...	
Date of completion...	...	...	...	...	...	...	...	
District 7, Section 2—	...	...	...	...	100	...	...	
Per-centage done ...	...	...	...	...	20th March 1872.	...	...	
Date of completion...	...	...	...	...	...	...	...	

Proceedings of the Madras Government, Public Works Department,
11th June 1872.

Open Line Progress Report for the quarter ending March 1872.

Reference to heads of Estimates.	Details.	TOTAL ESTIMATE.		ACTUAL INDIAN CASH EXPENDITURE.
		Indian Expenditure.	Value of English Stores.	
		RS.	RS.	During quarter.
				RS. A. P.
I.	Preliminary Expenses ...	...	...	
II.	Land ...	...	...	
III.	Construction of Line—			
	Earth-work ...	...	...	
	Small bridges ...	...	...	
	Large do. ...	...	...	
	Fencing ...	...	...	
	Other Items ...	...	...	
IV.	Ballast and Permanent-way—			
	Ballast ...	...	...	
	Permanent-way ...	...	...	
V.	Stations and Buildings—			
	Platform ...	...	...	
	Passengers' buildings ...	...	...	
	Goods sheds ...	...	...	
	Watering arrangements ...	...	...	
	Staff quarters ...	...	...	
	Engine sheds and shops ...	...	...	
	Other items ...	...	...	
VI.	Telegraph ...	...	...	
VII.	Plant ...	...	...	
VIII.	Rolling Stock ...	...	...	
IX.	Maintenance ...	...	...	
X.	Establishment ...	...	...	4,006 9 10
XI.	Contingencies ...	...	...	
	Total...	...	...	4,006 9 10

NEGAPATAM, 23rd May 1872. (Signed) J. SMITH, Chief Auditor. (Signed) W. S. BETTS, Agent and Traffic Manager.
(Signed) S. M. JOHNSON, Assistant Examiner.

General Progress Report of work in Erecting and Building Locomotive and Rolling Stock for quarter ending 31st March 1872.

	Number sanctioned.	Number erected up to 31st Dec. 1871.	NUMBER ERECTED DURING CURRENT YEAR.		Building or under erection at end of quarter.	Arrived at Shops during quarter.	Arrived at Port during quarter.	Balance to arrive in Port.
			During quarter.	To end of quarter.				
Locomotive engines and tenders ...	21	20	1	1	...	...	...	...
Composite carriages... ..	7	7	...	...	...	...	...	...
Second class do. ...	2	2	...	...	...	...	...	...
Third do. do. ...	34	34	...	...	...	...	...	...
Passenger's brake vans ...	8	7	1	1	...	...	...	...
Horse boxes ...	3	...	...	...	...	...	...	...
Carriage trucks ...	1	1	...	...	...	...	...	...
Goods brake vans ...	4	4	...	...	...	...	...	...
Covered goods waggons ...	166	149	...	...	17	...	...	...
Ballast waggons ...	50	50	...	...	...	...	...	...
Open goods do. ...	50	50	...	...	...	...	...	...
Timber trucks ...	4	4	...	...	...	...	...	...
Gun-powder vans ...	1	...	...	...	1	...	...	...
Salt trucks ...	25	25	...	...	...	...	...	...
High sided open trucks ...	50	50	...	...	...	...	...	...
Sets of iron work (carriages) ...	...	...	Iron works drawn from General Stores in complete sets.			None.	...	...
Do. (waggons) ...	...	...						

NEGAPATAM, 22nd April 1872. (Signed) W. S. BETTS, Agent. (Signed) E. G. SHEWARD, Locomotive and Carriage Superintendent.

*Proceedings of the Madras Government, Public Works Department,
11th June 1872.*

No. 171. ORDER THEREON, 11th June 1872, No. 1,442.

• RAILWAY, No. 20.

ORDERED that this Report be forwarded
to the Government of India.

(True Extract.)

(Signed) R. F. OAKES, Captain, R.E.,

Acting Joint Secretary to Government.

No. 172. (DOCKET No. 1,443, dated 11th June 1872.)

COPY of the above forwarded to the Government of India.

(True Extract.)

Captain, R.E.,

Acting Joint Secretary to Government.

Great Southern of India Railway

Southern Extension

Progress Report of Large Bridges

Names of Bridges	Foundations	Abutments and piers up to Spring- ing or girder level	Arching or section of beirders	Other Items	Remarks
		<p>Nil</p>			

Great Southern of India Railway Southern Progress Report

Extension of Stations

get

Names of Stations	a Platform	b Passenger Building	c Goods Sheds
District of Section 1 { Percentage done Date of completion			
District of Section 2 { Percentage done Date of completion			

d Watering charge -ments	e Staff Quarters	f Engine Sheds	g Small Items	Remarks
	100			
	20/3/72			
	100			
	20/3/72			

100
20/3/72
100
20/3/72

201

P. R. 2635/72.
St. Louis, Mo. 11/1/72

11/1/72

Great Southern India Railway

Hono: Commr's Office
100

General Progress Report of work in Erecting and Building Locomotives & Rolling Stock for quarter ending 31 March 1872

	Number Sanctioned	of 2 wheels up to 3rd Sept 1871	of 2 wheels during quarter	of 4 wheels during quarter	Building or under erection at end of quarter	arrived at shops during quarter	arrived at port during quarter	Balance to arrive in port	Remarks
Locomotive Engines & Tenders—	21	20	1	1	"				
Composite Carriages—	7	7	"	"	"				
2 nd Class —	2	2	"	"	"				
3 rd —	34	34	"	"	"				
Passenger Brake Vans—	8	7	1	1	"				
Motor Boats—	3		"	"	"				
Carriage Trucks—	1	1	"	"	"				
Goods Brake Vans—	4	4	"	"	"				
Covered goods waggon—	166	149	"	"	17				
Ballast Waggon—	50	50	"	"	"				
Open goods —	50	51	"	"	"				
Timber Trucks—	4	4	"	"	1				
Gunpowder Vans—	1	"	"	"	"				
Salt Trucks—	25	25	"	"	"				
High Sided Open Trucks—	50	50	"	"	"				
Sets of Iron work / Carriages / — / waggon /	Iron work drawn from General Stores in complete sets								

Loco Commr's Report of progress
Singapore April 22 1872

William Blith

Sd/- Edward Sheward
Loco Commr's Report

agent

Railway Depart

Cons: Engr's Office

No 265.

Sir,

Leut. Colonel J. H. Shaw Stewart
Consulting Engineer for Railway
Roads.

Sir,

Colonel G. W. Walker M.C.
Offg. Secretary to Government
Public Works Depart.
Fort Saint George.

Sir,

I have the honour to
forward for submission to the
Government of India, the Report
of progress made in the con-
struction of the Great Southern
of India Railway for the quarter
ended 31 March 1892.

2

As the extension work
were not commenced during that quarter, there
is no separate Report as called
for.

P. N. 2645/71
Engr's Office

for by the Government of India
in their letter of 22nd June 1851. 9th July 1851.

Madam I have the honor to be
29th July 1851
Dy. Secy. Govt. of India
Bombay

at many places for Railways
as it is intended to be
the first step towards
the improvement of the
country and the
benefit of the people
of India.

Very respectfully,
Your obedient servant,
J. B. P. 1851

Pro 5 July 1/1 No 48-49

P. W. 1872 Law
From No 2675.
The Com: Eng
for Rep.

To The Secy to Govt
P. W. Dept
Fort Paul Sept
Dated 29th May 1872
Recd 30th

No 265

Enc 3.

Forwarding
the report of progress
for the G. & L. Ry.
for the quarter ending
31st March 1872.

No 1442-1443-11th Dec 72
With an order

Forward the
Progress report of the
E. & S. Railway
for the quarter ended
31st March 72.

to the Govt of India
to the Secy to Govt
P. W. Dept
Fort Paul Sept
Dated 29th May 1872
Recd 30th

Recd 12/6/72 via 35/11/72

11/11/72

1872
C/o 2675 3d
Govt. of 1872: Madras.

12
PUBLIC WORKS. ✓

To The Consulting Engineer
for Railways.

1872
G. O. 11 June 1872 1442-
1443.

Nos. 140-141
Report, submitted
by the Engineer, of the G.S.
of S. Ry for the quarter
ended 31 March 72
ordered to be forwarded
to the Govt. of India.