

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No. 1676

Press
Mis.

Dated 12th Jan 1872

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
12th July 1872.*

No. 214. Read the following letter from the Superintending Engineer, 8th Division, to the Secretary to Government, Public Works Department, dated Madura, 17th June 1872, No. 1,171 :—

I HAVE the honour to report that, as directed in G. O., No. 213, dated 23rd January 1872, I have advanced to the Collector of Tinnevely a sum of Rupees 600 from the allotment for the Tinnevely District for 1871-72 under "Minor New Works, Agricultural," towards the cost of connecting the two tanks of Keelanuthum in the Tinnevely District.

2. The Executive Engineer, Southern Range, reports that the abovementioned work has been completed according to the sanctioned estimate of Rupees

- 3,000, with trifling exceptions noted in the margin, and he further adds that the cost of finishing these petty items will not be more than 30 or 40 Rupees, which the villagers have promised to complete at once, and that payment will be made to them after these defects have been rectified.
- I.—First sluice front wall to be raised 1 foot.
 - II.—In 8th Tak the inner slope is less than 2 to 1 for some distance.
 - III.—Rear slope near old sluice not properly finished off.
 - IV.—In 10th Tak inner slope less than 2 to 1 for a short distance.
 - V.—Bank has not been properly tamped.

3. Under these circumstances I solicit the favour of an early allotment of Rupees 1,500 from the Reserve at the disposal of Government under "Minor New Works, Agricultural," vide G. O., No. 269, dated 29th January 1872, paragraph 8, to enable me to settle the demand made by the ryots of Keelanuthum.

4. The sum of Rupees 600, already paid to the Collector as an advance towards the service in question, will be recovered and credited to Government in the usual course.

No. 215. ORDER THEREON, 12th July 1872, No. 1,676.

IRRIGATION, No. 10.

THE Government sanction the payment of the Rupees 900 still due to the ryots of Keelanuthum from the allot-

ment to the Tinnevely District for Minor New Works.

2. The Collector will report at the end of this year what amount of additional revenue has actually been obtained owing to the enlargement of the Keelanuthum tank; from his letter No. 501, dated 20th November 1871, it would appear that only Rupees 70 had been realized out of an anticipated increase of Rupees 280. In future works will not be undertaken till the plans and estimates have been sanctioned and funds have been provided.

(True Extract.)

Captain, R.E.,

Acting Joint Secretary to Government.

To the Superintending Engineer, 8th Division.
,, Acting Chief Engineer for Irrigation.
,, Revenue Department.

Exd. S. T. Austin.

No 1171

Superint^g Engineer's Office S.D. 2

Madras 17 June 1872

From

Lieutenant Colonel R. A. Roberts
Superintending Engineer
S.D. Division

To, Colonel C. W. Walker
Secretary to Government. S.D. W.
Madras.

Sir, I have the honor to report
that as directed in G.O. No. 213
dated 23rd January 1872, I have
advanced to the Collector of Tinnevely
a sum of Rupees 600 from the
allotment for the Tinnevely District
for 1871-72, under "Minor New Works
Agricultural" towards the cost of
connecting the two tanks of Keela
nuthur in the Tinnevely District.

P. W. Department
 Proceedings of the Madras Govt
 Read the following

From the Imp. Engineers
 8th Division { No. 1171 d/17 June 72

The Government
 sanction the payment
 of the Rs 900 still due
 to the Ryots of Kilnat
 tam from the allotment
 to the Tinnevely District
 for minor new works.

2. The collector
 will report at the
 end of this year what
 amount of additional
 Revenue has actually
 been obtained owing
 to the enlargement

Recd 23 January 1872
 579-580

P. W. 1872
 from the Imp. Engineers
 8th Division

To the Secretary
 8th Division

Recd 17 June 1872

At 1872-12-12
 in Report that he has
 advanced Rs 600 to the
 Collector of Tinnevely
 to meet expenses of
 banks, and others in al-

to amount of Rs 1500 from
 the Revenue at the request
 of first to settle the demands
 made by the ryots of the
 -canal. -canal.

of the Kilanattam tank;
from his letter No. 501 dated
20 November 1871 it would
appear that only Rs 40
had been realized out
of an anticipated increase
of Rs 280, in future works
will not be undertaken
till the Plans and
Estimates have been
sanctioned and funds
have been provided.

A.G.

G.M.

The Superintending Engineer
"Belur" for design
Revenue Dept
Dec 18/71

4-4

It is too late
now to visit.
- hold payment.
The P.O. 23rd 7th
No. 213 under the
imperial - I should
pay the balance
of 900 - making
1500 in all - de.
the the Col. to
be sent at the end
of this year when
sum is really a.
cannot be. it is
the order in No 3
G.O. 4th No. 71. L.A. 17A

The attention of the
Superintending Engineer
will be called to para
4 of G.O. No. 2797 dated
4 November 1871.
The Government
on receiving an assu
rance from the Col.
lector that a second
crop has been raised
under the Kilanattam
tank and that the
additional Revenue
of Rs 280 has been
A.H.

realized will be pre-
pared to sanction
the payment of the
Rs 900 still due to the
Ryots to complete
the moiety of the cost
of enlarging and im-
proving the Tank.

[Signature]

[Signature]

1/12/30

Gobt. of 118721 Madras.

PUBLIC WORKS.

To The Superintendent Engrs
5th Division

Date

Recd.

Exd.

G. O 12th July 1872, No. 1676.

Nos. 211-215

Kilamattam Tank, Tanjore.

The payment of Rs. 900
due to ~~the~~ Ryots for work
carried out to the Kila-
mattam tank, sanctioned,
the Collector requested to
report at the end of the year
what amount of additional
Revenue has been obtained
owing to the enlargement of
the tank -