

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No.	1830	Press
34-35		Mis.
Dated	3. 8.	1872.

Not to be folded or roughly handled

11

*Proceedings of the Madras Government, Public Works Department,
3rd August 1872.*

No. 34. Read the following Endorsement of the Officiating Controller of Public Works Accounts, dated Fort St. George, 24th July 1872, No. 913 —

From the Acting Superintending Engineer, 1st Division, to the Officiating Controller of Public Works Accounts, dated Dowlaishweram, 11th July 1872, No. 1,392.

In returning herewith the completion report, which was forwarded with your

endorsement* on Captain Beatty's letter
No. 17, dated 19th ultimo, for my

* No. 33, dated 2nd July 1872.

opinion, I have the honour to state that the certificate given by Captain Beatty is the only one which can be given under the circumstances connected with the construction of the buildings. These works have been in hand for years, changes without number from the original design have been made, and there was a very general destruction of the office records by the cyclone of 1870.

2. The works have been well done, and inspected two or three times by me, and it is very fortunate the estimate has not been largely exceeded, which is entirely due to the care and attention of the Executive Officers, Captain Beatty and Lieutenant J. F. Dorward, R. E.

Copy of this letter, with that from the Executive Engineer, Vizagapatam, and completion report referred to, is submitted to Government for orders as to whether, under the explanation furnished, the document in question may be accepted in Form B. It is observed that according to paragraph 7 of G. O., No. 104, dated 16th March 1871, Form A should have been used in the present instance, the work "constructing new Zillah Jail at Vizagapatam, etc," being one costing more than Rupees 2,500.

(Signed) D. H. TRAIL, Captain, R. E.,
Officiating Controller of Public Works Accounts.

No. 35. ORDER THEREON, 3rd August 1872, No. 1,830

ACCOUNT, No. 2.

Looking to the length of time which has elapsed since the Jail Works at Vizagapatam were undertaken, His Excellency the Governor in Council authorizes the Controller of Public Works Accounts to accept the completion report in the form submitted by the Superintending Engineer of the 1st Division.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Controller of Public Works Accounts, with one Enclosure.
,, Superintending Engineer, 1st Division.

Ed. E. C. Shunker.

out

Executive Engineer's
Office Waltair ✓
19th June 1872.

From, The Executive Engineer
Vizagapatam.

To, The Controller of
Public Works Accounts
Madras.

Sir,

The new Jail having been
length been taken charge of by the
Jail Department, I have the honor
to forward you a Completion
Certificate, and to explain the
reason that is not prepared ac-
cording to the new forms -

2. The Jail was commenced
in September 1863. The new form
was ordered first in G.O. No. 2413
of 19th August 1865, and an
attempt was then made to carry
out

out the B. B. I form, on this work;
and it was continued until the
receipt of the orders contained
in G. O. N^o 718 of 9th March 1867,
when it was discontinued.

X and N^o 822 of
18th March 1867
and N^o 1147 of 15th
April, 1867.

3. The B. B. I. form was again
ordered in G. O. N^o 421 of 5th February 1870,
but in the case of the Jail it
was found impossible to re-open
it, as in the meantime all the
works had been re-modelled,
much had been pulled down,
and every building altered from
what was intended in the
original estimate.

4. There was also a very
great loss of records connected
with the Jail, when the Range
Office suffered severely in the
Cyclone of 4th November 1870;
vide G. O. N^o 2892 of 30th
November 1870.

5. I am therefore unable to
give a certificate in the revised
form directed in G. O. N^o 104 of 16th
March 1871 for this work.

I have, &c.

(Signed) J. Beatty, Captain R.E.
Executive Engineer
Vizagapatam.

(True copy.)

D. H. Feail Captain R.E.
Offg. Controller of P.W. Accounts.

N^o 1392. Superintending Engr's Office 1st Div.
Dowd's Bureau 11th July 1872

From,
The A. J. Superintending Engineer,
1st Division.

To, The C. J. Controller of
Public Works Accounts.

Sir,

In returning herewith, the
Completion Report, which was for-
warded with your endorsement on
Captain Beatty's letter N^o 17 dated
17th Ultimo, for my opinion, I have
the honor to state that the Cer-
tificate given by Captain Beatty
is the only one which can be given
under the circumstances connected
with the construction of the
Buildings. These works have
been in hand for years. Changes
without number from the original
design have been made, and
there was a very general destruction
of the Office records by the
Cyclone

N^o 33, dated 22nd July 1872

The enclosure in evidence
sent from the C. J.
Controller of P. W. Accounts
to the Secretary to Govern-
ment C. J. D. of Accounts
St. Louis, Mo., dated
24th July 1872 N^o 913

P. M. 3590/72.
The Secretary to the Govt.

byclone of 1870.-

2. The works have been well done, and inspected 2 or 3 times by me, and it is very fortunate, the Estimate has not been largely exceeded, which is entirely due to the care and attention of the Executive Officers, Captain Beatty and Lieutenant J. F. Donward R.E. -

I have, &c.

Signed J. W. Martin Asst. Engr

For J. Superintending Engineer. &c.

No 9/3

Copy of this letter, with that from the Executive Engineer Vizagapatam, and Completion Report referred to, is submitted to Government for orders as to whether under the explanation furnished

furnished, the document in question may be accepted in Form B. It is observed that according to para 7 of G.O. No 104, dated 16th March 1871, Form A should have been used in the present instance, the work "Constructing New Zillah Jail at Vizagapatam &c" being one costing more than Rupees 2500. -

Office of the Controller of
Public Works Accounts
Fort St. George, 24th July 1872

J. H. Hall Captain R.E.
Offy Controller of P.W. Accounts

To,
The Secretary to Government,
Public Works Department,
Fort St. George.
With 2 Enclosures.

A

No 1830 P.M.

Rev. of the madras govt.

Read the following:

From the Controller of P.W. Accts } No. 913 of 24 July/72

Looking to the length of time which has elapsed since the Jail works at Vizagapatnam were undertaken His Excellency the Governor in Council authorizes the Controller of Public Works Accounts to accept the completion Report in the Form submitted by

P.O. 1872 Madras. No 3590.

To, The Secy. (Controller of P.W. Accounts)

To, The Secretary to Government, Public Works Department, St. George

Dated 24th Decr 25th July 1872 No 913

Regarding the order of Government for the acceptance of a completion Certificate in Form A furnished by the Executive Engineer Vizagapatnam for commencing the Jail Jail at that station.

Dec 24/72

No 1830 P.M.

Direct

by the Superintending En-
gineer of the 1st Division.
L. M.

To
The Controller J. W. H.
" Sup^{er} Eng^r - 1st Div.
Dec. 9/8/72

Cho 3590

Govt. of 1872 Madras.

PUBLIC WORKS.

To the Honble Public
Works Committee

Dated

Recd.

Encl. 1

G. O. 3rd Aug^r 1830

No. 31,875

Completion Report - Res^{ts}
of Mr. authorized to accept
the Completion Report of the
Muzapetam Jail works in
the form submitted by the
Supt^r 1st Dec.