

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1959	Press Mis.
289-90		
Dated 17th August 1872		

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
17th August 1872.*

No. 289. Read the following letter from the Officiating Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Camp at Goovulchervoo, Royachoty Taluq, Cuddapah District, 4th August 1872, No. 989:—

WITH reference to Government Order No. 58, dated 4th July 1872, on the Objectionable Statement of Imperial Works for March last from the Controller of Public Works Accounts, I have the honour to submit, for the sanction of Government, the accompanying comparative statement for Rupees 620 for repairs executed to Gunganapully Mullapah Tank near Cuddapah in excess of the original estimate, which amounted to Rupees 3,690, as sanctioned in G. O. No. 740, dated 9th March 1870.

2. Mr. Assistant Engineer Hunter has entered full particulars as to the cause of excess expenditure over the original estimate in the remark column of the abovementioned comparative statement. I beg to state that the work was completed prior to the receipt of the comparative statement, which had to be returned for submission in proper form, etc.

3. The allotments and outlay on this work are as follow:—

	Grant	Expenditure
During 1870-71	3,000	3,000
Do 1871-72	690	
Supplemental grant, vide G. O. No. 546 of 29th February 1872	600	1,277
		<u>4,277</u>

No. 290. ORDER THEREON, 17th August 1872, No. 1,959.

IRRIGATION, No. 15.

WITH this letter the Superintending Engineer of the 3rd Division submits a comparative statement showing an excess of Rupees 620 over the amount (Rupees 3,690) sanctioned in G. O. No. 740, dated 9th March 1870, for the restoration of the Gunganapully Tank near Cuddapah.

2. The increase is stated to be due to the enlargement of the breach in the bund during the period between the preparation of the sanctioned estimate and the commencement of the work, and to the clearance of silt and plastering of the calingulah which were not provided for in the original estimate having to be carried out.

3. Under these explanations the Government sanction the additional amount, to cover which funds have been already allotted.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Officiating Superintending Engineer, 3rd Division.
" Acting Chief Engineer for Irrigation.
" Controller of Public Works Accounts.
Exd. S. T. Austin.

No. 989 Superintending Engineer's Office.
3rd Division.

Camp Goodwin, Rajahmundry Talook,
Aiddapah District.

The 4th August 1872.

From,
The Superintending Engineer
3rd Division.

To,
The Secretary to Government

Public Works Department
Fort Saint George.

Sir,

With reference to Government
Order No. 116 dated 4th July 1872 on
the objectionable statement of
Imperial Works for March
last from the Controller of P.W.
accounts, I have the honor to sub-
mit for the sanction of Government
the accompanying comparative state-
ment for Rs 620 for repairs executed
to Gungana pulli Mullaipali Tank,
near Aiddapah, in excess of the original
estimate, which amounted to Rs 3690, as
sanctioned in G.O. No. 740 d/9th March/72.

Enclosures./.

2. Mr. Assistant Surgeon Hunter has entered full particulars as to the cause of excess expenditure over the original estimate, in the remark column of the abovementioned Comparative Statement. I beg to state that the work was completed prior to the receipt of the Comparative Statement, which had to be returned for submission in proper form etc.

3. The Allotments and outlay on this work are as follows:-

During 1870-71	3000	3000
Do. 1871-72	690	
Supplemental Grant Voted by Act No 548 of 29 th July 1872	600	1277
Total		<u>4277</u>

I am, Sir,
 Yours Very Truly
 J. G. S. P. Surgeon Major 3rd Regt

Comparative Statement for Repairing the Gungunapally Mullapah Tank in Buddapah Range
 Buddapah Range collected for in Superintending Engineer's Office No. 2115 of 15th Feb. 1872

Quantity	Estimate as sanctioned by Govt.				Work done		Work remaining to be done		Total of Column 9 and 13	Comparison between the amounts in Column 14 and 16			Explanation of differences and Remarks
	Description	Rate	Amount	Total	Rate	Amount	Rate	Amount		Column 14	Column 15	Column 16	
7590	Cyds Earthwork	2	1488	1488	2	1340 6		1340 6	1488 6	39 10			1. The Excess in Estimate in items earthwork and tanking is due to the enlargement of the tank during the period between the preparation of the sanctioned estimate and the commencement of the work.
572	Pumping	4	2288	2288	4	223 6		223 6	223 6	4 65			2. Graveling the excess on this item is due to it being necessary to gravel that portion of the bund which then chafed and was filled in, as the surface was soft on account of the soil used and might have easily been put.
2216 1/2	Graveling	4	8864	8864	4	581 2		581 2	8864 2	27			3. Removing dirt by specification furnished to the contractor this was done and being a work of absolute necessity was charged and paid for. No provision was made in the original estimate for this work.
	Remaining Filt Cyds			1800		984 6		984 6	84 6	84 6			4. Plastering to Calingulash work omitted in sanctioned estimate but considered absolutely necessary for the better protection of the Calingulash.
1760	Cyds Stone in chumam	2	3520	3520	2	218 12		218 12	218 12				
317 1/2	Cyds Rough stone	1	317 5 4	317 5 4	1	317 5 4		317 5 4	317 5 4				
189 1/2	Earthwork	2	378	378	2	36 3		36 3	36 3				
	Plastering			980 3		29 6 4		29 6 4	29 6 4	29 6 4			
	By wash												
3322	Cyds Stone in chumam	2	6644	6644	2	465 4		465 4	465 4				
168 1/2	Cyds Rough stone	1	168 4 3	168 4 3	1	168 4 3		168 4 3	168 4 3				
212	Earthwork	2	424	424	2	26 8		26 8	26 8				
372 1/2	Puddle wall	6	2232	2232	6	139 9		139 9	139 9				
	Sundries		3347 9					356 13 1	356 13 1	22 5 4			
	Total Rs		3690					4310	4310	620			

Buddapah Range office
 27th April 1873

Signed & Certified Capt. R. B. Assistant Engineer
 R. B. Supt. Engr. 3. 20. 2

List

3P

3858

No 1959

4P

With this letter
 the Superintending En-
 gineer of the 3rd Division
 submits a comparative
 statement showing an
 excess of Repairs \$20 over
 the amount (\$3690)
 sanctioned in G.O.
 No 740 dated 9th March
 1870 for the restoration

R

General Officer in Charge
 Sindhyapatna Range

The Superintendent
 Division

Sancti
 Secy

P. 170838/72

Companistate Station
 of Engineering
 Metallurgy, and

of the Gunganaipully
Tank near Gaddapath.

The increase is
stated to be due to the
enlargement of the breach
in the bund during the
period between the pre-
paration of the sanctioned
Estimate and the com-
mencement of the work,
and to the clearance
of silt and plastering
of the Calingulak
which were not provided
for in the original Esti-
mate having to be carried
out.

Under these
explanations the Govern-
ment sanction the
additional

additional amounts, to
cover which funds
have been already
allotted. -

G.M.W.

26
4

To The Sup^r Eng^r 3^d Divⁿ
Chief Engineer
for Brgⁿ
" Controller P.W. A.
dtd. 23/8/72

C/23838

Govt. of 1872 Madras.

PUBLIC WORKS.

To The Offg. Superintending Engrs
3rd Division

Dated

Recd.

Encl

G. O. 17th Aug 72, No 1959

No. 289 & 290

Gungunapully East,
Luddipiah - & c/o
outlay incurred on
the restoration of the
Gungunapully Bank,
Santhos.