

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No.	2057	Press
W 19, 480		Mis.
Dated	28 8.	18 72.

Not to be folded or roughly handled

19

*Proceedings of the Madras Government. Public Works Department,
28th August 1872.*

No. 479. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Dowlaishwerum, 25th July 1872, No. 1,561:—

WITH reference to paragraph 7 of G. O., No. 1,429, dated 8th June 1872, I have the honour to forward herewith a statement showing the outlay incurred against each item of the estimate for the Central Jail at Rajahmundry, from

*Works in connection with water raising,
etc.*

	RS.	A.	P.
Works in progress ...	4,739	7	7
" not commenced ...	14,256	7	6
	18,995	15	1

which and from particulars noted in the margin you will observe that a large sum, namely, Rupees 18,995-15-1, has to be expended on some incomplete and uncommenced works. The execution of these works was postponed pending

receipt of instructions from the Inspector-General of Jails regarding the water supply project. The other works in the jail were fully carried out according to the provisions in the estimates for them.

2. The Range Officer having applied for no money for outlay on the jail works during the current official year, and as most part of the grant for the work for 1871-72 was left unutilized, owing, as already stated, to the non-receipt of instructions from the Inspector-General of Jails in connection with the water supply project, I proposed to Government that the year's grant for the jail may be transferred to some other works, the completion of which is much required, in order to utilize in full the grants assigned to the division this year under the head "Civil Buildings."

3. As I now learn from a letter from the Inspector of Jails to the Superintendent of the Jail at Rajahmundry, copy of which has been furnished me by the latter Officer, that the work of raising the water is to be proceeded with, I beg to take this opportunity of soliciting Government to transfer from the allotment for the jail only such a sum as may not be required by the Inspector-General of Jails to the works I recommended.

4. I must add that I had frequently applied for instructions regarding the water supply project of this jail, for which a lump sum only appears to have been provided in the estimate, and no details are forthcoming. After three years I have been informed that fifteen gallons per head per diem is considered sufficient; but no instructions have been issued regarding the filters, though I have repeatedly reported that, having so pure a supply of water in the well, these are not required. Under these circumstances I gave up the balance to be utilized for other purposes.

No. 480. ORDER THEREON, 28th August 1872, No. 2,057.

CIVIL WORKS, No. 32.

Out of the sanctioned estimate of Rupees 3,53,263 for the Central Jail at Rajahmundry it is shown in the statement submitted with the Superintending Engineer's letter No. 1,561 of 25th July, that Rupees 3,29,542 have been laid out up to the 31st March 1872, leaving a balance of Rupees 23,721 to complete, which sum is reduced to Rupees 17,746-8-3

*Proceedings of the Madras Government. Public Works Department,
28th August 1872.*

by a saving of Rupees 5,974-7-9 on completed works. Of this balance, Rupees 14,460 have been provided in the budget of the current year.

2. In his statement of incomplete works submitted in May last, Lieutenant-Colonel Fischer proposed to transfer the whole allotment to other works. He now explains that this request was made owing to want of proper understanding with the Inspector-General of Jails as to the details of the water supply, and requests that only so much may be transferred as may not be required by the latter officer.

3. It is not possible to deal with such a vague statement; and, as it is observed that only Rupees 1,970 were spent in last official year, the Governor in Council requests that the two officers concerned will come without further delay to some definite arrangement as to all the works required to complete the accommodation at the Rajahmundry Jail within the current year, as it is not desirable that any further budget entries should be made on its account.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Superintending Engineer, 1st Division.
,, Inspector-General of Jails.
,, Judicial Department.

Erd. E. C. Shunker.

SUPERINTENDING ENGINEER'S OFFICE, 1ST DIVISION.
DOWLAISHWARUM, 25th July 1872

No. 1561
From

Lieutenant C. P. Fischer R.E.
Superintending Engineer

1st Division

To

Colonel G. D. Salkar R.E.
Secretary to Government D. P. W.

MADRAS

SIR,

With reference to para 7 of the G. O. No. 1429 dated 8th June 1872, I have the honor to forward herewith a statement showing the outlay incurred against each item of the Estimate for the Cent at Jail at Rajahmundry from which, and from particulars noted in the margin, you will observe that, a large sum, viz. Rupees 18,995-15-1

Works in connection with water supply & sewerage works in progress 1873-7-7
1875-7-6

has to be expended on some incomplete and un-commenced works. The execution of these works was postponed pending receipt of instructions from the Inspector-General of Jails regarding the water supply project. The other works in the Jail are now fully carried out according to the provisions in the Estimates for them.

2. The Range Officer having applied for no money for outlay on the Jail works during

during the current official year, and as most part of the grant for the work for 1877/78 was left unutilized, owing as already stated, to the non-receipt of instructions from the Inspector General of Jails in connection with the water supply project, I proposed to Government that the year's grant for the Jail may be transferred to some other works, the completion of which is much required, in order to utilize in full the grants assigned to the Division this year under the "Head Civil Buildings".

3. As I now learn from a letter from the Inspector of Jails to the Superintendent of the Jail at Rajahmundry, copy of which has been furnished me by the latter Officer, that the work of raising the water is to be proceeded to do, I beg to take this opportunity of soliciting Government to transfer from the allotment for the Jail, only such sum as may not be required by the Inspector General of Jails, to the works recommended.

4. I must add that, I had frequently applied

3D

applied for instructions regarding the water supply project of this Jail, for which a lump sum only appears to have been provided in the Estimate, and no details are forthcoming — after 3 years I have been informed that 15 gallons per head per diem is considered sufficient, but no instructions have been issued regarding the filter, tho I have repeatedly reported that having to draw a supply of water in the well these are not required. Under these circumstances I gave up the balance to be utilized for other purposes.

I have the honor to be,
Sir,
Yours Most Obedt Servt.
W. S. Tucker Esq. M.A.
As Superintendent, Rajahmundry Jail.

Statement showing the Outlay on Central Jail at Rajahmundry up to end of March 1872

Sanctions
Estimated

Items.

Estimated Outlay

Less

Difference

Remarks

R. 302093 Sanctions 4 Terrace roof workshops viz. 20 No. 3676 of Partition wall between Central 6 November 1867	25,370	21,373	133	...	3996.29	Completed.
6 Soothers	1060	599	97	...	460.65	Do.
Central masonry with upper story	2508	2475	13	...	3214.9	Do.
Counting 2 lines roof workshop into Barracks of 3 and 5 each	6210	6348	94	13894	...	Do.
10 Cook room at end	13410	12354	5	...	1055.157	Do.
4 Radial blocks of cells	69780	71186	37	140637	...	Do.
2 Ranges of solitary cells	7440	7019	1110	...	4204.2	Do. but dismantled.
1 Pair of Quarantine	4310	4408	122	98122	...	Completed.
1000 Anti-house	1030	1029	15	...	147.00	...
1000 Hospital visitors	720	381	77	...	338.85	Build down
1000 Enclosure wall 2 1/2 miles again	15032	15032	...	...	...	Completed
1000 Enclosure wall 2 1/2 miles again	24778	26216	49	149849	...	Do.
1000 Division partition walls	4390	4450	310	60310	...	Do.
1000 Ground Gate & palisading	14590	15384	14	129414	...	Do.
1000 Radial cells	2880	525	5	...	2332.157	Do.
1000 Wall No. 1	7105	7924	81	8981	...	Do.
1000 For supplying water from wells	1530	...	...	...	1530.0	Not commenced
1000 Apparatus for drawing water from well No. 1	1500	1387	46	...	112.156	Incomplete.
1000 Building temporary Cisterns to well No. 1	150	274	58	12458	...	Completed
1000 Barracks of 5 men each	91200	5495	141	...	3704.11	Do.
1000 Barracks of 5 men each	8860	8563	42	...	296.110	Do.
1000 Half workshop to 10 Barracks	2140	1407	48	...	735.114	Do.
1000 Workshop & solitary workshop to 10 Barracks	4220	3529	94	...	690.68	Do.

Cook house for 10 Barracks	380	2959	7	...	84.65	Do.
Do for 10 Barracks	380	420	24	...	...	Do.
Smaller Anti-house for 10 Barracks	250	174	14	...	75.2	Do.
Do for 10 Barracks	250	196	11	...	53.151	Do.
1000 16 solitary cells	4430	4173	73	...	256.89	Do.
1000 16 solitary cells	12000	12696	32	69632	...	Do.
1000 16 solitary cells	620	405	106	...	214.56	Do.
1000 16 solitary cells	380	321	31	...	58.1211	Do.
1000 16 solitary cells	340	335	108	...	4.54	Do.
1000 16 solitary cells	500	355	54	...	144.108	Do.
1000 16 solitary cells	1520	1720	36	...	...	Do.
1000 16 solitary cells	3950	4298	48	...	...	Do.
1000 16 solitary cells	380	239	1311	...	140.21	Do.
1000 16 solitary cells	600	469	119	...	130.43	Do.
1000 16 solitary cells	950	914	710	...	35.82	Do.
1000 16 solitary cells	860	873	311	...	...	Do.
1000 16 solitary cells	600	534	...	...	66.40	Do.
1000 16 solitary cells	1350	1357	42	...	...	Do.
1000 16 solitary cells	1500	1398	...	...	129.8	Do.
1000 16 solitary cells	1590	1011	72	...	578.810	Do.
1000 16 solitary cells	460	406	710	...	53.82	Do.
1000 16 solitary cells	2780	2614	95	...	165.67	Do.
1000 16 solitary cells	2780	2888	111	...	...	Do.
1000 16 solitary cells	5890	4585	73	...	1304.89	Discontinued & not required
1000 16 solitary cells	5890	1263	711	...	1626.81	Discontinued & not required
1000 16 solitary cells	520	327	123	...	...	Do.
1000 16 solitary cells	4140	3688	19	...	212.39	One completed & the other 2 not required
1000 16 solitary cells	7130	9382	59	...	457.143	Completed.
1000 16 solitary cells	290	613	275	...	...	Do.

P. J. 1872. Richard.
The Superintending Engineer,
First Division.

To

The Secretary to Government
Department Public Works

MADRAS

Statement showing the Outlay on Central Sail at Rajahmundry upto end of March 1872

Sanctions Estimate	Items.	Estimate	Outlay	More	Less	Remarks
	Brought forward 290613	275166	111	9090	22456157	
	Temporary latrines & cooking sheds. Req.	467	707	311	"	59121 Completed.
	Constructing separation wall of Lunatic Court (Yard) from that of G. Barrack	520	"	"	"	520 " Work Completed. but 2 diff. included in that of G. Barrack work shed.
	Wall around the large latrine	1240	"	"	"	1240 " Expenses shown against the Ruins Estimate below.
	Masonry lining to the Principals drains.	1360	"	"	"	1360 " Work Commenced.
	Cannick labor	7593	"	"	"	7593 " "
		302,093				
Rs 20,750 Sanctions	Constructing certain Constatals	20,750	20,021	44	"	728118 Completed
Rs 12,900 Sanctions	Constructing lat. for Head Quarters	12,900	10,030	4	"	2869158 120
Rs 2,490 Sanctions	Constructing empty latrines	2,490	2,846	153	"	250153 " " 200
Rs 2,480 Sanctions	Constructing 2 houses for latrine men	2,480	2,933	75	"	250153 " " 200
Rs 10450 Sanctions	Revised Estimate for wall around the large latrines	2,110	4,217	21	"	1100 - the Estimate amount included the original Estimate shown above is Rs 3350
Rs 1,450 Sanctions	Fence on each side of the yard wall at the Hospital	1,450	2,375	811	"	2375811 925811 " " Completed.
Rs 216 Sanctions	Iron doors & bars to windows of Hospital	216	"	"	"	216 " Work required
Rs 54 Sanctions	Night latrines for men & women	54	54	"	"	54 " Work Completed.
Rs 3,480 Sanctions	12 Bathing Cisterns	3,480	586	"	"	347476 Work Commenced
Rs 1,070 Sanctions	Shelves for stores	1,070	1,044	57	"	25105 Completed.
Rs 91 Sanctions	Chimneys to Cook rooms	91	64	115	"	2617 200
Rs 1,700 Sanctions	Wall at Police lines	1,700	3,498	1311	"	17981311 " " 200.
Rs 279 Sanctions	Drains Outside lat	279	"	"	"	279 " Work Commenced.
		10,450				
Rs 2100 Sanctions	Additional to Central latrine					
Rs 12,100 Sanctions	Consolidating of the following works					
	Roofing latrine Cistern for fundry,					
	Asphalting the troughs of the General latrine	1240	1202	53	"	37107 Completed.
	Assembling ridge ventilation to the General latrine					
	Bathing places in Hospital					
	Asphalting the house floor					
	Weather pipes of Central latrine					
	Assembling Paranda to Store rooms	860	887	61	"	2761 " " 200
		2,100				
	Total as per Estimate	3,53,263	3,25,551	31,489	510	4,29,6107
Rs 2,961211 Sanctions	Certain additions & improvements to Central latrine	2,961,211	2,961,211	"	"	Completed.
Rs 566,141 Sanctions	Making improvement to Central latrine	566,141	566,141	"	"	200
Rs 221,872 Sanctions	Placing iron grating & heavy in the enclosure in all	221,872	221,872	"	"	200
		1,085,37	1,085,37	"	"	200

Statement showing the Outlay on Central Jail at Rajahmundry upto end of March 1872

Difference

Sanctioned Estimate

Items.

Estimated Outlay More Less

Remarks

Rs 302093 Sanctioned 4 Suramereoy workshops 25370 21373 133 399629 Completed.

Rs 100000

Rs 108537 108537

Erecting Ventilators on the roof of Constables huts

Rs Ventilating pipes on terraces

Rs Ventilators on the wards

Altering the position of door & window of guard room

Fixing iron grating on the inner gates

Cash iron pipes for carrying water

Compensation for land occupied by Jail

Advances to Jail Superintendent for Construction of small latrine

Rs 2068 10 2068 10

Rs 250 250

Rs 500 500

Rs 4271 210 4271 210

Rs 353263 329326 141 190398 8 42966 107

Rs 1034 411 1034 411

Rs 328292 92 190308 8 44000 156

Rs 598 85 598 85

Rs 650 145 650 145

Rs 329326 329326

Rs 329174 89

Rs 232 89 232 89

Rs 329542 329542

Excess recoveries from the Government

Rs 1034 411

Rs 328292 92

Rs 598 85

Rs 650 145

Rs 329326

Rs 329174 89

Rs 232 89

Rs 329542

Rs 329542

to the Range Officer

W. J. J. J.

Superintendent Engineer

Assistant Engineer

to the Range Officer

1872

Statement showing
Outlay on Central
Rail at Rajahmundry

Ms. A. 9. 2. 3699. 72.

Eichmann's letter
No 1561 dated 25th
July 92 from the
Chief Engineer
is decision to the
Secretary to Govt.
S. O. D. S. S.

From the paper (eng. of the
p. 100 - { H.E. No. 1561 of 25/2/72 }

Academy. P. H. B. R.
was his son.
Read the following:

Out of the same
 stated estimate of
 Rs. 3,32,63 for the
 Central Jail at
 Rajahmundry it is
 shown in the state-
 ment submitted
 with the Superintending
 Engineer's letter No.
 1561 of 25 July that
 Rupees 3,39,542 have
 been laid out up

to the 31st March 1872,
leaving a balance of Rs 437.21 to complete;
which sum is reduced
to Rs 14,460.85 by a saving of Rs 5976.7.9
on completed works. of
this balance Rs 14,460
have been provided in
the Budget of the cur-
rent year.

In his statement
of Incomplete Works
submitted in May
last Lieutenant Col
Fraser proposed to
transfer the whole allot-
ment to other works.
He now explains that

60
this request was made
owing to want of proper
understanding with
the Inspector General
of Jails as to the details
of the water supply,
and requests that only
so much may be
transferred as may
not be required by
the latter officer.

It is not possible
to deal with such a
vague statement, and
as it is observed
that only Rs 1940
were spent in last
financial year, the Government
in Council have decided
to spend

but the two officers concerned
 to come without further
 delay to some definite
 arrangement as to all
 the work required
 to complete the accom-
 modation at the
 Rajahmundry Jail
 within the current year
 It is not desirable to bring
 as no further Budget
 entries will be made
 on its account.

Approved
 11/4/22
 To the Supt. Engineer
 3. Respects General Office
 11/4/22

Cp: 3699
 Govt. of Madras.
 PUBLIC WORKS.

To The Superintending Engineer
 1st Division

Dated
 Recd. Part 1

G. O. 28 Aug 22, No. 2057

Nos. 479 & 480

Central Jail at Rajah-
mundry. Paper order
 on letter from the Supt.
 Eng. of the 1st Division
 a statement showing
 the expenditure on
 the Central Jail at
 Rajahmundry.

11/4/22 Des/2 3/9/22