

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 518,519	2076	Press Mis.
Dated	30-8-	1872

Not to be folded or roughly handled

(1)

*Proceedings of the Madras Government, Public Works Department,
30th August 1872.*

No. 518. Read the following letter from the Postmaster-General, to the Secretary to Government, Public Works Department, dated Ootacamund, 4th August 1872, No. 1861-1804 :—

I HAVE the honour to forward a letter to your address from the Superintending Engineer, 7th Division, No. 88, dated 20th July 1872, with three enclosures, which has been sent to me by that Officer for the purpose of my reporting thereon. I beg to state that the accommodation for the clerks and peons as provided for in the plan is very desirable and necessary, and I trust therefore that it may be found possible to provide the extra funds which is required from any balance of the Reserve or otherwise.

From the Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Coimbatore, 20th July 1872, No. 88.

I HAVE the honour to forward, for the sanction of Government, a revised estimate, with a

1 Revised Estimate No. 20 for Rupees 5,075.	comparative statement, amounting to Rupees
1 Comparative Statement.	5,075, for completing the buildings connected
1 Extract letter from the Caroor Range Officer, No. 50, of 24th June 1872.	with the Post Office at Caroor, for which the original estimate of Rupees 4,200, sanctioned in

G. O. No. 85 of 7th January 1870, has been exceeded.

2. Of the works estimated for and sanctioned in the above G. O., all have been completed and ready for occupation, except the out-houses for clerks and peons comprising of three rooms each measuring 9' x 9', for the completion of which the net excess of Rupees 875 is required as shown in the comparative statement.

3. The excess over the sanctioned estimate is chiefly owing to the made earth found in excavating foundation, which necessitated a deeper foundation of 6½ feet than that of 2 to 3 feet originally anticipated and provided for when preparing the estimate in July 1869, since which the site of the building has been changed, the extra foundation has been provided as economically as possible by the Range Officer, by using concrete-in-chunam for a depth of 3 feet.

4. From the accompanying extract of the Caroor Range Officer's letter,* it would appear that the out-houses for clerks and peons are not required; this question, however, I leave for the

Postmaster-General's opinion, through whom I forward this letter, and if it be decided that all the buildings, as per the sanctioned plan, should be completed, I have the honour to solicit the sanction of Government to the revised estimate of Rupees 5,075 now submitted, and for provision of the necessary funds.

No. 519. ORDER THEREON, 30th August 1872, No. 2,076.

CIVIL WORKS, No. 37.

THE balance of the Reserve having already been appropriated to supplement the grant for the Mylapore Post Office, and no other funds being available, the remaining work provided for in the supplemental estimate submitted with these papers and now sanctioned must stand over until the Postmaster-General is able to provide for its execution.

Proceedings of the Madras Government, Public Works Department,
30th August 1872.

2. The Superintending Engineer should have ascertained the probable deficit at a much earlier date and reported it in time to share in the allotment of funds for unfinished works. The increased depth of foundation to which the excess is attributable must have been apparent at the commencement of the work.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the Superintending Engineer, 7th Division.
.. Postmaster-General.
.. Controller of Public Works Accounts.

Exd. E. C. Shunker.

N^o 88. Superintending Eng^r's Office,
7th Division
Coimbatore 10th July 1872

From,
The Super Engineer,
7th Division
To,
The Secretary to Government,
P.W. Madras.
Sir,

Enclosures 3

1. Revised Est^t
1870 for Rs 5075
1. Comparative Est^t
1. Estimate letter from
the Caroor P.W. Office
1850 of 24 June 72

I have the honor to forward
for the sanction of Government
a revised Estimate, with a compa-
rative Statement, amounting to
Rs 5075 for completing the buildings
connected with the Post Office at
Caroor for which the original Estimate
of Rs 4200 sanctioned in G.O. N^o 85 of
7th January 1870, has been exceeded.

2. Of the works estimated for,
and sanctioned in the above G.O.
all have been completed and ready
for occupation, except the outhouses
for clerks and peons, comprising of
3 rooms each measuring 9' x 9', for the
completion of which the use of excess of

Rs 575 is required as shown
in the Comparative Statement.

2. The excess over the sanctioned
estimate is chiefly owing to the
made earth found in excavating
foundation which necessitated a
deeper foundation of $6\frac{1}{2}$ feet
than that of 2 to 3 feet originally
anticipated and provided for
when preparing the estimate in
July 1869, since which the site of
the building has been changed, the extra
foundation has been provided as
economically as possible by
the Range Officer, by using con-
crete in Chumam for a depth
of 3 feet. -

3. From the accompanying
extract of the former Range Officer's
letter it would appear that
the out-houses for clerks and
Prans are not required, this
question however I leave for

Resd of
26 June 1872

for the Post Master General's
opinion, through whom I forward
this letter, and if it be decided
that all the buildings as per
the sanctioned plan should
be completed, I have the honor
to solicit the sanction of Govern-
ment to the revised estimate
of Rs 5075, now submitted, and
for provision of the necessary
funds. -

Have the honor to be,
Sir,


Your most obedient
servant.

W. H. D. D. D.

off. Secy to Govt

R.P.

10/1861
1864



POSTMASTER-GENERAL'S OFFICE,
Accommodated Madras, 4th Aug 1872

From

Postmaster-General,

To

Secretary to Government,

Public Works Department,

Fort Saint George.

SIR,

I have the honor to forward a letter to your address from the Superintending Engineer of Division No. 88 dated 20 July/72 with three enclosures which has been sent to me by that Officer for the purpose of my reporting thereon. I beg to state that the accommodation for the Clerk and Quins as provided for in the Plan is very desirable and necessary, and I trust therefore that it may be found possible to provide the extra funds which is required from any balance of the Reserve or otherwise.

I have the honor to be,
Yours most ^{Sir} obedient Servt,

Postmaster General.

20
Jm

*Through the Postmaster
General Madras*

*From
the Chief Engineer
Division*

*to
the Secretary to Govt
P. W. Department*

No 88

*Recd 20th
10 July 1872*

Enclosures 3.

Advise for same.

*From our Estimate for
constructing a set*

*Office of Engineer with
enclosures*

P. W. 3819/72.

papers, and now
sanctioned, must
stand over until the
Postmaster General
is able to provide
for its execution.

The Supg. Engr. ~~is~~
~~to blame for not~~
~~having~~ ascertained
the probable deficit
at a much earlier
date, and reported it
in time to share in
the allotment of funds
for unfinished work.
The increased depth
of foundations to which

the excess is attributable
must have been ap-
parent at the com-
mencement of the
work. lmm

36
48

S. Engr. 7 A "little 3 Engrs"
Postmaster Genl
Controller

Desp 6/9/72

C/o 3879

CODE OF 1873

PUBLIC WORKS,

The Superintending Engineer
of the Division

20th August 2076

Rev. 518-517

Post Office at Casuar.

Review Estimate for the
Post Office at Casuar.
Sanctioned with re-
marks.