

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2354	Press
469.410	Mis.
Dated 23-10-	1872

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
23rd October 1872.*

No. 410. ORDER THEREON, 23rd October 1872, No. 2,496.

MILITARY WORKS, No. 15.

COMMUNICATED to the Military Department, with reference to the orders in that department, dated 19th April 1872.

2. The delay of four months in replying to G. O., No. 204, dated 29th April 1872, is unsatisfactory.

3. Provision for the work will be made in the Budget of 1873-74.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the Superintending Engineer, 4th Div
.. Military Department.

Statement showing the Names Numbers dates of sanction and states of Progress of the works approved by Government for the Reserve Powder Magazine at St. Thomas Mount exclusive of Traverses.

Names of works	Amount of Estimate	No & Date of Sanction	Date of Commencement	Date of Completion	Expenditure incurred	Balance to be worked out	Remarks
Reserve Powder Magazine	37,000 . .	G.O. No 2043 dated 17 th July 1865	August 1865	March 1868	46,295 13 . . .		Completed.
Supplemental estimate for	8,493 . .	G.O. No 2113 dated 13 th July 1867					
Total Rs	46,293 . .						
Guard Room	7,300 - 750	6,550 . .	G.O. No 1965 dated 16 th June 1869	March 1869	Incomplete		Incomplete - Foundations & Basements laid - Walls of the superstructure raised to a height of 10'-9" throughout including Arch work - Doors & Windows frames fixed.
		G.O. No 2371 dated 5 th August 1869					Completed
Engineer's Quarter	3,970 . .	G.O. No 3705 dated 14 th December 1868	December 1868	January 1870	8,095 12	5,529 14 10	Completed
Cook Room for S.	210 . .	Do Do	Do	Do			Completed
Privy for S.	115 . .	Do Do	Do	Do			Completed
Two covered seats for sentries	560 . .	Do Do	Do	August 1869			Completed - To be removed when Traverses are built.
Outer Porch to the Magazine	1,520 . .	Do Do	"	"			Not commenced
Packing Shed	700 . .	Do Do	December 1868	August 1869			Completed - To be removed when Traverses are built.
Total Rs	13,625 . .						15

Mount Range Office
St Thomas Mount
21st August 1872

J. W. H. H. Major R. E.
Exp. Engineer Mount Range -

N^o 9350. Supg Engrs Office to 2nd Lt
Madras 28. August 1872

From

Colonel F. J. Moberly M^c
Supt Engineer 4th Division

Colonel G. W. Walker & Co.
Secretaries to Government
O. H. Department

Sir, With reference to your
Order W. 264 dated 29 April 1872,
I have the honor to forward the
accompanying statement, received
from the Executive Engineer
Kowat Range, which gives all
the particulars required by Govern-
ment.

I have the honor to be
Sir
Your most obed^t Servant

Alfred Colburn
Surg. Engineer to Division

The Rev. Dr. Copley
 No 100. Long St
 New York
 Dear Sir
 I have the honor
 to acknowledge the
 receipt of your letter
 of the 11th inst.
 and in reply to inform
 you that the same
 has been forwarded
 to the proper
 authorities for their
 consideration.
 I am, Sir, very
 respectfully,
 Yours,
 J. C. Copley