

(1) Number of pages 8

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 567	Press ~~Mis.~~
21-22	
Dated 1 3	1871 .

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Public Works Department,
1st March 1872.*

No. 21. Read the following letter from the Superintending Engineer, 8th Division, to the Secretary to Government, Public Works Department, dated Madura, 15th February 1872, No. 4,462 :—

In reference to G. O. of the 12th January 1872, No. 84, paragraph 6, expressing dissatisfaction at the little progress that is apparently being made on the Striviguntum Anicut Project, I have the honour, in continuation of paragraph 7 of my letter No. 4,053, dated the 20th idem, to report that work could not be recommenced till the contractor was settled with.

2. Since the recommencement of operations in September last, Executive Engineer Lieutenant Shepherd, R.E., has been doing more than Rupees 8,000 of work per month, and in January last about three times that amount.

3. The current year's expenditure will be about one lakh of rupees, as reported in my letter No. 3,010, dated 14th November 1871. The only doubt is whether the late Contractor, Ragavacharry, will take the sum of Rupees 12,000 due to him.

No. 22. ORDER THEREON, 1st March 1872, No. 567.

IRRIGATION, No. 2.

ORDERED to be recorded.

(True Extract.)

(Signed) J. CARPENDALE, Colonel, R.E.,
Secretary to Government.

3^a
Superint^g Engineer's Office
N^o 44.62. Madura 15 February 1872

From

Lieut. Colonel R. A. Roberts R.E.

Superint^g Engineer 8th Div.

To

Colonel J. Carpendale R.E.

Secretary to Government P.W.D.

Sir

In reference to G. O. of the 12th January
1872, N^o 84, para 6 expressing dissatisfac-
tion at the little progress that is appar-
ently being made on the Strerigoon.
tunnel Ancient Project, I have the honor
in continuation of para 7 of my letter
N^o 4053, dated the 20th Idem, to report
that work could not be recommenced
till the contractor was settled with.

2. Since the recommencement of operations in September last, Executive Engineer, Lieutenant Shepherd R.E. has been doing more than Rs 8,000 of work per month, and in January last about 3 times that amount.

3. The current year's expenditure will be about one lakh of Rupees, as reported in my letter N^o 3010, dated 14th November 1871. The only doubt is whether the late contractor Bagavachariy will take the sum of Rs 72,000 due to him.

I have the honor to be,
Sir,

Your most Obedt Servant

Raja N. R. S.

Lieut. Col. R.E.

Superint. Engineer &c &c

DP

1875

Govt. of Madras.
PUBLIC WORKS.

To

Dated

Encl.

Recd.

6. 0. 1. 1875

Nos. 21 & 22.

Shrivastava Amla

Project. Letter from the
Secretary of the "S. V.
Board" on the progress
of the Shrivastava
Amla Project, Secd.