

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1157	Press
B.P. No.		Mis.
361-362		
Dated	22.4.	18.7.3.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
22nd April 1873.*

No. 331. Read the following letter from Lieutenant-Colonel J. H. M. SHAW STEWART, R. E., Consulting Engineer for Railways, to Colonel G. W. WALKER, R. E., Secretary to Government, Public Works Department, dated Madras, 4th April 1873, No. 202:—

REFERRING to my endorsement dated the 1st instant, No. 195, I have the honour to report that the new passenger terminus of the Madras Railway Company and the line leading to it were inspected by me upon the 31st ultimo.

2. The line leading to the new terminus joins the old main line at the Veyasarpady junction, from which point it has been made a double line. Between Veyasarpady and Royapooram, over which engines will run without a time table to and from the stables at the latter place, the line is protected by the block system, but on the double line this protection has been considered unnecessary. At the level crossing near the Elephant Gate Bridge the gateman is communicated with from either side by means of a bell worked by electricity, to warn him of a train approaching in either direction. By this it is hoped that the interruption to the heavy traffic passing over the bridge will be reduced to a minimum; but, in spite of this precaution, I anticipate that the inconvenience to the public at this point will be so great as to call for some change in the mode in which the road is carried across the railway.

3. The girder bridge over Cochrane's Canal was tested on the occasion. It consists of four 64 feet openings, and from the accompanying report it will be seen that the result was satisfactory; the greatest deflection being .75 of an inch.

4. Everything connected with the terminus and line was in a satisfactory state; and I have already reported that authority was given to open the terminus to the public from the 7th instant.

No. 362. ORDER THEREON, 22nd April 1873, No. 1,157.

RAILWAY, No. 40.

ORDERED to be recorded.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the Consulting Engineer for Railways. :

Erd. S. T. Austin.

Results obtained from testing the girders in the bridge over Cochran's Canal.

The girders are in continuous lengths of 140 feet; each girder spanning two openings of 64 feet in the clear.

The girders were tested with a weight of more than 78 tons, in motion.

Western pair of Girders

Left Girder		1 st Opening		Right Girder	
Direct deflection		Contrary flexure	Direct deflection	Contrary flexure	
$\frac{4}{8}$	Average $\frac{36}{64}$ inch	$\frac{8}{16}$	$\frac{5}{8}$	$\frac{1}{8}$	Average $\frac{12}{64}$ inch
$\frac{4}{8}$		$\frac{1}{8}$	$\frac{5}{8}$	$\frac{2}{8}$	
$\frac{6}{8}$		$\frac{1}{16}$	$\frac{5}{8}$	$\frac{2}{8}$	
$\frac{4}{8}$		$\frac{1}{8}$	$\frac{4}{8}$	$\frac{2}{16}$	
		Average $\frac{38}{64}$			

Eastern pair of Girders

Left Girder		1 st Opening		Right Girder	
Direct deflection		Contrary flexure	Direct deflection	Contrary flexure	
$\frac{9}{16}$	Average $\frac{34}{64}$ inch	$\frac{3}{16}$	$\frac{11}{16}$	$\frac{1}{8}$	Average $\frac{46}{64}$ inch
$\frac{9}{16}$		$\frac{3}{16}$	$\frac{6}{8}$	$\frac{2}{8}$	
$\frac{9}{16}$		$\frac{3}{16}$	$\frac{11}{16}$	$\frac{3}{16}$	
$\frac{5}{8}$		$\frac{1}{8}$	$\frac{6}{8}$	$\frac{1}{8}$	
		Average $\frac{46}{64}$			

Manthorpe
Consulting Engineer for Railways

Ex. 2nd

Railway Department.

CONSULTING ENGINEER'S OFFICE,

No. 202

From

LIEUT.-COLONEL J. H. M. SHAW STEWART, R.E.,

Consulting Engineer for Railways,

To

COLONEL G. W. WALKER, R.E.,

Secretary to Government,

Public Works Department,

Fort Saint George.

SIR,

Referring to my endorsement

*Order B 607 1037
31-10-1892*

dated the 1st instant, No 196, I have the
honour to report that the new passenger
terminus of the Madras Railway Company,
and the line leading to it, were inspected
by me upon the 31st ultimo.

2. The line leading to the
new terminus joins the old main line at the
Vegavarpaudy junction, from which point
it has been made a double line. Between
Vegavarpaudy and Royapuram, over which
engines

*P.W. 2213/93.
O.L. 2224/93 O.B.
361.*

engines will run without a time table to
and from the stables at the latter place, the
line is protected by the block system: but
on the double line this protection ^{has} ~~is~~ considered
unnecessary. At the level crossing near the
Elephant Gate Bridge, the gateman is com-
municated with from either side by means of
a bell worked by electricity, to warn him of
a train approaching in either direction.
By this it is hoped that the interruption
to the heavy traffic passing over the bridge
will be reduced to a minimum; but, in
spite of this precaution, I anticipate that
the inconvenience to the public at this
point will be so great as to call for some
change in the mode in which the road
is carried across the railway.

The

93
3 The girder bridge over Cochrane's
Canal was tested on this occasion. It
consists of four 64. feet openings, and from
the accompanying report it will be seen that
the result was satisfactory; the greatest
deflection being $\frac{7}{8}$ of an inch.

4 Everything connected with
the terminus and line was in a satisfactory
state; and I have already reported that
authority was given to open the terminus to
the public from the 1st instant.

I have the honour to be
Sir

Your most obedient servant
Wm. Thomas Smith Esq. M.P.
Comptroller for Railways

Madras. 3
4 April 1873

Recd April 13 1873
C. C. Smith

O. W. 1893 Report

RAILWAY DEPARTMENT.

1872.

From

No 2213.

The Consulting Engineer

for Railways,

To

The Secretary to Government,
P. W. Department,
Fort Saint George.

Dated 4th Dec 1872.
Recd. 5th Jan 1873.

Enc. 1

No. 202

See also the report
of the Rev. Com. to the
House

No. 1157

Ordered to be recorded.

W. W. M. M.

No. 361. 62

With order.

C/22/3
Govt. of Madras.
PUBLIC WORKS

To The Consulting Engineer
for Railways

Dated

Recd.

Encl.

G. O. 22 April 1873.

Nos. 361 & 362

New Passenger Terminus
of the Madras Railway.

Inspection report of the
progress of the new
Terminus & the line
leading to it, recorded.