

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE

## Government of Madras

*Public works* DEPARTMENT

|          |       |       |
|----------|-------|-------|
| G.O. No. | 1193  | Press |
| B.P. No. |       | Mis.  |
| 430-431  |       |       |
| Dated    | 25-4- | 1893  |

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,  
25th April 1873.*

No. 430. Read the following letter from Major R. F. OAKES, R. E., District Engineer, Tanjore, to Colonel G. W. WALKER, R. E., Secretary to Government, Public Works Department, dated Tanjore, 9th April 1873, No. 24:—

I HAVE the honour to inform you that the repairs to the jetty at Negapatam, for which an estimate of Rupees 24,800 was sanctioned in G. Os., Nos. 172 and 16, dated 30th May 1870 and 4th December 1871, respectively, have been completed at a total cost of Rupees 25,836-0-3, or Rupees 1,036-0-3 in excess of the amount of the estimate. The excess is due chiefly to the great length of time the work has been in progress, owing to the occurrence of unseasonable floods in the river which retarded the progress of work, and, in some measure, to the expenditure incurred in clearing prickly-pear, etc., from a bank adjacent to the jetty, and in making up the bank, which must be maintained to afford protection to the jetty and to prevent it from being taken in reverse by the flood waters. The excess however, as will be observed, is within 5 per cent. of the amount of the estimate, and requires no special sanction.

2. A sum of Rupees 1,000\* was allotted in the Budget of 1872-73 from Port Funds for the completion of the above work, but, owing to the reasons stated

\* No. 99 in Budget.  
above, the expenditure in 1872-73 amounted to Rupees 1,581-1-4, or Rupees 581-1-4 in excess of the allotment. I request therefore that the necessary allotment to cover the excess may be made to enable the Controller to pass the expenditure on the work.

No. 431. ORDER THEREON, 25th April 1873, No. 1,193.

ACCOUNT, No. 30.

THE official year having expired, funds to cover excesses over allotments in last year cannot be sanctioned. The expenditure must appear in the accounts as in excess of the grant.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,  
Secretary to Government.

To the District Engineer, Tanjore.  
.. Controller of Public Works Accounts.

Erd. S. T. Austin.

No 24

District Engineer's Office -  
Tanjore 9<sup>th</sup> April 1873

From

Major R. F. Baker R.E.  
District Engineer Tanjore

To,

Colonel G. M. Walker R.E.  
Secretary to Govt P.W.D.

Sir,

I have the honor to inform  
you that the repairs to the Jetty at  
Negapatam, for which an Estimate of  
Rs 24,800 was sanctioned in G.O. No  
172 of 16, dated 30<sup>th</sup> May 1870 and 4<sup>th</sup>  
December 1871, respectively have been  
completed at a total cost of  
Rs 25,836 - - - 3 or Rs 1036 - - - 3 in  
excess of the amount of the Estimate.  
The excess is due chiefly to the great  
length of time the work has been in  
progress, owing to the occurrence of  
unseasonable floods in the River which  
retarded the progress of work, and,  
in some measure, to the expenditure  
incurred in clearing privately purchased  
from

from a bank adjacent to the Jetty, and  
in making up the bank which must  
be maintained to afford protection to  
the Jetty, and to prevent it from being  
taken in reverse by the flood waters.

The excess, however, as will be observed,  
is within 5 per cent of the amount of  
the Estimate, and requires no special  
Sanction.

2 — A sum of Rs 1000 was allotted  
in the Budget of 1872-73 from Port funds  
for the completion of the above work,  
but owing to the reasons stated above  
the expenditure in 1872-73 amounted  
to Rs 1581-1-4 or Rs 581-1-4 in  
excess of the allotment. I request, therefore,  
that the necessary allotments to cover the  
excess may be made to enable the Con-  
troller to pass the expenditure on the  
work.

2299 in  
Budget.

I have the honour to be,

Sir,  
Yours most obediently

H. P. N. S. Major R.E.  
District Engineer, Tanjore.

Feb. 1873  
 The District Engineer  
 Fort 12  
 1873

The same  
 for 12  
 1873

Feb 24  
 1873

Report on the  
 and request that  
 before the amount  
 allotted for the work  
 for 1872-73.  
 With and Order

1873

The Official year having expired funds  
 to cover expenses over allocations in last year  
 cannot be provided. The expenditures must  
 appear in the accounts as in excess of the

1873-74  
 1873-74  
 1873-74

C/22357  
GOV. OF INDIA

PUBLIC WORKS.

The District Engineer  
Bangalore

Dated

Recd

Encl.

25 April 1873, N/1193.

Recd. 4/20/1873

Megapaham Jetty.

Passing orders on letter  
from the D. Engr. Ban-  
gore, applying for funds  
to cover expenses  
estimated for the re-  
pair of the Jetty.