

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works.

DEPARTMENT

G.O. No.	1381	Press
B.P. No.		Mis.
276-277		
Dated	17-5-	1873.

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
17th May 1873.*

No. 273.

Read the following papers :—

No. 1,990.

List of Bills received from the Superintendent of Police, North Arcot, and submitted for the sanction of Government.

Number and date of bill.—VIII., 20th August 1872. *Description of work.*—Completing a Station-house at Nelliputla. *Amount of estimate.*—Rupees 150. *Amount of Bill.*—Rupees 150. *Year to which the outlay appertains.*—1871-72 and 1872-73. *Date of the receipt of bill.*—29th August 1872. *Remarks.*—The papers which accompanied the bill and which are herewith forwarded, in original, for information show that the sanctioned plan has been deviated from in certain respects. The Supervisor in charge of the Range, however, states that the building on the whole has been properly constructed. Orders are requested as to whether, under the circumstances, the bill in question can be admitted in final adjustment of the outlay incurred.

FOR ST. GEORGE,

(Signed) J. MILLS,

27th November 1872.

For Controller of Public Works Accounts.

To the Secretary to Government, Public Works Department, with one bill, two receipts, one letter from the Palmanair Taluq Overseer, and one letter from the Supervisor in charge of the Chittoor Range.

No. 5,860.

REFERRED to the District Engineer of North Arcot for report. It is not clear from the papers submitted in what respects the sanctioned plan has been departed from in the construction of the building, and on what grounds the alterations were made. It does not appear either that any inquiry has been made by the Range Officer personally as might have been expected.

(Signed) G. W. WALKER, Colonel, R.E.,

FOR ST. GEORGE,

Secretary to Government, P.W.D.

2nd December 1872.

No. 276A. From Captain J. PENNYCUICK, R. E., District Engineer, North Arcot, to Colonel G. W. WALKER, R. E., Secretary to Government, Public Works Department, dated Camp at Pennagur, 28th April 1873, No. 346.

In reply to your memorandum No. 5,860 of 2nd December last, referring for

Memorandum No. 5,860 of 2nd December 1872, from the Chief Engineer, Public Works Department, with a list of bills from the Controller, dated 27th November 1872.

1 Bill.
2 Receipts.
3 Letters.

report a bill submitted by the Superintendent of Police, North Arcot, for the construction of a station-house at Nelliputla, I have the honour to report that the Range Officer informs me that the proportions between the two rooms have

been altered from the plan, the breadth of the lock-up having been decreased, and that of the hall increased by two feet; this was done by order of the Superintendent, and here seems no objection to it.

3. He also reports that there are only one door, one window, and four verandah posts in the building as actually executed, instead of three, four, and six respectively; that the roofing charged exceeds that actually executed by a little more than one square, and the brickwork by 10 cubic yards.

17th May 1873.

					Rs.	A.	P.
2 Doors, at Rupees 5	...	...	...	...	10	0	0
3 Windows, at Rupees 5	...	...	...	...	15	0	0
2 Verandah posts, at Annas 8	...	...	...	...	1	0	0
1 Square roofing	...	...	...	...	9	0	0
10 Cubic yards, brickwork, at Annas 6	...	...	...	...	3	12	0

38 12 0 say Rupees 40,

4. The plan appears to have been mislaid by the Superintendent, who, however, states that the only deviation sanctioned by him was the one noticed in the 1st paragraph of this letter.

ORDER THEREON, 17th May 1873, No. 1,381.

ACCOUNT, No. 20.

It appears from the District Engineer's letter that the charges entered in the bill submitted by the Superintendent of Police, North Arcot, for the construction of the Station-house at Nelliputla are in some instances in excess of the work actually executed; deducting the overcharges,* the Controller will be authorized to pass the bill for Rupees 111-4-0.

2. The attention of the Inspector General of Police is called to the subject, with a view to more efficient check of work carried out by Police Officers.

(True Extract.)

Colonel, R.E.
Secretary to Government.

Exd. E. C. Shunker.

100
List of Bills received from the Superintendent of Police North West and submitted for the sanction of Government.

[illegible]

The papers which accompanied the Bill and which are herewith forwarded in original, for information show that the sanctioned plan has been deviated from in certain respects. The Supervisor ~~has~~ in charge of the Prange, however, states that the building on the whole has been properly constructed. Orders are requested as to whether, under the circumstances, the Bill in question can be admitted in final adjustment of the outlay incurred.

Year to Date of
month of the Receipt
on Day of
Supper =
Trans Bill

1872
1872-73
1872
1872

Office of the Controller
of Post Accounts
Sart. H. George 2^d of Nov 1872 } To the Secretary to Government W. D. with 5 Enclosures
1 Bill, 2 Receipts, 1 Letter from the Palmarian
Salomon Owen, & 1 B. 2 from the staff of the
of the staff of the

Rec'd

For Controller of Exp. Accounts.

North Arcot,
DISTRICT ENGINEER'S OFFICE

From

The DISTRICT ENGINEER.

NORTH ARCOY

514

The Secretary to Government
Public Works Department.
Madræs.

In reply to your Memo to
 Enclosures: 6
 1 Memo to 5860 of 2^d Decem^r last, referring for
 2^d Dec 1872 from
 the Chief Engineer
 with
 a list of bills from
 the Controller
 3124 Nov 1872.
 1 Bill
 2 Receipts.
 2 Letters
 report a bill submitted by the Superin-
 tendent of Police North West, for the
 construction of a station house at Millipollia.
 I have the honor to report that the same

I have the honor to report that the Range Officer informs me that the proportions between the two rooms have been altered from the plan, the breadth of the Lock-up having been decreased, and that of the Hall increased by two feet. This was done by order of the Superintendent, and there seems no objection to it -

2. He also reports that there are only one door, one window, and four

Gezondheid

[illegible]

1 Bill
2 Receipts
2 Letters

Referred to the District Engineer
South Street for report. It is not clear from
the papers submitted in what respects the
excavated floor has been affected from
in the construction of the building, and
on what grounds the alterations were
made. It does not appear either that
any inquiry has been made by the
Board of Fire, or actually as might
have been expected.

1891

Received from the Dr.

2. Investigation of Police

Northwest - submitted
for the sanction of Governor

1321

De 138717 along 173

P. J. M. D.
 Mr. J. W. Brown
 211
 1870-71

William Allen
Chief Engineer
S. O. R. B.
S. O. R. B.

Verandah posts in the building as actually executed, instead of three, four and six respectively, that the roofing charged exceeds that actually executed by a little more than one square, and the brickwork by ten cubic yards.

3. These items should be struck out of the bill, which will be reduced as follows.

2 Doors at Rs 5	Rs 10
3 Windows at Rs 5	" 15
2 Verandah posts at Rs 5	" 10
1 square Roofing	" 1
10 cubic yards Brickwork at Rs 12	Rs 120
	Rs 156

making the total of the Bill Rs 110 instead of Rs 150.

The plan appears to have been mislaid by the Superintendent, who however states that the only deviation mentioned by him was the one noticed in the first paragraph of this letter.

I have the honor to be,

Sr,

Your Most Obedt Servt

B. P. S. J. Captain R. C.

District Engineer S. B.

1843
From P. D. of Govt. of Madras
No. 284
The District Engineer

North Arcot.

To The Secretary to Government.

Dated 28th April 1843.
Received 30th April 1843.

No. 246.

Enclosure 6

Subject.

Explanation as to the
deviations made in the
construction of the
Station House at
Velliputla

No 276

Recd to Govt 30 April 1843

No 1381-17th May 1843

No 1381 P. D. of

Pro. of the Madras Govt.

Read the following:-

From the Controller of P. & R. Works (H.E. 827th Nov 42 /
St Engrs, North Arcot (- No 346 of 28th April 43)

It appears from
the District Engineer's letter
that the charges entered
in the Bill submitted
by the Superintendent of
Police, North Arcot for
the construction of the
Station House at Velliputla
are in some instances
in excess of the work
actually executed, de-
ducting the overcharge,
the Controller will be
authorized to pass the
bill

Q 38-12-..

bill for R.R. III-4-

The attention of
the Inspector Gen.
of Police is
called to the sub-
ject, with a view
to more efficient
check of work
carried out by
Police Officers.

Wm. J. Ryan

To the Controller of Receipts
D. J. Enys Jr. ^{with a license}
Asst. Gen. of Police
Judicial Dept.

11-27-77

Adopted 26-5-73

Cont. of 1873 *Journal*
PUBLIC WORKS.

The Controlling Public
Works Accounts

Figure 1

Q. 1721142, No 1281.

Box 1264219

Police Station house at
Kellipton Co., North Carolina
H.C. Passing orders on
letter from the H.C. Insp.
reporting on the bill
submitted by the Supt. of
Police for the construction
of the station house.