

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	<i>1640</i>	Press
B.P. No.		~~Mis.~~
<i>361-262</i>		
Dated	<i>24.6.</i>	1872.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
24th June 1873.*

No. 361. Read the following letter from Captain H. BAILEY, Acting District Engineer, Malabar, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Calicut, 9th June 1873, No. 61 :—

I HAVE the honour to forward herewith a comparative statement for constructing a malt liquor godown at Malliapooram, and to request sanction for the excess expenditure of Rupees 114-10-0, being at the rate of $7\frac{1}{8}$ per cent. over the estimate.

2. The excess is principally on three items of the estimate, viz., trusses, plastering, and superintendence and sundries.

3. That on the first item, Rupees 36-8-0, is caused by teak having been used by order of the District Engineer for the trusses, instead of jungle-wood.

4. Rupees 66-0-3, the excess for plastering, is owing to no provision having been made originally in the estimate for that description of work.

The Superintending Engineer ordered it to be included with the masonry, but as no increase was made in the rates for that item, the work could not be executed for the rate charged.

5. The rate for superintendence and sundries, barely $1\frac{1}{2}$ per cent., was quite inadequate, as the petty establishment for carrying out the work would be nearly 5 per cent.; an excess of Rupees 76-14-6 has therefore been incurred under that head.

No. 362. ORDER THEREON, 24th June 1873, No. 1,646.

MILITARY WORKS, No. 10.

SANCTIONED with the remark that sufficient care was not apparently taken with the preparation of the original estimate submitted with the Superintending Engineer's letter recorded with G. O., No. 2,089, dated 3rd September 1872.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Malabar.

„ Officiating Controller of Public Works Accounts.

„ Military Department.

Exd. S. T. Austin.

Op. II po Rabbit Range

Charleston District

In a letter from of Post Office
in a letter to the Secretary of
Government - No. 61079.

Received

Dated 19th } May 1873
Received

P. W. 3415/73.

Ph. 24 June 1873 B. 9.

Comparative statement

of work done to date
of liquor expended at

Charleston

Comparative statement of Work done to build Lignor go down at Mallespore amount of Estimate Paper 1600, sanctioned in G. O. N^o 1307 dated 5th Sept 1872

78

Description of Work.	As per Estimate.		As executed.			Increase.		Decrease.		Remarks.
	Quantity	Rate.	Amount.	Quantity	Rate.	Amount.	Quantity	Amount.	Quantity	Amount.
Laterite in Chunnam	5840	10	615 5 9	3840	15 8	594 11			20 10 9	Saving on work
Wood work wrought and put up	43 1/2	1	48 15	43 1/2	1 2	48 15				
Roofing complete	2016	20	403 3 2	2016	20 8	413 2 2	9 15			Increase on mat.
Lie Beams for Trusses	100	14	136 8	136 8	36 8					Not sufficient for vision in that Est. vide at Engr. memo N ^o 98 dated 11 th 1872
Doors and Windows	160		160	160						
Asphalting floor	1071	33	355 9 11	1071	33	355 9 11				
Excavating foundation and filling in	15		14	14					1	
Plastering 1 coat of Chunnam	4020 1/2	1 10 3	4030 1/2	4030 1/2	1 8	4030 1/2	4 2			Included under the head masonry in Est. but no provision made in the Est. for the work - vide Est. The Estimate was less than 1 1/2 p. cost of the work was carried out Departmental for hence the amount allowed for Supts was inadequate
Whitewashing	4030 1/2		98 12 8	4030 1/2		98 12 8	76 14 6			
Sundries and Superintendence	21 14 2									
Total			1600			1771 13	193 7 9		31 10 9	
Deduct Recovery by sale of old materials										
Deduct Saving as per last column										
Total Deduction							78 13 9			
Net Increase Paper							114 10			

Calicut
19 May 1873

[Signature]

[Signature] Captain

[Signature]
Officer in charge of Calicut Range

1 to 61.

Malabar Dist. Engineer's Office
(which 9th June 1878)

From

The Acting District Engineer,
Malabar.

To

The Secretary to Government, R. P. O.,
Madras.

Sir,

I have the honor to forward herewith a Comparative Statement for constructing a malt Liqueur Godown at Mallapuram and to request sanction for the excess expenditure of Rs. 14. 10. 0. being at the rate of 7 1/2 per cent over the estimate.

The excess is principally on 3 items of the estimate, viz: Lumber, Plastering and Superintendence and Sundries.

That on the first item, Rs 36. 8. 0. is caused by Teak having been used by order of the District Engineer for the Lumber instead of Junglewood.

Rs 66. 0. 3 the excess for Plastering is owing to no provision having been made originally in the estimate for that description of work.

The Superintending Engineer ordered it to be included with the masonry but as no increase was made in the Rates for that item the Work could not be executed for the rate charged.

The Rate for Superintendence and Sur-
-dies barely $1\frac{1}{2}$ per cent. was quite inadequate
as the petty establishment for carrying out the
work would be nearly 5 per cent; an excess of
Rupees 76. 14. 6. has therefore been incurred under
that head.

I have the honor to be
Sir,

Your most Obedt. Servant

Wm. J. D. Esq. Captain
Hq. Dist. Engineer, Malabar

P.W. 1873 Report.

444
44

No. 3415.

The ag. District Engineer

Malabar

The Secretary to Government

Dist.

Malabar

No. 61.

Dated 9th June 1873.

Recd. 123

mem. 1.

1646

Forwarding a copy of the

Statement for Contract

ing a Malabar Engineer

down at Malabar

and, requesting sanction

for the same.

Sanctioned with the remark that sufficient care was not apparently taken with the preparation of the original estimate submitted with the Sub Engineer's letter recorded with G. O. No 2089 of 3d September 1872.

Desd 17/7/73

AMH

and 13-6-73

No. 3415

of 1873

PUBLIC WORKS

The District Engineer
Malabar

24th June 1873

361 & 362

Malabar Engineer

Malabar District

Sanctioned for

its construction

Sanctioned with

marks.