

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works

DEPARTMENT

G.O. No.	1651	Press
B.P. No.		Mis.
371-373		
373		
Dated	25 . 6 .	1873 .

Not to be folded or roughly handled

Read the following letters:—

No. 371. From Colonel J. BEAN, R.E., District Engineer, Coimbatore, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Coimbatore, 7th March 1873, No. 251.

I HAVE the honour to forward, for the orders of Government, the papers as per margin relating to two suits which have been brought against the department in the Munsif's Court at Erode by two Road Contractors.

1 Letter to District Engineer, from Range Officer, No. 1,579 of 25th January 1873.
1 Original Bill with road measurements for Rupees 575-2-9.

2. Owing to delay in obtaining information in the matter relating to these suits, and uncertainty on my part as to how I should act in regard to defending them, I have not brought the subject hitherto to the notice of Government, though under Chapter XIII. of the Code members of the department are prohibited from defending or prosecuting suits without authority. I have, however, directed the Range Officer to have the suits postponed, if possible, for a few days.

3. I have little doubt in my own mind as to the probable issue of the proceedings in the first suit, and I do not feel able to request Government under paragraph 7 to allow a defence to be set up by the Government Vakil, whilst in the case of the second suit I have much hesitation in asking for the same aid, as the Overseer of the taluq appears to me to be responsible.

4. I request, under the circumstances, that Government will authorize the present Range Officer Mr. Supervisor Scott for Mr. Nordmann, and the Overseer Mr. Mahony to defend the suit under their own arrangements, and an early reply by telegraph or post will enable me to avoid any postponement.

5. The plaintiff in the first case, Vythialingum Pillay, claims a sum of Rupees 250-2-9, being the balance due and unpaid to him on the Overseer's bill of Rupees 575-2-9 for road work carried out, an advance or amount of Rupees 325 in part payment having been made to him. Mr. Nordmann offers to pay Rupees 85 only in full of all demands on account of a reduction made by him in the rates of the bill.

6. In the second suit Govindasawmy Pillay claims Rupees 308-2-3 on an original bill prepared by the same Overseer Mr. Mahony for road work. Mr. Nordmann in this case had paid Rupees 500 in advance and tendered the difference,

RS.	A.	P.
308	2	3
85	2	3
<hr/>		
*223	0	0

Rupees 85-2-3, which was refused by the plaintiff. The difference* between the two amounts represents the excess of original bill over revised bill, the Overseer's original measurements of the work having been objected to by the Range Officer, and revised measurements having been accordingly made out in the form of a bill.

7. I have lately when at Erode inquired into these transactions and have obtained all the papers bearing on the subject; but unfortunately Mr. Mahony's original bill, referred to in the last paragraph and called for in Court, is not forthcoming, but by some gross negligence in the Range Office is lost or destroyed.

*Proceedings of the Madras Government, Public Works Department,
25th June 1873.*

8. I would beg to call attention to Mr Nordmann's letter herewith sent, and especially to paragraph 5, as I am quite unable to arrive at the same conclusion as the Range Officer.

9. In the first suit the Contractor has been allowed to carry out work without any previous fixed understanding as to rate; the Overseer has further been allowed to prepare a Contractor's bill in the prescribed form, entering his own measurements and rate, certifying to the correctness of bills in the certificate, and to give this bill to the Contractor as a voucher. Mr. Nordmann on receiving this document from the Contractor has struck out the rates, entering his own, and is surprised when Vythialingum Pillay refuses to receive payment.

10. In the second suit the case is somewhat different, and the Overseer is clearly to blame. With instructions before him, to confine the Contractor's operations to the amount of estimate, he actually made measurements in excess of it, and gave the bill to Govindasawmy Pillay as a voucher for payment. This document, as I state, is not forthcoming, but the Contractor even though he had no authority for doing extra work and should not have been paid for it, knowing that such a bill had been made out, refuses to receive payment on a revised bill with reduced measurements made in the office on Mr. Nordmann's instructions.

11. The obvious course would be for Contractors to start work on a fixed rate for earthwork regarding which there could be no dispute, and the bills made out by the Overseer should be checked in the Range Office in the first instance, and then be paid and receipted by the Contractors. Mr. Nordmann, however, has been in the habit of reducing the rates after the bills were filled in and certified to by the Overseer, such bills in many instances having most unfortunately been given to the Contractors for submission to the Range Officer.

12. I take this opportunity of stating that another Contractor has filed a suit in the Civil Court for upwards of 1,200 Rupees. I am not aware of the exact amount nor of the date, but the suit will not be brought on for one or two months. This suit involves similar transactions in the same range and refers to works carried out two years ago, an unfortunate system having sprung up of making part payments from one year to the other, on irrigation repair and road maintenance works, in place of closing each work at the end of the official year. The plaintiff in this suit is anxious to compromise the matter, but I am not in a position to report on the subject as yet. All the parties who have filed these suits have of course taken advantage of Mr. Nordmann's departure from the district to try and enforce their claims.

13. I request that the original bill in the first suit with work measurement herewith enclosed may be returned as soon as possible, as it is required in Court. The two suits are set down for hearing in the Erode Munsif's Court on the 12th of this month.

No. 372. From the same Officer, dated Coimbatore, 28th May 1873, No. 21.
In continuation of my letter No. 251, dated 7th March 1873, I have now the honour to report that the two Contractors, Vythialingum Pillay and Govindasawmy Pillay, who filed suits against the Irrigation Range Officers in the Erode

*Proceedings of the Madras Government, Public Works Department,
25th June 1873.*

Munsif's Court, have withdrawn the suits and signed the contract bills. At my request the Munsif postponed the cases until June, in order that I might inquire further into the nature of the dispute, but in the meanwhile the Contractors accepted the balance of estimate for work done tendered them by Mr. Nordmann and receipted the bills. In a similar manner Contractor Narainsawmy Pillay, who had taken preliminary proceedings against us in the Sadr Amin's Court, withdrew his suits and also signed his contract bills.

2. I am not aware whether these men were doubtful as to the issue of these suits, though I believe they had, at any rate in one instance, good grounds for bringing the actions against the department. I think they were anxious to remain on the list of men employed as Contractors in the Irrigation Range, and though no promise whatever has been held out to them, as Mr. Scott reports, they no doubt believe that the course they have taken will insure them the offer of further contracts.

3. As regards the question asked in the last paragraph of your memorandum No. 95 of the 11th March, I have to state that these bills were delayed payment until 1873, because the Contractors refused to receive the balances offered them. Supervisor Scott reports that if they had accepted these sums the works would have been closed in the same or at the beginning of the following year.

4. There are no bills now outstanding for any time, with the exception of one to which I will presently refer, and another for the Kaniempolliem channel clearance, a work which was carried out under exceptional circumstances, the ryots having promised to pay a portion of the outlay but failed hitherto to do so, and the Contractor having consented to wait for their contribution. A reprehensible practice has sprung up for the last two or three years in the Irrigation Range, and I am afraid in the Coimbatore Range also, if not in others, of carrying out certain maintenance grants for road repairs in excess of the year's allotments, the Contractors for labour or material being paid out of the next year's allotments. There are several bills now in Mr. Supervisor Scott's hands waiting to be adjusted, and in one case to which I refer at the beginning of this paragraph, on the road from Caroor to Erode, the whole of this year's allotment is due for last year's work, and even a portion of the allotment of 1874-75 will be required to adjust the balance of the bill.

5. I have issued circular instructions on this matter, and strictly prohibited any road work repairs being undertaken in excess of the year's allotments. I had already called Mr. Executive Engineer Roberts' attention to the objectionable nature of these payments.

6. As regards Mr. Mahony's proceedings in connection with these Contractors and animadverted upon in your memorandum, I would say that in the matter of rates he does not appear to have been much to blame. Mr. Nordmann himself admits that he reduced the rates for earthwork and gravel after the bills were made out, both for this and other Contractors' work, and though some accepted the reduction, Vythialingum Pillay did not, possibly because, as Mr. Mahony reports, his rates were made lower than the others. His lax system of permitting the Contractors to receive the bills duly made out, and of reducing the work rates after these bills were prepared, instead of before, at the commencement of the

*Proceedings of the Madras Government, Public Works Department,
25th June 1873.*

contract, naturally led to discontent and disputes. Mr. Mahony points out that he only paid such rates as had prevailed in the range for the last year, and he submits a memorandum from Mr. Nordmann dated 8th April 1872, in which that Officer fixes the rates for ordinary road repair at 2 Annas 3 Pies for gravel and 1 Anna 3 Pies for earthwork per yard, whilst in the bill under reference and dispute he cut down the rate to 2 Annas and 1 Anna respectively.

7. In the case of the annual clearance of the Arkencottah channel, where Mr. Mahony entered measurements in the bill in excess of the estimate, he explains that, as the Contractor carried out more work than was allowed for, and which work was actually a benefit to the channel, he recommended Mr. Nordmann to pay him for it in full, especially as there was an item under sundries to meet the excess which was not required for petty establishment. This was an irregular proceeding, and I have severely admonished him, but he appears to have had the example of Mr. Nordmann before him, who similarly favoured the Contractor in the case of the large Thuddapully channel.

8. I have had some difficulty in tracing out the expenditure on the works for which these bills were prepared and disputed by the contractors, and also on other works. A system of "part payment" was kept up in the Irrigation Range in place of frequent measurements, and when the final bill was presented to the Controller, if the measurements had not been completed in the year in which the work was carried out, as was often the case, the final payment in adjustment was taken from the funds of the current year. The Assistant Engineer also was in the habit of transferring expenditure from one work to another, though the two were unconnected and extra and petty establishments were distributed over several works and charged to several estimates.

No. 373.

ORDER THEREON, 25th June 1873, No. 1,651.

ESTABLISHMENT, No. 34.

It is a matter of satisfaction that the two suits threatened in the Munsif's Court at Erode and a third in the Court at Coimbatore against the Irrigation Range Officer and Overseers have been withdrawn. Such action on the part of the Contractors is *prima facie* evidence that their claims have not been inequitably dealt with by the former, although they out of many others employed by him were at one time disposed to take advantage of his approaching departure to press their claims at law. At the same time His Excellency the Governor in Council cannot but agree with the District Engineer that the attempt to carry out works without previous definite understanding as to rates was most unbusiness-like to say the least; such an understanding not appearing to have existed between even the Range Officer and his own Overseer, still less between the former and the Contractor. Mr. Nordmann will take warning that had the first case been brought forward and gone against him the Government would not have relieved him of his personal liability. Similarly in the second case the Overseer would have remained personally liable for the claims made in consequence of his measuring up and admitting work unnecessarily done in excess of his own estimate.

*Proceedings of the Madras Government, Public Works Department,
25th June 1873.*

2. The lax practices as regards performance of and payment for work stated to prevail in more than one range of the Coimbatore District will be further investigated by the District Engineer and Controller, and put an immediate stop to. The District Engineer will further bring them to the notice of the Local Fund Board, so far as road work is concerned; that they may adopt any measures they may think fit to guard against misapplication of money granted in one year to pay for work already performed, leaving the responsibility for the latter on the Range Officers' shoulders. Mr. Nordmann being employed in Vizagapatam, the District Engineer will see that no such irregularities as those stated to have been permitted by him in Coimbatore are continued by him elsewhere, and will warn him of the personal liability incurred by such irregular action.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Coimbatore, with one Enclosure.

- „ Controller of Public Works Accounts.
- „ Financial Department.
- „ District Engineer, Vizagapatam.

Erd. E. C. Shunker.

251.

District Engineer's Office
Coimbatore 7th March 1873.

From,

The District Engineer,
Coimbatore.

To,

The Secretary to Government
S. P. W. Chaddar.

Sir,

Inclasures 2.

1 Letter to District
Engineer from
Range Officer
of 1579 of 25th
January 1873.
1 Original bill
with road mea-
surements for
Rs 575-2-9.

I have the honor to forward
for the orders of Government the papers
as per margin relating to 2 suits which
have been brought against the Depart-
ment in the Munsiff's Court at Trode,
by two Road Contractors.

2. Owing to delay in obtaining
information in the matter relating
to these suits, and uncertainty on
my part as to how I should act in
regard to defending them, I have not
brought the subject hitherto to the
notice of Government, though under
Chapter XIII of the Code, members of
the Department are prohibited from
defending or prosecuting suits without
authority. I have, however, directed
the Range Officer to have the suits pro-
posed if possible for a few days.

3. I have little doubt in my
own

own mind as to the probable issue of the proceedings in the first suit, and I do not feel able to request Government under paragraph 7 to allow a defence to be set up by the Government Agent, whilst in the case of the second suit, I have much hesitation in asking for the same aid, as the Quereen of the Talug appears to me to be responsible. I request under the circumstances that Government will authorize the present Range Officer and Supervisor Scott, for Mr Nordmann, and the Quereen Mr Mahony, to defend the suit under their own arrangements, and an early reply by telegraph or post will enable me to avoid any postponement.

5. The Plaintiff in the first case, Vythialingam Pillay, claims a sum of Rupees 250-2-9 being the balance due and unpaid to him on the Quereen's bill of Rupees 575-12-9 for road work carried out, an advance or amount of Rupees 325 in part payment having been made to him. Mr Nordmann offers to pay Rupees 85 only in full of all demands, on account of a reduction

308	2	3
85	2	3
223		

made by him in the rates of the bill.

6. In the second suit - Govindaswami, Pilly, claims Rs 308-2-3 on an original bill prepared by the same Quereen Mr Mahony, for road work. Mr Nordmann in this case had paid Rupees 500 in advance and tendered the difference Rs 85-2-3 which was refused by the Plaintiff. The difference between the two amounts represents the excess of original bill over revised bill, the Quereen's original measurements of the work done having been objected to by the Range Officer, and revised measurements having been accordingly made out in the form of a bill.

7. I have lately when at Erode enquired into these transactions, and have obtained all the papers bearing on the subject, but unfortunately Mr Mahony's original bill, referred to in the last paragraph and called for in Court, is not forthcoming, but by some gross negligence in the Range Office is lost or destroyed.

8. I would beg to call attention to Mr Nordmann's letter

herewith sent and especially to paragraph 5, as I am quite unable to arrive at the same conclusion as the Range Officer.

9. In the first suit, the Contractor has been allowed to carry out work without any previous fixed understanding as to rate; the Overseer has further been allowed to prepare a Contractor's bill in the prescribed form, entering his own measurements and rates, certifying to the correctness of bills in the Certificate, and to give this bill to the Contractor as a Voucher. Mr Nordmann on receiving this document from the Contractor has struck out the rates, entering his own, and is surprised when Nythalingam Pillay refuses to receive payment.

10. In the second suit, the case is somewhat different, and the Overseer is clearly to blame. With instructions before him, to confine the Contractor's operations to the amount of estimate, he actually made measurements in excess of it, and gave the bill to Govindasamy Pillay as a Voucher for payment.

This

This document, as I state, is not forthcoming, but the Contractor even though he had no authority for doing extra work and should not have been paid for it, knowing that such a bill had been made out, refuses to receive payment on a revised bill with reduced measurements made in the office on Mr Nordmann's instructions.

11. The obvious course would be for Contractors to start work on a fixed rate for earthwork regarding which there could be no dispute, and the bills made out by the Overseer should be checked in the Range Office in the first instance and then be paid and receipted by the Contractors. Mr Nordmann however, has been in the habit of reducing the rates after the bills were filled in and certified to by the Overseer, such bills in many instances having most unfortunately been given to the Contractors for submission to the Range Officer.

12. I take this opportunity of stating, that another Contractor has filed a suit in the Civil

Court

Court for upwards of 1200. Rupees.
I am not aware of the exact amount
due of the date, but the suit will
not be brought on for one or two
months. This suit involves similar
transactions in the same Range, and
refers to works carried out two years
ago, an unfortunate system having
sprung up of making part payments
from one year to the other, on irri-
gation repair and road maintenance
works, in place of closing each
work at the end of the official
Year. The Plaintiff in this suit is
anxious to compromise the matter,
but I am not in a position to do
part in the subject as yet. All the
parties who have filed these suits
have of course taken advantage of
Mr. Nordmann's departure from the
District, to try and enforce their
claims.

13. I request that the original
bill in the first suit with work
measurement, herewith enclosed, may
be returned as soon as possible,
as it is required in Court. The
two suits are set down for hearing
in the Grade Shumaiyya Court
on

on the 12th of this month.

I have the honor to be,
Sir,
Your most obedt. servant,

John C. R. E.
District Engineer, Calcutta

No 21

District Engineer's Office

Coimbatore 28th May 1873

From

The District Engineer

Coimbatore

To

The Chief Engineer and

Secretary to Government L.P.M.

Sir,

In continuation of my letter
 No 251 dated 7th March 1873, I have
 now the honor to report that the
 two Contractors (Vythalingum Pillay
 and Govindaswamy Pillay, who
 filed suits against the Irrigation
 Ranger Officers in the District
 Munsiff's Court, have, with the
 sanction and signed the Contract
 bills. At my request the Munsiff
 postponed the cases until further
 in order that I might inquire
 further into the nature of the dis-
 puts, but in the mean while the
 Contractors accepted the balances
 of

No 251
18th May 1873
From

The District Engineer

Coimbatore

To the Secretary to Govt
P.W.D.

Dated 7th

Dec. 10th } March 1873

No 251
Coimbatore

Forwarded for order
 of Govt, certain papers
 relating to 2 suits
 brought against the
 Dept. in the Munsiff's
 Court at Coimbatore by two
 local Contractors of the
 Irrigation Range.
 C/2 1657-25th Dec 1873.

No 391

of estimate for work done tendered
them by Mr. A. J. Friedman, and receipted
the bills. In a similar manner, the
Contractor, A. J. Friedman, who
had taken preliminary proceedings
against us in the Sudder & Sudder
Court, withdrew his suit and also
signed his Contract bills.

2. I am not aware whether there
is any doubt as to the issue
of these suits, though it is likely they
had, at any rate in one instance, good
grounds for bringing the suits against
the Department. I think they were
anxious to remain on the list of
men employed as Contractors in
the Irrigation Range, and though
no promise whatever has been held
out to them, as Mr. Scott reports,
they no doubt believe that the course
they have taken will insure them
the offer of further contracts.

3. As regards the question
asked in the last paragraph of your

Memorandum of 19th of the 11th March,
I have to state that these bills were
delayed payment until 1873 because the
Contractors refused to receive the balance
offered them. Supervisor Scott reports
that if they had accepted these sums,
the work would have been closed in
the same, or at the beginning of the fol-
lowing year. There are no bills now out-
standing for any time, with the ex-
ception of one to which I will presently
refer, and another for the Kanimpob-
liam Channel Clearance, a work which
was carried out under exceptional
circumstances, the contractor having pro-
mised to pay a portion of the outlay,
but failed hitherto to do so, and the
Contractor having, consequently, to wait
for their contribution. It is a repro-
sable practice has been going on for
the last two or three years in the Irrigation
Range, and I am afraid in the
Coimbatore Range, also, if not in
others,

others, of carrying out certain main-
tenance grants for road repairs in
excess of the year's allotments, the contrac-
tors for labour or material being
paid out of the next year's allotments.
There are several bills now in Mr
Supervisor Scott's hands waiting to
be adjusted, and in one case, to
which I refer at the beginning of this
paragraph, on the road from Carnar-
to Irrade the whole of this year's
allotment is due for last year's
work, and even a portion of the
allotment of 1894/95 will be re-
quired to adjust the balance of the bills.
I have issued Circular in-
structions on this matter, and strictly
prohibited any road work repairs
being undertaken in excess of the year's
allotments. I had already called Mr
Executive Engineer Roberts' attention
to this objectionable nature of these
payments - ...
... as regards Mr. C. H. ...
proceedings

proceedings in connection with these
Contractors and animadverted upon
in your Memorandum, I would say
that in the matter of rates he does not
appear to have been much to blame
as Mr. C. H. ... himself admits that he
reduced the rates for earthwork and
gravel after the bills were made out,
both for this and other Contractors work,
and though some accepted the reduc-
tion Pythialingam Pillay did not,
probably because, as Mr. Mahony reports,
his rates were made lower than the
others. His own system of permitting
the Contractors to receive the bills duly
made out, and of reducing the work
rates after these bills were prepared,
instead of before, at the commencement
of the contract, naturally led to dissen-
sion and disputes. Mr. Mahony points
out that he only paid such rates as
had prevailed in the range for the
last year, and he submits a Memo-
randum from Mr. C. H. ... dated

6
c. 8th April 1872 in which that officer
d. fixes the rates for ordinary roadwork
e. paid at 2 annas 3 pice for gravel, and
f. 1 anna 3 pice for earthwork, paving, and
g. whilst in the bill under reference
h. and despite having shown the rates
i. to 2 annas and 1 anna respectively
j. & 7 pice. In the case of the annual
k. clearance of the Achen cotton Channel,
l. where Mr Mahony entered measures
m. in the bill in excess of the
n. estimate, he explains that as the
o. tractor carried out more work than
p. was allowed for, and which work
q. was actually a benefit to the channel,
r. he recommended Mr Fortman
s. to pay him for it in full, especially
t. as there was an item under
u. as not required for the work which
v. he mentions. This was an irregular
w. proceeding, and I have severely
x. reprimanded him; but he appears to have
y. learned nothing from the example of Mr Fortman before him.

have, who similarly favored the
Contractor, in the case of the large
Theodolite Channel.
8. I have had some difficulty
entirely in tracing out the expenditure
on the works for which these bills
were prepared and disputed by the
Contractors, and also on other works.
A system of "half payment" was kept
up in the Irrigation Range in place
of frequent measurements, and when
the final bill was presented to the
Controller, if the measurements had not
been completed in the year in which
the work was carried out, as was often
the case, the final payment in adjust-
ment was taken from the funds of
the current year. The Assistant Engineer
was in the habit of transferring ex-
penditure from one work to another, though
the two were unconnected, & extra & petty
establishments were distributed over
several works and charged to sev-
eral estimates.

I have the honor to be,
Sir,

Your most obedt servant,

Wm Cole R.E.

District Eng^r Coimbatore

1651 P. V. S.

Copy of the Minutes for
Read the following:-

From the 1st Secy, Coimbatore (H.E. No 257 D. 7 "March 73")
do do do 21 & 28 "May 73"

It is a matter of
satisfaction that the 2
suits threatened in the
Mooziffs Court at Erode,
and a third in the Sudr
Ameen's Court at
Coimbatore against
the Irrigation Range
officer and Overseers
have been withdrawn.
Such action on the part
of the Contractors is prima
facie evidence that their
claims have not been
iniquitably dealt with

Recd 6 Oct 30 May 73

No 372

Reports that certain
Contractors, who had
filed suits against
the Irrigation Range
Officer in the Munsif
Court & Coimbatore
Court have withdrawn
the same
C/1651-25 May 73

P. M. 1373 Recd at
Coimbatore for
Secy 31/7/73
For Dist Engr
Coimbatore

No 21
Recd 28 May 73
Recd 30 do

by the former, although they
out of many others im-
-ployed by him were at
one time disposed to take
advantage of his approaching
departure to press their
claims at law. At the
same time His Excellency
the Governor in Council
cannot but agree with
the District Engineer
that the attempt to carry
out works without pre-
vious definite under-
standing as to rates was
most unbusinesslike
to say the least; such an
understanding not ap-
-pearing to ^{have} existed be-
-tween even the Range
officer and his own Overseer,

10
still less between the
former and the latter.
Mr. Lordmann
will take warning that
had the first case
been brought forward
and gone against
him the Government
would not have re-
-lieved him of his per-
-sonal liability. or
Similarly in the second
case the Overseer would
have remained per-
-sonally liable for the
claims made in con-
-sequence of his mea-
-suring up and
admitting work un-
-necessarily done in
excess of his own Estimate.

The lax practices
as regards performance
of and payment for
work, stated to prevail,
in more than one
Range of the Jimbatore
District, will be further
investigated by the Dis-
trict Engineer and
Controller, and put
an immediate stop to
it. The District En-
gineer will further
bring them to the notice
of the Local Fund
Board, so far as Road
work is concerned;
that they may adopt
any measures they may
think fit to guard

against misapplication
of money granted in
one year to pay for
work already per-
formed, leaving the
responsibility for the
latter on the Range
officers shoulders.
Mr. Nordmann being
employed in Vizaga-
patam the District
Engineer will see that
no such irregularities
as those stated to have
been ^{permitted by} ~~overlooked~~ ~~in~~
by him in Jimbatore
are continued by him
elsewhere, and will warn
him of the personal
liability incurred.

by each irregular action.
QMM

N^o 371-73.

2
Dr Combs ^{one success}
Carter
Frank Schell
Dr Vazquez
and 4/7/73

1/15/55 + 3/73

GOVT. OF INDIA (P.W.D.)

PUBLIC WORKS.

Mr. District Engineer
Coimbatore

25 June 1957.

37/ (2) 373

25.6.57. From Mr. District Engineer
Coimbatore to Mr. District Engineer
Mysore. The enclosed
letter is for the information of
the latter. The letter is
for the information of the latter.
The letter is for the information of the latter.