

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1803

Press
~~Mis~~

214-51

Dated 14. 7

1873.

Not to be folded or roughly handled

Read the following papers:—

No. 214.	From the District Engineer, Ganjam, dated 18th April 1873.				
No. 215.	From do. do. Vizagapatam,	2nd May	No. 205.		
No. 216.	From do. do. do.	18th April	" " 126.		
No. 217.	From do. do. Godavery,	7th May	" " 472.		
No. 218.	From do. do. Kistna,	3rd May	" "		
No. 219.	From do. do. Nellore,	24th April	" "		
No. 220.	From do. do. Cuddapah,	1st May	" "		
No. 221.	From do. do. Kurnool,	28th May	" " 220.		
No. 222.	From do. do. Bellary,	28th April	" "		
No. 223.	From do. do. Presidency,	7th May	" " 512.		
No. 224.	From do. do. do.	8th April	" " 116.		
No. 225.	From do. do. Chingleput,	27th May	" " 445.		
No. 226.	From do. do. North Arcot,	14th May	" " 544.		
No. 227.	From do. do. do.	29th May	" " 694.		
No. 228.	From do. do. South Arcot,	23rd April	" " 15.		
No. 229.	From do. do. do.	30th April	" " 24.		
No. 230.	From do. do. do.	12th May	" " 31.		
No. 231.	From do. do. Salem,	26th April	" " 18.		
No. 232.	From do. do. do.	19th May	" " 26.		
No. 233.	From do. do. Bangalore,	28th April	" " 35.		
No. 234.	From do. do. Tanjore,	16th May	" " 155.		
No. 235.	From do. do. do.	28th March	" " 964.		
No. 236.	From do. do. Trichinopoly,	30th April	" "		
No. 237.	From do. do. Coimbatore,	29th April	" "		
No. 238.	From do. do. Malabar,	30th April	" "		
No. 239.	From do. do. South Canara,	26th April	" "		
No. 240.	From do. do. do.	22nd March	" " 35.		
No. 241.	From do. do. Nilgherries,	18th May	" "		
No. 242.	From do. do. Wynaad,	12th May	" "		
No. 243.	From do. do. Madura,	7th May	" " 530.		
No. 244.	From do. do. do.	29th May	" " 739.		
No. 245.	From do. do. Tinnevely,	23rd April	" " 9.		
No. 246.	From do. do. do.	26th April	" " 12.		
No. 247.	From do. do. do.	28th April	" "		
No. 248.	From do. do. do.	29th April	" " 15.		
No. 249.	From do. do. do.	3rd May	" " 20.		
No. 250.	From do. do. do.	4th April	" " 67.		

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 31st March 1873.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
<i>Military.</i>							
Vizagapatam ...	Constructing drains in the Lines of the 12th Regiment, Native Infantry, at Vizianagram.	3,790	G. O., No. 36, dated 5th Feb. 1873.	48	3,742	3,740	Military.
Do.	Erecting improved Lightning Conductor to Powder Magazine at Vizagapatam.	948	G. O., No. 1,328, dated 13th May 1873.	417	531	531	Do.
Do.	Constructing a Guard-room at Vizianagram ...	1,480	G. O., No. 2,717, dated 19th Nov. 1872.	712	768	768	Do.
Bangalore ...	Altering and improving the present privies at East-end of Parade Barracks.	3,940	G. O., No. 143, of 17th Jan. 1872.	2,479	1,461	1,460	Do.
Do.	Do. West-end do.	3,730	Do.	2,596	1,134	1,130	Do.
Do.	Constructing side drains for carrying the sewage of Parade Barracks into Main Sewer.	4,580	G. O., No. 715, dated 6th March 1873.	922	3,658	3,650	Do.
Do.	Do. drains in front of the North Range, Married Quarters, and West Range, European Infantry Barracks.	700	G. O., No. 1,630 of 23rd June 1873.	...	700	700	Do.
Do.	Constructing a shed for fire engine at the Main Guard Gate, Parade Barracks.	510	G. O., No. 371, dated 5th Feb. 1873.	18	492	492	Do.
Do.	Converting the Canteen in the old Infantry Barracks into a lecture room for the Garrison Instructor.	1,240	G. O., No. 182, dated 27th Nov. 1871, and G. O., No. 1,441, dated 28th May 1873.	146	1,094	1,094	Do.
Do.	Altering and improving the privies of old Artillery Barracks for Medical Subordinates' Quarters.	610	G. O., No. 2,195, dated 17th Sept. 1872.	241	369	369	Do.
Do.	Constructing new Cook-house to the Sergeants' Mess House, Parade Barracks.	630	G. O., No. 371, dated 5th Feb. 1873.	...	630	630	Do.
Bellary ...	Improving the supply of water to the Cantonment of Bellary.	69,300	G. O., No. 947, dated 26th March 1867.	88,488	...	10,000	Do.
Do.	Supplying furniture to school-room and place of worship at Bellary.	4,420	G. O., No. 2,326, dated 4th Oct. 1872.	3,117	1,303	1,300	Do.

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

Bellary ...	Providing Lightning Conductors to the Military buildings at Ramandroog.	6,635	G. O., No. 1,305, dated 12th May 1871.	5,602	1,033	1,000	Do.
South Canara ...	Re-roofing the Military Hospital at Mangalore.	3,650	G. O., No. 407, dated 6th Feb. 1873.	2,748	902	900	Do.
Trichinopoly ...	Additions to the Guard-room of the Grand Magazine with a view to its being used for an European Guard.	1,180	G. O., No. 1,111, dated 1st May 1872.	968	212	212	Do.
Do.	Re-roofing 26th Regiment, Native Infantry Hospital.	2,340	G. O., No. 2,481, dated 22nd Oct. 1872.	1,036	1,304	1,304	Do.
Do.	Alterations to quarters occupied by the Hospital Sergeants attached to the European Hospital.	750	G. O., No. 950, dated 27th March 1873.	345	405	405	Do.
Do.	Converting the Native Garrison Hospital into Quarters for an Apothecary.	790	G. O., No. 2,238, dated 20th Sept. 1872.	659	131	131	Do.
Do.	Providing cut-stone flooring to the verandah of Nos. 4 and 5 Blocks of the temporary Barracks at Trichinopoly.	2,200	G. O., No. 30, dated 7th Jan. 1873.	1,200	1,000	1,000	Do.
Presidency	Lightning Conductors to the Caldwell's Magazine in the Fort.	900	G. O., No. 374, dated 5th Feb. 1873.	500	400	400	Do.
Do.	Lightning Conductors to the Grand Magazine in the Fort.	540	G. O., No. 374, dated 5th Feb. 1873.	300	240	240	Do.
Do.	Constructing additional sheds for the Sick Carts at the Camp Equipage Depot.	2,760	G. O., No. 593, dated 24th Feb. 1873.	1,500	1,260	1,260	Do.
Do.	Laying down pipes for supplying water to the Body Guard Lines.	3,915	G. O., No. 1,760, dated 24th July 1872.	3,000	915	910	Do.
Do.	Constructing Armourer's Shop and providing Arm-racks, etc., for the Native Infantry Regiment at Royapooram.	870	G. O., No. 730, dated 6th March 1873.	...	870	870	Do.
Malabar	Providing iron-grated doors inside the present batten doors of the solitary cells at Cannanore.	400	G. O., No. 1,337, of 14th May 1872.	342	58	58	Do.
Do.	Improving the drains of the Parade Ground at Cannanore.	10,450	G. O., No. 3,571, dated 16th Nov. 1868.	2,949	7,501	7,500	Do.
Do.	Arm-racks for rifles of 9th Regiment, Native Infantry at Cannanore.	1,114	G. O., No. 185, dated 20th Jan. 1873.	445	669	669	Do.
Do.	New Rifle Ranges for the Native Infantry Regiment at Cannanore.	650	Do.	518	132	132	Do.
Neilgherry	Alterations to the Wash-houses at Wellington...	1,050	G. O., No. 1,844, dated 5th Aug. 1872.	621	429	429	Do.

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 31st March 1873.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
	<i>Military.—(Concluded.)</i>	RS.		RS.	RS.	RS.	
Neilgherry	Constructing rough-stone open drains to protect the slopes at the East-end of Staff Quarters at Wellington.	680	G. O., No. 68, dated 9th Jan. 1873.	380	300	300	Military.
Chingleput	Constructing temporary Hospital at Poonamallee.	4,000	G. O., No. 65, dated 8th April 1872.	1,732	2,268	2,260	Do.
Do.	Constructing three semi-permanent Dry-earth Latrines at Poonamallee.	3,560	G. O., No. 1,577, dated 28th June 1872.	1,300	2,260	2,260	Do.
Vizagapatam	Providing quarters on the ground floor of the old Veteran Company Barracks at Vizagapatam.	1,600	G. O., No. 1,858, dated 7th Aug. 1872.	...	1,600	1,600	Do.
Pellary	Constructing Sergeants' Quarters at Ghooty	3,670	G. O., No. 1,998, dated 31st July 1871.	...	3,670	3,670	Do.
Chingleput	Providing sitting accommodation in St. Patrick's Church at the Mount.	840	G. O., No. 180, dated 20th Jan. 1873.	...	840	840	Do.
Bangalore	Converting Medical Stores into quarters for Commissariat Conduetors and Staff Sergeants.	1,250	G. O., No. 2,633, dated 16th Oct. 1871.	...	1,250	1,250	Do.
Trichinopoly	Converting the old Cavalry Saddle-rooms into quarters for Staff Sergeants.	3,180	G. O., No. 12, dated 1st Aug. 1872.	...	3,180	3,180	Do.
	<i>IMPERIAL CIVIL BUILDINGS.</i>					58,644	
Coimbatore	Constructing a Post Office at Caroor	5,075	G. O., No. 2,076, dated 30th August 1872.	4,335	740	740	Civil Buildings.
Tinnevely	Do. do. at Sattoor	1,500	G. O., No. 2,112, dated 5th Sept 1872.	681	819	877	Do.
Kanna	Do. Quarters for the Deputy Postmaster at Juggiapet.	870	G. O., No. 1,522, dated 22nd June 1872.	626	244	244	Do.
Chingleput	Do. Post Office at Chingleput	1,050	G. O., No. 2,479, dated 3rd August 1868.	1,170	...	285	Do.

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

	<i>Postal Repairs.</i>	310		...	...	310	Civil Buildings.
South Arcot	Repairing the portion of the barracks at Cuddalore occupied by the Postal Department.					2,436	
Godavery	Telegraph Office at Cocanada	20,450	G. O., No. 644, dated 8th March 1872.	12,374	8,076	2,000	Do.
	<i>Telegraph.</i>						

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of Sanction.	Past Expenditure.	Balance of Estimate.	Amount required.	Head of Reserve from which the allotment has been made.
Godavery	<i>Agricultural Works, (Ordinary.)</i> Constructing a new drop weir at the end of Samulcoota Canal.	2,650	G. O., No. 1,149 of 24th April 1871.	1,450	1,200	400	Agricultural.
Do.	Do. Iron Girder Bridge over the old Thooliabaga Channel	3,490	G. O., No. 2,577, dated 6th August 1869.	1,238	507	507	Do.
Do.	Deduct local portion	1,745					
Do.	Making certain experiments on concrete	5,000	G. O., No. 1,077, dated 18th April 1871.	467	4,533	2,000	Do.
Kistna	Constructing Fish Ladder at Kistna Anicut	1,665	G. O., No. 752, dated 13th March 1871.	1,506	159	159	Do.
Do.	Make-shift head-slucice for controlling the flow of water into and out of the tanks in the Divi Division.	6,700	G. O., No. 2,385, dated 19th Sept. 1871.	1,193	5,507	5,507	Do.
Bellary	Restoration of the Gootloor Tank	60,500	G. O., No. 55, dated 8th Jan. 1869.	53,452	7,048	7,048	Do.
Do.	Diverting the flood-waters which now pass over and injure the lands near Cullamundly.	4,750	G. O., No. 256, dated 7th Jan. 1873.		4,750	4,750	Do.
North Arcot	Improvement of the Polar Supplying-channel, and constructing a dam across the river, and the head sluice and three masonry falls in the channel.	11,650	G. O., No. 405, dated 10th Feb. 1872.	10,750	900	1,500	Do.
Do.	Improving the supply-channel to the Seesamungalum Tank in the Arnee Jaghire.	10,375	G. O., No. 2,374, dated 1st Oct. 1870.	5,898	4,477	4,000	Do.
South Arcot	Cutting a channel from the Ponnair River for the supply of Ooppalavady, etc., villages in the Cuddalore Taluq.	6,250	G. O., No. 313, dated 1st Feb. 1872.		6,250	6,250	Do.
Salem	Constructing Chinnakistnapooram Tank	8,070	G. O., No. 3,015 of 23rd Sept. 1868.	6,377	1,693	1,693	Do.
Tanjore	Making up and extending the rough-stone aprons under the Codamooroty Head-works.	6,300	G. O., No. 795, dated 13th March 1873.	163	6,137	6,137	Do.
Trichinopoly	Improvement to the head of Nunjah voikal with masonry works.	12,500	G. O., No. 1,034, dated 20th April 1870.	10,101	2,399	2,399	Do.
					42,350		

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of Sanction.	Past Expenditure.	Balance of Estimate.	Amount required.	Head of Reserve from which the allotment has been made.
Vizagapatam	<i>Provincial Civil Buildings.</i> Constructing a Subsidiary Jail and Sub-Magistrate's Cutcherry at Bimlipatam.	9,430	G. O., No. 1,271 of 17th April 1869.	8,561	769	769	Civil Buildings.
Do.	Erecting a dead-house to the Civil Dispensary at Vizagapatam.	1,210	G. O., No. 2,175 of 13th Sept. 1872.	352	858	858	Do.
Do.	House for Assistant Agent at Koraput...	15,564	G. O., No. 121, dated 16th April 1873.	10,000	5,564	564	Do.
Salem	Constructing a latrine for males and females at Salem Court-house.	290	G. O., No. 233, dated 23rd April 1872.	65	225	225	Do.
Do.	Making additions and alterations to the Salem Taluq Cutcherry.	865	G. O., No. 2,528, dated 5th Oct. 1871.	750	115	115	Do.
Do.	Constructing ten solitary cells at the Salem Jail.	4,100	G. O., No. 32, dated 3rd August 1872.	767	3,333	3,300	Do.
South Arcot	Improving the Tahsildar's Cutcherry and constructing Subsidiary Jail with out-houses at Villapooram.	7,258	G. O., No. 675, dated 2nd March 1869.	2,009	5,249	5,600	Do.
Do.	Constructing a Subsidiary Jail with out-houses and Treasury-room at Trikalore.	3,440	G. O., No. 1,318, dated 21st April 1869.	2,414	1,026	1,020	Do.
Bellary	Court-house at Bellary	51,020	G. O., No. 799, dated 10th March 1866. G. O., No. 1,840, dated 2nd Aug. 1870. G. O., No. 67, dated 9th Dec. 1872. G. O., No. 3,339, dated 22nd Oct. 1868. G. O., No. 730, dated 5th March 1869.	48,483	2,537	2,000	Do.
Coimbatore	Constructing Taluq Cutcherry and Sub-Jail at Oodmelpetta.	25,500	G. O., No. 1,563, dated 14th June 1873.	24,028	1,472	1,470	Do.
Do.	Taluq Cutcherry at Darapooram	30,000	G. O., No. 1,563, dated 14th June 1873.	26,675	3,325	3,325	Do.
Do.	Completing the portion of Taluq Cutcherry at Coimbatore for a Sub-Jail, and providing accommodation for the Sub-Registrar.	1,020	G. O., No. 123, dated 17th Jan. 1873.	400	620	620	Do.
Do.	Constructing Collegial Range Office with accommodation for the Range Officer at Ramapooram.	3,500	G. O., No. 1,767, dated 25th July 1872.	1,107	2,393	2,300	Do.
Do.	Erecting a tiled verandah in front of the Taluq Cutcherry at Collegial.	1,510	G. O., No. 142, dated 13th April 1872.	985	525	525	Do.
Do.	Alterations and additions to the Sub-Magistrate's Cutcherry at Avenashy.	2,500	G. O., No. 218, dated 24th Feb. 1873.	298	2,202	2,200	Do.

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Past Expenditure.	Balance of Estimate.	Amount required.	Head of Reserve from which the allotment has been made.
South Canara ...	Provincial Civil Buildings.—(Contd.) Subsidiary Jail and out-offices at Uppinangady.	Rs. 7,760	G. O., No. 3,031, dated 30th Nov. 1871.	Rs. 7,328	Rs. 432	Rs. 430	Civil Buildings.
Do. ...	Do. do. at Beltangady ...	7,515	Do. ... 1,647 of ...	7,004	511	510	Do.
Do. ...	Re-roofing with timber rafter, etc., the Subsidiary Jail at Hosdroog.	700	G. O., No. 1,247, dated 24th June 1873.		700	700	Do.
Do. ...	Do. do. the Hospital at Cassergode ...	280	Do. ...		280	280	Do.
Kistna ...	Constructing District Munsif's Court-house at Bezwadah.	2,510	G. O., No. 120, dated 20th October 1870.	1,593	917	910	Do.
Do. ...	Do. a retaining wall, etc. around the Light-house at Point Divi.	1,915	G. O., No. 163, dated 23rd Nov. 1871, and G. O., No. 1,276, dated 14th May 1872.	1,745	170	170	Do.
Do. ...	Constructing two cook-rooms at Point Divi Light-house.	720	Do. do. ...	641	79	80	Do.
Do. ...	Improvements to the Jail at Guntoor ...	15,293	G. O., No. 975, dated 7th April 1870.	14,683	610	610	Do.
Ganjam ...	Do. to the District Munsif's Court at Raghoonadapoor.	1,030	G. O., No. 172, dated 23rd Jan. 1873.	300	730	730	Do.
Do. ...	Constructing Sea Custom-house at Barwah ...	2,040	G. O., No. 2,595, dated 14th August 1868.	1,000	1,040	1,040	Do.
Presidency ...	Do. Reservoir at the General Hospital.	23,220	G. O., No. 679, dated 12th March 1872.	19,739	3,483	1,705	Do.
Do. ...	Improvements to the Revenue Board Office at Chepauk.	1,80,305	G. O., No. 3,616, dated 10th Nov. 1869; G. O., No. 27, dated 3rd Sept. 1872, and G. O., No. 2,517, dated 7th Sept. 1872.	1,77,724	2,581	2,580	Do.
Do. ...	Constructing tiffin-rooms at the Presidency College.	3,000	G. O., No. 110, dated 21st October 1872.	2,000	1,000	1,000	Do.
Do. ...	Coach-houses and stables for offices in Chepauk.	6,619	G. O., No. 4 of 1st Sept. 1871, and G. O., No. 42, dated 7th May 1872.	5,119	1,500	1,500	Do.

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Past Expenditure.	Balance of Estimate.	Amount required.	Head of Reserve from which the allotment has been made.
Do. ...	Certain alterations, etc., to the office of the Superintendent of Stationery.	850	G. O., No. 221, dated 29th Jan. 1873.	631	219	219	Do.
Do. ...	Constructing an additional leaf-pavilion in the Lying-in-Hospital.	600	G. O., No. 987, dated 31st March 1873.			600	Do.
Malabar ...	Constructing a dead-house at Calicut ...	855	G. O., No. 88, dated 16th Oct. 1872.	333	522	522	Do.
Do. ...	Improving the Belfry of Trinity Church at Palghat.	215	G. O., No. 393, dated 6th Feb. 1873.	182	33	33	Do.
Madura ...	Debtor's Prison at Madura ...	12,400	G. O., No. 1,523 of 9th June 1873.	4,526	7,874	5,962	Do.
Do. ...	Constructing a new Sub-Magistrate's Cutcherry and Subsidiary Jail at Trichooly.	10,500	G. O., No. 260, dated 28th Jan. 1869.	5,615	4,885	4,880	Do.
Do. ...	Constructing a Sea Custom Office at Tondy ...	3,550	G. O., No. 1,888, dated 9th Aug. 1872.	1,400	2,150	2,150	Do.
North Arcot ...	Do. Sub-Jail and improving the Taluq Cutcherry at Chittoor.	8,120	G. O., No. 147 of 17th May 1872.	6,967	1,153	1,150	Do.
Do. ...	Re-adapting a portion of the old Barracks at Arnee for the use of the Deputy Collector's Office.	620	G. O., No. 24, dated 5th March 1873.	170	450	450	Do.
Godavery ...	Enclosing the Burial-ground at Jugganoyakapooram.	840	G. O., No. 190, dated 18th April 1872.	537	303	303	Do.
Do. ...	Adding verandah to the District Munsif's Court-house at Rajahmundry.	1,660	G. O., No. 39 of 5th February 1873.	131	1,529	1,529	Do.
Do. ...	Improving the District Munsif's Court-house at Amalapur.	2,120	G. O., No. 1,403, dated 8th May 1867.	1,202	918	918	Do.
Do. ...	Do. Sub-Magistrate's Cutcherry at Kottapetta...	4,040	G. O., No. 85, dated 17th June 1870.	687	3,353	2,550 provided in the Budget.	Do.
Wynaad ...	Do. do. at Vythery ...	17,850	G. O., No. 2,269, dated 6th Sept. 1871.	16,273	1,577	1,570	Do.
Do. ...	Erecting a monument in memory of the late Supervisor Campbell.	390	G. O., No. 1,755, dated 24th July 1872.	90	300	300	Do.
Tanjore ...	Constructing office for the use of Sea Custom Superintendent at Terumalavassul.	1,930	G. O., No. 109, dated 12th June 1872.	380	1,550	1,530	Do.
Do. ...	Constructing Subsidiary Jail at Negapatam ...	7,200	G. O., No. 2,475, dated 28th July 1869.	6,093	1,107	1,100	Do.
Do. ...	Constructing Sub-Magistrate's Cutcherry and Subsidiary Jail at Tanjore.	27,300	Do. do.	26,425	3,175	3,170	Do.
Do. ...	Additional estimate for the accommodation of Sub-Registrar.	2,300	G. O., No. 1,006, dated 1st April 1873.				Do.
		29,400					

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

District.	Work.	Amount of Estimate.	Number and date of Sanction.	Past Expenditure.	Balance of Estimate.	Amount required.	Head of Reserve from which the allotment has been made.
Tanjore	Constructing Sub-Magistrate's Cutcherry and Subsidary Jail at Sheally.	Rs. 23,960	G. O., No. 2,475, dated 28th July 1869.	Rs. 19,502	Rs. 4,458	Rs. 4,450	Civil Buildings.
Do.	Do. do. at Poryaur	12,915	G. O., No. 90, dated 15th September 1870.	9,860	5,455	5,450	Do.
Do.	Additional estimate for the accommodation of Sub-Registrar.	2,400	G. O., No. 1,006, dated 1st April 1873.				
Do.	Constructing Deputy Tahsildar's Cutcherry and Subsidary Jail at Teroovadamurdoor.	15,315	G. O., No. 2,475, dated 28th July 1869.				
Do.	Additional two rooms for the accommodation of Sub-Registrar in the district.	1,950	Estimate under consideration.	12,171	1,949	1,950	Do.
Neelgherry	Constructing two Ranges of 16 Police Huts at Ooracamund.	14,120	G. O., No. 1,859, dated 7th August 1872.	5,274	2,046	2,046	Do.
Chingleput	Extending and enclosing with a wall the Roman Catholic Cemetery at Poonamallic.	635	G. O., No. 53, dated 6th February 1872.	186	449	390	Do.
Do.	Constructing a masonry wall to the premises of the Lock Hospital at the Mount in lieu of the mud wall washed down by rain.	1,120	G. O., No. 480, dated 14th February 1873.	190	930	930	Do.
Do.	Constructing a Civil Dispensary at Conjeveram.	14,500	G. O., No. 2,176, dated 5th July 1869.	8,342	6,158	1,650	Do.
Provincial (Miscellaneous Public Improvements.)					83,048		
Tanjore	Protecting the Fort of Tranquebar by means of additional stone-groynes.	11,500	G. O., No. 20, dated 4th April 1872, and G. O., No. 1,560, dated 14th June 1873.	9,149	2,351	2,351	Mis. Public Improvement.
						2,351	

Proceedings of the Madras Government, Public Works Department,
14th July 1873.

No. 251. ORDER THEREON, 14th July 1873, No. 1,803.

ACCOUNT, No. 12.

THE foregoing letters give cover to District Engineers' statements of their requirements on account of incomplete and other works in 1873-74.

2. Under Provincial, the unappropriated balance of the Reserve is Rupees 61,127, to which Rupees 24,272 held at the disposal of Government in G. O., No. 1,711, dated 2nd July 1873 from the grant for Police Works being added, the amount available for appropriation is Rupees 85,399. This sum is even inadequate to meet demands on account of incomplete works which were in actual progress last year, and it is not, therefore, possible to provide for the commencement of any New Works. The distribution of available funds is exhibited in the appended statement, and the Financial Department will be requested to sanction a grant of Rupees 22,032 required to complete the following works:—

	RS.
Alterations and additions to the Salem Central Jail ...	11,240
Do. to the sea-face of the Civil Engineering College ...	8,880
Dehtor's Prison at Madura (In addition to the sum of Rupees 5,962 included in statement) ...	1,912

3. The sum of Rupees 1,000, provided * in the Provincial Budget for the Lunatic Asylum at Waltair in excess of actual requirements, will be transferred to the Taluq Cutcherry at Yellamanchelly, † the grant for which will now stand at Rupees 4,700.

* Item No. 12.

† Item No. 9.

4. The small balances required to complete the Ambasamoodrum Taluq Cutcherry, and other similar works, will probably be available from savings later in the year, and may be applied for after the accounts of the half-year ending 30th September have been received, if they can be utilized.

5. The Educational and Marine Departments will be requested to provide funds for the completion of the undermentioned works:—

	RS.
Constructing Government School at Guntoor, sanctioned in G. O., No. 64, dated 8th March 1872, Educational Department ...	2,235
Repainting the iron-work and tarring wood-work of Calicut Pier, sanctioned in G. O., Marine Department, No. 312, of 30th December 1872...	1,420

6. The amounts applied for on account of Repairs to Civil Buildings in the Ganjam and Tinnevely Districts should be provided from the sanctioned allotments under that head.

7. Under Military, the demands for incomplete works aggregate Rupees 48,104 which has been allotted, and a further sum of Rupees 10,540 has been granted for a few works which are urgently required, chiefly for provision of quarters for Warrant and Non-Commissioned Officers. These appropriations will leave a balance of Rupees 5,295 at the disposal of Government. Small works under Rupees 500 should be provided for from the district grants for Minor New Works.

8. The District Engineer, Malabar, will under G. O., No. 392, of 5th February 1873, apply to the Inspecting Engineer for Buildings for the additional grant required under Repairs, Military.

*Proceedings of the Madras Government, Public Works Department,
14th July 1873.*

9. As the Public Works assignment for Postal buildings will be relieved of the charge of quarters for Travelling Post Office Clerks at Raichore, for which Rupees 5,562 were allotted in G. O., of 18th April 1873, No. 1,125, the sum of Rupees 911, diverted from the Reserve for Telegraph buildings in G. O., of 27th May 1873, No. 1,436, will be re-credited to that head and the charge be debited to the Postal Reserve. The appropriations for Postal buildings made in the appended statement will leave an unappropriated balance of Rupees 3,915 as a Reserve. The sum of Rupees 2,000 at the disposal of Government for Telegraph buildings has been granted in part of the demand of Rupees 8,076 for the Cocanada Telegraph Office, and application for the further amount required to complete that building advances, that no savings are likely to be available from the grant for the Madras Telegraph Office.

10. Under Agricultural, the Government have provided for all demands under "Ordinary". The sum of Rupees 20,000, applied for by the District Engineer, Tanjore, for a reserve of rough stone, does not require a special provision of funds at present as the expenditure is chargeable to "stock."

11. The sum of Rupees 7,365, required under "Extraordinary" for the Kolakaloor Bridge and improvements to Commamore Channel, should have been brought forward for entry in the Budget. It seems undesirable to make a special application to the Government of India for the requisite funds. The District Engineer is authorized to carry out the work to completion in anticipation of savings from other sources to be transferred later in the year. Similarly some of the other works under Ordinary should not have been left to be provided for from the small amount of the Reserve. The special attention of District Engineers is drawn to the necessity of their being in future particularly careful in this respect.

12. The sum of Rupees 474, required for preliminary expenses in connection with the survey of the Agunda, Cauvery, and Coleroon, will be debited to the provision for establishments.

13. District Engineers will be reminded that under the rules no specific allotments are necessary in the case of Major Works when the amounts required to complete them are below Rupees 500. In certain cases larger sums than the unpended balances of sanctioned estimates have been applied for. Such additional grants cannot be made without revised or supplemental estimates and explanation of the causes of excess.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the Chief Engineer for Irrigation.
" Inspecting Engineers.
" District Engineers.
To the Executive Engineer, Wynaad.
" Director of Public Instruction.
" Controller of Public Works Accounts.
" Accountant-General.
" Board of Revenue.
" Revenue Department.
" Military do.
" Financial etc., Departments.
Ed. W. H. French.
Spare Copies.

N-674 *Vizagapatam 15 May 1873*
From J R Daniel Esqre
Acty Collector
To The Honorable W. Audleston
Chief Secretary to Government
Cotacaimund
Sir With reference to G. O. No 537 dated
5th April last, I have the honor to in-
form you that only Rupees 5000 on top
Rupees 5504 therein referred to, have
been provided in the Provincial Budget
under G. O. P. W. D. No 121 dated 20 April,
and to request you will be so good as
to make a special provision for the
remaining sum of Rupees 504.
I have placed the whole amount
of Rupees 5504 at the disposal of the
Special Assistant Agent with instructions
to push forward the work with all
speed, in anticipation of allotment of
funds being made for the balance
I have the honor to be
Sir
Your Most Obedt Servant
W Daniel
As Collector

transferred to the Public Works Department in view to the sum of Rs 564 being placed at the disposal of the Collector from the Reserve at the disposal of that department.

to the Public Works Department. ^{Not recommended 26 May 1873} L. Anderton
Chief Secretary

1873
H. J. D. R. R.

James
The Dy. Collector
Magadh
to Mr. Chief Secretary
to Government
for Mr. George
Coffinman

to dated 15 May 1873
No. 222

1873
No. 222

Requesting to make
a special provision
for Rs 564 the
amounting sum referred
to in L. & D. No 537 dated
5 April last.

transferred

II Statement Showing the Sanctioned works estimated at and above Rs 2500 each which have not been commenced but which are recommended for execution in 1873-74. 97

South Arcot District.

District
South Arcot

Works.

Amount of Estimate
Number and date of Orders Sanctioning the Estimate.
Amount required

Remarks.

Imperial
Agricultural

Cutting a channel from the Ponnai River for the Supply of Aspalavady Villages in the Cuddalore Taluk

6,250

G.O. No 844 of 18th March 1873.

6,250

Total Agricultural 6,250

Total Imperial 6,250

District Engineer's Office, South Arcot.
Meevastanam 23rd April 1873

S.

McCorbr

Offg. District Engineer.
S. Arcot.

The Secretary to Government
D. P. W.

District Engineer's Office, South Arcot.
23rd April 1873
The Secretary to Government
D. P. W.

II Statement showing
the sanctioned work
carried out and the
Rs 2,500 each which
have not been com-
menced but to which are
recommended for re-
cognition in 1873-74.

South Area District.
From: The Offg. Committee
of the Church
The Church
Dated 23rd Dec 1876.
Rev. } April 1873.
1876.

II - Statement showing the works for which provision is made in the Budget of 1893-74 in excess of actual requirements.

Wm W

Amount of so Amine	The amount made of Livingston	Vol 9 p 31 & March 1872	Done 1872-73
			expended in except or in part the
			expended as in table
			which was
			to the Amount of \$1000.00
			for the purpose of
			the purchase of
			land in the State of
			New York.

Ad.

17

District Engineer's Office, A. Aust. }
Memorandum 23rd April 1873 }

Wm. H. Allen
Offg. District Engineer.

Supplement

W

List of works for which Estimates have been sanctioned by Government but not yet commenced

Works	Estimate	No. and date of sanction	Amount required for 1873-74
<u>Military</u>			
Armourers Shop at Virianagram	900	C.O. No. 1111 of 17 th April 1873	1,800
do do at Vizagapatam	900		
Quarters for the Dresser attached to the Zillah Jail at Vizagapatam	1560	C.O. No. 3183 of 1 st Octr/69	1560

L. Beatty - Major R.E.
District Engineer of
Vizagapatam

Double Arch Printed

From the Office of the
M. J. A. A. A.

J. Secretary to the
D. P. A. A.

Order 23rd April 1873.

1873

III. Statement showing
the works for which
provision is made in
the Budget of 1873-74
in order of actual ex-
penditure.

No 205

127
District Engineer's Office
Vatthar 2nd May 1873

From

The District Engineer
Vizagapatam

To

The Secretary to Government D.P.W.
Madras

Sir

In continuation of my letter No 126 of
18th April 1873, and with reference to Memo No
148 of 19th ultimo, I have the honor to submit a
Supplemental list of works for which Estimates
have been sanctioned by Government and to
request you will be good enough to have the
necessary funds placed at my disposal from
the Reserve.

I have the honor to be
Sir

Your most obedt. Servt.

L. Beatty. Major R.E.
District Engineer of
Vizagapatam

Supplemental List of
works for which Estimates
have been sanctioned by Go-
vernment but not yet
commenced.

4-12-73
8 May 1873

Engl.

P.W. 284/73.

P.W. 2617/73.

1883-14 July 173
 P.N. 2617/73-
 No 1803-14 July 173
 detached from the Revenue
 necessary funds placed at his
 by Govt. requesting to have the
 -mates have been sanctioned
 list of works for which Govt.
 Submitting a Supplemental
 dated 20th May 1873
 Recd 12th Nov 205
 Dec 1st 1873

The Secretary to Govt. D. P. M.
 Madras
 Viragapattam
 No 2871
 The District Engineer
 P. M. 1873 Madras
 Dated 20th May 1873

Statement shewing works the grants of which are found to be in excess of what can be spent and those to which the amounts are proposed to be transferred.

Work	Estimate of up to 31 March 1873-74	up to for expenditure of up to 31 March 1873-74	Proposed amount for which this estimate is proposed to transfer	Sanction 1873-74	1873-74
Additions to the Lunatic Asylum at Waltair	6,100 of 5 th Feb 1873	10,946 6,000	5,000 5,000	5,000 5,000	5,000 5,000
Additions to the Lunatic Asylum at Waltair	6,100 of 5 th Feb 1873	10,946 6,000	5,000 5,000	5,000 5,000	5,000 5,000

* Allotments per Budget for 1873/74 = 3700
 Amount of proposed transfer = 994

District Engineer's Office
 Waltair 18th April 1873

P. M. 1873
 District Engineer of
 Viragapattam

at
 ment
 rd.
 unit
 and
 cut
 m.
 the
 level
 P.E.
 and

List of works for which Estimates have been sanctioned by Government, but not yet commenced.

W & R

Estimate and amount
date of required
sanction for 1873

Sanctioned for 1873

Military

Ground floor of the old East
Indian Co. Company
Barrack at Vizagapatam

Cost Rs 1600
of August 1872

District Engineer's Office
Walhai 18th April 1873

G. Beatty Major R.E.
District Engineer
Vizagapatam

Statement showing work
the grants of which are found
to be in excess of what
can be spent and those
to which the amounts
are proposed to be transferred

P. M. 2552/73.

disposal from the Reserve.
No 1803-14 July 1873

1873-74

157

April 1893

- complete on the 1st

which remained in-

Statement of works

P.R. 2551/73.

217

217

217

List of works for which

Estimates have been sent.

- cleared by Government

- but not yet commenced

P.R. 2551/73.

necessary

disposal from the Revenue.

No 1803-14 July 1903

18-215

18-215

disposal from the Revenue.
No 1803-14 dated July 1873.
11-11-2017/73-

1873-74

Statement of works which remained incomplete on the 1st April 1873.

Work.	Estimate	No. and date of sanction	Expenditure at 31st March 1873	Balances required in 1873-74	
<u>Imperial Fund</u>					
<u>Military</u>					
Constructing barracks in the lines of the 12th Regiment N.I. at Vizianagram—	3790	G.O. 1236 of 5th Feb 1873	48	3742	Work of this kind has been submitted to Govt. with my letter N-110 of 15th April 1873.
Erecting improved lighting conductors to powder magazine at Vizagapatam	948		417	531	
Constructing a guard room at Vizianagram	1480	G.O. 1237 of 19th March 1872	712	768	
Total Imperial				5,041	
<u>Provincial Fund</u>					
<u>Civil Buildings</u>					
Constructing a subsidiary jail at Magistrate's bungalow at Bimlipatam	9430	G.O. 1271 of 17th April 1869	8661	769	
Erecting a road house to the Civil Dispensary at Vizagapatam	1210	G.O. 12175 of 13th September 1872	352	858	
Total Provincial				1627	

District Engineer's Office Waltair 18th April 1873.

A. Beatty Major R.E.
District Engineer of Vizagapatam

16/

1873-74

disposal from the Reserve.
No 1803-14 dated 17.8

N 126
From

District Engineer's Office
Waltair 18th April 1873.

The District Engineer
Vizagapatnam

To.
The Secretary to Government
Public Works Department
Madras.

Sir,

I have the honor to submit
herewith 3 statements as per margin, and
in so doing to request you will be good
enough to have the orders of Government
passed on them at your earliest con-
=venience.

I have the honor to be
Sir
Your most obedient Servant

L. Beatty Major R.E.
District Engineer
Vizagapatnam

- Enclosures 3.
- 1. Statement of incomplete works
 - 1. - do - of works sanctioned, but
not yet commenced
 - 1. - do - of transfers of grants.

Godavari District.

Statement of sanctioned works estimated to cost at above
and below Rs 2500 each, which have not been commenced
but which are recommended for execution in 1873-74 167

Works	Amount	No. & Date of Order	Amount	Remarks
	Estimate	Sanctioning the Estimate	Required	
Wall around the burial ground at Sammalacotta	1060	No 727 of 11 th March 1867	1060	
Subsidiary jail at Rajendrapuram	7100	No 2032 dated 22 nd June 1869	7100	
Extending Iron store shed in the Govt. Workshop at Dowlaismam	690	No 1329 of 15 th May 1871	690	
Small Latrines in the Central Jail at Rajahmundry	1802	No 83 dated 15 th Nov 1871	1802	
Thasildars Cutcherry at Samakur	21,240	G.O. No 2150 dated 2 nd July 1869	10,000	
Do at Pungapoor	22,440		7,000	
Do at Bhimarum	22,560		6,850	
Press Office attached to Collectors Cutcherry at Cocanada	3,230	No 2389 dated 22 nd July 1869	3,230	
Sea Custom House at Coringa	7270	No 3424 dated 23 rd May 1863	7270	
Taluk Cutcherry at Thallapudy	18,100	G.O. No 184 dated 20 th Aug 1872	10,000	
Dy. Thasildars Cutcherry at Radapotturam	7,600		5000	
Sub Collectors Cutcherry at Rajahmundry	10,400	No 44 dated 17 th March 1873	10,000	
Master Attendants Office at Cocanada	8100	No 206 dated 25 th November 1873	8100	

District Engineer's Office Godfrey
Don Luis Morazan 7th May 1873 }

November 1728
 Meist. teichm. Lieut. Col. R.
 Dietrich Eugen von Godareny Dist.^r

Oct. 1873
from
Richard

2557.

The District Engineer

Wisconsin

٩٠

Secretary to

Adhuc interfecti
Mortui.

Entered 18th } April 1873.
 Dec. 24 }
 Dec. 8. } May 12 6

Submitting State

ments of income.

He is working, no.

Hotel Waverley, and

no more for which

Required

Dec 1883 - 14 July 1901

Don't measure

Feb 1803-14 study 1/3

Statement showing the works which were reported to be completed 1872-73 but which remained unfinished on 31st May 1873

work	Amount of Estimate	No and Date of Sanction	Past Expenditure	Balance of Estimate	Amount Required
------	--------------------------	----------------------------	---------------------	---------------------------	--------------------

Imperial
Original works
Civil Buildings
Constructing a Telegraph Office
and Out Houses at Coarada } 20,450
G.O. No 614 of 8th
March 1872

D. D. at Rajahmundry } 7900
G.O. No 1396 of 2nd July 1871
Less credited to Rev. Mr.

7191 848 200
139
7052

Agricultural
Constructing a New Drop Weir at
the end of Samalcotha Canal } 2630
Government No 1116 of
1871

D. Iron Girder Bridge over old
Thorlahaga channel } 3860
Deduct Local portion 1930
1930 G.O. No 2577 of 6th Aug 1871

1150 1200 400 Only Rs 400 required

1238 692 692-

Making certain experiments on Canals } 5000
G.O. No 1077 of 13th Apr 1871

467 4533 4000

Total 13,468

Original to be submitted to the Government
 No 1803-14 dated 1/7/73

Statement showing the works which were reported to be completed in 1872-73 but which remained unfinished on 31st March 1873

work	(Amount of Estimate)	No and Date of sanction	Past Expenditure	Balance of Estimate	(Amount Required)
------	----------------------	-------------------------	------------------	---------------------	-------------------

Provincial
Original works
Civil Buildings

Enclosing the burial ground at Jaggimayakapuram	840	G.O. No 190 of 18 th April 1872	537	303	303
---	-----	--	-----	-----	-----

Adding Verandah to the District Moonisiff's Court House at Rajahmundry	1660	G.O. No 137 of 2 nd January 1873	131	1529	1529
--	------	---	-----	------	------

Improving the District Moonisiff's Court House at Amalapuram	2120	G.O. No 1103 of 8 th May 1872	1202	918	918
--	------	--	------	-----	-----

Do Sub Magistrate's Cutcherry at Rottapetta	4040	G.O. No 85 of 1 st January 1870	687	3353	2663
---	------	--	-----	------	------

Rupies 800 already provided in the Provincial Budget Vido Memo No 19

Total Rupies 5303

Done at Rajahmundry
7th May 1873

W. S. S. S. S.
District Engineer Rajahmundry

District
SUPERINTENDING ENGINEER'S OFFICE, 1ST DIVISION.
DOWLAISHWARUM, 7 May 1873

No. 472
From

W. T. Fischer R.E.
District Superintending Engineer
1st Division

To

Colonel G. H. Walker R.E.
Secretary to Government D. P. W.
MADRAS

SIR,

I have the honor to forward
herewith statements of incomplete work done
for the year 1872-73, and request you will
be pleased to obtain the sanction of
Government, for the amounts therein applied
for, at an early date.

I have the honor to be,
Sir,
Your Most Obedt Servt.
W. T. Fischer R.E.
District Engineer

Received
Letter No 472
May 1873 from the
District Engineer
to the Secretary to
Government
Madras.

P. M. 29/4/73.

No 1803-14 dated 1/7/73

22/11/1873

No. II
 Statement showing the sanctioned works estimated to cost less than Rs 2500 each which have not been commenced but which were recommended for execution 1873-74

Works

Amount to and by amount of date of order required
 Estimated Sanctioned Estimated

Kishia District			
Provincial			
Civil Buildings			
Constructing sea custom house at Molapally	1185	by order of 20/3/73	1185
Constructing a Deach house at Molapally	925	by order of 20/3/73	925
		1869	
Ditto Do at Guntur	1260	by order of 20/3/73	1260
		of 13th March 1871	
Improvements to the District munsiff's house at Guntur	590	by order of 20/3/73	590
		of 13th March 1871	
		21st March 1871	

Works above 2500.

Rupes			
Provincial			
Civil Buildings			
Constructing salt cutcherry at Rottamparra	4050	by order of 20/3/73	4050
		by order of 20/3/73	
		Oct 1869	

District Engineer's Office
 Camp Gudwasah
 3rd May 1873

Attest. Major R.
 District Engineer Kishia

From
 The Superintendent Engineer

To
 The Secretary to Government
 Department Public Works

Dated 7th May 1873
 Received 15th "

NO. 422
 ENCLOSURE

Subject.

Sanctioned statement of works to be done for the year 1872/73 and request to obtain sanction for the amount thereon.

No. 1803-14 dated 1/7/73
 P. M. 2940/73.

No. 217
 No. 1803-14 dated 1/7/73

No III

Statement showing the outlay actually incurred in excess of the computed expenditure on each work in the Kishia District up to 31st March 1873 and the works to which the excess allotment should be appropriated.

Nil

Dist. Engineer's Office Kishia
Camp Gudniadai
3^d May 1873 (-)

Asst. Major R. E.
Dist. Engineer Kishia

From
The District Engineer
to
The Secretary
to Govt. of India
Dated 3rd May 1873
P.D.

No II
Statement showing the sanctioned work estimates to cost less than Rs 2500 each which have not been commenced but which were recommended for execution in 1873/4

P.N. 2844/73.

2011/12/12/13

No 1803-14 dated 1/78

P. N. 2844/73.

Statement showing the
outlay incurred by me
of the confidential expenses
on each work with which
I have dealt 31 March
1873 and the works to
which the same will be
applied as appropriate.

No. III

Dated 30 March 1873.

To the Secretary of the
Board of Directors

From
The District Engineer
S. D.

Statement showing the work in progress or not completed on the 31st March 1873 and for which
no provision has been made in the Budget of 1873-74

Works	Amount of Estimate	Date of Part. of Estimate	Balance Amount of expenditure of Estimate required	Remarks
-------	--------------------	---------------------------	--	---------

Richa District
Imperial
Banks in actual progress on
the 31st March 1873 under
proper authority

Constructing quarters for the
By old tracks at Jaggaipett
Agricultural

Extraordinary
Constructing an accommodation
bridge across the Coomanoor
Channal at Kola Kalur
now out to direct Coomanoor
it under Kola Kalur

870
890
890
of 25 March 1873

11695
11695
11695
of 25 March 1873

1873
1873
1873
1873

Pe 1160 should be granted by Court
Board Manipaliam Civil and included
in the incomplete work statement sent
to the Board
Vide L.O. No 304 dated 30 January
1873.

Ordinary fish ladder } 7665 159
 at Kishanment } 13th March 1871

Water shaft Head sluice for
 controlling the flow of water into and out of the tank
 in the Dini Division
 19th February 1871 5507 5507

Provincial
 Civil Buildings
 Constructing District School } 2510 1593 917 917
 Cont house at Bogamada } 12th October 1870
 Constructing Government } 8390 190202 of 6135 2235 2235
 School at Gunter } 22nd March 1872

Constructing retaining
 wall & around the left } 1915 23rd December 1870 170 190
 house at Pond Dini } 1871 & 1872
 1871 & 1872

Improvements to jail at
 Gunter } 15293 14683 110

Order to Engineer
 Completed in 1871
 1871

1871
 1871

Bellevue District.

Works.

Civil Buildings.

De do a

Stamka la.

Constructing a second
house at Bellare—

Sol. 3470

3470

P. H. C.

Smith
District Engineer
of Bellare.

From
 The British Consular
 Agent

to the Secretary
 of the Government

at the Bureau

dated 21st April 1873
 No. 26. - do -
 Head

At the present time
 the London (and other)
 authorities are
 aware that the
 work which has
 not been commenced
 but which are
 recommended for
 execution in 1873-74

P. W. 244443.

324
No. 220. District Engineer's Office
Camp Bhūpathipalli
28th May 1873

Thos, J. District Engineer,
Kurnool.

To, The Chief Engineer,
Madras.

Subject : Statement of
incomplete works for 1872-73

Sir, With reference to
your Memorandum No.
50 dated 19th May I have
the honor to inform you
that the Statement for

* Remind her

219

219
sent to Governor 28 Oct 1773

219
Subd. 6. Lawrence 28.22.11/73
10.1805-12
Subd. 6. 11/73

219
Subd. 6. Lawrence 28.22.11/73
10.1805-12
Subd. 6. Lawrence 28.22.11/73

Irrigation works was forwarded to the Chief Engineer for Irrigations and that for Local works to the President to the Local Fund Board on the 30th April and 21st May 1873 respectively

I have the honor to be
Sir

Yours Most Obedient Servt.
William Fraser C. E.

District Engineer

22-9-73

g^h

P. W. 1873 Report
From The District Eng.
Kurnool

To The Chief Eng.
Madras

Dated 28 May 1873
Recd. 4th June 1873

No. 1803 - 14th July 1873
Informs that the
Statements of incom-
-plete works for 1872.
73 was forwarded to
the C. E. for Irrigation
& to President of L. C. F.
B. on the 30th April & 24th
May 1873.

No. 221
sent to C. E. for Irrigation 1873

Statement of New Works estimated to cost less than Rs. 2500 which have not been commenced but which are recommended for execution in 1873-74 in the Bellary District

357

Work	Amount of Estimate	Amount of Order Sanctioning the Estimate	Amount of Actual Expenditure	Remarks
<u>Imperial</u>				
Constructing a Green boating Shed for the use of Mules of Commissariat Department	1160	G.O. No. 3151 of 29 Sept/69	1160	
2 Dead Houses for the use of the Native Cavalry and Infantry Regiments	2000	" 317 of 2 Feb/71	2000	
Platform for Troops near the Gooty Railway Station	2300	" 2194 of 17 Sept/72	2300	
<u>Municipal</u>				
Constructing a Dead House in the Compound of the Civil Dispensary at Bellary	1330	" 2214 of 8 July/69	1330	
Constructing a Verandah at the back of the Jail Hospital at Bellary	1070	" 2764 of 25 Aug/69	1070	
Improving the Munsiff's Court House at Gooty	1200	" 2550 of 26 Oct/70	1200	
Providing a Compound wall to the Christian Burial ground at Ponnacunda	280	" 65 of 14 Oct/72	280	
<u>Military</u>				
Providing Lightning Conductors to certain Military Buildings at Ponnacunda	2960	G.O. No. 2443 of 26 July/69	2960	
Constructing Sergeants Quarters at Gooty	3670	" 1998 of 31 July/71	3670	
Re-roofing Blocks Nos. 4 & 5 and removing the Verandah Roof of Block No. 4 of Europeans	10940	" 885 of 28 March/73	10940	Emergent
Infantry Barracks at Bellary	2136	" "	2136	Emergent vide this office report No. 117 of 25 April/73
Putting up Bunkers in the Barrack Rooms occupied by 48th Regt. European Infantry	6180	G.O. No. 3016 of 13 Dec/70	4520	Work of these Sheds is much held by the men of the European Infantry & Battery as brought to notice by the Military authorities. -
3 Shuttle Sheds (1 for R. H. Artillery & 2 for European Infantry)				If funds permit. -
<u>Provincial</u>				
Improving the Traveller's Bungalow at Ponnacunda for the occupation of the Head of the Column	4650	G.O. 142 of 17th May 1872	4650	
~~Constructing a Magistrate's Lodge~~	~~500~~	~~G.O. No. 105 of 22 April/69~~	~~500~~	

District Engineer's Office
Station Ponnacunda
28. April 1873

Attest Engineer. Capt. R. E.
Offg. District Engineer Bellary

From
The District Engineer
Bureau

To
The Secretary of the Government
P. M. D.

Dated 28th
Recd. April 1873

P. W. 2691/73

II

Statement of New Works to
be executed to cost less than \$1000
which have not been examined
but recommended for execution

in 1873

From 267
The District Engineer
Belling

For the Secretary of Government
P. M. D.

Detail 2^d April 1873
 Head: PW 2691/73
 III

III.
Statement of Transfers
from Budget works for
1878-79. From which
funds no excess of actual
requirements have been
provided.

All
 Other Income
 Capital R. C.
 District Engineer Bellamy

- Most went missing. Two others remaining incomplete on the 31st March 1873 in the Mellary District for which funds are required during 1873/74.

Description of work	Amount of Estimate	Date of Location	Allotment		Orders granting the allotments for 1872-73	Check given & expended	Balance of Estimate	Amount required	Remarks
			During 1872-73	Since					
<u>Military</u> Supply of water to the Cantonment at Bellary	67,300	G.O. No. 114 of 26 March 72	22,628	38,346	G.O. No. 807 of 14 March 73	88,841 28	10,000	Estimate for the completion of the project with the report called for by Government in para 3 of G.O. No. 709 of 11 March 1873 is under preparation.	
Supply of water to the Cantonment at Bellary	113,600	G.O. No. 225 of 8 Oct 72	32,555	32,000	G.O. No. 1109 of 8 June 72	33,323 15	10,174	This allotment will be necessary only in case of the erection of the S.W. Block is decided upon by Government. Vide G.O. No. 1213 dated 11th May 1872.	
Supply of water to the Cantonment at Bellary	5,635	G.O. No. 1305 of 12 May 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,033	Vide this Office Report No. 1 of 1st April 73.	
Supply of water to the Cantonment at Bellary	1,000	G.O. No. 107 of 6 Feb 71	1,000	5,635	G.O. No. 859 of 14 March 73	5,601 14	1,03		

Attest, England, 18th 1868.

I
Statement showing New Works remaining incomplete on the 31st March 1873 in the Military District for which Funds are required during 1873/74.

Description of work	Amount of Estimate	Date of Contract	Allotment		Orders granting the allotments for 1872/73	Orders granted	Balance of Estimate	Amount Required	Remarks
			During 1872/73	In 1873/74					
(1) <u>Military</u> Improving the supply of water to the Cantonment Bellary	67,300	G.O. No. 147 of 26 March 73	12,628	54,672	G.O. No. 807 of 11 March 73	88,184	12,8	10,000	Estimate for the completion of the project with the report called for by Government in para 3 of G.O. No. 769 of 11 March 1873 is under preparation.
Constructing Family Quarters with Out-houses complete for the Garrison Battery of M. Artillery	1,35,000	G.O. No. 3254 of 8 Oct 72	32,55	32,000	G.O. No. 1122 of 8 Jan 73	33,323	1,51,077	10,177	This allotment will be necessary only in case if the erection of the 5 th Block is decided upon by Government vide G.O. No. 1213 dated 11 th May 1872.
Constructing Lightning Conductors to the Military Buildings at Mamandray	5635 1000 6635	G.O. No. 1305 of 12 Aug 72 G.O. No. 407 of 6 July 73	1000	5,635	G.O. No. 1297 of 17 March 73	5601	114	1033	Vide this Office Report No. 2 of 1 st April 73.
Constructing a new building for the School Room and place of worship	41,120	G.O. No. 355 of 2 nd Feb 73	4080	37,040	G.O. No. 181 of 16 March 1873	3116	92	1303	This work having been debited with Jintar deficiency charges the previous accounts represented as the estimate having been fully worked out. The sum has now been retained & the same charges under Orders of Government and the sum applied for is actually required for completing the work.
<u>Agricultural</u> Constructing the Cotton Stacks	6,500	G.O. No. 133 of 8 Jan 73	3,433	3,067	G.O. No. 762 of 3 March 73	53,151	10	7048	A Comparative Statement for this work has been received and will shortly be submitted to Government. Although the rate for Cotton seedling has to be increased there is no probability of the estimate amount being exceeded.
Constructing the stone walls which were for a canal in the lands near Kullamuddy	1,750	G.O. No. 253 of 7 Feb 73	1000	750	G.O. No. 132 of 11 March 73	1100	650	1100	
<u>Civil Building</u> Constructing the Court House	1,00,000	G.O. No. 133 of 8 Jan 73	10,000	90,000	G.O. No. 133 of 8 Jan 73	10,000	80,000	10,000	Recent estimate in reference to the Court House of 26 March 73 will soon be submitted for sanction.
Constructing the Court House	1,00,000	G.O. No. 133 of 8 Jan 73	10,000	90,000	G.O. No. 133 of 8 Jan 73	10,000	80,000	10,000	Amount required for completing the Court House has been estimated.

One of your most obedient servants
J. H. H. H.

J. H. H. H.

Statement showing New Works remaining incomplete in the 31st March 1873 in the Bellary District for which Funds are required during 1873-74.

Description of works	Amount of Estimate	Date of Sanction	Allotment		Orders granting the allotments for 1872-73	Orders granted	Balance of Estimate	Amount required	Remarks
			During 1872-73	Since 1872-73					
(1) Works sanctioned before the 31 st March 1873 under proper authorities									
<u>Military</u> Improving the Supply of water to the Cantonment Bellary	69,300	G.O. No. 947 of 26 March 1872	12,628	58,316	G.O. No. 807 of 17 March 1873	88,484	12,872	10,000	Estimate for the completion of the project given the report called for by Government in form of G.O. No. 769 of 11 March 1873 is under preparation.
Constructing Family Quarters with Out-houses complete for the Garrison Battery of R. Artillery	43,500	G.O. No. 354 of 8 Oct 1872	3255	30,000	G.O. No. 1124 of 8 Jan 1873	33,323	15,107	10,147	This allotment will be necessary only in case of the erection of the 5 th Block is decided upon by Government vide G.O. No. 1213 dated 11 th May 1872.
Providing Lightning Conductors to the Military Buildings at Ramandree	5635	G.O. No. 1305 of 12 May 1872							
	1000	G.O. No. 407 of 6 Feb 1873	1000	5,635	G.O. No. 827 of 17 March 1873	5,601	114	1033	Vide this Office Report No. 1 of 10 th April 1873
	6635								
(2) Works sanctioned after the 31 st March 1873 in consequence of alterations in the original estimate.									
Supplying Furniture to the School Room and place of Worship	4420	G.O. No. 355 of 2 nd Feb 1873							This work having been debited with interest deficiency charges, the previous accounts represented as the estimate having been fully worked out. The amount has now been released of the over charges under Orders of Government and the sum applied for is actually required for completing the work.
			4080		G.O. No. 821 of 16 March 1873	316	92	1303	
<u>Agricultural</u> Restoration of the Gphoor Tank	60,500	G.O. No. 552 of 8 Jan 1873	3133		G.O. No. 772 of 3 March 1873	53,451	10,048	7048	A Comparative Statement for this work has been received and will shortly be submitted to Government. Although the rate for stone revetment has to be increased there is no probability of the estimate amount being exceeded.
Diverting the flood waters which now pass over and injure the lands near Cullamuddy	4750	G.O. No. 256 of 7 th Feb 1873	1000		G.O. No. 829 of 17 th March 1873		4750	4750	
<u>"Provincial"</u> <u>Civil Buildings</u> Improvements to the Jail at Bellary	95,000	G.O. No. 3415 of 19 th Dec 1872	1920		Stand. No. 22 Provincial Budget - 1872-73	7975	510	22,025	10,000
									Revised estimate with reference to G.O. No. 212 of 26 March 1872, will soon be submitted for sanction.
Court House at Bellary	51,020	G.O. No. 199 of 10 th March 1872 G.O. No. 1810 of 2 nd Dec 1872 G.O. No. 67 of 21 st Dec 1872	2337	16,020	G.O. No. 67 of 9 Dec 1872	48,483	131	2537	20,500
									Amount required for completing the Out-houses, life savings on the original estimate

District Engineer's Office
Station Ramandree
28. April 1873.

W. H. S. Engemo. Captain R.E.
Off. District Engineer Bellary

Irrigation works was for.

Letter Works 1873 Defectives

From 80-2691

The District Engineer
Presidency

To The Secretary to Government
P.W.D.

Dated 28th April 1873
Recd. 1st May
Encl: 2

Statement showing the
New Works expected to be
but not completed on the
31st March 1873.

No 1803-14 July 1873

N^o 222

Recd to Secy 1st May 1873

No 116

From

Lieut Colonel J. Goddard M.C.
District Engineer Presy.
To Colonel J.W. Wallcut M.C.
Chief Engineer and Secretary
to Government P.W.D.

Sir In continuation of my
letter No 3831 of 19th March 1873. I
have the honor to report that the site
for the construction of an Armourers
Shop for the use of the 7th Regiment
A.I. at Royapooram has been
selected by the Quarter Master
General of the Army, I therefore
request that the sum of Rs. 840/4/4
sanctioned in G.O. No 730 of 6th
March 1873. may be placed at my
disposal from the Reserve of 1873/74
under the head Military to enable
me to carry out the work at once.

For 5th Genl. &
8th April 1873

I have the honor to be,
Sir,

Your most Obedt Servant.
Lieut Col M.C.
District Engineer Presidency

J.H.

22-9-93

Pr 1873 & 1874
The District Engr.
To the Chief Engr.

Dated 8th April 73
Received

A/b.

Requests
that the sum of
Rs 870 sanctioned for
the construction of an
ammunition shed at
the 7th Regt. It may
be placed at the
disposal of the Dis.
Engr to carry out
the work.

N 223

P.M. 2800/73.

From
The District Engineer
Ching Report

To
The Secretary to
Government P.W.D.

Dated 29 May 1873
Recd 29 May 1873

Nº 445

Statement of new
works estimated to cost less
than Rs 2500 each which have
not been commenced but
which are recommended
for sanction from the Revenue
of 1873/74.

Nº 445. Part III

Statement showing the
transfers from Budget works
for which funds in excess of
actual requirements have
been provided in the Budget
for 1873/74.

None.

For
District Engineer
Ching Report
29 May 1873
To
The Secretary to
Government P.W.D.

From
The District Engineer
Chingloput

From
The District Engineer
Chingloput

The Secretary to
Government
dated 27th May 1873
Recd

No 146.

Statement
showing the amount
from Budget for 1873/74
which funds in fact
actual requirements have
been provided in the
Budget for 1873/74.

P.W. 3127/73.
for deduction from
of 1873/74.

Rs 445

Part I

Statement of incomplete works not specially provided for in the Budget of 1893/94.

Work.	Amount of Estimate	Date of sanction line.	Balance Amount Extends of line.	Required Amount
-------	--------------------------	------------------------------	--	--------------------

Imperial Works in actual Progress on the 31st March 1893.

Military	New Verandah to the North	Rs 12 16 5 dated 29 th Dec 1892			
	and South Baracks at the	Rs 62 60. 1 st Jan 1893 of	7105	619	
	Moomb	1892/93.			
	Supplemental Estimate	Rs 14 64. 10 th Dec 1892	2268	2268	
		7724			
	Constructing 3 Semi Permanent Bry North Latimer at do	4000	50 th Nov 1892	1732	2268
					2268
	Constructing 3 Semi Permanent Bry North Latimer at do	3560	10 th Dec 1892	1300	2260
					2260

The difference of Rs 536
is a saving effected
on the work.

Agricultural
None.

Civil Buildings

Constructing Post Office at Ching Lepet	1455	10 th Dec 1892	1170	285	285
--	------	---------------------------	------	-----	-----

Provincial

Civil Buildings

Extending and enclosing with a wall the Roman Catholic Cemetery at Poonamallee	635	10 th Dec 1892 5 th Feb 1893 and 10 th Aug 1893	188	449	390
					Rs 57 the difference is a saving on the original estimate
Constructing a boundary wall to the premises of the Lock Hospital at the front entrance of the wall washed down by rain	1120	10 th Dec 1892 14 th Feb 1893	5190	1930	930

Provincial Civil Works (contd.)

Constructing the Sewer Pipes 10,000 Rs. Oct. 21/69
Salary and Conveyance 5. July/69.

The estimate is likely to be exceeded — 8342 1658 1658

Chungking Sub-Engineer's Office
January 27th May 1873

H. Lindsay Col. M.E.

District Engineer Chungking

To The Secretary to
Government P.W.D.

17

N-225-

Recd to Act 28 May/73

P. W. 1873 Department

From No 3127.

The District Engineer
Chungking.

To The Secretary to
Government P.W.D.

Dated 23rd May 1873.
Recd 28th

Encl. 2.

No 445.

Statement of
incomplete work not
specially provided for
in the Budget of 1873/74.

No 1803-14 July/73

From No 545

The District Engineer

North Street

To The Secretary to Government

P. W. Department

Dated 11th May 1873.

Recd

Q. N. 1803 of 73

P.W. 2954/73.

Statement of new works
which have not been commenced,
but which are recommended for

execution from the year 1873/74

to be included in the Budget of 1873/74

P. W. 1873 Department

From No 3127.
The District Engineer
Chungking

To
The Secretary to
Government

Dated 29th May 1873.
Recd 29th May 1873.

En: 2.

No 1415

Statement of
incomplete work not
specially provided for
in the Budget of 1873/74

From No 545

The District Engineer

North Street

To
The Secretary to Government

P. W. Department

Dated 11th May 1873
Planned

Q. Q. N. 1803 of 73

P. W. 2954/73.

Statement of new works
which have not been commenced
but which are recommended for
execution from the year 1873/74

N: 225

sent to Act. 20 May 1873

No 1803-14 July 1873

No 545

Part II

Statement of New Works Estimated to cost less than Rs 2000 each which have not been commenced but which are recommended for execution from the revenue of 1843-1844

Works	Amount of Estimate	Number and date of orders sanctioning the Estimate	Amount required	Remarks
Putting a Ventilation for connection of the present bath Room to an Office room at the Madras Hospital at Vellore.	140	G.O. No 942 dated 28 th March 1843	140	Order letter No 320 dated 26 th April 1843 to the Inspecting Engineer for Civil and Military Railways
Constructing new benches for Magazine at Vellore	200	do	200	
do - new Pattern Arms-Racks each to contain seven stand of arms at Vellore	336	do	336	
<u>Provincial</u>	<u>Total</u>	<u>Military</u>	<u>676</u>	
Works estimated to cost above Rs 2500				
<u>Imperial</u>				
<u>Provincial</u>				
Renewing and reconstructing the broad Railings at the Vellore Central Jail	10000	G.O. No 200 dated 23 rd April 1843	10000	
	<u>Total Provincial</u>		<u>10000</u>	

District Engineer's Office, Vellore

14th May 1843

The Secretary to Government

P.W. Department

Madras

James Peing

Captain R.E.

District Engineer, Madras

192

From No 546
The District Engineer
North Arctic

To
The Secretary to Government
P. W. Department

Dated 11/15 } May 1873
Received }

P. W. 2954/73

Part III.

Statement of transfers from
Budget works for which funding
excess of actual requirements have
been provided in 1873/74

— None —

Amberg
Captain R. E.
District Engineer North Arctic

No 544.

Part I

Statement of Incomplete Works not specially provided for in Budget of 1873/74

	Amount of Estimate	Date of sanction	Cost Repaid: line	Balance of Estimate required	Remarks
<u>Morts</u> <u>— Utility —</u> <u>— Road —</u> <u>— Rail Buildings —</u> Constructing Sub Magistrate Pulichery and subsidiary Jail 800 at Sorapathay @ — @ — at 5 per cent —	9110	G. O. No 1147 dated 17 th May 1872	7123	1987	1987
@ — Sub Jail and improving the Sub Jail Pulichery at Pulitac —	3120	@ —	6967	1153	1153
Working as well in the compounds of the subsidiary Jail at Street Sub —	620	@ — No 24 dated 5 th March 1873	170	450	450
Agricultural — Separate statement was sent to the Chief Engineer for irrigation — Communications — — Road — — Miscellaneous Public Improvements — — Road —					
Total Road Buildings					4,040

* This amount is required to complete the work owing to 2,437 cesses in rates.

District Engineer's Office
North Street
Mysore 14th May 1873

To The Secretary to Government

P. W. Department

Madras

For every with Captain R. B.
District Engineer North Street

52/1001/91/4007/2001

Part I.

Statement of Incomplete Works not specially provided for in Budget for 1873/74.

Work.	Amount.	Date of Junction of Estimate.	of Junction of Estimate.	of Junction of Estimate.	of Junction of Estimate.
Military					
None					
Civil Buildings.					
Constructing Sub Magazines Cutlery & Subside.	9110	C. P. No. 147 dated 17 th May 1872	7123	1987	1987
Do. at 5 per Cent.					
Do. at 5 per Cent.					
Do. Sub Jail and improving the Salug Cutlery at Chittom	8120		6967	1153	1153

* This amount is required to complete to work owing to excess in scales.

Agricultural

Improvement of the Police Supplying Channel & constructing a Dam across the River & the Head of the River & the Head of the River	11650	C. P. No. 22574 dated 19 th September 1870	10336	1314	1314
Do. Do. at 5 per Cent.					
Improving the supply Channel to the Subsidary	990	C. P. No. 2374 dated 1 st October 1870	5898	4477	4477
Do. Do. at 5 per Cent.					

Total Agricultural — 5791.

Communications

Communications	
None	
Miscellaneous Public Improvements	
None	

District Engineer's Office
North Street
Palawan 29th May 1873.

District Engineer's Office
North Street
Palawan 29th May 1873.

No. 694

North Arcot,
DISTRICT ENGINEER'S OFFICE,

Palamonair 29th May 1873.

From

The DISTRICT ENGINEER,
NORTH ARCOT.

To

The Secretary to Government-
Public Works Department
Madras.

Sir,

Enclosure 1.
1 Statement.

With reference to your Memo
No 50 dated the 19th Instant, I have the
honor to inform you, that two Statements of
Incomplete works for the year 1872/73, one for
Military, Civil Buildings & Communications,
and the other for Agricultural works sent
to you and the Chief Engineer for Irrigation
respectively on the 14th & 2nd Idem.

2. A general Statement is however
herewith forwarded.

I have the honor to be,

Sir,

Your most obedient Servant,

B. B. B.

Capt. R. E.

District Engineer, North Arcot.

Statement showing
the incomplete works
in North Arcot
District for 1872/73
P. W. 319 4/73.

Dated 29th May 1873

District

North Arcot

Diak of Warkowhick
Remained in complete
in the Division of
Gansam at the close
of the Official year

1872-73.

M. 14 July/73 B. 1873.

P. M. 2897/73.

P. M. 1873 Richard.

From

Oct 31/74.

The District Engineer,

To

North Arcot.

The Secretary to Govt.
S. G. Dept.

Dated 29

Received 31/11/73 1873.

No. 694

Enclosure Enn

Subject.

Depositing that has
Statements of Accounts
for 1872/73 were sent
and that a General Statement
is forward herewith for review.

h. 229

1873-74 July/73.

1873-74 July/73.

1872-73
1873-74

Disbursements

Part of Works which remained incomplete in the District of Gangam at the close of the Official Year 1872-73

Description of Works	Amount of Expenditure	Actual Expenditure Amount	Remarks
Original Works			
Civil Buildings			
Improvements to the District			
Monaiffa Court House at,	1030	300	Sums of 234/13 in
Raghoonathapur		730	
Construction of a Police Station			
House at Rasgach	710	400	200/5/72
Communications			
Installing a trunk road from			
Bengal Frontier to Mahendrapur		1271	Balance of Grant of Rs 2513
Rajapur Civil Buildings			Sums in G.O. No 1599 of 15th Nov 72
Will fail at Rajapur		506	S.G. O. No 596 of 24 July 1872

District Engineer's Office
Kottapore
18th April 1873

Handley Capt. P. E.
Off District Engineer Gangam

57

5 The Chief Engineer
and Secretary of

Ann. 1.
Imperial
List of works which
remained incomplete
in the District of Gangan
at the close of the
official year 1872-73.

H-214.

A. Cusally Captain

Off District Supr

May 1867

12/5/73

I Statement showing the work remaining incomplete on
of 1873-74. *Vide* Memorandum of 52 of the 28th March 1887.

1st District
March 1873 and for which no provision has been made in the Budget.
See enclosure
in P.B. -
which contains
the same.

Particulars	Amount of Estimate	Number of Schedules	Particulars of Estimate	Balance of Estimate required	Amount
Provincial Civil Buildings					
Improving the Subsidary Jail at ...	7258	1	...	...	...
Constructing a Subsidary Jail with out-houses at ...	3140	1	...	...	...
Constructing a Subsidary Jail at ...	1970	1	...	...	...
Improving Subsidary Jail and constructing an ...	1240	1	...	...	...
At ...	1160	1	...	...	...
Alterations and additions to the ...	5230	1	...	...	...
At ...	2910	1	...	...	...
At ...	2440	1	...	...	...
Communications					
Amount due to the Contractor for the ...	2327	1	...	...	...
Total Provincial					
Total Communications					

Dist. Engrs Office I. Dist.
Newcastle 23rd April 1873

To the Secretary to Government

50 0 9
Quatro

P. M. 1847 Alfred

South Street

Jan. 26 17.

to the City of New York

South Street.

to the New York Government

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

to the City of New York

228

N^o 24, Dis^t Engrs Office, S. Street
has date 30th April 1863

From,
The Off^r Dis^t Engineer
South Street

To The Chief Engineer,
E. P. M.

Sir,

With reference to your Memo.
random N^o 148 of the 19th Instant
I have the honor to inform you that
the works, entered in my list of
Incomplete works submitted on the
23rd Instant are shown in the order
of their importance.

I have the honor to be
Your most Obedt. Servant

W. M. J. R.

Off^r Dis^t Engineer

P. W. D.

127

Proceedings of the Madras Government,

Under date the

187 .

Read the following :—

232

The cost of repairing the portions of the Barracks at Cuddalore occupied by the Postal Department must be charged to Imperial Funds, but as there is no money at present available

Money should not be drawn for as the Government are not to be responsible for the expenditure of the Barracks at Cuddalore.

11:29
and 6 Oct 6 1873

No 1808. 10 July 1873

It is that the works
in the Barracks at Cuddalore
should be done by the
Imperial Funds, but as there is
no money at present available

232
The Barracks at Cuddalore
should be done by the
Imperial Funds, but as there is
no money at present available

available under the head
"Repairs" the District
Engineer will carry
out the work in anti-
-cipation of an allot-
-ment which will be
made when savings
are reported elsewhere.

To
The Dist Engineer
South Arcot
" Controller P.W.A.

N^o 31 Dist. Engin Office, S. Arcot;
Cuddalore, 12th May 1873.

From,
The Offg. Dist. Engineer.
South Arcot.

To. The Secretary to Government.
P. W. A.

Sir, I have the honor to bring to your
notice, that an estimate of Rs. 310.
was prepared last year, on the requi-
sition of the Inspecting Post Master
10th Division, for repairing the Post
Office at Cuddalore, and has been
kept back for want of funds.

2. This Post office is located in two
of several rooms of the Old Barracks at
Munjaçoppum not occupied by the Surge
in Cutcherry. I request to be informed
whether this portion of the Barracks which
is valued at Rs. 1500, & occupied by the
Post

Post Office is to be considered an Imperial Building and its repairs charged to that head, or whether it is to be considered a Provincial work, as in the case of the portion occupied by the Surgeon Cutcherry.

3. If the building is considered Imperial, I beg to state that there is no grant made in the current year's Imperial Budget for repairs to Postal Buildings in this District, and the sum of Rs. 310 required for repairs to the Post Office in question should be placed at my disposal from Imperial funds.

I have the honor to be
Sir,
Yours most Obedt. Servant.

W. C. M. G.
Offg. Dist. Engineer

22-9-92

367

P. N. 1873 Report
From No 2952
The District Engineer
of South Arcach
The Secy. to Govt
D. C. P.

Dated 12th May 1873
Recd 16th May 1873

No 31
No 1803-14 July 1873
Requests to be informed
whether the two rooms
of the old Barrack at
Munjaesopunn occupied
by the Post Office is
to be considered an Im-
perial Building, and if
so, the sum of Rs 300
required for its repair
may be placed at the dis-

posal of this Depart-
ment.

N-230

dated 26 July 1873

668

657

Ad.

District Engineer's Office }
Salem 26 April 1873 }
J. R. Sturdee
District Engineer
Mysore

158
From
The District Engineer
Salem.

To The Secy. to Governor:
D. P. W.

Dated 26th } April 1873.
Recd: }
N^o 17.

Statement showing
the works for which
provision is made in
the Budget of 1873/74
in excess of actual
requirements.

P. W. 2653/73.

No. 18.

Salem District D. P. W.

Statement showing the sanctioned works Estimated at and above Rs 2,500 each, which have not been commenced but which are recommended for sanction in 1873-74.

678

Works.

Amount of Estimate
Number and date of Orders sanctioning the Estimates.
Amount Required

Remarks.

Imperial Military.

Constructing an Enclosure and sheds at the Maloor Railway Station for the shelter of horses sent to and from the Remount Depot, Cojloor.

1,550

G.O. No. 115 of 12 March 1870

1,550

Total Military

1,550

District Engineer's Office,
Salem, 26th April 1873.

J. Installee Major, R.E.,
District Engineer.

To

The Secretary to Government,
D. P. W.

Ex^o LD
aut.

in 1873-74.
 commenced but
 which are accom-
 plished for execution
 in 1873-74.

9-231

No 18002-18003

No 18002-18003

P. P. 1873. M. P. 1873.

From No 2653.

The District Engineer
 to the District
 Government.

At the 26th
 Dec 29th April 1873.
 Secy.

Statement showing

the functions of the

estimated at 3 alone

No 3,500 each, which

have not been

No 26

Salem District

Supplemental Statement Showing the works remaining incomplete on the 31st March 1873 & for which no provision has been made in the Budget of 1873-74. Vide Memorandum No 52 of the 28 March 1867.

Works	Amount of Estimate	No and date of Sanction	Past Balance Amount	Estimate Required	Remarks
-------	--------------------	-------------------------	---------------------	-------------------	---------

Imperial

Ordinary

Agricultural

Constructing Chimney

Trustees' Loan

8070 G. O. No 3015, 1868 6376 149 1693 1 3 1693

District Engineer's Office

Salem 19th May 1873

Exd 18

J. L. Strickland

District Engineer

Salem

Major M. L.

584

From

Yours truly,

Sir

Re 1. Statement showing the incomplete works on 31st March 1873 and which are being proceeded with in anticipation of allotment of funds from Reserve, under the authority given in G.O. No 131 dated 18th March 1873.

Vide G. O. No 219 dated 26th March 1873.

No 3. Statement of works to cost below

28th 1843
 Dear Mr. Secretary &
 Government
 I have the honor to acknowledge the receipt of your letter of the 23rd inst. in relation to the above named subject. I have the honor to inform you that the same has been forwarded to the proper authorities for their consideration. I am, Sir, very respectfully,
 Yours, &c.
 J. P. W.

The
 date 1972 - May 18/73
 Dec. 2005
 of 1926

186

Statement Showing the
tricks & remaining incomplete
on the 31st March 1878 for
which no provisions have
been made in the Budget

of 1893-94.

No 1803-14 July 1878

238

18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100
101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200
201
202
203
204
205
206
207
208
209
210
211
212
213
214
215
216
217
218
219
220
221
222
223
224
225
226
227
228
229
230
231
232
233
234
235
236
237
238
239
240
241
242
243
244
245
246
247
248
249
250
251
252
253
254
255
256
257
258
259
260
261
262
263
264
265
266
267
268
269
270
271
272
273
274
275
276
277
278
279
280
281
282
283
284
285
286
287
288
289
290
291
292
293
294
295
296
297
298
299
300
301
302
303
304
305
306
307
308
309
310
311
312
313
314
315
316
317
318
319
320
321
322
323
324
325
326
327
328
329
330
331
332
333
334
335
336
337
338
339
340
341
342
343
344
345
346
347
348
349
350
351
352
353
354
355
356
357
358
359
360
361
362
363
364
365
366
367
368
369
370
371
372
373
374
375
376
377
378
379
380
381
382
383
384
385
386
387
388
389
390
391
392
393
394
395
396
397
398
399
400
401
402
403
404
405
406
407
408
409
410
411
412
413
414
415
416
417
418
419
420
421
422
423
424
425
426
427
428
429
430
431
432
433
434
435
436
437
438
439
440
441
442
443
444
445
446
447
448
449
450
451
452
453
454
455
456
457
458
459
460
461
462
463
464
465
466
467
468
469
470
471
472
473
474
475
476
477
478
479
480
481
482
483
484
485
486
487
488
489
490
491
492
493
494
495
496
497
498
499
500
501
502
503
504
505
506
507
508
509
510
511
512
513
514
515
516
517
518
519
520
521
522
523
524
525
526
527
528
529
530
531
532
533
534
535
536
537
538
539
540
541
542
543
544
545
546
547
548
549
550
551
552
553
554
555
556
557
558
559
560
561
562
563
564
565
566
567
568
569
570
571
572
573
574
575
576
577
578
579
580
581
582
583
584
585
586
587
588
589
590
591
592
593
594
595
596
597
598
599
600
601
602
603
604
605
606
607
608
609
610
611
612
613
614
615
616
617
618
619
620
621
622
623
624
625
626
627
628
629
630
631
632
633
634
635
636
637
638
639
640
641
642
643
644
645
646
647
648
649
650
651
652
653
654
655
656
657
658
659
660
661
662
663
664
665
666
667
668
669
670
671
672
673
674
675
676
677
678
679
680
681
682
683
684
685
686
687
688
689
690
691
692
693
694
695
696
697
698
699
700
701
702
703
704
705
706
707
708
709
710
711
712
713
714
715
716
717
718
719
720
721
722
723
724
725
726
727
728
729
730
731
732
733
734
735
736
737
738
739
740
741
742
743
744
745
746
747
748
749
750
751
752
753
754
755
756
757
758
759
760
761
762
763
764
765
766
767
768
769
770
771
772
773
774
775
776
777
778
779
780
781
782
783
784
785
786
787
788
789
790
791
792
793
794
795
796
797
798
799
800
801
802
803
804
805
806
807
808
809
810
811
812
813
814
815
816
817
818
819
820
821
822
823
824
825
826
827
828
829
830
831
832
833
834
835
836
837
838
839
840
841
842
843
844
845
846
847
848
849
850
851
852
8

10/17

2

1

1

1

1

1

1995

172. 2004

— **W.**

1

1

—

Repus 2,500 each, which are recommended
for execution from the Reserve of 1878/74.

I take this opportunity to
bring to your notice that a statement of
compensation for ground required for the
double magazines for 2 R. I. Regiments
was received at this Office on the 24th instant
through the Divisional authorities, and a
sum of Rs. 107-11-9, not provided in the es-
timate is required in addition to the es-
timated amount sanctioned and ^{now} applied
for.

I have the honor to be
Sir

Your most obedient servant
Henry Stewart - Captain R.E.
District Engineer Bangalore

Grd
grain
H
Allo

70x

152
No 1803-14 Aug 1878

Orders Paid Balance Amount
 granted in favor of
 the allotment two estimate required Remarks.

8160

Q.O. 105 of 11 241 54 368 108 368
 January 1773

Q.O. 829 of 14 620 620
 March 1773

Total 9158

Thurston Stuart
 Captain R.E.
 District Engineer, Bangalore.

1-233

No 1803-14 July 1773

To the Chief Clerk
 of the District
 Bangalore
 dated 28th July 1773
 Recd 29th do
 Enc: 3
 I enclose herewith
 statements showing
 the amounts required
 for execution of certain
 works.

Statement of Incomplete ^{New} works for which provision has been made in the Budget for 1893/94. Bangalore Range.

Work	Amount of Estimate	Date of sanction	Amount during year	Order grant-ing the allotment	Fact of the year	Balance of estimate required	Remarks
Original Works Military Constructing new privies for the Royal Horse Artillery	4,540	G.O. No 143 of 17 January 1792	4,540	"	Budget item 9	4,216 59 323 103 323 ..	
Altering and improving the present privies at East End of Parade Barracks	3,940	"	3,940	"	"	2,479 610 1460 92 1460 ..	
Do Do West end do	3,730	"	3,730	"	"	2,596 68 1133 94 1133 ..	
Constructing side drains for carrying the sewage of Parade Barracks into Main sewer	4,580	G.O. No 715 of 17 6 March 1793	1000	"	G.O. No 863 of 19 March 1793	922 .. 3,658 .. 3,658 ..	
Constructing a shed for fire engine at the main guard gate, Parade Bkgs	570	G.O. No 371 of 17 February 1793	570	"	G.O. No 829 of 17 March 1793	17 11 492 50 492 00	
Converting the barrack in the Old Infantry Barracks into a lecture room for the Garrison instructor	1,240	G.O. No 152 of 17 November 1791	500	"	"	145 97 1094 65 1094 ..	
C.O.	"	"	"	"	"	8160 ..	

A revised estimate has been forwarded & in being sanctioned the amount required will be stated.

12
11
10
9
8
7
6
5
4
3
2
1

Work

Amount
of
Estimate

Dating
Sanction

Alloement
During
1842/43

Inspe
Yrs

B.O

Altering and improving
the premises of Old Asst
Barracks for Medical
Subordinate Quarters

610

Q.O. 2195 2/4
September/72

610

Constructing new Cook
House to the Sergeant's
Mess House, Parade
Barracks

630

Q.O. 371 7/5
Feb 2/73

630

District Engineer's Office
Dunguane 28th April 1843

From
The District Engineer
Bangalore
To
The Chief Engineer
P. W. D.
Dated 28 April/73
Recd
Statement of inv.
- Complete New Works
for which no provision
has been made
in the Budget
for 1873/74.

P.W. 2648/73.

Statement of New Works estimated to cost more than 2500 each which are recommended for execution from the Reserve of 1873/74.

Description of work.	Amount		Remarks
	Estimated	Date of sanction	
Constructing Double Magazines for Native Infantry Regiments at Bangalore.	5,400	20th March/73	Refer to Lt Engineer letter 22.3.73 28.4.73
Do - Guard Rooms for - do - do -	1090	Do - Do -	1090
			<u>6,490</u>

District Engineer's Office
Bangalore 28th April/73

Approved -
District Engineer, Bangalore

[Faint, mostly illegible handwritten text, possibly bleed-through from the reverse side.]

District Engineer's Office
 Bangalore 28th April 1913

Postal Receipt
 Grand Total - 16570

Chaitanya Prasad

District Engineer, Bangalore
 Capt. R. M. P. S.

At the
 Ba
 on
 H
 Ans

h
 C

Statement showing the works estimated
commenced, but which are recommended

Tanjore District

for less than Rs 2500 each, which have not been
for execution in 1873-74 -

AT

Work

Provincial
Civil Buildings
New Works

Amount
of
Estimate
No. & date of
order sanction-
ing the estimate
Amount
required
Remarks

Improving the Asst. Collector's Quarters at Coimbatore

1100 " " L.C. No. 136 of 24th Nov 1870 1100 " " Vide also L.C. No. 2982 of 24th Nov 1871.

Improving the Cemetery of Roman Catholics at Nizamabad
Constructing a dead house for the Civil Dispensary at Coimbatore

2250 " " D.O. No. 350 of 4th July 1867 2250 " " D.O. No. 2243 of 16th July 1870 1480 " " The collector requests the early execution of this work.

D.O. for D.O. at Tanjore

1560 " " D.O. 1560 " "

Constructing Huts for the Salt Police at Tanjore

2020 " " D.O. 100 of 17th October 1870 2020 " "

D.O. a Constable hut at D.O.

270 " " D.O. 270 " "

D.O. a Moonsiff's Court at Mysore

2020 " " D.O. 126 of 22nd October 1866 2020 " "

Erecting a sea custom house at Calcutta

1480 " " D.O. 3361 of 30th October 1867 1480 " "

Works estimated to cost above 2500 Rupees each

Building grant for the construction of a new building for the Wesleyan Mission School at Munnargudy

2750 " " L.C. No. 114 of 19th October 1870 2750 " "

Total Rupees

14930 " "

Dist. Supr. Office, Tanjore
16th May 1873

H. F. A. Major R. E.
District Engineer Tanjore

Tanjur District
No. III

Statement showing the outlay actually
incurred on each work for which
provision is made in the Budget
of 1873-74 - Nil.

Dist. & Sd. Officer Tanjūr }
16th May 1873 } W. F. A. Major &c.
Dist. & Sd. Officer Tanjūr

Enclosed in the
letter from the
Dist. Officer Tanjūr
to the Secretary to Govt.
of P. W. D. No. 1038 & 1039
of 1873.

May 1873.

1873-74.

Statement showing

the outlay actually

incurred on each work

for which provision is

made in the Budget of

1873-74 -

21

S. R. S. S. S.

in the case in relation
from the high level
again to the level
to the level of the
date 18th May 1873.

P. M. 29/2/73

Well

Statement of the
the day after the
incurred on which
much for which
provision is made
in the Budget of 1874

No. 3.
From
The British Engineer
Bengal
To
The Chief Engineer
P. W. R.
Dated 28 April 1873

Re?
Statement of how
work is estimated to
cost less than Rs 2500
each which have
not been commenced
but which are
recommended for
execution from the
Revenue of 1873/74.

P. W. 2648/73.

Statement showing the work expected to be done in 1873, for which no provision has been made

Imperial

District

No. I

work not completed on the allotment up to 31st March in the Budget of 1873-74

Work

Amount of Estimate

Date of sanction

Part expenditure

Balance of Estimate

Amount required

Remarks

Imperial
Agricultural
& Extraordinary

Regulators for the principal branches of the Irrigation System - 211195

Amount debitable to Local funds

Pandayam bridge - 7950

Vellayan bridge - 6005

13955 L. G. No. 2072 of 29th Aug 1870

174731 106 22508 56 11208

There is a balance of Rs. 22508-5-6 on this work as shown in column 5, but as only Rs. 11208 have been allotted in Item No. 13 of the Budget of 73-74 it is requested that the difference Rs. 11208 may be allotted to admit of the work being completed during the year.

The Estimates will be exceeded. A report with a supplementary estimate will shortly be submitted.

Fencing beach marsh stones along both banks of Coleroon & for incidental expenses connected with the survey of the Agudam, Cammeny & Coleroon from Moosery to the Sea - 1000

L. G. No. 2841 of 4th Dec 1871

525 94 474 68 474

Balance required for expenditure in 1873-74

Total Extraordinary

11682

Work	Amount of Estimate	Date of Sanction	Estimate	Balance of Estimate	Amount required	Remarks
<u>Ordinary</u> Making up & extending the rough stone aprons under the ordinary head works	60000	L.C. No. 795 of 13 th April 1873	162109	613750	6137	Balance required for expenditure in 73-74 -
Providing a reserve of rough stone & ca ^l at the sites of the most important Irrigation works in the Tanjore District	40500	720	4077	100929	20000	It is expected that the expenditure on account of collecting reserves rough stone will not exceed Rs. 20000 in 1873-74 special allotment of funds to meet the outlay is required.
<u>Total Ordinary</u>					26137	
<u>Civil Buildings</u> Constructing a Telegraph Office with Cent. houses at Repapattam	12520	L.C. No. 971 of 13 th April 1873	12087124	43238	432	Balance required for expenditure in 1873-74.
<u>Total Imperial</u>					38257	

N.
the
B.
M.
C.
H.
M.

2. J. J. J.
C.E.
M.

Works	Amount of Estimate	Date of Sanction	Cost expended	Balance of Estimate	Amount required	Remarks
<u>Provincial</u>						
<u>Civil Buildings</u>						
Constructing Office for the use of Sea Customs Superintendent at Peromulussal	1930	16th Dec 1873 7th July 1874	380 76	1549 86	1549	Balance required for expenditure in 1873-74
Sub Magistrate's Catchment & Sub Jail Constructing Subsidiary Jail at Thiruparankudi	7200	16th Dec 1873 28th July 1869	6093 59	1106 103	1107	Not in progress last year
Alterations to the Sub Magistrate's Catchment at Munnargudi	900	—	174 12 6	725 3 6	725	
Constructing Sub Magistrate's Catchment & Subsidiary Jail at Tanjore	27300	—	—	—	—	
Additional Estimate for the accommodation of Sub Registrar	2300	12th Dec 1873 April 1873	—	—	—	
	29600		26425 8	3174 8	3174	
Alterations to the Jail Catchment at Peromulussal	1922	16th Dec 1873 28th July 1869	183 2 11	1738 10 1	1739	
Do Do at Codanassal	1089	—	574 5	574	575	
					8869	Learned from

The balances shown in column 6 are required to be allotted to admit of the works being completed in 1873-74. These incomplete works are entered in the order of precedence in which it is recommended by the Collector that their construction should be undertaken. These works are all in progress under G.O. No 131 dated 18th March 1873.

Work	Amount of Estimate	Date of Sanction	Part Expended	Balance of Estimate	Amount required	Remarks
Constructing Civil houses for the Sub Magistrate's Cutchery at Terootapuddy	2355	l/c No. 2475 28 th July 1869	Not in progress	1049 8 "	1305 8 "	Brought forward - 8869 "
Do - Do - at Codanasse	1464	Not in progress	385 10 "	1078 51	1078 "	The balances shown in column 6 are required to the works being completed in 1873.
Do - Sub Magistrate's Cutchery & Subsidary Jail at the ally	23960	Do -	1952 3 5	4457 12 7	4458 "	These incomplete works are entered in the order of precedence in which it is recommended by the Collector that their construction should be undertaken.
Do - Do - at Poryam	12915	Do -				These works are all in progress under G.O. No 131 dated 18 th March 1873.
Additional Estimate for the accommodation of Sub Registrar	2400	l/c No. 2475 28 th July 1869	Not in progress	16 12 10	593 3 2	
	15315			9860 55	5454 10 7	
Alterations to the Sub Magistrate's Cutchery at Arontanghy	700	l/c No. 2475 28 th July 1869	Not in progress			
Constructing Deputy Tahsil Dar's Cutchery & Subsidary Jail at Terootapuddy	12170	Do -				
Add 2 Rooms for the accommodation of Sub Registrar in the do	1950					
Total Civil Buildings	14120			1277 7 "	1948 81	1950 "
					23708 "	Estimate for the accommodation of Sub Registrar will shortly be submitted for sanction. The work is originally sanctioned is completed.

Works	Amount to Estimate	Date of Execution	Cost Incurred	Balance of Estimate	Amount Required	Remarks	
Miscellaneous Public Improvements							
Protecting the Feet of Tranquebar by means of additional stone groynes	16770	11th Nov 72 4th April 1872	9149	5850	157	5851	Balance required for expenditure in 1873-74. This work is in progress as the stone brought by Rail to Negapatam could not be left in the Railway Enclosure and arrangements must be taken of the currents to convey the stones to Tranquebar. The Special Report called for in G.O. No 1144 of 21st April will shortly be submitted.
Total Provincial					29559		

Distt. Engrs Office Tanjore

16th May 1873

All the accounts of Works are in progress under G.O. No 131 of 10th March

J. F. Bates Major R.E.

District Engineer Tanjore

District Engineer

Be 155

16th May 1873

To

Major R. H. Lecher R.E.

District Engineer, Tanjore

To Colonel C. W. Walker R.E.
Secretary to Govt. D.P.W.

Sir

1 - I have the honor to forward herewith the Statements of incomplete works of 1872-73 prepared in the usual form.

2 Under the head of Imperial works no works appear to require special mention except the establishment of depots of rough stone for the timely repair of important irrigation works in the Delta authorized by the Chief Engineer for Irrigation at a cost of Rs 40500. Only Rs 107.7 were expended last year for collecting the rough stone

Enclosure is as
with above the
Bill of Rs 107.7
to the Secretary to
Govt. D.P.W.
May 1873.

R.H. Lecher

D.E.

of a hundred thousand
has been made in the
to the last week of
lasted on the 11th
went up to 31st
March 1873. For
which no provision
has been made in
the Budget of 1874 -

Stone, and a sum of Rspees 20000 " " is required for expenditure in 1873-74. The Chief Engineer for Irrigation having directed that the outlay for this purpose should be debited to the head of "Block", and as Rspees 20000 cannot be met from the general allotment for the District, I request that a special allotment may be made for the purpose.

3 - Under the head of "Provincial Works" all the Sub Magistrate's catchments and Sub Jail works, which were in progress last year, & for which no funds have been provided in the Budget of 1873-74, are brought forward; these works are entered in the Statement in the order of precedence in which it is recommended by the Collector that their construction should be undertaken as required in Memorandum No 41 & dated 4th Feb. 1873. I have

I have the honor to be,
Sir,
Your most obed^t Serv^t
A. P. N. Major R. C.
District Engineer, Tanjore

800000 500000 1000000
 11-234
 1800-1803-10 1804-1805
 1806-1807-1808
 1809-1810-1811
 1812-1813-1814
 1815-1816-1817
 1818-1819-1820
 1821-1822-1823
 1824-1825-1826
 1827-1828-1829
 1830-1831-1832
 1833-1834-1835
 1836-1837-1838
 1839-1840-1841
 1842-1843-1844
 1845-1846-1847
 1848-1849-1850
 1851-1852-1853
 1854-1855-1856
 1857-1858-1859
 1860-1861-1862
 1863-1864-1865
 1866-1867-1868
 1869-1870-1871
 1872-1873-1874
 1875-1876-1877
 1878-1879-1880
 1881-1882-1883
 1884-1885-1886
 1887-1888-1889
 1890-1891-1892
 1893-1894-1895
 1896-1897-1898
 1899-1900-1901
 1902-1903-1904
 1905-1906-1907
 1908-1909-1910
 1911-1912-1913
 1914-1915-1916
 1917-1918-1919
 1920-1921-1922
 1923-1924-1925
 1926-1927-1928
 1929-1930-1931
 1932-1933-1934
 1935-1936-1937
 1938-1939-1940
 1941-1942-1943
 1944-1945-1946
 1947-1948-1949
 1950-1951-1952
 1953-1954-1955
 1956-1957-1958
 1959-1960-1961
 1962-1963-1964
 1965-1966-1967
 1968-1969-1970
 1971-1972-1973
 1974-1975-1976
 1977-1978-1979
 1980-1981-1982
 1983-1984-1985
 1986-1987-1988
 1989-1990-1991
 1992-1993-1994
 1995-1996-1997
 1998-1999-2000
 2001-2002-2003
 2004-2005-2006
 2007-2008-2009
 2010-2011-2012
 2013-2014-2015
 2016-2017-2018
 2019-2020-2021
 2022-2023-2024
 2025-2026-2027
 2028-2029-2030
 2031-2032-2033
 2034-2035-2036
 2037-2038-2039
 2040-2041-2042
 2043-2044-2045
 2046-2047-2048
 2049-2050-2051
 2052-2053-2054
 2055-2056-2057
 2058-2059-2060
 2061-2062-2063
 2064-2065-2066
 2067-2068-2069
 2070-2071-2072
 2073-2074-2075
 2076-2077-2078
 2079-2080-2081
 2082-2083-2084
 2085-2086-2087
 2088-2089-2090
 2091-2092-2093
 2094-2095-2096
 2097-2098-2099
 2100-2101-2102
 2103-2104-2105
 2106-2107-2108
 2109-2110-2111
 2112-2113-2114
 2115-2116-2117
 2118-2119-2120
 2121-2122-2123
 2124-2125-2126
 2127-2128-2129
 2130-2131-2132
 2133-2134-2135
 2136-2137-2138
 2139-2140-2141
 2142-2143-2144
 2145-2146-2147
 2148-2149-2150
 2151-2152-2153
 2154-2155-2156
 2157-2158-2159
 2160-2161-2162
 2163-2164-2165
 2166-2167-2168
 2169-2170-2171
 2172-2173-2174
 2175-2176-2177
 2178-2179-2180
 2181-2182-2183
 2184-2185-2186
 2187-2188-2189
 2190-2191-2192
 2193-2194-2195
 2196-2197-2198
 2199-2200-2201
 2202-2203-2204
 2205-2206-2207
 2208-2209-2210
 2211-2212-2213
 2214-2215-2216
 2217-2218-2219
 2220-2221-2222
 2223-2224-2225
 2226-2227-2228
 2229-2230-2231
 2232-2233-2234
 2235-2236-2237
 2238-2239-2240
 2241-2242-2243
 2244-2245-2246
 2247-2248-2249
 2250-2251-2252
 2253-2254-2255
 2256-2257-2258
 2259-2260-2261
 2262-2263-2264
 2265-2266-2267
 2268-2269-2270
 2271-2272-2273
 2274-2275-2276
 2277-2278-2279
 2280-2281-2282
 2283-2284-2285
 2286-2287-2288
 2289-2290-2291
 2292-2293-2294
 2295-2296-2297
 2298-2299-2300
 2301-2302-2303
 2304-2305-2306
 2307-2308-2309
 2310-2311-2312
 2313-2314-2315
 2316-2317-2318
 2319-2320-2321
 2322-2323-2324
 2325-2326-2327
 2328-2329-2330
 2331-2332-2333
 2334-2335-2336
 2337-2338-2339
 2340-2341-2342
 2343-2344-2345
 2346-2347-2348
 2349-2350-2351
 2352-2353-2354
 2355-2356-2357
 2358-2359-2360
 2361-2362-2363
 2364-2365-2366
 2367-2368-2369
 2370-2371-2372
 2373-2374-2375
 2376-2377-2378
 2379-2380-2381
 2382-2383-2384
 2385-2386-2387
 2388-2389-2390
 2391-2392-2393
 2394-2395-2396
 2397-2398-2399
 2400-2401-2402
 2403-2404-2405
 2406-2407-2408
 2409-2410-2411
 2412-2413-2414
 2415-2416-2417
 2418-2419-2420
 2421-2422-2423
 2424-2425-2426
 2427-2428-2429
 2430-2431-2432
 2433-2434-2435
 2436-2437-2438
 2439-2440-2441
 2442-2443-2444
 2445-2446-2447
 2448-2449-2450
 2451-2452-2453
 2454-2455-2456
 2457-2458-2459
 2460-2461-2462
 2463-2464-2465
 2466-2467-2468
 2469-2470-2471
 2472-2473-2474
 2475-2476-2477
 2478-2479-2480
 2481-2482-2483
 2484-2485-2486
 2487-2488-2489
 2490-2491-2492
 2493-2494-2495
 2496-2497-2498
 2499-2500-2501
 2502-2503-2504
 2505-2506-2507
 2508-2509-2510
 2511-2512-2513
 2514-2515-2516
 2517-2518-2519
 2520-2521-2522
 2523-2524-2525
 2526-2527-2528
 2529-2530-2531
 2532-2533-2534
 2535-2536-2537
 2538-2539-2540
 2541-2542-2543
 2544-2545-2546
 2547-2548-2549
 2550-2551-2552
 2553-2554-2555
 2556-2557-2558
 2559-2560-2561
 2562-2563-2564
 2565-2566-2567
 2568-2569-2570
 2571-2572-2573
 2574-2575-2576
 2577-2578-2579
 2580-2581-2582
 2583-2584-2585
 2586-2587-2588
 2589-2590-2591
 2592-2593-2594
 2595-2596-2597
 2598-2599-2600
 2601-2602-2603
 2604-2605-2606
 2607-2608-2609
 2610-2611-2612
 2613-2614-2615
 2616-2617-2618
 2619-2620-2621
 2622-2623-2624
 2625-2626-2627
 2628-2629-2630
 2631-2632-2633
 2634-2635-2636
 2637-2638-2639
 2640-2641-2642
 2643-2644-2645
 2646-2647-2648
 2649-2650-2651
 2652-2653-2654
 2655-2656-2657
 2658-2659-2660
 2661-2662-2663
 2664-2665-2666
 2667-2668-2669
 2670-2671-2672
 2673-2674-2675
 2676-2677-2678
 2679-2680-2681
 2682-2683-2684
 2685-2686-2687
 2688-2689-2690
 2691-2692-2693
 2694-2695-2696
 2697-2698-2699
 2700-2701-2702
 2703-2704-2705
 2706-2707-2708
 2709-2710-2711
 2712-2713-2714
 2715-2716-2717
 2718-2719-2720
 2721-2722-2723
 2724-2725-2726
 2727-2728-2729
 2730-2731-2732
 2733-2734-2735
 2736-2737-2738
 2739-2740-2741
 2742-2743-2744
 2745-2746-2747
 2748-2749-2750
 2751-2752-2753
 2754-2755-2756
 2757-2758-2759
 2760-2761-2762
 2763-2764-2765
 2766-2767-2768
 2769-2770-2771
 2772-2773-2774
 2775-2776-2777
 2778-2779-2780
 2781-2782-2783
 2784-2785-2786
 2787-2788-2789
 2790-2791-2792
 2793-2794-2795
 2796-2797-2798
 2799-2800-2801
 2802-2803-2804
 2805-2806-2807
 2808-2809-2810
 2811-2812-2813
 2814-2815-2816
 2817-2818-2819
 2820-2821-2822
 2823-2824-2825
 2826-2827-2828
 2829-2830-2831
 2832-2833-2834
 2835-2836-2837
 2838-2839-2840
 2841-2842-2843
 2844-2845-2846
 2847-2848-2849
 2850-2851-2852
 2853-2854-2855
 2856-2857-2858
 2859-2860-2861
 2862-2863-2864
 2865-2866-2867
 2868-2869-2870
 2871-2872-2873
 2874-2875-2876
 2877-2878-2879
 2880-2881-2882
 2883-2884-2885
 2886-2887-2888
 2889-2890-2891
 2892-2893-2894
 2895-2896-2897
 2898-2899-2900
 2901-2902-2903
 2904-2905-2906
 2907-2908-2909
 2910-2911-2912
 2913-2914-2915
 2916-2917-2918
 2919-2920-2921
 2922-2923-2924
 2925-2926-2927
 2928-2929-2930
 2931-2932-2933
 2934-2935-2936
 2937-2938-2939
 2940-2941-2942
 2943-2944-2945
 2946-2947-2948
 2949-2950-2951
 2952-2953-2954
 2955-2956-2957
 2958-2959-2960
 2961-2962-2963
 2964-2965-2966
 2967-2968-2969
 2970-2971-2972
 2973-2974-2975
 2976-2977-2978
 2979-2980-2981
 2982-2983-2984
 2985-2986-2987
 2988-2989-2990
 2991-2992-2993
 2994-2995-2996
 2997-2998-2999
 3000-3001-3002
 3003-3004-3005
 3006-3007-3008
 3009-3010-3011
 3012-3013-3014
 3015-3016-3017
 3018-3019-3020
 3021-3022-3023
 3024-3025-3026
 3027-3028-3029
 3030-3031-3032
 3033-3034-3035
 3036-3037-3038
 3039-3040-3041
 3042-3043-3044
 3045-3046-3047
 3048-3049-3050
 3051-3052-3053
 3054-3055-3056
 3057-3058-3059
 3060-3061-3062
 3063-3064-3065
 3066-3067-3068
 3069-3070-3071
 3072-3073-3074
 3075-3076-3077
 3078-3079-3080
 3081-3082-3083
 3084-3085-3086
 3087-3088-3089
 3090-3091-3092
 3093-3094-3095
 3096-3097-3098
 3099-3100-3101
 3102-3103-3104
 3105-3106-3107
 3108-3109-3110
 3111-3112-3113
 3114-3115-3116
 3117-3118-3119
 3120-3121-3122
 3123-3124-3125
 3126-3127-3128
 3129-3130-3131
 3132-3133-3134
 3135-3136-3137
 3138-3139-3140
 3141-3142-3143
 3144-3145-3146
 3147-3148-3149
 3150-3151-3152
 3153-3154-3155
 3156-3157-3158
 3159-3160-3161
 3162-3163-3164
 3165-3166-3167
 3168-3169-3170
 3171-3172-3173
 3174-3175-3176
 3177-3178-3179
 3180-3181-3182
 3183-3184-3185
 3186-3187-3188
 3189-3190-3191
 3192-3193-3194
 3195-3196-3197
 3198-3199-3200
 3201-3202-3203
 3204-3205-3206
 3207-3208-3209
 3210-3211-3212
 3213-3214-3215
 3216-3217-3218
 3219-3220-3221
 3222-3223-3224
 3225-3226-3227
 3228-3229-3230
 3231-3232-3233
 3234-3235-3236
 3237-3238-3239
 3240-3241-3242
 3243-3244-3245
 3246-3247-3248
 3249-3250-3251
 3252-3253-3254
 3255-3256-3257
 3258-3259-3260
 3261-3262-3263
 3264-3265-3266
 3267-3268-3269
 3270-3271-3272
 3273-3274-3275
 3276-3277-3278
 3279-3280-3281
 3282-3283-3284
 3285-3286-3287
 3288-3289-3290
 3291-3292-3293
 3294-3295-3296
 3297-3298-3299
 3300-3301-3302
 3303-3304-3305
 3306-3307-3308
 3309-3310-3311
 3312-3313-3314
 3315-3316-3317
 3318-3319-3320
 3321-3322-3323
 3324-3325-3326
 3327-3328-3329
 3330-3331-3332
 3333-3334-3335
 3336-3337-3338
 3339-3340-3341
 3342-3343-3344
 3345-3346-3347
 3348-3349-3350
 3351-3352-3353
 3354-3355-3356
 3357-3358-3359
 3360-3361-3362
 3363-3364-3365
 3366-3367-3368
 3369-3370-3371
 3372-3373-3374
 3375-3376-3377
 3378-3379-3380
 3381-3382-3383
 3384-3385-3386
 3387-3388-3389
 3390-3391-3392
 3393-3394-3395
 3396-3397-3398
 3399-3400-3401
 3402-3403-3404
 3405-3406-3407
 3408-3409-3410
 3411-3412-3413
 3414-3415-3416
 3417-3418-3419
 3420-3421-3422
 3423-3424-3425
 3426-3427-3428
 3429-3430-3431
 3432-3433-3434
 3435-3436-3437
 3438-3439-3440
 3441-3442-3443
 3444-3445-3446
 3447-3448-3449
 3450-3451-3452
 3453-3454-3455
 3456-3457-3458
 3459-3460-3461
 3462-3463-3464
 3465-3466-3467
 3468-3469-3470
 3471-3472-3473
 3474-3475-3476
 3477-3478-3479
 3480-3481-3482
 3483-3484-3485
 3486-3487-3488
 3489-3490-3491
 3492-3493-3494
 3495-3496-3497
 3498-3499-3500
 3501-3502-3503
 3504-3505-3506
 3507-3508-3509
 3510-3511-3512
 3513-3514-3515
 3516-3517-3518
 3519-3520-3521
 3522-3523-3524
 3525-3526-3527
 3528-3529-3530
 3531-3532-3533
 3534-3535-3536
 3537-3538-3539
 3540-3541-3542
 3543-3544-3545
 3546-3547-3548
 3549-3550-3551
 3552-3553-3554
 3555-3556-3557
 3558-3559-3560
 3561-3562-3563
 3564-3565-3566
 3567-3568-3569
 3570-3571-3572
 3573-3574-3575
 3576-3577-3578
 3579-3580-3581
 3582-3583-3584
 3585-3586-3587
 3588-3589-3590
 3591-3592-3593
 3594-3595-3596
 3597-3598-3599
 3600-3601-3602
 3603-3604-3605
 3606-3607-3608
 3609-3610-3611
 3612-3613-3614
 3615-3616-3617
 3618-3619-3620
 3621-3622-3623
 3624-3625-3626
 3627-3628-3629
 3630-3631-3632
 3633-3634-3635
 3636-3637-3638
 3639-3640-3641
 3642-3643-3644
 3645-3646-3647
 3648-3649-3650
 3651-3652-3653
 3654-3655-3656
 3657-3658-3659
 3660-3661-3662
 3663-3664-3665
 3666-3667-3668
 3669-3670-3671
 3672-3673-3674
 3675-3676-3677
 3678-3679-3680
 3681-3682-3683
 3684-3685-3686
 3687-3688-3689
 3690-3691-3692
 3693-3694-3695
 3696-3697-3698
 3699-3700-3701
 3702-3703-3704
 3705-3706-3707
 3708-3709-3710
 3711-3712-3713
 3714-3715-3716
 3717-3718-3719
 3720-3721-3722
 3723-3724-3725
 3726-3727-3728
 3729-3730-3731
 3732-3733-3734
 3735-3736-3737
 3738-3739-3740
 3741-3742-3743
 3744-3745-3746

Trichinopoly District
N. III

Statement showing the outlay actually incurred on each work for which provision is made in the Budget of 1873-74.

Net

District Engineer's Office

30th April 1873

Sanjeev Vellu Maharaja

Despd 5th May -

District Engineer Trichy

To The Secretary to Govt.

P. W. Department Madras

Trichinopoly District

15th May 1873

P. W. 280/73.

Net

Statement showing the outlay actually incurred on each work for which provision is made in the Budget of 1873-74.

1874

Sanjeev Vellu Maharaja

1873-74 Budget

22

251
 Not even showing the ability expected to his Subord Compt. & Co in the statement
 up to 31 Dec 1873 for which no provision has been made in the Budget of 1873-74.

[illegible]

P. M. 2831/75.

monied for execution
on 1843. 44.

Deaf Smith County

2/27/1803 - 10 May 1803

Sealed July 19th 1873

marked for execution
on 18th 1873. 74.

11th 1873. 14 days 1873

P. M. 2831/73.

20th June 1873
The Secretary
to Genl. St. George
District Engineer
Chickinohoty.

P. M. 1873 Report

No. 2831.

From the West-End
Chickinohoty District

Dated 30th April 1873.
Recd 8th May 1873.

Cur. 2nd 4th 1873

No. 1

Statement showing
the works expected to
be but not completed
on the allotment up
to 31st March 1872 for
which no provision
has been made in
the Budget of 1873. 74

No 1873-14 July 1873

No. III

John

Work

00

Dear

Dear

District	Work	Amount of Order drawn	to and date required	Remarks
	<u>Provincial</u>			
	<u>Civil Buildings</u>			
	Constructing a Sub-Collector's Butchery at Erode	12800	G.O. No 1136 of 19 th April 1873	6000
	No. 20 at Koughim	8350	G.O. No 217 of 24 th February 1873	These were however ordered to be commenced last year but owing to the
	No. 20 at Salandy	9650		5000
				17500

31970
30500

1470
730

2200

From
The District Engineer
Coimbatore
To
The Secretary to
Govt. D.P.W.

Dated 29th April 1913
Recd. P. N. 2712/11
No. 11

Statement of New
Works estimated to
cost more than Rs.
2500 each which
have not been com-
menced but which
are recommended for
execution in 1893/94

Coimbatore

of the following works

Coimbatore District.

Statement showing the works expected to be, but not completed on the 31st March 1893
and for which no provision has been made in the Budget for 1893/94

Work	Amount of estimate sanctioned to date.	Balance amount required in estimate 1893/94	Remarks.
------	--	--	----------

Imperial Funds

Civil Buildings

Constructing a Post Office at

Caroos

G.O. No. 2096

5075 of 30 Aug 1912 4335 740 740

Total Imperial Funds

Provincial

Civil Buildings

Constg. Talook Cutcherry and Sub.

Jail at Adumelpetta

D.O. No. 3339/11

22nd Oct 1912

25500 of 30 Aug 1912 24028 1472 1472

1869

Carried over

1472

District

Coimbatore

Work	Advances at date of estimate	Past expenditure	Balance of estimate	Remarks
				The amount is required for completion in excess of the estimate & the expenditure incurred up to 15/12/13.
County Salook Cutchery and Sub Jail at Erode	30,500	8 Nov 1872 3,1970	1472	
- Do - Salook Cutchery & Sub Jail at Sharapooram	25,040	22 Oct 1872 26,675	3325	Review estimate of Rs 30,000 ready for submission
Improvements to the Collectors Cutchery at Coimbatore	15,010	21 Nov 1872 5,003	10,007	3,000
				Required in addition to Rs 3,000 provided for the Budget of 1873/74 estimated at 91-
Completing the portion of Salook Cutchery at Coimbatore for a Sub Jail & providing accommodation for the Sub Registrar	10,200	1 Jan 1873 1,000	620	620
County College Range Office with accommodation for the Range Officer at Sharapooram	3,500	21 Nov 1872 1,107	2,393	2,393
Erecting a tiled verandah in front of the Salook Cutchery at College	1,510	21 Nov 1872 985	525	525
Alterations and additions to the Sub Magistrates Cutchery at Sharapooram	2,500	24 Feb 1873 298	2,202	2,202
Total Civil Buildings			14,267	
Communications				
Reconstructing the Royal Bridge	6,230	21 Nov 1872 950	5,180	2,165
				The balance of Rs 3,115 will be met from Road fund.
Total Communications				
Total Provincial Fund				16,432

District Engineer's Office
Coimbatore 29 April 1873

W. H. R. R.
District Engineer Coimbatore

W. H. R. R.

Received of Samuel Smith the sum of Five Dollars for rent

for the year 1873 and for the year 1874

Sum of money

for the year 1873

for the year 1874

Received of

for the year 1873

for the year 1874

for the year 1873 and for the year 1874

for the year 1873 and for the year 1874

for the year 1873 and for the year 1874

for the year 1873 and for the year 1874

for the year 1873 and for the year 1874

N^o 35 District Engineer's Office,
San Francisco,
March 22^d 1873

From, The District Engineer,
San Francisco
To, The Secretary to Government
Washington, D.C.

Sir,
With reference to GO 2131
of the 2^d February 1873, I have the
honor to report that sanction
for the commencement of the
construction of the District
Surveyor's Court House at
Crescent having been received
too late, the Range Officer
is unable to spend any
money on the same before
the 31st instant. I hope however
to be able to have the
work

22-9-73

J. M. 1873
From J. M. 2673.
The District Engineer
San Francisco.

The Secretary to Govt
D. J. M.
March 26th 1873
Recd 30th April 1873
San Francisco

Statement showing the
work expected to be done
not completed on 31st
March 1873.

N^o 239

No 1803-14 July 1873

Commenced before the
next movements, if funds
are placed at my disposal
after the 1st April.

Have the honor to be,
Sir,
Yours most obedt Servt

Albansford
offr District Engineer

1507

Pro 14 February 1873

P. W. 1873 Report
From The Offg. District Insp.
South Canara
Mangalore
To The Secretary to Govt.
Pub. Works Dept.
Madras.

Dated 22nd
Recd 25th March 1873

Encls. None.

Reporting the inability of spending any money within the end of the financial year on the construction of the District Munsiff's Court House at Cassergode

No. 1803-14 July/73

No. 240

Stagnant showing the work reported to be but not completed in the 31st March 1873 and for which no provision has been made in the Budget for 1873-74.

Works

Amount

To and date of execution

March 1873

Balance of estimate

Amount in 1873-74

Edward

Subdy

Constructing 2 ranges of 14 Police huts at Cassergode

Sp. R. 12-1009 of 7th August 1872 and Sp. R. 12-5 of 17th Mch 1872

7320. 17th Mch 1872 627436-2115272016. 18th Mch 1872 627436-2115272016.

Works have been surrendered to Govt. and the cause of delay and delay in the late railway which delay has been explained in this office letter No. 14 of 1872 January 1873

Obtained 18th July 1873

John Mout Captain District Engineer

102X

177-3085/3

177-3085/3

241

1734

1734

No 1803-14 "bety" 1/3

Robert

St. John's
Carmichael

to and
date of
construction

St. Albans
Colchester
Amherst
Mass.
1874-75

77-2/81 m
28 m 68
Ginn

Enclosed

Alterations to the Black
Houses at Wallington

Sp. Pl. No. 1824.
 90th August
 1872 and
 Sp. Pl. No. 1829
 91st March
 1873

2 Inch Iron Pipes which form
part of the Estimate was
ordered from the Madras
P.W. Workshops but have
not yet been shipped.
Their cost will have to be
met in 1873-74

Constructing a fence
along open drains
to protect the slopes
at the East end
of Staff Quarters
at Washington

Sp. D. 1872-68
of 7th June
1873 and
Sp. D. 1873
of 17th June
March 1873

600 ... *Sp. D. 12523 300. A299156300* .. and the cost of
of 17 $\frac{1}{2}$.. that outlay in the
March 1873 .. prevalence of small
poor in the village adjoining
the Campment, which
prevented considerable
it is explained in this
Office letter of 27.
of 8 $\frac{1}{2}$ hundred 1873.

Received
 the 18th May 1873

See above.

Capitolo

District Engineer

1537

2

Sp. Sp. Eugenia Wynae

Dec 1803 - 14th July 18.

Student of
theophile in 1870.

Hales 183
 Dec 26 } May 1893
 Hales 1

No 3085-
From
Arthur H. Hall
New Orleans

With 1843 Mch.

Expenditure upon New Works during the year 1842/43.

[illegible]

Sp. Engrs' Office }
 Wm. A. S. }
 12 May 1873.

To
 The Secretary to Government
 Department Public Works
 W. W. Keene }
 Major }
 Sp. Engrs' Hymard }
 Madras.

1876 July 26 1873

11/10

1873. 2929/73

Original

No. 1

Statement of Receipts & Disbursements for which no provision had been made in the Budget.

Called for in Memo No. 33 dated 28th March 1864.

Works	Amount of Estimate	No. of Plans	Cost of Printing	Balance to Estimate	Amount required	Remarks
Post Office at Ch. Henry	5330	400	400	130	130	
			400			

1864

Sp. Comptroller's Office
 Secretary, Treasury
 12 May 1873

To The Secretary of Government
 Public Works Department
 Madras.

W. B. Keene
 Esq. Engineer General

116.

P. M. 2929/73.

Exhibited

100

My General
 Sir,
 Statement of a few books estimated to cost less than £24,500 each, which have not been commenced but which
 are recommended for Specimens from the Bureau of 1893 &c.

Amount of
order for drawing to
be made.
Number and date of
document
referred
to.

11/12

Edmund
Tugwell

Number paid State of
Order, pertaining to
trial.

Sp. Ex-Licenses Office
Sacramento
May 14 1883

To Mr. Secretary to Government
Dept. Public Works
Mexico

Macbride

Wm. B. French Agent
H. G. Hughes Agent

Dr. G. Wagner - Bremen

Oct. 29/73.

London

13

See annex
Statement of transfers from Budget Fund for which funds in Spgs of the unexpended balances of Landlord
Settlement for March 1893 have been allotted for entry in 1893 p 44.

Estimated on 31st March 1893. Amounts allotted for May will be 1893/94.

Amount of
 Estimate
 Date of
 Location
 Efforts made
 up to Sept. 1893
 Amount of
 Estimate
 Date of
 Location
 Efforts made
 up to Sept. 1893
 Amount of
 Estimate
 Date of
 Location
 Efforts made
 up to Sept. 1893



1587

Sp. Op. Engin Office }
 Engrs. - Wm. & C. }
 Capt. H. H. }
 13 May 1873.

Pr 2926/73

Ref.

Statement of Accounts New Works for which no provision had been made in the Budget
Called for in Memo No. 52 dated 28 March 1872.

Works	Amount Estimated	Date of Sanction	Est. Amount	Actual Amount	Remarks
Sub-Registrar's Quarters at Wytham	14830	G.O. No. 269 dated 11/2/73 6th Sept. 1871	14830	1544	
Errecting of a Monument in memory of the late Sir James Campbell	390	G.O. No. 17453 dated 24th Jan. 1872	300	300	Balance of money provided grant to be allotted.
			90		

Secy. Legation Office
 Embassy, Legation B.
 12 May 1873

Secy. Secy. to Government
 Public Works Department

Mr. W. D. Rogers
 Secy. Legation, Legation

P. M. 29 29/75.

Principal

No 2

Statement of No. 2, estimated to cost less than \$2300 each, which have not been commenced but which are recommended for execution from the reserve of 1893/94.

Works

Amount
of Estimate

Amount and date of order
Sectioning Estimate to

Amount
required

Amounts

Sp. to Engineer's Office
Secretary of the Board
12 May 1893

For
The Secretary to Government
C. F. Dept. Marine

Att. W. Keene L. Major
Sp. Engineer's Office

111X

2929/73-
P. W.

1892

13.

Statement of Expenditure from Budgeted work for which funds in Excess of the unexpended balance of
Sanctioned Estimate on 31st March 1979, have been allotted for the year in 1979/80

Contracted Estimate on 31st March 1943, have been allotted for the Pay in 1843/44

[illegible]

11. Examinations (Pir) }
 12. May 1873. }
 13. May 1873. }
 14. May 1873. }
 15. May 1873. }
 16. May 1873. }
 17. May 1873. }
 18. May 1873. }
 19. May 1873. }
 20. May 1873. }
 21. May 1873. }
 22. May 1873. }
 23. May 1873. }
 24. May 1873. }
 25. May 1873. }
 26. May 1873. }
 27. May 1873. }
 28. May 1873. }
 29. May 1873. }
 30. May 1873. }
 31. May 1873. }
 32. May 1873. }
 33. May 1873. }
 34. May 1873. }
 35. May 1873. }
 36. May 1873. }
 37. May 1873. }
 38. May 1873. }
 39. May 1873. }
 40. May 1873. }
 41. May 1873. }
 42. May 1873. }
 43. May 1873. }
 44. May 1873. }
 45. May 1873. }
 46. May 1873. }
 47. May 1873. }
 48. May 1873. }
 49. May 1873. }
 50. May 1873. }
 51. May 1873. }
 52. May 1873. }
 53. May 1873. }
 54. May 1873. }
 55. May 1873. }
 56. May 1873. }
 57. May 1873. }
 58. May 1873. }
 59. May 1873. }
 60. May 1873. }
 61. May 1873. }
 62. May 1873. }
 63. May 1873. }
 64. May 1873. }
 65. May 1873. }
 66. May 1873. }
 67. May 1873. }
 68. May 1873. }
 69. May 1873. }
 70. May 1873. }
 71. May 1873. }
 72. May 1873. }
 73. May 1873. }
 74. May 1873. }
 75. May 1873. }
 76. May 1873. }
 77. May 1873. }
 78. May 1873. }
 79. May 1873. }
 80. May 1873. }
 81. May 1873. }
 82. May 1873. }
 83. May 1873. }
 84. May 1873. }
 85. May 1873. }
 86. May 1873. }
 87. May 1873. }
 88. May 1873. }
 89. May 1873. }
 90. May 1873. }
 91. May 1873. }
 92. May 1873. }
 93. May 1873. }
 94. May 1873. }
 95. May 1873. }
 96. May 1873. }
 97. May 1873. }
 98. May 1873. }
 99. May 1873. }
 100. May 1873. }

*Mrs. Wm. Pease & Son
Sp. Machine Engineers by mail*

Dr. 2429/73-
14. 2. 1973
2/10

Twined

Financial
Statement of work in progress and for which the funds provided for in Budget 1973/74 are
insufficient.

Amount of
 Estimate
 \$5 paid date
 1st of
 Quarter
 1893
 103rd March
 Amount paid
 1893/94
 Quarter
 Amount
 Requested

11-16

James M. Smith

Sp. to Henry's Price }
 12 May 1893 }
 Secretary General }

Yours Secretary to Government
Wm. W. Phelps

Macrus

Wm. B. Keene Major
Sp. Quarter Master Regt

1154

116X

116X

116

Haden
 7 May 1873 }
 F. M. 1873 Report
 No. 2929
 From
 The Special Secy.
 Benjamin Reynolds.
 Included 120 } May 1873.
 No. 2914 }
 See: 9.
 Statement of
 Summable New York
 for which no provision
 has been made in the
 Budget for 1873-74.

242

1873-74

242

Indonesian, the Latin letter 'L' is written as 'L'.

et d'indication

20. (1) *Adiantum*
 21. *Adiantum*
 22. *Adiantum*

1882

11
• Union District.
Statement of the 11th Regiment
of Cavalry, 1862. 1st. 2nd. 3rd. 4th.
and 5th. 6th. 7th. 8th. 9th. 10th. 11th. 12th. 13th. 14th. 15th. 16th. 17th. 18th. 19th. 20th. 21st. 22nd. 23rd. 24th. 25th. 26th. 27th. 28th. 29th. 30th. 31st. 32nd. 33rd. 34th. 35th. 36th. 37th. 38th. 39th. 40th. 41st. 42nd. 43rd. 44th. 45th. 46th. 47th. 48th. 49th. 50th. 51st. 52nd. 53rd. 54th. 55th. 56th. 57th. 58th. 59th. 60th. 61st. 62nd. 63rd. 64th. 65th. 66th. 67th. 68th. 69th. 70th. 71st. 72nd. 73rd. 74th. 75th. 76th. 77th. 78th. 79th. 80th. 81st. 82nd. 83rd. 84th. 85th. 86th. 87th. 88th. 89th. 90th. 91st. 92nd. 93rd. 94th. 95th. 96th. 97th. 98th. 99th. 100th. 101st. 102nd. 103rd. 104th. 105th. 106th. 107th. 108th. 109th. 110th. 111th. 112th. 113th. 114th. 115th. 116th. 117th. 118th. 119th. 120th. 121st. 122nd. 123rd. 124th. 125th. 126th. 127th. 128th. 129th. 130th. 131st. 132nd. 133rd. 134th. 135th. 136th. 137th. 138th. 139th. 140th. 141st. 142nd. 143rd. 144th. 145th. 146th. 147th. 148th. 149th. 150th. 151st. 152nd. 153rd. 154th. 155th. 156th. 157th. 158th. 159th. 160th. 161st. 162nd. 163rd. 164th. 165th. 166th. 167th. 168th. 169th. 170th. 171st. 172nd. 173rd. 174th. 175th. 176th. 177th. 178th. 179th. 180th. 181st. 182nd. 183rd. 184th. 185th. 186th. 187th. 188th. 189th. 190th. 191st. 192nd. 193rd. 194th. 195th. 196th. 197th. 198th. 199th. 200th. 201st. 202nd. 203rd. 204th. 205th. 206th. 207th. 208th. 209th. 210th. 211th. 212th. 213th. 214th. 215th. 216th. 217th. 218th. 219th. 220th. 221st. 222nd. 223rd. 224th. 225th. 226th. 227th. 228th. 229th. 230th. 231st. 232nd. 233rd. 234th. 235th. 236th. 237th. 238th. 239th. 240th. 241st. 242nd. 243rd. 244th. 245th. 246th. 247th. 248th. 249th. 250th. 251st. 252nd. 253rd. 254th. 255th. 256th. 257th. 258th. 259th. 260th. 261st. 262nd. 263rd. 264th. 265th. 266th. 267th. 268th. 269th. 270th. 271st. 272nd. 273rd. 274th. 275th. 276th. 277th. 278th. 279th. 280th. 281st. 282nd. 283rd. 284th. 285th. 286th. 287th. 288th. 289th. 290th. 291st. 292nd. 293rd. 294th. 295th. 296th. 297th. 298th. 299th. 300th. 301st. 302nd. 303rd. 304th. 305th. 306th. 307th. 308th. 309th. 310th. 311th. 312th. 313th. 314th. 315th. 316th. 317th. 318th. 319th. 320th. 321st. 322nd. 323rd. 324th. 325th. 326th. 327th. 328th. 329th. 330th. 331st. 332nd. 333rd. 334th. 335th. 336th. 337th. 338th. 339th. 340th. 341st. 342nd. 343rd. 344th. 345th. 346th. 347th. 348th. 349th. 350th. 351st. 352nd. 353rd. 354th. 355th. 356th. 357th. 358th. 359th. 360th. 361st. 362nd. 363rd. 364th. 365th. 366th. 367th. 368th. 369th. 370th. 371st. 372nd. 373rd. 374th. 375th. 376th. 377th. 378th. 379th. 380th. 381st. 382nd. 383rd. 384th. 385th. 386th. 387th. 388th. 389th. 390th. 391st. 392nd. 393rd. 394th. 395th. 396th. 397th. 398th. 399th. 400th. 401st. 402nd. 403rd. 404th. 405th. 406th. 407th. 408th. 409th. 410th. 411th. 412th. 413th. 414th. 415th. 416th. 417th. 418th. 419th. 420th. 421st. 422nd. 423rd. 424th. 425th. 426th. 427th. 428th. 429th. 430th. 431st. 432nd. 433rd. 434th. 435th. 436th. 437th. 438th. 439th. 440th. 441st. 442nd. 443rd. 444th. 445th. 446th. 447th. 448th. 449th. 450th. 451st. 452nd. 453rd. 454th. 455th. 456th. 457th. 458th. 459th. 460th. 461st. 462nd. 463rd. 464th. 465th. 466th. 467th. 468th. 469th. 470th. 471st. 472nd. 473rd. 474th. 475th. 476th. 477th. 478th. 479th. 480th. 481st. 482nd. 483rd. 484th. 485th. 486th. 487th. 488th. 489th. 490th. 491st. 492nd. 493rd. 494th. 495th. 496th. 497th. 498th. 499th. 500th. 501st. 502nd. 503rd. 504th. 505th. 506th. 507th. 508th. 509th. 510th. 511th. 512th. 513th. 514th. 515th. 516th. 517th. 518th. 519th. 520th. 521st. 522nd. 523rd. 524th. 525th. 526th. 527th. 528th. 529th. 530th. 531st. 532nd. 533rd. 534th. 535th. 536th. 537th. 538th. 539th. 540th. 541st. 542nd. 543rd. 544th. 545th. 546th. 547th. 548th. 549th. 550th. 551st. 552nd. 553rd. 554th. 555th. 556th. 557th. 558th. 559th. 560th. 561st. 562nd. 563rd. 564th. 565th. 566th. 567th. 568th. 569th. 570th. 571st. 572nd. 573rd. 574th. 575th. 576th. 577th. 578th. 579th. 580th. 581st. 582nd. 583rd. 584th. 585th. 586th. 587th. 588th. 589th. 590th. 591st. 592nd. 593rd. 594th. 595th. 596th. 597th. 598th. 599th. 600th. 601st. 602nd. 603rd. 604th. 605th. 606th. 607th. 608th. 609th. 610th. 611th. 612th. 613th. 614th. 615th. 616th. 617th. 618th. 619th. 620th. 621st. 622nd. 623rd. 624th. 625th. 626th. 627th. 628th. 629th. 630th. 631st. 632nd. 633rd. 634th. 635th. 636th. 637th. 638th. 639th. 640th. 641st. 642nd. 643rd. 644th. 645th. 646th. 647th. 648th. 649th. 650th. 651st. 652nd. 653rd. 654th. 655th. 656th. 657th. 658th. 659th. 660th. 661st. 662nd. 663rd. 664th. 665th. 666th. 667th. 668th. 669th. 670th. 671st. 672nd. 673rd. 674th. 675th. 676th. 677th. 678th. 679th. 680th. 681st. 682nd. 683rd. 684th. 685th. 686th. 687th. 688th. 689th. 690th. 691st. 692nd. 693rd. 694th. 695th

P. N. 2892/73.

116X

158

116.

Received of the
 District Engineer, Madras.
 7th May 1893.

116X

The same is a letter from the
 same person to the Chief Justice
 dated March 1843.

... (1911) ...

• *Arctia*

Handwritten: 1000

• Harbor

1000/100, 1000/1000

1000-0000 77

[Handwritten signature]

The amount shown in the outline
is an estimate included in Budget
No. 2, date 3rd March 1873
and the works to which
it was provided for 1873. The
estimate of the actual
requirements are proposed
as to be transferred.

P.W. 2892/73.

Madura District

Statement of Incomplete New Works not Specially provided for in the Budget for 1873-74.

Works	Amount of Estimate.	Date of Sanction.	Allocated for 1872-73	Allocated for 1873-74	Order granting the allotment	Actual Expenditure	Balance of Estimate	Amounts required	Remarks.
<u>Provincial.</u> <u>Civil Buildings.</u> <u>New Works.</u>									
Constructing a new Sub Magistrate's Quarters and Subsidary Jail at Chittoor.	10,500	28.1.69	6,921	3,663	Provisional Budget for 1872-73	19,522	4,885	4,885	Recommended by Government. Vide Letter of 10.1.69 of 24.1.69. January 1873 & 5,660 of 31.1.69. 1873.
Constructing a Sea Customs Office at Pondy.	3,550	1888	3,550		1888	1,400	2,150	2,150	PD: D.D. Vide letter to Government of 22.1.69 of 22.1.69. 1873.
Constructing 4 Wards in the vicinity of the New Jail for the accommodation of Civil Detainees at Madras.	5,400	20.9.72	5,400		2,232	4,526	874	874	is revised. Estimate of Rs 12,500 has been forwarded to the Inspector General of Jail for sanction on 14.1.73 with Letter No 523.
	7,100	20.9.72			2,097		7,100	7,100	
	12,500								

Madura.
7th May 1873.

Sir John Lewis
District Engineer
Madura.

S. 330.) District Officer (P.O.)
Madras 21. 11. 1873

Sir (Sd. 2. 11. 1873)
District Officer
Madras.

(Sd. 2. 11. 1873) Sd. 2. 11. 1873
District Officer (P.O.)
Madras.

Enclosure 3. I enclose in your Memorandum
of 12th inst. 19th April 1873; I have the
honour to forward herewith the
Statement of Expenditure
for 1873-74. I have not specially
provided for in the Budget
for 1873-74 anything with
the two blank statements
inserted in the margin.

- 1 Statement of Expenditure for 1873-74
specially provided for in the Budget
for 1873-74.
- 1 Blank statement of Expenditure
to be filled in by the District Officer
which have not been recommended
for 1873-74.
- 1 Blank statement of Expenditure
actually incurred and Budget works
up to 31st March 1873, with the
excess of the actual expenditure
to be forwarded.

2. I enclose the new District Officer's
Madras. I may mention that the Revenue

Estimate

Enclosure 3. I enclose
from the District Officer
Madras dated 21st
11. 1873.
District Officer
Madras.

I.
Madras 21. 11. 1873

Statement of Expenditure
has been not specially
provided for in the Budget
for 1873-74 -

P.O. 2892/73.

to the 25th of May 1873

1107

Estimate prepared in accordance with the
wishes of the Inspector General of Public
works to the amount of Rs. 12,500, and that the
balance remaining available for this year
is Rs. 994.00.

I have the honor to be

Dear Sir (belonging to the)

Wm. J. Jones, Esq. (C. E. & Co.)

District Engineer.

Madurai.

N^o 739

District Engineer's Office
Camp Peracale 29th May 1873

1007
Lieut. Colonel R. S. Roberts
District Engineer of
Madurai

To
Colonel G. W. Walker R.E.
Secretary to Government
G. W.

Sir
In reference to your Memorandum
of 30 dated 19th Instant, I have
the honor to state that the statement
of incomplete works for the year
1872-73 therein called for, has been
submitted on the 7th Instant, to the
address of the Chief Engineer
G. W.

I have the honor to be
Sir

Yours most Obedient Servant
Richard Noble Lieut. Col. R.E.
District Engineer of Madurai.

Vol 289
at 600

22-9-1873

P. M. 1873 Madurai

No. 2892

11/1/1873

Madurai

11/1/1873

Madurai

Madurai

Received 12/1/1873

No. 1803-14 dated 11/1/1873

of the Commission for the
and the Commission for the
in the Budget for 1873-74
of the Commission for the
of the Commission for the

1243

1243

1864-1865 5.6.73.

11 244

At 1803. 14 July 73.

State that the above
amount of money has been
received for the year
ending 31st March 1873.
Chief Magistrate
the 14th July 1873.

Received 20th July 1873
from the above
Magistrate 500/-

to the Secretary to the
Police
Magistrate
Prisons.

P. M. 1873 Receipt

from No 3279.

the above Magistrate

Prisons.

Unimwelly District

Statement showing the sanctioned works partly executed in 1872-73 and for which
appropriations are required for expenditure during 1873-74.

Name of Work.	Amount of estimate	Date of sanction	Amount of last official year	Amount likely to be spent in 1873-74	Remarks
---------------	-----------------------	---------------------	------------------------------------	---	---------

Imperial

Ordinary Agricultural Works

Civil Buildings

Sanction of Post Office
at Saltor

1500

60. 25. 212 date

5th Sept 1872

1522 of 22

June 1872

681

819

819

1217

District Engineer's Office, Unimwelly
Palace, 23rd April 1873

W. R. Rindell
District Engineer
Unimwelly

1899
Sinnerelly, Coisth Engineer Office
Palankottah 23 April 1873

From J. M. Randall Esquire
District Engineer

To, Sinnerelly
Colonel G. W. Walker P.C.
Secretary to Government
D. P. W.

Sir, I have the honor in for-
warding the accompanying 2
Lists showing the sanctioned
works partly executed in 1872-73
and for which appropriation is
required for 1873-74, to request that
you will be good enough to allot
funds for the same. The Range
Officers concerned have been
authorized to carry out the works
in anticipation of funds being
placed at their disposal -

Enclos. 2/
D. Lists.

I have the honor to be
Sir,
Yours Most Obedt Servt.
J. M. Randall
District Engineer
Sinnerelly

Enclosure in a letter
from the District
Eng. Sinnerelly dated
23 April 1873 Reg.
No. 1116
This document is
sent to the
D. P. W.

Sinnerelly District.

List showing the
sanctioned works
partly executed
in 1872-73 and for
which appropriations
are required for
1873-74

P. M. 26 25/73.

Goodwill 6/4 5. 6. 73.

1873-74

No 12

Innervelly Dist. Engrs Office
Palamcottah 26th April 1873

From

J. W. Rundall Esq.
District Engineer
Tinnevely

To
Colonel G. W. Walker M.C.
Secretary to Government
G. P. O.

Sir,
In continuation of this office letter No 489 of the 23rd inst. forwarding List of incomplete marks for sanction, I have the honor to request that you will be pleased to adol Rs 37-8- paid for compensation for land to Rs 819 being the proposed amount for expenditure in 1873-74, on the Estimate of Rs 1500 for the construction of the Post Office at Sattur in the Northern Range of this District.

2. The above sum is extra to the Estimate sanctioned, and is required to pay for the land taken up for the Post Office.

I have the honor to be

Sir,
Your most Obedient Servant
J. W. Rundall
District Engineer

P. M. 1873 Michael

Engrs, No 2625.

Offr District Engrs

Tinnevely

The Secretary to Govt

G. P. O. 1873

Dated 23rd April
Engrs 285 1873

Enclaves 2.

Request to

allot funds for
certain purposes

under

No 1803-14 July 1873

Engrs 285 1873

Engrs 285 1873

Engrs 285 1873

2246

2246

2246

2246

Request that a
sum of Rs 34-8 paid
for compensation of
land for Saltor Post
Office may be sanctioned
in addition to Rs 1000
819 proposed for expenditure
therein 1873-74.

Dated 26th 12/73
Received 30th 12/73

The District Engineer
Surrey
Secretary to Govt
P. M. S.

P. M. S. 1873-74
Surrey 2674.

2246

Statement showing the sanctioned works for which applications are required
from the Reserve for expenditure in 1873-74. Vide Circular Memorandum No. 14
dated 19th April 1873. from the Chief Engineer, Department Public Works.

Surrey District

Sl. No.	Name of works	Estimated cost of works	Re and date of sanctioning	Amount paid to date	Remarks.
1	Imperial Ciderary Original Works. Constructing Rifle Range, Stop Butts at Palamcottah	1350	80 Rs. 26 p. 9 th Oct 1873	1350	Required urgently, the 21 st of being armed with Rifles and having no proper Range for practice.
2	Provisional brick buildings Construction of retiring rooms for the Judge & Vakeels in the Surrey Court	1800	1700 of 30 th December 1872	1800	
				3150	

District Engineer's Office, Surrey
Palamcottah 28th April 1873

L. W. Randall
District Engineer, Surrey

District Engineer's Office Tumaco
No. 15. Camp Tainzind and April 1873.
From

J. W. Randall Esquire
District Engineer Tumaco
To Colonel G. A. Walker R.E.
Secretary to Government
D. S. W.

Sir: I have the honor to request
that you will be so good as to strike
out from the List of Incomplete
works forwarded with my letter
No. 9 of the 23rd instant, the sum
of Rupees 232, applied for expen-
-diture on the Subsidiary Jail at
Telaticolum, as the Range Officer
has just reported that the work has
been completed, and that the amount
is not required.

I have the honor to be,
Sir,
Your most Obedt Servant

J. W. Randall
District Engineer Tumaco

G. A. Walker / 192-136-137
" - 29th Dec / 193-219
D. S. W. 1873
No. 2715

The District Engineer
of the Chief Engineer
Secretary to Govt.
D. S. W.

Andick 28th
Received 20th May 1873

Statement showing
the sanctioned works
for which appropriations
are required from the
Government for expenditure

Tumaco 1873-74

At 1873. 14 July 1873.

At 1873. 14 July 1873.

At 1873. 14 July 1873.

1284

P. M. 1873. *Richard*
From *No. 2762.*

St. Ignace
The Secretary to

Government
No. 2762

last 29. April 1973
Book 58. May 1973.

Once More

Requests to

write out from the
State of New York
under the name of
the 2.32 for the
introduction of
the 1803-14 July 1973.
at the 1803-14 July 1973.

1803-14 July 1973
1803-14 July 1973
1803-14 July 1973

1803-14 July 1973
1803-14 July 1973
1803-14 July 1973

1803-14 July 1973

Depd to Govt. 2 May 1873

No 2 or Trinevedly Range

List of sanctioned works partly executed in 1872-73 & for which appropriations are required for 1873-74

Dating

Name of works	Amount of Estimate sanctioned	Date of	Amount expended up to the 6th of past year	Amount proposed to be spent in year 1873-74	Remarks
1	2	3	4	5	6

Extraordinary Repairs Agricultural

Repairing and planting in North Main Channel

Chief Supd. 1790 11 January 17243 11 65...

Planting with Manel and Repairing bund of Northern Tanks

990 — do — 4289 2 561 ..

Planting with Manel and Repairing Separated embankment

930 — do — 727 8 6 202

Repairing and planting Manel of Woodburn Tank bund

536 — do — 483 .. 53 ..

Repairing and planting in South Channel of Stocceignun turn current Project

387 — do — 330 15 56 ..

Total Rupees 937 ..

Distt Supd's Office Trinevedly Palenacottah 3 May 1873

L W, Prindall
District Engineer
Trinevedly

No 20

District Engineer's Office Tring
Palamcottah 3 May 1873

From,

J. W. Randall Esquire
District Engineer
Trincomalee

To,

Lieut. Col. J. Mullins R.E.
Chief Engineer for
Irrigation
C. P. P.

Sir,

I have the honor to request
that you will be good enough to arrange
for funds being allotted for the unfinished
Balances of the Estimates shown in the
accompanying Statement.

2

These Estimates which were
sanctioned by you on 11th January, vide
Memo: 18 of that date remained in-
complete at the end of last year.
Funds for these Estimates were allotted
in G. O. No. 242 of the 24th January 1873.

I have the honor to be

Sir,

Your Most Obedt. Servant
J. W. Randall
District Engineer Tring

Chs.
1/7/12/73.

See in file

P.N. 2961/73-

Trincomalee District
No 2 or Trincomalee Range

List of sanctioned
works partly executed
in 1872-73 and for which
appropriations are
required for 1873-74.

10.

Delivered to Mr. J. W. Randall 1/7/12/73

S. 67
 Sinnerally Dist. Office
 Palamcottah, April 1873
 From J. W. Randall, Esqre
 District Engineer
 Sinnerally
 To, Colonel G. W. Walker P. & C.
 Secretary to Government
 L. P. W.

Sir,
 With reference to G.O.
 No. 219 of the 29th January 1873. I
 have the honor to request that
 Government will be pleased
 to provide funds for the acqui-
 sition of the Police rooms
 for the Judge and Vakeels of
 Sinnerally Court, sanctioned
 in G.O. in the Judicial De-
 partment No. 1700, of the 30th
 December last -

I have the honor to be,
 Sir,
 Your Most Obedt Servt
 W. Randall
 District Engineer
 Sinnerally

G.O. 24th June 1873
 499-222
 From J. W. Randall, Esqre
 District Engineer
 Sinnerally
 To, The Chief Engineer
 for Navigation
 Sinnerally
 Dated 3rd May 1873
 Recd 16th May 1873
 Encl: 1

Requests to allot
 funds to certain in-
 complete works.

249
 No 1805-14 July 1873

Pub. Works Department

Proceedings of the Madras Government Read the following

From

- The District Engineer, Ganjam (H.E. No. — 18th April/73)
 — Do — Do — Vizagapatnam (H.E. No. 205 of 2nd May/73)
 — Do — Do — Do — (H.E. No. 126 of 18th April/73)
 — Do — Do — Goudanery — (H.E. No. 172 of 7th May/73)
 — Do — Do — Kistnah — (H.E. No. — of 3rd May/73)
 — Do — Do — Nellore — (H.E. No. — of 24th April/73)
 — Do — Do — Cuddapah (H.E. No. — of 1st May/73)
 — Do — Do — Kurnool — (H.E. No. 220 of 28th May/73)
 — Do — Do — Bellary — (H.E. No. — of 28th April/73)
 — Do — Do — Ponnase — (H.E. No. 512 of 7th May/73)
 — Do — Do — Chingleput (H.E. No. 178 of 15th April/73)
 — Do — Do — North Arcot (H.E. No. 445 of 27th May 1873)
 — Do — Do — Do — (H.E. No. 544 of 11th May/73)
 — Do — Do — Do — (H.E. No. 696 of 29th May/73)
 — Do — Do — South Arcot (H.E. No. 15 of 23rd April/73)
 — Do — Do — Do — (H.E. No. 24 of 30th April/73)
 — Do — Do — Do — (H.E. No. 31 of 12th May/73)
 — Do — Do — Salem — (H.E. No. 18 of 26th April/73)
 — Do — Do — Do — (H.E. No. 26 of 19th May 1873)
 — Do — Do — Bangalore — (H.E. No. 35 of 28th April/73)
 — Do — Do — Tanjore — (H.E. No. 155 of 16th May 1873)
 — Do — Do — Do — (H.E. No. 966 of 28th March/73)

P. W. 1874-5

of Jan. No. 2278.

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

of the District Engineer

No. 250

of the District Engineer

No. 1803-14 of July/73

of the District Engineer

1803-14 July/73

- District of Trichinopoly (H.E. h. - 230 April/73)
- do Coimbatore (H.E. h. - 229 - do)
- do Malabar (H.E. h. - 230 - do)
- do Santalagana (H.E. h. - 226 - do)
- do Nilgherries (H.E. h. - 215 - heavy/73)
- do Wynad (H.E. h. - 212 - do)
- do Madras (H.E. h. 530 27 - do)
- do do (H.E. h. 739 29 - do)
- do Tinnevely (H.E. h. 223 April/73)
- do do (H.E. h. 12 26 - do)
- do do (H.E. h. - 28 - do)
- do do (H.E. h. 15 29 - do)
- do do (H.E. h. 20 32 heavy/73)
- do do (H.E. h. 67 44 April/73)

2551-2571-
 2572-2592-
 2593-2613-
 2614-2634-
 2635-2655-
 2656-2676-
 2677-2697-
 2698-2718-
 2719-2739-
 2740-2760-
 2761-2781-
 2782-2802-
 2803-2823-
 2824-2844-
 2845-2865-
 2866-2886-
 2887-2907-
 2908-2928-
 2929-2949-
 2950-2970-
 2971-2991-
 2992-3012-
 3013-3033-
 3034-3054-
 3055-3075-
 3076-3096-
 3097-3117-
 3118-3138-
 3139-3159-
 3160-3180-
 3181-3201-
 3202-3222-
 3223-3243-
 3244-3264-
 3265-3285-
 3286-3306-
 3307-3327-
 3328-3348-
 3349-3369-
 3370-3390-
 3391-3411-
 3412-3432-
 3433-3453-
 3454-3474-
 3475-3495-
 3496-3516-
 3517-3537-
 3538-3558-
 3559-3579-
 3580-3600-
 3601-3621-
 3622-3642-
 3643-3663-
 3664-3684-
 3685-3705-
 3706-3726-
 3727-3747-
 3748-3768-
 3769-3789-
 3790-3810-
 3811-3831-
 3832-3852-
 3853-3873-
 3874-3894-
 3895-3915-
 3916-3936-
 3937-3957-
 3958-3978-
 3979-3999-
 4000-4020-
 4021-4041-
 4042-4062-
 4063-4083-
 4084-4104-
 4105-4125-
 4126-4146-
 4147-4167-
 4168-4188-
 4189-4209-
 4210-4230-
 4231-4251-
 4252-4272-
 4273-4293-
 4294-4314-
 4315-4335-
 4336-4356-
 4357-4377-
 4378-4398-
 4399-4419-
 4420-4440-
 4441-4461-
 4462-4482-
 4483-4503-
 4504-4524-
 4525-4545-
 4546-4566-
 4567-4587-
 4588-4608-
 4609-4629-
 4630-4650-
 4651-4671-
 4672-4692-
 4693-4713-
 4714-4734-
 4735-4755-
 4756-4776-
 4777-4797-
 4798-4818-
 4819-4839-
 4840-4860-
 4861-4881-
 4882-4902-
 4903-4923-
 4924-4944-
 4945-4965-
 4966-4986-
 4987-5007-
 5008-5028-
 5029-5049-
 5050-5070-
 5071-5091-
 5092-5112-
 5113-5133-
 5134-5154-
 5155-5175-
 5176-5196-
 5197-5217-
 5218-5238-
 5239-5259-
 5260-5280-
 5281-5301-
 5302-5322-
 5323-5343-
 5344-5364-
 5365-5385-
 5386-5406-
 5407-5427-
 5428-5448-
 5449-5469-
 5470-5490-
 5491-5511-
 5512-5532-
 5533-5553-
 5554-5574-
 5575-5595-
 5596-5616-
 5617-5637-
 5638-5658-
 5659-5679-
 5680-5700-
 5701-5721-
 5722-5742-
 5743-5763-
 5764-5784-
 5785-5805-
 5806-5826-
 5827-5847-
 5848-5868-
 5869-5889-
 5890-5910-
 5911-5931-
 5932-5952-
 5953-5973-
 5974-5994-
 5995-6015-
 6016-6036-
 6037-6057-
 6058-6078-
 6079-6099-
 6100-6120-
 6121-6141-
 6142-6162-
 6163-6183-
 6184-6204-
 6205-6225-
 6226-6246-
 6247-6267-
 6268-6288-
 6289-6309-
 6310-6330-
 6331-6351-
 6352-6372-
 6373-6393-
 6394-6414-
 6415-6435-
 6436-6456-
 6457-6477-
 6478-6498-
 6499-6519-
 6520-6540-
 6541-6561-
 6562-6582-
 6583-6603-
 6604-6624-
 6625-6645-
 6646-6666-
 6667-6687-
 6688-6708-
 6709-6729-
 6730-6750-
 6751-6771-
 6772-6792-
 6793-6813-
 6814-6834-
 6835-6855-
 6856-6876-
 6877-6897-
 6898-6918-
 6919-6939-
 6940-6960-
 6961-6981-
 6982-7002-
 7003-7023-
 7024-7044-
 7045-7065-
 7066-7086-
 7087-7107-
 7108-7128-
 7129-7149-
 7150-7170-
 7171-7191-
 7192-7212-
 7213-7233-
 7234-7254-
 7255-7275-
 7276-7296-
 7297-7317-
 7318-7338-
 7339-7359-
 7360-7380-
 7381-7401-
 7402-7422-
 7423-7443-
 7444-7464-
 7465-7485-
 7486-7506-
 7507-7527-
 7528-7548-
 7549-7569-
 7570-7590-
 7591-7611-
 7612-7632-
 7633-7653-
 7654-7674-
 7675-7695-
 7696-7716-
 7717-7737-
 7738-7758-
 7759-7779-
 7780-7800-
 7801-7821-
 7822-7842-
 7843-7863-
 7864-7884-
 7885-7905-
 7906-7926-
 7927-7947-
 7948-7968-
 7969-7989-
 7990-8010-
 8011-8031-
 8032-8052-
 8053-8073-
 8074-8094-
 8095-8115-
 8116-8136-
 8137-8157-
 8158-8178-
 8179-8199-
 8200-8220-
 8221-8241-
 8242-8262-
 8263-8283-
 8284-8304-
 8305-8325-
 8326-8346-
 8347-8367-
 8368-8388-
 8389-8409-
 8410-8430-
 8431-8451-
 8452-8472-
 8473-8493-
 8494-8514-
 8515-8535-
 8536-8556-
 8557-8577-
 8578-8598-
 8599-8619-
 8620-8640-
 8641-8661-
 8662-8682-
 8683-8703-
 8704-8724-
 8725-8745-
 8746-8766-
 8767-8787-
 8788-8808-
 8809-8829-
 8830-8850-
 8851-8871-
 8872-8892-
 8893-8913-
 8914-8934-
 8935-8955-
 8956-8976-
 8977-8997-
 8998-9018-
 9019-9039-
 9040-9060-
 9061-9081-
 9082-9102-
 9103-9123-
 9124-9144-
 9145-9165-
 9166-9186-
 9187-9207-
 9208-9228-
 9229-9249-
 9250-9270-
 9271-9291-
 9292-9312-
 9313-9333-
 9334-9354-
 9355-9375-
 9376-9396-
 9397-9417-
 9418-9438-
 9439-9459-
 9460-9480-
 9481-9501-
 9502-9522-
 9523-9543-
 9544-9564-
 9565-9585-
 9586-9606-
 9607-9627-
 9628-9648-
 9649-9669-
 9670-9690-
 9691-9711-
 9712-9732-
 9733-9753-
 9754-9774-
 9775-9795-
 9796-9816-
 9817-9837-
 9838-9858-
 9859-9879-
 9880-9900-
 9901-9921-
 9922-9942-
 9943-9963-
 9964-9984-
 9985-10005-
 10006-10026-
 10027-10047-
 10048-10068-
 10069-10089-
 10090-10110-
 10111-10131-
 10132-10152-
 10153-10173-
 10174-10194-
 10195-10215-
 10216-10236-
 10237-10257-
 10258-10278-
 10279-10299-
 10300-10320-
 10321-10341-
 10342-10362-
 10363-10383-
 10384-10404-
 10405-10425-
 10426-10446-
 10447-10467-
 10468-10488-
 10489-10509-
 10510-10530-
 10531-10551-
 10552-10572-
 10573-10593-
 10594-10614-
 10615-10635-
 10636-10656-
 10657-10677-
 10678-10698-
 10699-10719-
 10720-10740-
 10741-10761-
 10762-10782-
 10783-10803-
 10804-10824-
 10825-10845-
 10846-10866-
 10867-10887-
 10888-10908-
 10909-10929-
 10930-10950-
 10951-10971-
 10972-10992-
 10993-11013-
 11014-11034-
 11035-11055-
 11056-11076-
 11077-11097-
 11098-11118-
 11119-11139-
 11140-11160-
 11161-11181-
 11182-11202-
 11203-11223-
 11224-11244-
 11245-11265-
 11266-11286-
 11287-11307-
 11308-11328-
 11329-11349-
 11350-11370-
 11371-11391-
 11392-11412-
 11413-11433-
 11434-11454-
 11455-11475-
 11476-11496-
 11497-11517-
 11518-11538-
 11539-11559-
 11560-11580-
 11581-11601-
 11602-11622-
 11623-11643-
 11644-11664-
 11665-11685-
 11686-11706-
 11707-11727-
 11728-11748-
 11749-11769-
 11770-11790-
 11791-11811-
 11812-11832-
 11833-11853-
 11854-11874-
 11875-11895-
 11896-11916-
 11917-11937-
 11938-11958-
 11959-11979-
 11980-12000-
 12001-12021-
 12022-12042-
 12043-12063-
 12064-12084-
 12085-12105-
 12106-12126-
 12127-12147-
 12148-12168-
 12169-12189-
 12190-12210-
 12211-12231-
 12232-12252-
 12253-12273-
 12274-12294-
 12295-12315-
 12316-12336-
 12337-12357-
 12358-12378-
 12379-12399-
 12400-12420-
 12421-12441-
 12442-12462-
 12463-12483-
 12484-12504-
 12505-12525-
 12526-12546-
 12547-12567-
 12568-12588-
 12589-12609-
 12610-12630-
 12631-12651-
 12652-12672-
 12673-12693-
 12694-12714-
 12715-12735-
 12736-12756-
 12757-12777-
 12778-12798-
 12799-12819-
 12820-12840-
 12841-12861-
 12862-12882-
 12883-12903-
 12904-12924-
 12925-12945-
 12946-12966-
 12967-12987-
 12988-13008-
 13009-13029-
 13030-13050-
 13051-13071-
 13072-13092-
 13093-13113-
 13114-13134-
 13135-13155-
 13156-13176-
 13177-13197-
 13198-13218-
 13219-13239-
 13240-13260-
 13261-13281-
 13282-13302-
 13303-13323-
 13324-13344-
 13345-13365-
 13366-13386-
 13387-13407-
 13408-13428-
 13429-13449-
 13450-13470-
 13471-13491-
 13492-13512-
 13513-13533-
 13534-13554-
 13555-13575-
 13576-13596-
 13597-13617-
 13618-13638-
 13639-13659-
 13660-13680-
 13681-13701-
 13702-13722-
 13723-13743-
 13744-13764-
 13765-13785-
 13786-13806-
 13807-13827-
 13828-13848-
 13849-13869-
 13870-13890-
 13891-13911-
 13912-13932-
 13933-13953-
 13954-13974-
 13975-13995-
 13996-14016-
 14017-14037-
 14038-14058-
 14059-14079-
 14080-14100-
 14101-14121-
 14122-14142-
 14143-14163-
 14164-14184-
 14185-14205-
 14206-14226-
 14227-14247-
 14248-14268-
 14269-14289-
 14290-14310-
 14311-14331-
 14332-14352-
 14353-14373-
 14374-14394-
 14395-14415-
 14416-14436-
 14437-14457-
 14458-14478-
 14479-14499-
 14500-14520-
 14521-14541-
 14542-14562-
 14563-14583-
 14584-14604-
 14605-14625-
 14626-14646-
 14647-14667-
 14668-14688-
 14689-14709-
 14710-14730-
 14731-14751-
 14752-14772-
 14773-14793-
 14794-14814-
 14815-14835-
 14836-14856-
 14857-14877-
 14878-14898-
 14899-14919-
 14920-14940-
 14941-14961-
 14962-14982-
 14983-15003-
 15004-15024-
 15025-15045-
 15046-15066-
 15067-15087-
 15088-15108-
 15109-15129-
 15130-15150-
 15151-15171-
 15172-15192-
 15193-15213-
 15214-15234-
 15235-15255-
 15256-15276-
 15277-15297-
 15298-15318-
 15319-15339-
 15340-15360-
 15361-15381-
 15382-15402-
 15403-15423-
 15424-15444-
 15445-15465-
 15466-15486-
 15487-15507-
 15508-15528-
 15529-15549-
 15550-15570-
 15571-15591-
 15592-15612-
 15613-15633-
 15634-15654-
 15655-15675-
 15676-15696-
 15697-15717-
 15718-15738-
 15739-15759-
 15760-15780-
 15781-15801-
 15802-15822-
 15823-15843-
 15844-15864-
 15865-15885-
 15886-15906-
 15907-15927-
 15928-15948-
 15949-15969-
 15970-15990-
 15991-16011-
 16012-16032-
 16033-16053-
 16054-16074-
 16075-16095-
 16096-16116-
 16117-16137-
 16138-16158-
 16159-16179-
 16180-16200-
 16201-16221-
 16222-16242-
 16243-16263-
 16264-16284-
 16285-16305-
 16306-16326-
 16327-16347-
 16348-16368-
 16369-16389-
 16390-16410-
 16411-16431-
 16432-16452-
 16453-16473-
 16474-16494-
 16495-16515-
 16516-16536-
 16537-16557-
 16558-16578-
 16579-16599-
 16600-16620-
 16621-16641-
 16642-16662-
 16663-16683-
 16684-16704-
 16705-16725-
 16726-16746-
 16747-16767-
 16768-16788-
 16789-16809-
 16810-16830-
 16831-16851-
 16852-16872-
 16873-16893-
 16894-16914-
 16915-16935-
 16936-16956-
 16957-16977-
 16978-16998-
 17000-17020-
 17021-17041-
 17042-17062-
 17063-17083-
 17084-17104-
 17105-17125-
 17126-17146-
 17147-17167-
 17168-17188-
 17189-17209-
 17210-17230-
 17231-17251-
 17252-17272-
 17273-17293-
 17294-17314-
 1

1885-1886
1885-1886
1885-1886

the unappropriated
balance of the Reserve
is Rs 6,127 to which
Rs 24,272 held at the
disposal of Government
in G.O. No. dated

from the grant
for Police works being
added the amount
available for appropri-
ation is Rs 85,399. This
sum is even inadequate
to meet demands on
account of incomplete
works which were in
actual progress last
year

And it is not therefore pos-
sible to provide for the
commencement of any
new works. The distri-
bution of available
funds is exhibited in
the appended statement,
and the Financial De-
partment will be request-
ed to sanction a grant
of Rs ^{22,032} ~~22,602~~ required to
complete the following
works.

Alterations and additions to the Salem Central Jail —	Rs 11,240
Alterations to the sea face of the Civil Engineering College —	8,880
Debtors prison at Madras (in addi- tion to the sum of Rs ⁵⁹⁶² ~~5,992~~ included in statement) —	19,122

The sum of Rs. 1000
provided in the Provin- + Item No 12
cial Budget for the
Lunatic Asylum
at Waltair in excess
of actual requirements
will be transferred
to the Salook Cutcher-
ry at Gollananchelly + Item No. 9.
the grant for which
will now stand at Rs.
4700.

The small balances
required to complete the
Ambasamoodrum
Salook Cutcherry and
other similar works
will probably be

29
be available from
Savings later in the year
and may be applied for
after the accounts of the
half year ending 30th
September have been re-
ceived, if they can be
utilized.

The Educational
and Marine Depart-
ments will be requested
to provide funds for the
completion of the under-
mentioned works.

Constructing Govt School at Guntoor Rs.
Sanctioned in G.O. No 64 of 8th March/72 Ed. Depa - 2235
Repairing the Iron work and tarring
wood work of Salient Pier, sanc-
tioned in G.O. Marine Depa No 312 of 30th
December 1872 - 1420

The amounts ap-
plied for on accounts
of Repairs to Civil Build-
ings in the Ganjam
and Simmelly Dis-
tricts should be provi-
ded from the sanctioned
allotments under that
head.

Under military the
demands for incomplete
works aggregate Rs 48104
which has been allotted
and a further sum of
Rs 10540 has been granted
for a few works which
chiefly for provision of Quarters for Warr-
Officers are urgently required. These
appropriations will leave
a balance of Rs 5295 at

136X 21
the disposal of Govern-
ment - Small works
under Rs 500 should
be ~~carried out~~ ^{provided for} from
the ^{District} grants for Minor
New Works.

The District Engi-
neer Malabar will
under G.O no 392 of 5th
February 1873 apply
to the Inspecting Engineer
for Buildings for the
additional grant re-
quired under Repairs
military.

As the Public Works
Assignment for Postal
Buildings will be relieved
of

of the charge of quarters
for travelling Post Office
clerks at Raichore for
which Rs 5,562 were
allotted in L.O. of 18th
April 1873 No 1125, the
sum of Rs 911 diverted
from the Reserve for
Telegraph Buildings
in L.O. of 27th May 1873,
No 1436 will be recredi-
ted to that head and
the charge be debited
to the Postal Reserve.
The Appropriations for
Postal Buildings made
in the appended state-
ment will leave an un-
appropriated balance
of

of Rs 3945 as a Reserve.
The sum of Rs 2,000 at the
disposal of Govern-
ment for Telegraph
Buildings has been
granted in part of the
demand of Rs 8,046
for the Jomanda Tele-
graph Office, and ap-
plication for the further
amount required to com-
plete that building
will have to be made
to the Telegraph autho-
rities if it be found
as the year advances
that no savings are
likely to be available
from the grant for
the

the Madras Telegraph
Office.

Under Agricultural
the Government have
provided for all de-
mands under "Ordinary."

The sum of Rs 20,000
applied for by the Dis-
trict Engineer Tanjore
for a reserve of rough
stone does not require
a special provision
of funds at present
as the expenditure is
chargeable to "Stock".

The sum of Rs 7,365
required under "Extraor-
-dinary" for the Kolat Palor
bridge and improvements

Casnamoor Channel; should
have been brought forward
for entry in the Budget.
It seems undesirable
to make a special
application to the Govt.
of India for the requisite
funds. The District
Engineer is authorized
to carry out the work
to completion in antici-
pation of savings
from other sources to be
transferred later in the
year. Similarly some
of the other works under
Ordinary should not
have been left to be pro-
-vided for from the
small amount of the
Reserve. The special
attention of District
Engrs

Engineers is drawn to the necessity of their being in future particularly careful in this respect.

The sum of Rs 474 required for preliminary expenses in connection with the survey of the Segunda Jauvery and Taleroon will be debited to the provision for Establishments.

District Engineers will be reminded that under the rules no specific allotments are

are necessary in the case of Major works when the amounts required to complete them are below Rs 500. In certain cases larger sums than the unexpended balances of sanctioned estimates, have been applied for. Such additional grants cannot be made without revision or supplemental estimates and explanation.

Explanation of the
Causes of excess -

Q.M.W.

11/10/22

- To The Chief Engr. for India ✓
- Inspectors ✓
- District Engineers ✓
- Engrs. Engrs, Weymouth ✓
- Director of Public Works ✓
- Controller of P. Works ✓
- Accountant Genl. ✓
- Board of Revenue. 1386 ✓
- Revenue Dept. ✓ 70 ✓
- Military Dept. ✓
- Finance Dept. ✓

S. Colvin despatched to all

21/7/23

21-7-73
Govt. of 1873 Madras.

PUBLIC WORKS.

To The Chief Engineer
for Irrigation.

1654

Dated

Recd.

Encl.

G. O. 14th July 1873 No. 1803.

Nos. 214 + 251.

Incomplete and other
works in 1873-74 - Passing
orders on statements of
requirements on accounts
of incomplete and other
works in 1873-74.