

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Refe'encer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1875-76	Press
B.P. No.		Mis.
377-377H-400		
Dated	23. 7.	1873.

Not to be folded or roughly handled

Read the following papers —

No. 399. From R E NORFOR, Esq, Officiating District Engineer, South Arcot, to Lieutenant Colonel J MULLINS, R E, Chief Engineer for Irrigation, dated Cuddalore, 2nd June 1873, No 36

I HAVE the honour to report that the anicut across the Myore Nuddy near Kattumyloor in the Virdachellum Taluq, sanctioned in the G O noted in the margin, was fully completed in March last at a total cost of Rupees 13,400 and is in operation.

2. The Overseer in charge of the Mehmathoor Anicut can also have charge of the anicut in question, but two Cottens are wanted to regulate supply and open and close shutters of anicut and sluice I request you will be good enough to obtain the sanction of Government for the entertainment of these Cottens at 4 Rupees per month

3. The Range Officer in a letter of the 24th instant reports that, in anticipation of sanction, two Cottens have been employed from the 1st of April by the Taluq Overseer. As this course is irregular, I directed the removal of these men, and until the conservancy establishment now applied for is sanctioned by Government, two of the Mehmathoor Anicut Cottens are deputed to Kattumyloor as a temporary arrangement.

No 355

MEMORANDUM.

With reference to letter, No 36, of the 2nd instant, from the District Engineer, South Arcot, the undersigned has the honour to request explanation as to the cause of the excess of more than 5 per cent. in the cost of the Myore Nuddy Anicut above the amount of the revised estimate sanctioned in G. O, 23rd January 1872, No. 212, for which special sanction appears to be necessary.

2. It is observed that the proposed establishment will cost annually Rs 96, and this is 8 per cent. on the gross revenue anticipated from the work. It appears, therefore, to be necessary to consider whether this charge cannot be reduced either by the employment of the establishment for a part of the year only, or by maintaining only one instead of two Cottens

3. The Range Officer's proceedings in entertaining an establishment in anticipation of sanction was altogether irregular, and any expense thus incurred must be borne by him.

10th June 1873. (Signed) JOHN MULLINS, Lieut-Colonel, R E,
Chief Engineer for Irrigation

No 399A. From R E. NORFOR, Esq, Officiating District Engineer, South Arcot, to Lieutenant-Colonel J. MULLINS, R E, Chief Engineer for Irrigation, dated Camp at Shathatope Anicut, 21st June 1873, No. 51.

In reply to your Memorandum, No. 355, of the 10th instant, regarding the Myore Nuddy Anicut, I have the honour to inform you that the revised estimate sanctioned in G. O, of the 23rd January 1872, amounts to Rupees 12,663, and the total outlay on this work is really only Rupees 13,295-3 1, or Rupees 632-3 1 in excess of the amount sanctioned, which is about 4½ per cent.

*Proceedings of the Madras Government, Public Works Department,
23rd July 1873.*

2. The Range Progress Report for March last shows a total outlay of Rupees 13,400-3-1, but a recovery of Rupees 105 was made in February, and this sum deducted from the "previous year's expenditure"; in the return, however, for March this reduction was entirely lost sight of; hence the difference between the net outlay on the work, and that shown in the return for March.

3. As suggested by you, one Cotton in charge of this anicut will perhaps be sufficient, and I beg you will obtain the sanction of Government for his entertainment.

4. I have already instructed the Range Officer that the Taluq Overseer, who appears to have entertained the two Cottens in anticipation of sanction without his authority, will be held responsible for any expenditure that may be incurred thereby.

No. 399B *Note by the Chief Engineer for Irrigation.*

THE District Engineer, South Arcot, reports the completion of the Myore Nuddy Anicut Project at a total cost of Rupees 13,295-3-1, and he applies for the sanction of an establishment of one Cotton or Lascar to look after the works and regulate the supply of water. The works will be under the care of the Overseer in charge of the Mehmathoor Anicut.

2 The project was originally sanctioned in G. O., 1st October 1868, No. 3,087, the estimated cost being Rupees 11,000, and a revised estimate, amounting to Rupees 12,663, was sanctioned in G. O., No. 212, of the 23rd January 1872. The actual cost is under 5 per cent in excess of the revised estimate, but it is upwards of 20 per cent above the original sanction; the cause of the greater part of the increased cost was fully explained when supplemental sanction was asked for.

3. The gross returns from the project are estimated at Rupees 1,200 yearly, or about 9 per cent on the actual cost of the works.

4 The usual tabular statement for the establishment required, which will cost Rupees 48 per annum, or 4 per cent. on the gross revenue, is herewith submitted.

Ootacamund, (Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,
30th June 1873. *Chief Engineer for Irrigation.*

No. 400. ORDER THEREON, 23rd July 1873, No. 1,875.

ESTABLISHMENT, No. 45

The Government of India will be asked to sanction the conservancy establishment required for the Myore Nuddy Anicut in South Arcot.

Ordered that the following letter be sent. —
(Here enter No. 1,876, dated 23rd July 1873.)
(True Extract.)

Lieut.-Colonel, R.E.,
Joint Secretary to Government.

To the District Engineer, South Arcot
" Chief Engineer for Irrigation
" Controller of Public Works Accounts

Exd. W H French
Spare Copies

PUBLIC WORKS DEPARTMENT,
OOTACAMUND, 23rd July 1873

No. 401.

No. 1,876

FROM

LIEUTENANT-COLONEL J. MULLINS, R.E.,
*Joint Secretary to the Government of Madras,
Public Works Department.*

TO

THE SECRETARY TO THE GOVERNMENT OF INDIA,
Public Works Department.

ESTABLISHMENT, No. 46.

SIR,—In submitting, for the sanction of the Government of India, a tabular statement of the conservancy establishment required for the management of the Myore Nuddy Anicut and works in South Arcot, I am directed to explain that this small project has just been completed at a cost of Rupees 13,295-3-1, and that the estimated gross revenue derivable from the outlay is Rupees 1,200, the area of land to be irrigated being about 265 acres

I have the honour to be,

Sir,

Your most obedient servant,

Lieut.-Colonel, R.E.,
Joint Secretary to Government.

Exd. W H. French.
Spare Copies.

*Tabular Statement showing the present and proposed scales of Conservancy Establishment for the whole of the Irrigation Works of the Anicut across
the Niyore Nuddy River in the South Arcot District*

Extract from Home Department of Govern- ment of India	Office to which the Propo- sition refers.	NATURE OF CHARGE.		PROPOSITION								Grounds of Pro- position	Local Government's re- commendation	ORDERS OF THE GOVERNMENT OF INDIA.		
				PERMANENT		TEMPORARY.				P W De partment				Financial Depart- ment.		
		Present Scale	Proposed Scale	Increase per Month.	Decrease per Month	Period	Increase per Month	Period	Decrease per Month.	Remarks	Remarks.			Orders.		
No	Date			Rs												
			1 Cotton, at 4 Rs. per month ...	Rs 4												

Ootacamund,
30th June 1873.

(Signed) JOHN MULLINS, Lieut.-Colonel, R E,
Chief Engineer for Irrigation.

1736 No

District Engineer's Office, S. And
Maddalore, 2nd June 1873

From

The Offg. District Engineer
South Arcot

To

The Chief Engineer,
for Irrigation.

Sir,

I have the honor to report that
the Anicut across the Myora Tadinere
Kattumyloor in the Virulachellum Taluk,
No. 3087 of 1st sanctioned in the G.O. noted in the mar
October 1868th - g.w. was ~~then~~^{fully} completed in
212 of 23rd January March last at a total cost of Rs. 13,400 and
1872.
is in operation.

2. The Overseer in charge of the
Mehmathoor Anicut ^{also} can have charge
of the Anicut in question, but 2 Cottens
are wanted to regulate Supply and
Open and close Shutters of Anicut and
Shuce. I request you will be good
enough to obtain the sanction of Govern-
ment for the entertainment of these
cottens at 4 Rupees per month.

3. The Range Officer in a
letter of the 24th Instant reports that,
in anticipation of sanction, 2
cottens

2
Cottens have been employed from
the 1st of April by the Taluk Overseer.
As this course is irregular, I direct
-ed the removal of these men, ^{and} until
the Conservancy Establishment now
applied for, is sanctioned by Govern-
-ment, two of the Mehmathoor Amcut
Cottens are deputed to Kattumyloor
as a temporary arrangement.

I have the honor to be

Sir,

Your Most Obedient Servant



Offg: District Engineer.

No 355 Memorandum 8673
 With reference to the letter No 36 of the 2
 Inst from the D.C. South Arcot the
 undersigned has the honour to request
 explanation as to the cause of the increase
 of monthly an 5 per cent in the cost of
 the Mysore Muddy Account, above the
 amount of the revised estimate sent³
 in G.O. 23 dated 1772 No. 262, and for
 which special sanction appears to
 be required.

2. It is observed that the proposed establishment will cost annually Rs. 96 and this is 8 per cent on the gross Revenue anticipated from the work. It appears therefore to be necessary to consider whether this charge cannot be reduced either by the employment of the establishment ^{only} for part of the year ^{only}, or by maintaining only one instead of 2 Kottars.

3 - The Ranger Office ~~is~~^{has} been established
in anticipation of sanction was
altogether irregular, and any expense there-
incurred must be borne by him.

10/6/73

To D. E. South Sea at
910 January 24. 55

10/8/7

John By
of the "Natural Curiousness"

Smith-Peterson

Die Reichsminister
Abgaten

At 2 and 1
Ladies 2
and 3 1/2 times 1/3

Ref

Requesting that the name
of Government may be
obtained for the Institution
of two Cotton Mills to employ
thirty for employment as
the men and women to the
road near the Institution
the Institution salary
of about 200000.

P. M. 5864/75-

From D. C. South Arcot
21 June 73 R.H. 968-

W 355

To the District Engineer
South Arcot

Dated 10th June
Depot 16th 1873.

P.W. 3864/73.

Requests explanation
as to the cause of
excess of more than 5
per cent on the
sanctioned estimate for
the Mysore Muddy
Ancient & remarks that
his pros: in entertaining
an establishment of this
work in anticipation of

Notes connected
R.H. 867- 2 June 73
80. 212- 23 June 72
50. 3087- 1 Oct. 68
note 87-

* If sanction were very
irregular -

At
NS

Dist. Engineer's Office
Camp Naticote Amma
21 June 1873

From The Offg. District Engr.
South Arcot

To The Chief Engineer
for Bangalore

In reply to your memorandum
No. 355 of the 10th Instant regarding
the Mysore Muddy Ancient
I have the honor to inform
you that the Revised Estimate
sanctioned in S.O. of the
23rd January 1872 amounts
to Rs. 12,663, and the total
outlay on this work is really
only Rs. 13,295-3-1, or Rs. 632-3-1
in excess of the amount sanc-
tioned, which is about 4⁹/₁₀
per cent.
The Range Proposer Report

In March last shows a total
outlay of Rs. 13,400-3-1, but
a recovery of Rs. 105 was made
in February, and this sum
deducted from the "previous
year's Expenditure", in the
Return however for March
this reduction was entirely
lost sight of, hence the difference
between the net outlay on
the work, and that shown in
the return for March.

As suggested by you Mr.
Cotton in charge of this
affairment will perhaps be
sufficient, and I beg you
will obtain the sanction
of Govt. for his Entertainment

I have already
instructed the Naug Officer
that the talook Officer
who appears to have

entertained the two Cottons
in anticipation of sanction
without his authority, will be
held responsible for any ex-
penditure that may be
incurred thereby.

I have the honor to be
Sir
your most Obedient
Servant

W. H. Forster
offg Dist. Engr.

3966. = 0. 6.

Letter from Dist Engr South Arcot # 36. 2nd June 1873
 Memo to " " " " " # 355-10 " "
 Letter from " " " " " # 51-2 " "

Note by the Chief Engineer for Irrigation

The District Engineer South Arcot reports the completion of the major masonry work of the project at a total cost of Rupees 13,295-3-1, and he applies for the sanction of an establishment of 1. Kotten or Lascar to look after the works and regulate the supply of water. The works will be under the care of the Overseer in charge of the Mahmatpur aicut.

2. The project was originally sanctioned in G.O. 1st October 1868 # 3087, the estimated cost being Rupees 11,000 and a revised estimate amounting to Rupees 12,663, was sanctioned in G.O. # 212 of the 23rd January 1872. The actual cost is under 5 per cent in excess of the revised estimate, but it is upwards of

C. E. # 968

From Dist Engr

South Arcot

Off. Secy Engineer

for Irrigation

Dated 29th

Dec 25th June 1873

P. M. 3864/73

Submitting explanation

called for relative to the

cost of works of more

than 5 per cent on the sanctioned estimate for the

Major Muddy Channel,

and that the following reasons

would be held responsible for

any expenditure that may be incurred with regard to the maintenance of

Costs without previous sanction.

of 20 per cent above the original sanction: the cause of the greater part of the increased cost was fully explained when supplemental sanction was asked for.

3. The gross returns from the project are estimated at Rupees 1,200 yearly or about 9 per cent on the actual cost of the works.

4. The usual tabular statement for the establishment required, which will cost Rupees 48 per annum, or 4 per cent on the gross revenue, is herewith submitted.

Ottacamund, Coimbatore Sd/- P.R.

30 June 1878.

Chief Engineer for Irrigation.

To The Secretary to Govt P.W.D.

Submits statement showing the present & proposed scales of conveyance lots & buildings for the whole of the irrigation units of the Sweetwater & the Upper Gadsden rivers in the Utah desert.

Actual time from Sept 1st to 1st Oct	Office to which pro- posed scales refer	Structure of charge	Present scale	Proposed scale	Proportion increase per month	Proportion decrease per month	Period increase per month	Period decrease per month	Grounds of proposition	Local Govt's recommendation	Remarks	Remarks	Order of the Com. of Public Works & Finance Sept	Order
--	--	---------------------	---------------	----------------	-------------------------------------	-------------------------------------	---------------------------------	---------------------------------	---------------------------	--------------------------------	---------	---------	---	-------

1873 then 2440
for month 4 4

Office recommended
30 June 1873

Commodore
Chief Engineer for Irrigation
J. H. M.

P. W 1873 Report
Proposed for July
No 3864.
From
The Chief Eng^r for
Irrigation
To The Secretary of Govt
N. H. D.
No 3966.

Dated 30 June 1873
Recd 29 July 1873
Encls 4.

Submits tabular
statement of conveyance
lots required for the
Upper Gadsden unit
with remarks.

No 399

Q. 9-7-73.

Print
G. S. S. S.

Recd.
No. 1875
No. of the Madras Govt.

Read the following:-
From the Ch. Secy for Eng^l (H.R. No. 396 C of 30 June/73)

The Government
of India will be ask-
ed to sanction the
Conservancy establish-
ment required for the
Mysore Muddy ancient
in South Arcot.

2 Ordered that
the following letter
be sent.

Wm. 27/73

Wm.

p W 3864/73

M. 23 July/73 R.H. 399.

No 1876

To
The Secretary to the
Govt of India P. W. S.

Sir
In submitting for
the sanction of the Govt
of India a tabular
statement of the
Conservancy establish-
ment required for
the management
of the Mysore Nuddys
ancient & works in
South Arcot, I am

directed to explain
that this small pro-
ject has just been
completed at a cost
of Rs 10,250-0-0

and that the estimated gross revenue derivable from the outlay is Rupees 1200, the area of land to be irrigated being about 265 acres.

G.M. 27/73

Discd with Subcom
Shelton at: 1/8/73.

N^o 399-401.

R. 2-7-73.

Cp. 3834

Sept. of 1873

PUBLIC WORKS.

The District Commr.
South Arcot
To the Secretary to the
Govt of India

Dated

Recd.

Encl 4

G O 23rd July 1873, No 1875-1876

Her. 399-400-410

Conservancy Establish-

ment for the Mysore

South Arcot - Statement

of the Conservancy Est.

Required for the Ancient

Ordered &c for

forwarded for the

Sanction of the Govt of

India.

Forward for San-
tion Statement of the
Conservancy Estab-
lishment Required for
the Mysore Nuddy
Ancient in South
Arcot.

R. 2-7-73