

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works

DEPARTMENT

G.O. No.	2130	Press
B.P. No.		Mis.
430-421		
Dated	26. 8	1873.

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Public Works Department,
26th August 1873.*

No. 430. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 4th August 1873 :—

From J. H. LATHAM, Esq., Chief Engineer and Manager, Madras Irrigation and Canal Company, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, and Joint Secretary to Government, Public Works Department, dated Kurnool, 22nd July 1873, No. 137.

Calingulah No. 13 of 2nd Section.

I HAVE the honour to submit, for sanction of Government, the Bill of cost shown in the accompanying Statements of the expenditure on the reconstruction of the calingulah in the 25th mile of Main Canal, amounting to Rupees 6,500.

Revised Bill of Cost.
Comparative Statement, total Rupees 6,500.

2. The bill is combined from Mr. Crawford's Statement of Divisional expenditure on this account, dated 27th January last, corrected for some small omissions of cart-hire and wages of Carpenters for fitting shutters. To these is added the cost of the shutters, etc., included in the item stores, and the store charges.

3. It appears that saving was effected on every item except (1) removal of debris, and (2) the shutters and their grooves and the coping under them. This last excess seems attributable to the uncertainty existing at the time the estimate was formed as to what the shutters would be, and how far they would be constructed at once. As it is, double-sided grooves were cut for the shutters, and all the planks necessary for full water were made complete. If we estimate the cost of 55 shutters 3 feet high and 8' 6" broad, with iron handles, as equivalent to 3 inches thickness of teak, we should get the cost as equivalent to that of 350 cubic feet of teak, for which Rupees 1,300 seems not extravagant, if the high book price of teak in the Hindry stock be considered. Apart from these shutters the whole of the excesses and store-charges were duly saved, and more, upon the other items of the work.

SUBMITTED to Government with a recommendation that the revised estimate or bill of cost, amounting to Rupees 6,500, of the calingulah in the 25th mile of the Madras Irrigation and Canal Company's Main Canal be sanctioned. The amount of the sanctioned estimate was Rupees 61,000, and the excess is consequently just over 6 per cent., and is reported to have been chiefly due to the shutters and the groove-stones in which they work. It may be remarked that in preparing a Comparative Statement it would be more convenient were all expenditure distributed to the work to which it appertains. Thus it would seem that the items, stores, Rs. 1,140-2-2, and store-charges, Rs. 399-8-6, belong chiefly, if not entirely, to shutters.

(Signed) J. MULLINS, Lieutenant-Colonel, R.E.,
Chief Engineer for Irrigation.

Proceedings of the Madras Government, Public Works Department,
26th August 1873.

No. 431.

ORDER THEREON, 26th August 1873, No. 2,130.

IRRIGATION, No. 28.

His Excellency the Governor in Council is pleased to sanction the revised estimate, amounting to Rupees 6,500, for constructing a calingulah in the 25th mile of the Madras Irrigation and Canal Company's Main Canal.

(True Extract.)

Lieut.-Colonel, R.E.,

Joint-Secretary to Government.

To the Chief Engineer and Manager, Madras Irrigation and Canal Company.
.. Chief Engineer for Irrigation.
.. Examiner of Accounts.

Exd. T. O'Connor
Spare Copies.

Submitted to Government with a recommendation that the revised estimate or bill of cost amounting to Rupees 6,500 of the Calingulah in the 25th mile of the Madras Irrigation Canal Company's main Canal be sanctioned. The amount of the sanctioned estimate was Rupees 6,000, and the excess is consequently just over 6 per cent, and is reported to have been chiefly due to the shutters and the grooves in which they work. It may be remarked that in preparing a comparative statement it would be more convenient were all expenditure distributed to the work to which it appertains. Thus it would seem that the items, Stores 1140-2-2, & Store charge 399-8-6, belong chiefly, if not entirely, to shutters.

Noted and 3 when under
14 August 1873 3 Chief Engr for Irrigation
To The Secretary to Govt P.W.D.

P. W. 1873 Depart
Offr. of Govt for Aug 73

From No 4557.
The Chiefrs for Mr.
To The Secretary of Govt
P. W. D.

Dated 4th
Rece 18th August 1873.

Encl 3.

Submitting revised
estimate for reconstruction
of Calinguloh No 13 in
the 2nd section of the
Hanal Coi main canal
and Rs 6500 with a
recommendation that
it be sanctioned

No 430

No 2130. 21st Aug 73

No 2130 P. W. D. 50
P. W. of the Madras Govt
Read the following

From the Jh. Insp for
District { P. W. 74 Aug 73

L. B.

His Excellency the
Governor in Council is
pleased to sanction
the revised estimate
amounting to Rupees
6,500 for constructing
a calinguloh in the
2nd mile of the Ma-
dras Irrigation Canal
Company's main Canal.

56

2.8

3

W. 5/8/73

L. W. V.

To The Chiefrs & Managers
in S. H. Co.
Chiefrs for Irrigation with 2 Rupees

Depd 16/8/73

M 4557
Govt. of 1873 Madras.
PUBLIC WORKS.

*The Chief Engineer & Manager
of the Madras & C
Company*

Dated

Recd.

Encl. /

G. O. 26th Aug 1873, No. 2130.

1873
No. 4801 431

M. S. G. S. Main Canal.

Received Rs. 1000
for a Calinglah in the
25th mile of the canal,
sanctioned.