

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 277 569-570	Press MA
Dated 28 / 11	1896

Not to be folded or roughly handled

7-

*Proceedings of the Madras Government, Public Works Department,
28th January 1873.*

Read the following letters :—

No. 569. From the Officiating Superintending Engineer, 2nd Division, to the Acting Chief Engineer for Irrigation, Public Works Department, dated Bezwadah, 30th November 1872, No. 146.

WITH reference to your memorandum No. 267, dated 11th instant, I have the honour to submit a Statement showing the sums sanctioned for expenditure in this division from the Extraordinary grant, the sum that will probably be spent before 31st March 1873, and the amount to be relinquished.

District.	Works.	Budget Grant.	Probable outlay up to 31st March 1873.	Balance to be surrendered	Remarks.
		RS.	RS.	RS.	
Kistna ...	Enlargement of channels in the Masulipatam Section of the Kistna Delta, No. 23... ..	20,000			
	Deduct amount proposed to be transferred to Ryves' Canal Project— <i>Vide</i> letter No. 141 of 29th instant...	10,000	10,000		
	Widening the head of Masulipatam Canal, No. 24... ..	10,000			
	Deduct amount transferred to Ryves' Canal— <i>Vide</i> G. O. No. 2,680, dated 14th instant ...	25,000			
		10,000			
		15,000	15,000		
	Sloping banks of Main Canal, No. 25 ...	25,000	7,000	18,000	
	Enlargement of Ryves' Canal, No. 26 ...	30,000			
	Add amount transferred from the widening of the head of Masulipatam Main Canal, — <i>Vide</i> G. O. No. 2,680 of 14th instant ...	10,000			
	Ditto proposed to be transferred from Pulleru Project— <i>Vide</i> letter No. 141, dated 29th instant ...	10,000			
Nellore ...		20,000	50,000		
		50,000			
	Extension of Commamore Channel, No. 27... ..	20,000	* 4,800	15,200	
	Total...	1,20,000	86,800	33,200	
	Improving Survapalli Channel, No. 28 ...	65,000	35,000	30,000	

* Inclusive of the Rupees 4,000 requested for the Kolakalur bridge, in my No. 101, dated 3rd ultimo.

*Proceedings of the Madras Government, Public Works Department,
28th January 1873.*

2. From the above it will be seen that I propose giving up Rupees 33,200 out of an allotment of Rupees 1,20,000 for works in the Kistna District, and Rupees 30,000 out of an allotment of Rupees 65,000 for the Survapalli Project, Nellore District.

3. Adverting to the amount to be surrendered from the Kistna District, I have to explain that the reason for giving up such a large sum from Budget Item No. 25 is owing to the very short time available for working at the head of the Main Canal from the Seetanagaram Head-sluice; this can only be done economically during the period the channels are closed, and then there is a very great demand for labour for the annual clearances which are absolutely necessary and must be attended to. The sum allotted for the Commamore channel cannot be spent, as all work on that branch is in abeyance pending the submission and sanction of the estimates for the improvement and drainage of the Western Delta.

4. I much regret the very unsatisfactory progress made with the Survapalli Project this year. Major Clay attributes this to the pitching of the Survapalli channel having been stopped, but this I was obliged to do as the work done is very different to the arrangement sanctioned by Government.

From the District Engineer, Kistna, to the Secretary to Government, Public Works Department, dated Camp at Masulipatam, 16th December 1872, No. 5.

I have the honour to report, with reference to memorandum No. 7 of 3rd instant, that Rupees 14,000 may be transferred from the Budam Project to other districts, and that Rupees 15,200 of the allotment for the Commamore channel are available for expenditure elsewhere, as reported in my letter No. 146, dated 30th ultimo.

No. 570.

ORDER THEREON, 28th January 1873, No. 277.

ACCOUNT, No. 54.

ORDERED that the amount, Rupees 14,000, under Agricultural Ordinary, surrendered in the above letter from the

allotment for the Budam Project, be held at the disposal of Government.

2. The District Engineer should have explained to what causes the short expenditure was due. The work is a very important one and it is not satisfactory that, after nearly two years from the sanction for its execution being given, there should still be no immediate prospect of its completion.

3. The sum of Rupees 15,200, given up from the allotment for the Commamore channel, will, with other surrenders of Loan funds, be reported to the Government of India in due course.

(True Extract.)

Captain, R.E.,

Officialing Under Secretary to Government.

To the District Engineers, Kistna, and Nellore.

Controller of Public Works Accounts.

Exl. E. C. Shanker.

No 5

District Engineer
Office
Camp Masulipatam

From

16th December 1872

R Smith Esquire

District Engineer
in charge Kistna

No.

Colonel G. W. Walker

Secretary to Government

(Public Works Department)

Sir,

I have the honor to report,

with reference to memorandum No. 7, of 3rd instant, that Rupees 14,000 may be transferred from the Budam Project, to other districts; and that Rs. 15,200 of the allotment for the Commamore Channel, are available for expenditure, elsewhere, as reported in my letter, No 146, dated 30th ultimo.

I have the honor to be

Sir
Your most obedient servant

Smith

District Engineer
in charge Kistna

No 146

Sup^r Engineer's Office
Vizagapatam
30th December 1872

From
To
M. P. Smith Esquire.
Off^r Sup^r Engineer & Dy^y
The Acting Chief Engineer
for Irrigation D. P. W.

Sir
With reference to your letter No. 267
dated 11th instant, I have the honor to submit a statement
showing the sums sanctioned for expenditure, in
this Division, from the Detachments Grant, the
sum that will probably be spent before 31st March
1873, and the amount to be relinquished.

Work	Budget Grant	Probable Expenditure up to 31 st March 1873	Balance to be Relinquished	Remarks
------	--------------	--	----------------------------	---------

Enlargement of Channels in the Wanaparadhi section of the Prishna Datta No 23.	20,000			
--	--------	--	--	--

Amount amount proposed to be transferred to P. P. W. Canal Project, vide letter No. 141 of 29 th instant	10,000			
--	--------	--	--	--

10,000 10,000

To 1872 Report
- 1872 - No 6388

The Distribution
of the
to Government
of the
of the

to 1872 Report
- 1872 - No 6388

to 1872 Report
- 1872 - No 6388

to 1872 Report
- 1872 - No 6388

Widening the head of Marali
- Epuram Canal No 24. } 25,000

Deduct amount transferred
to Ryer's Canal, Visc G.O. } 10,000
No 2680 of 14th instant

Sloping banks of Marali Canal
No 25. } 15,000 15,000

Enlargement of Ryer's Canal
No 26. } 25,000 7,000 10,000
30,000

Add amount transferred
from the Widening the head
of Marali & Main
Canal. Visc G.O. No 2680
of 14th instant. } 10,000

Little proposed to be
transferred from Pillar
Project the balance. } 10,000 20,000
of 29th instant

Extension of Gummamoor
Channel No 27. } 50,000 50,000

Improving Surupalli
Channel No 28. } 65,000 35,000 30,000

* Inclusive of the
12,4000 requested for
the Polakhalu bridge,
in No 2 of 3rd
instant.

Total 120,000 86,800 33,200

2 From the above it will be seen that I
propose giving up Rs 30,000 out of an allotment
of Rs 120,000, for works in the Krishna District;
and Rs 30,000 out of an allotment of Rs 65,000
for the Surupalli Project, Nellore District.

3. Adverting to the amount to be surrendered,
from the Krishna District, I have to explain that
the reason for giving up such a large sum,
from Budget item No 25, is owing to the
very short time available for working at the
head of the main canal, from the Sutanagar
Head sluice, this can only be done economically,
during the period the channels are closed, and
then there is a very great demand for labour,
for the annual clearances which are absolutely
necessary and must be attended to. The sum
allotted for the Gummamoor Channel, cannot
be spent as all work in that branch, is in
obeyance pending the submission and sanction
of the estimates for the improvement and
of the Nizam Datta.

4. I much regret the very unsatisfactory progress
made with the Surupalli Project this year.
Major Clay attributes this to the pitching of the
Surupalli Channel having been stopped, but
this I was obliged to do as the work done, is very
different to the arrangement sanctioned by
Government.

I have the honor to be
- Sirs
Your Most Obedient Servant
G. M. S.
Off. Superintending Engineer 20/12

Public Works Department

A: 277
Proceedings of the Madras Government
Read the following

From the Survey Dept. } (Here autoho 116 of 30th Dec 1872)
2nd day
From the District Eng^r } H.E. A: 57/16th December
in charge Nilai. } 1872

Ordered that the
amount, Rs 14,000,
under Agricultural Or-
dinary, surrendered
in the above letter from
the allotment for the
Biddam Project, be held
at the disposal of Govern-
ment.

The District
Engineer should have
explained

1/2 lb. per lot with this letter
2600-14, 2600-14, 2600-14
2696-16-172

P. W. Survey Dept.
2600-14, 2600-14, 2600-14
2696-16-172

Chief Engineer
for irrigation

2600-14, 2600-14, 2600-14
2696-16-172

Exhibit statement of sums
granted for extraordinary
works; the sum that will
probably be spent before
the next year and the
prolonged under within
the same
2600-14, 2600-14, 2600-14
2696-16-172

2600-14, 2600-14, 2600-14
2696-16-172

Public Works Department

A: 277
Proceedings of the Madras Government
Read the following

From the Survey Dept. } (Here autoho 116 of 30th Dec 1872)
2nd day
From the District Eng^r } H.E. A: 57/16th December
in charge Nilai. } 1872

Ordered that the
amount, Rs 14,000,
under Agricultural Or-
dinary, surrendered
in the above letter from
the allotment for the
Biddam Project, be held
at the disposal of Govern-
ment.

The District
Engineer should have
explained

1/2 lb. per lot with this letter
2600-14, 2600-14, 2600-14
2696-16-172

P. W. Survey Dept.
2600-14, 2600-14, 2600-14
2696-16-172

From the District Engineer
in charge Nilai.
for inspection

2600-14, 2600-14, 2600-14
2696-16-172

Exhibit statement of sums
granted for extraordinary
works; the sum that will
probably be spent before
the next year and the
prolonged under within
the same.
2600-14, 2600-14, 2600-14
2696-16-172

2600-14, 2600-14, 2600-14
2696-16-172

Public Works Department

A: 277
Proceedings of the Madras Government
Read the following

From the Survey Dept. } (Here autoho 116 of 30th Dec 1872)
2nd day
From the District Eng^r } H.E. A: 57/16th December
in charge Nilai. } 1872

Ordered that the
amount, Rs 14,000,
under Agricultural Or-
dinary, surrendered
in the above letter from
the allotment for the
Biddam Project, be held
at the disposal of Govern-
ment.

The District
Engineer should have
explained

1/2 lb. per lot with this letter
2600-14, 2600-14, 2600-14
2696-16-172

P. W. Survey Dept.
2600-14, 2600-14, 2600-14
2696-16-172

From the
Chief Engineer
for irrigation

2600-14, 2600-14, 2600-14
2696-16-172

Exhibit statement of sums
granted for extraordinary
works; the sum that will
probably be spent before
the next year and the
prolonged under within
the same
2600-14, 2600-14, 2600-14
2696-16-172

2600-14, 2600-14, 2600-14
2696-16-172

explained to what causes
the short expenditure was
due. The work is a very
important one, and it
is not satisfactory that
after nearly 2 years
from the sanction for its
execution being given, there
should still be no immediate
prospect of its completion.

W. 9/11/13

3. The sum of Rs 15,200
given up from the allotments
for the Commamoor Channel
will, with other surrenders
of loan funds, be reported
to the Govt of India in
due course.

W. 13/1

W. 13/1

To the Engineer Resident
Controller

Disb. 23/11

35
4

Cpl 288 & boy 1st.

Gobt. of 1873 - Madras.

PUBLIC WORKS.

*To the District Engineer
Madrass & Mallore*

Date

Recd.

Encl.

G. O. 28 "Lancet" No. 277.

No. 5699 870

*Funds. Passing orders
on letter from the S.
Capt. Krishna, surrendering
certain funds.*