

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	1117	Press	<i>Original</i>
B.P. No.		Mis.	
Dated	29. 4.	1957	
		1874	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
29th April 1874.*

Read the following papers:—

No. 421. Endorsement of the District Engineer, Presidency, dated Fort St. George, 14th March 1874, No. 5,716.

From J. N. GRAINGER, Esq., General Superintendent of the Public Works Workshops and Stores, to Lieutenant Colonel J. GODDARD, R.E., District Engineer, Presidency, dated Chepauk, 13th March 1874, No. 3,560.

In reply to your endorsement No. 5,663, dated 11th March 1874, calling for full explanation on the alleged delay in supplying wood-work from the Workshops to the Range Officer, Oosoor, Salem District, as recorded in paragraph 3 of Order of Government, dated 10th March 1874, No. 641, I have the honour to submit that there has been no delay on the part of the Workshops in supplying the wood-work in question.

1 Statement.
1 Copy of letter from Oosoor Range Officer.

2. Enclosed I beg to forward a copy of letter from the Range Officer, Oosoor, ordering the wood-work, from paragraph 2 of which you will see that the supply of the timber work had been lost sight of by the Overseer, and thus no doubt causing the delay that has occurred in the progress of the Pennagaram Cutcherry.

3. A statement showing the despatch of the wood-work is also enclosed, from which you will see that the work was commenced a fortnight after the receipt of the order, and every endeavour made to oblige the Range Officer.

From Mr. W. C. WEST, in charge of No. 2 or Oosoor Range, Salem District, to J. N. GRAINGER, Esq., General Superintendent of the Public Works Workshops, Chepauk, dated Camp at Palcode, 2nd December 1873, No. 947.

I have the honour to request you will be good enough to supply me with the teakwood work as overleaf for 343½ cubic feet of teakwood rafters, and 32,700 running feet of teakwood sleepers.

2. The supply of the above was lost sight of by the Overseer, I therefore beg you will kindly let me have half of the indent as soon as you can, so that I may be able to proceed with the roofing, and the other half you can send at your convenience.

3. The above to be sent to the Morapoor Railway Station as before.

SUBMITTED in obedience to G. O., dated 10th March 1874, No. 641.

1 Statement.

1 Copy of letter.

2. Mr. Grainger does not appear to be to blame. He commenced work as soon as possible after receipt of the indent as other calls would admit of, a fortnight's delay does not appear unreasonable or sufficient to account for the delay in Pennagaram Cutcherry.

(Signed) J. GODDARD, Lieut.-Colonel, R.E.,
District Engineer, Presidency.

No. 422. From Lieutenant-Colonel J. GODDARD, R.E., District Engineer Presidency, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Fort St. George, 23rd March 1874, No. 5,873.

1 Indent.

1 Copy of Mr. West's letter.

In obedience to your memorandum No. 207, dated 17th instant, I have the honour to enclose the indent.

*Proceedings of the Madras Government, Public Works Department,
29th March 1874.*

2. The General Superintendent, before executing the indent, forwarded an estimate of the cost of the material indented for for approval.
3. His estimate was approved in a letter from Supervisor West, dated 26th August 1873, and the material was despatched on the 5th November 1873.

From Mr. W. C. WEST, Executive Agent, Oosoor Range, to J. N. GRAINGER, Esq., General Superintendent of the Public Works Stores and Workshops, dated Oosoor, 26th August 1873, No. 532.

I HAVE the honour to acknowledge the receipt of your docket, No. 1,142, dated 22nd instant, together with an estimate showing the rates for wood-work for the Pennagaram Cutcherry, and to state that the work can be proceeded with, and when completed sent to the Morapoor Station, direct to the Darampoory Taluq Overseer.

No. 423.

ORDER THEREON, 29th April 1874, No. 1,117.

CIVIL WORKS, No. 46.

.It would appear from this correspondence that the Public Works Workshops are not justly chargeable for any

delay caused to the progress of the Pennagaram Cutcherry by late supply of timber for the roof, seeing that the Oosoor Range Officer neglected to indent for any rafters for the building until December last, an omission for which he blames the Overseer, but is himself personally responsible.

2. Mr. Sub-Conductor and Supervisor West will be informed that His Excellency the Governor in Council is displeased with his neglect, and with his excuses to screen it; which latter should not have been accepted by the District Engineer without inquiry.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,

Secretary to Government.

To the District Engineer, Salem.
" " Presidency.

Exd. S. T. Austin.
Spare Copies

Public Works Department

No 2 or Oosoor Range Officer,
Camp Palcode 2nd December 1873

No 957

From

The officer in charge of No 2
or Oosoor Range
Salem District.

General Supt. P. H. Workshops
Chepauk, Madras

To,
Sir,

I have the honour to request
You will be good enough to supply me with
the teakwood work as overleaf for 343 ²³/₂₄
32700 Running feet of teakwood proper
Public feet of teakwood's Patters, and

The supply of the above was
lost sight of by the overseer, I therefore
beg You will kindly let me half of the
indent as soon as you can, so that I
may be able to proceed with the roofing,
and the other half you can send at
Your Convenience.

The above to be sent to the
Morapoor Railway Station as before.

I have the honour to be

Sir

Your Most Obedt. Servant
Signed W. C. West.
Executive Agent

(True Copy)

J. N. Grainger
Genl. Supt. P. H. Workshops Detn.

Statement showing the Teakwood rafters and joists required by the Range officer of the Range as per letter No. 947 dated 2^d December 1873 for Talagbuteherry at Pennagaram and Chulurum at Toploor, with the date of despatch of the same.

Date of Receipt	Items	No	Date of Counting	Date of Receipt	No	Date of Despatch
	Rafters	11 1/2 pieces	94	1874		
	Do	11	"	Jan 24	94	
	Do	11	"	" 24	149	
	Do	11	"	Feb 7	160	
	Jack Rafters	2 1/2	"	" 12	50	
	Do	1 1/2	"	Jan 24	18	
	Do	6	"	" 24	18	
	Do	8	"	" 24	18	
	Do	7	"	" 24	18	
	Do	3 1/2	"	" 24	14	
	Do	5	"	" 24	14	
	Do	7	"	" 24	14	
	Do	9	"	" 24	14	
	Do	10	"	" 24	14	
	Total	513			513	

Reper for Pennagaram	Rs 19,600	Jan 17 18063
Do for Toploor	" 13,100	" 29 5940
		Feb 12 6450
		March 12 2254
	32700	32707

P. W. Hortwicks
Chepauk
13th March 1874

J. H. Muller
Soub. Supdt. P. W. Hortwicks & Sons.

P. W. 1829/191.
2
P. W. 1829/191.
2
P. W. 1829/191.
2

No. 3560

Public Works Workshops
Chopant 13th March 1871

No 3560

From

The General Superintendent
Public Works Workshops & Stores

To

The District Engineer
(Presidency)
(Fort Saint George)

Sir,

In reply to your endorsement
No 5663 dated 11th March 1871, calling for
full explanation on the alleged delay in
supplying wood work from the Workshops
to the Range officer Coosor, Salem District,
as recorded in para 3 of order of Government
dated 10th March 1871 No 641 I have the
honor to submit that there has been
no delay on the part of the work-
shops in supplying the wood work in
question.

2. Enclosed I beg to forward a
copy of letter from the Range officer
Coosor ordering the woodwork from
Para 2 of which you will see that the
supply of the timber work had been
lost

1. M. 1529/194
1
17. 29th April 1871
20. 1871. 421.

lost sight of by the overseer and thus
no doubt causing the delay that has
occurred in the progress of the Ponnagallam
Cutcherry.

3. A Statement Shewing the despatch
of the wood work is also enclosed, from
which you will see that the work
was commenced a fortnight after
the receipt of the order and every en-
deavor made to oblige the Range
Officer.

I have the honor to be
Sir

Your Most Obedt. Servant

J. H. Wainwright
Genl. Supt. P. & T. Works, Ponnagallam

10.125

11

1974

18

1950

1944

[illegible]

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

Shirley Jones

L. - 0-7-64.

116

Genl. Supl. P. Works Workshops and Store
Genl. Supl. P. Works Workshops and Store

Genl. Suppl. P.W. Workshops. Votres

Ermen

The General Superintendant
Dr. H. H. Thompson & Co.

D. H. H. Thompson & Co.

2.

The District Engineer

Presidency

St. Vincent George

Dated 13th

Barbican 13th } March 1874

James J.

21-356

Enclosure.

States there were no delays
on the part of the Horseholders
in the supply of the Hord.
Hord for the Pennsylvania
Selling Butchery in
Capebon Range, Calum.

No. 5716.

Wm. L. Briggs

14th March 1874

Ends Submitted in electronic form

1844. Presentation of G. O. Carter 18th

March 1874 No 641 -

Mr. Justice does not

admission to the pleasure of the

Commenced with no

down as possible. after

receipts of the student

as other cases would

about 8-10

Policy does not address

in 'accountable or responsible' the deeds

to account for the very
 different results.

in various green countries,

© in press & in
Duff Craig Bros

Buttress Dam

Coonor Range Office 13
 Coonor, 26th August 1873

No 532
 From

The Executive Agent
 Coonor Range.

cc. The General Superintendent
 of Public Works Stores & Workshops
 Sir,

I have the honor to acknowledge the receipt of your docket No 1142 dated 22nd instant, together with an estimate, showing the rates for wood work for the Pernagaram Cutcherry; and to state that, the work - can be proceeded with, and when completed sent to the Morapoor Station direct to the Accompanying Valing Overseeer

I have the honor to be

Sir
 Your most obedient Servant
 (signed) W. C. West.
 Executive Agent.

(True Copy)

W. C. West

Genl. Supt. P. Works, Workshops and Stores
 Genl. Supt. P. Works, Workshops & Stores

Public Works 1874
 No 1529
 The District Engineer
 Coonor

The Chief Engineer
 D.P.W.

Dated 14 3rd March 1874
 Recd. 16 3rd March 1874
 Encl. 2: 112 5716.

Submitting to the
 The General Supt. of Public
 Works, that there has
 been no delay in the sup-
 ply of wood work to the
 Coonor Range -

E.O. No 1117 29-6-74

No 427

44-24-292-347
 4-6-24-292-347
 4-6-24-292-347

Woodwork required for the Pennagaram Butchery

Items	Number	Measurement				Contents
		Length	Each	Total	Vol. Length	
Verandah posts /a/	14	10	140			
Verandah posts at corners	4	10	40			
Posts around wards /b/	19	10	190			
Presummer	1	350	350	720	5/12	125
Struts for Posts	36	6 1/2	231	231	5/24	10 7/8
Pieces between Struts	18	4	72	72	5/24	1 7/8
Half Rafters /c/	6	25	150			
Do Do	1	15	15	165	1/3	27 1/2
Purlins in Deputy Tahsildar's Court /d/	2	28	56			
Do in Record room and joining male ward /e/	1	60	60			
Do Do Do /f/	1	70	70			
Do in wards /g/	1	48	48			
Do Do /h/	1	38	38	272	7/2	90 2/3
Do Do /i/	2	9	18	18	7/2	8
Do in Deputy Tahsildar's /j/	1	28	28			
Do Do Do /k/	1	10	10			
Do Record room /l/	1	51	51			
Do Do /m/	1	68	68			
Do Wards /n/	1	55	55			
Do Do /o/	1	37	37	249	7/2	34 1/2
Do Do /p/	2	16 1/2	33	33	5/12	1 1/2
Bridge Pole Deputy Tahsildar's /q/	1	28	28			
Do in Police record and Clerks /r/	1	70	70			
Do in wards /s/	1	40	40	138	1/4	25 1/8
Frames for stallings in Police ward	11	9	36			
Do Do Do	4	8	32	68	5/12	7 1/2
Total Cost of Teakwood wrought and put up						333

Deputy Range Officer
11th July 1873

(True Copy)

Signed / W. C. West.
Executive Agent

J. H. Mair
Genl. Supdt. B. N. Works. & Co. Ltd.

104. 1732/1741
2/1741
104. 1732/1741
2/1741
104. 1732/1741
2/1741

No 5873.
From

The District Engineer
Presidency

To,

The Chief Engineer
+ Sec. to Govt. P.W.

Sir,

In obedience to your Memo No 207
of 17 instant I have the honor to enclose the
indent.

2. The General Superintendent before
executing the indent forwarded an estimate of
the cost of the material indented for appro-
val.

3. His Estimate was approved in a letter
from Mr Supervisor West dated 26 Aug. 1873
and the material was despatched on the 5
Nov. 1873.

I have the honor to be
Sir,

Your most obedt. servant

[Signature]

[Signature]

Distt. Engineer Presidency

Testd. St. Surge. 3
23 March 1874

[Handwritten notes in left margin]
No 1732/74
Presidency
15/11/74

11/7/1874
P. W. D.

Proceedings of the Madras Government,
Under date the 18th March 1874

Read the following

From the Asst Eng^r Presidency (N.E. No 5873 of 23 March 1874)
From the District Engineer
Presidency

It would appear from
the correspondence that the
P.W. Workshops are not
justly chargeable for any
delay caused to the progress
of the Prunagaram Butchery
by late supply of timber
for the roof, seeing that the
Assessors Range Officers neglected
to indent for any Rafters
for the building until
December

M
11/4

Let the Asst Eng^r Presidency
forward to the District Engineer
the draft Engineer's

Presidency

to the Chief Engineer
Presidency

Done

Date 23rd March 1874
Recd. 24th March 1874

No 5873

Done

Reporting further

upon the supply of

wood works from the

P.W. Workshops for the

Prunagaram Butchery

in Assessor Range, Salem.

G.O. No 1117. 29-4-74

Obd 1874

December last, an omission
for which he blames the
Officers, but is himself
personally responsible.

Mr. Sub. Conductor
and Supervisor West will
be informed that His
Excellency the Governor in
Council is displeased with
his neglect, and with his
refusal to screen it, which
latter should not have been
accepted by the District
Engineer without inquiry.

25
3
Dist. Eng. Salem
— — Presidency

421-423

ember last, an omission
has been made

1732 V

1529
Govt. of 1874 Madras.

PUBLIC WORKS.

2c

The Dist. Ingr.
Salem.

Dated

Recd.

Encl. 14

G. O. 29th April 1874, No. 1117

Nos. 421-423.

Pennagaram Cutchery
Salem District -

The neglect of Mr. Sub
Conductor and Supervisor
West in obtaining the
supply of wood work
from the ~~Dep~~ Public Works
Workshops for the Cutchery
noticed with displeasure