

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1724	Press
B.P. No.		Misr
Dated	26-6	1954

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
26th June 1874.*

No. 670. Read the following letter from A. C. LAWFORD, Esq., Officiating District Engineer, South Canara, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, dated Mangalore, 12th June 1874, No. 38:—

ADVERTING to G. O., No. 958, of 13th April 1874, directing me to report on the progress made in the construction of the coir godown by the setting in of the monsoon, I have the honour to inform you that a large quantity of materials having been collected, the foundations are being laid, and with the basement will be completed by the 1st August. A large quantity of teak has been purchased from the Telegraph Department, so that the trusses will be put in hand at once, as also the other wood-work which has been procured from the Forest Department.

2. The whole of the allotment will be spent, I should think, by the end of the calendar year, and the additional amount required will be duly entered in the statement of savings and demands.

No. 571. ORDER THEREON, 26th June 1874, No. 1,724.

CIVIL WORKS, No. 37.

ORDERED to be recorded.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, South Canara.

Exd. E. C. Shunker.
Spare Copies

No 38

District Engineer's Office

L. Canara

Mangalore 12 June 74.

From,

A. C. Sankar Dey

District Engineer

L. Canara

To Colonel G. W. Walker R.E.


Chief Engineer P. R. W.

Madras.

Sir,

According to G. O. No 58 of
13 April 1874 directing us to report on
the progress made in the construction
of the Coir Godown by the setting in
of the monsoon I have the honor to
inform you that a large quantity of
materials having been collected the
foundations are being laid and with
the basements will be completed by the
1st August. A large quantity of teak
has been purchased from the Telegraph
Department, so that the trusses
will be put in hand at once, as
also the other work which

has been furnished from the Forest De-
partment.



2. The whole of the allotments
will be spent, I should think, by
the end of the Calendar year.
The additional amt. required will be duly
introduced in the statement of savings and
disbursements. I have the honor to be

Yours truly,
G. B. Smith

Albany

Respectfully,
G. B. Smith

P. No. 1874 Sept
No. 3040
The Dist. of England

L. Canard

To the Chief Engineer
at the Marine Dept

Dated 12th } June 1874
18th 16 }

Re 38.
En clou (none)

Reporting on the pro-
gress made in the con-
struction of the fort at
Mangalore as
directed in G.O. No. 908
of 16th April 1874

W. H. Smith

Received 1874

W. H. Smith

To the D. C. & L. & Co. Mangalore
at Mangalore 18/7/74

570-571

100/100 16/10/74

P. No. 1874

3640

Govt. of 1874 Madras.

PUBLIC WORKS.

To The Mr. Engr.
S. Canara.

Date

Place

Encl.

2/11/74

No. 540-541.

Cair Godown at Mangalore

Letter from the D. Engr.
S. Canara, reporting
the progress made with the
construction of the Cair
Godown, records of