

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works. DEPARTMENT

G.O. No.	2052	Press
B.P. No.		Mis.
657-658		
Dated	29-7-1874	195.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
29th July 1874.*

No. 657. Read the following letter from Captain H. BAILEY, Officiating District Engineer, Salem, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Salem, 8th July 1874, No. 70:—

I HAVE the honor to forward a revised plan, estimate with specification, and comparative statement, for Rupees 765 for constructing an inner gate and erecting a compound wall at the Salem Jail. This is required because the

- 1 Tracing.
- 1 Estimate with Specification.
- 1 Comparative Statement.

original estimate only provided for raising the old compound wall; it was however found that the foundation of the old wall was not strong enough to bear the additional weight, it had therefore to be taken down and rebuilt with new foundation.

2. The work was completed during last official year, but sanction is required to enable the Controller to pass the amount.

No. 658.

ORDER THEREON, 29th July 1874, No. 2,052.

CIVIL WORKS, No. 46.

THE Controller of Public Works Accounts will be authorized to pass the excess charge of Rupees 220.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Salem.
" Officiating Controller of Public Works Accounts.
" Judicial Department.

Exd. S. T. Austin.
Spare Copies

N^o 70

District Engineer's Office,
Salem, 8th July 1872.

From

The Off. District Engineer
of Salem.

The Secretary to Government,
Public Works Department,
Sir,

res 3

imp
ate with
ation
native
ment.

I have the honor to forward
a Revised Plan, Estimate with Specifi-
cation and Comparative Statement
for Rs. 765 for constructing an inner
gate and erecting a Compound wall
at the Salem Jail. This is required
because the Original Estimate only
provided for raising the old compound
wall, it was however found that
the Foundation of the old wall
was not strong enough to bear the
additional weight, it had therefore
to be taken down and rebuilt
with new foundation.

The

The month was completed during last official year but sanction is required to enable the Controller to pass the amount.

I have the honor to be,

Sir,

Yours most obedt. Servant,

R. Bailey Captain.

Off. District Engineer.

Ind. Ag.

10/10/10

10/12/55

160-13754

18

John

~~SECRET~~

22

Robert

Field
improvement
of the
of the

and
M. C.

It will be

18

[Faint handwritten notes, possibly bleed-through from the reverse side.]

203
The Ledger of Dr. Account
will be with you. Since the excess charge
of \$2.00

The
 He died: to Government
 Under the Chastant
 Dated 8th July 1894
 Dec: 10th July 1894
 20070
 E.D. No. 205-2: 26-7-74.
 Mr. Wm. J. G. W. W. W.
 New Jersey please send
 Estimate and compare
 price of treatment for Warts
 for Consulting an
 Dermatologist & sending
 a compound of all
 at the same time
 6. 11. 0 1

D. W. 1874 Sept.
1874: 0320 gm 1874

Ms. A.9.2.10
Jeh 210

The City of New York

10

