

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2416 A -	Press
B.P. No.		Mis.
Dated	25-8	195- 1874

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
25th August 1874.*

Read the following papers :—

No. 635A. From R. F. CHISHOLM, Esq., Consulting Architect to Government, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Royapettah, 17th June 1874, No. 97.

I HAVE the honor to lay before you the following report on the subject of the works in progress at Teroomal Naick's Palace, Madura.

2. The iron ties have duly arrived from England, and are now being placed in position; all other works connected with the palace are stopped. That portion occupied by the Range Office has been restored, and the several apartments converted into excellent offices. The whole of the rooms which are to form the Collector's Cutcherry are in a forward state, and the materials necessary for completing this portion are on the ground.

3. In G. O., No. 1,032, dated the 22nd April last, the District Engineer and myself were directed to prepare, in concurrence with all departments concerned, a complete set of plans and estimates for "securing," "restoring," and "decorating" the palace and "utilizing it for public purposes." I have shown the plans now in course of preparation to Colonel Roberts—we have carefully examined the palace together—and we are both of opinion that with the present establishment upwards of two years must elapse before such an order can be properly complied with. The drawings in progress cover a sheet of paper 4 feet broad and 40 feet long, and they must still be further elaborated and added to, before being placed in an estimator's hands. By G. O., No. 1,156, dated 1st May 1874, all estimates are cancelled five years after being submitted, so that much of the labor expended in carrying out the above order would be eventually lost. I should mention that the plans now in course of preparation, although showing at a glance the old work as well as the new, have no reference to the plans already prepared for appropriating certain portions of the palace. They are rather intended as records of the palace as it is, and indications of what it will be, and as guide to future restorers.

4. Under the above circumstances, I would respectfully solicit the Government to receive and sanction the following estimates and plans :—

1. Estimate and plans for securing the palace throughout (work in progress).

2. Estimate and plans for locating the Collector, the Range Office, the District Munsiff, the Taluq Cutcherry, and the Conservator of Forests.

None of these estimates or plans will be affected in any way by the plans in course of preparation, neither will they be affected by any subsequent estimates for "decorations" or "restorations." With the exception of the Conservator of Forests (who only occupies one room) I have met and consulted with all the officers connected with the offices enumerated, and all are perfectly satisfied with the arrangements I propose.

5. If the Government will be pleased to follow the course I have endeavoured to point out, the Collector's Cutcherry will probably be ready by the end of the year. The existing building will be vacated and sold by public auction, and the proceeds made available for restoring the portion set aside for the Judge. In the

*Proceedings of the Madras Government, Public Works Department,
25th August 1874.*

meantime an estimate for this work can be put in hand so as to be ready for sanction in 1875-76. This latter estimate will complete the works of appropriation or utilization of the whole structure, and also so much of the restoration work as may be included in the portions appropriated. The work of "securing" will also be complete. My large plan can then be taken up, and by small annual grants the restorations and decorations can be gradually carried out.

6. If you will please refer to Lord Napier's Minute, circulated with G. O., No. 69, dated the 11th January 1872, you will observe that a method of procedure similar to that I have proposed is indicated by him.

No. 635B. From the same Officer, dated Royapettah, 23rd June 1874, No. 104. I HAVE the honor to submit, in original, a letter received from Colonel Roberts, dated the 13th instant.

2. The letter refers principally to small excesses on the estimates for the Madura Palace, and is accompanied by revised estimates and comparative statements which I have thought it advisable to retain for the present. If the Government will be pleased to modify their orders as suggested in my letter No. 97, dated 17th June 1874, these revised estimates will be embodied in the one estimate for the whole building; but, as they are in no way more complete than those already objected to by Government, I think it may lead to confusion if they are accepted and sanctioned just at present. Colonel Roberts points out in his 11th paragraph how he would apportion this year's allotment, and I trust his views on this head will meet with your approval.

3. If the arrangement also suggested by him regarding the sale of the present Collector's Cutcherry can be adopted, all difficulties in the way of obtaining money would be removed.

No. 635C. From Lieutenant-Colonel R. A. ROBERTS, R.E., District Engineer, Madura, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Madura, 13th June 1874, No. 1,009. As both Lieutenant Greer, R.E., and myself are about to leave the district, it appears desirable that a clear resumé of the works completed and partially executed, respectively, towards the restoration of the Madura Palace should be submitted to Government for information and for such orders as they may be pleased to pass thereon.

2. A statement is enclosed showing the amounts of original and revised estimates for each work, the expenditure thereon up to date, the amounts outstanding and those for work that still remains to be done. And the following information is now afforded in explanation of each item included in that statement.

3. Octagonal dome, comparative Statement No. 1.—It will be observed that the revised estimate of Rupees 4,068 exceeds the original estimate by Rupees 368. The cause of the excess of each item is clearly explained in the statement, from which it will be apparent that the new estimate is not so much a revised one as a

*Proceedings of the Madras Government, Public Works Department,
25th August 1874.*

supplemental estimate. As I have remarked in paragraph 2 of my letter printed with G. O., 22nd April 1874, Mr. Chisholm's original estimate only provided for appropriation work. But as it is clearly advisable that such works should not be taken in hand unless the restoration work of the same portion of building be carried out simultaneously, this has accordingly been done; and the work on this portion of the building will, when carried out as per revised estimate, complete the compartment in question once for all.

4. No. 2 comparative Statement shows similar information in regard to the iron ties. Mr. Chisholm, in submitting the original estimate of Rupees 6,903 for this service, has pointed out (*vide* paragraph 2 of his letter printed with Government Order, 25th April 1873,) that "owing to the strikes the first items in the estimate cannot be depended upon." As the bill has, however, not yet been received from England, the cost of the ties has not been altered in the revised estimate of Rupees 10,014 now submitted; but it is probable that that amount will be exceeded. The original estimate above mentioned was never furnished to me but on my calling upon Mr. Chisholm for a copy of the same, he forwarded to me with his letter No. 28, dated 14th April 1874, what he terms "his estimate for tying Teroomal Naick's Palace," and which amounts to Rupees 9,427. The comparative statement shows the difference between the amounts of this second estimate and of the revised estimate now forwarded. And it will be observed that the items for carriage by rail and cart have both been exceeded, the latter by an excess sum of Rupees 358. Also it will be seen that the tying of the octagonal dome, which was omitted, has now been entered, and it swells the estimate by an additional sum, which is approximately entered at Rupees 353.

5. No. 3 comparative Statement is for the lightning conductor, the revised estimate for which, viz., Rupees 885, is Rupees 350 in excess of the original estimate. This excess has arisen in consequence of the price charged per bill being nearly double that entered in Mr. Grainger's price list for 1872 as the rate for copper sheet per pound.

6. No. 4 comparative Statement is for the Taluq Overseer's Office. The revised estimate of Rupees 512 shows the excess of Rupees 62 over the original estimate, the reasons for the same being duly explained in the statement.

7. No. 5 comparative Statement is for the Range Office. The revised estimate, Rupees 2,708, is Rupees 428 in excess of the original estimate, and the reasons for this excess are duly entered in the statement.

8. No. 6 comparative Statement is for the front verandah to octagon dome. The revised estimate, Rupees 2,504, is in excess of the original estimate by the sum of Rupees 584. The various causes of this excess are explained against each item in the statement.

9. The whole of the work comprised in the above-mentioned comparative statements has been completed, with the exception of—

No. I.—The octagon dome for which the painting and glazing still remain to be done.

No. II.—The iron ties which are only in part fixed, and the ties not yet paid for; and

No. III.—The lightning conductor also in part fixed.

*Proceedings of the Madras Government, Public Works Department,
25th August 1874.*

10. The annual allotment of Rupees 10,000 for 1873-74 was supplemented by Rupees 4,690 in G. O., dated 31st March 1874, No. 902-C. But as in compliance with the instructions contained in the Chief Engineer's Memorandum, No. 44, dated 23rd January 1874, to the effect that certain works then in fallowing were to be at once stopped, the total expenditure of the year was short of the allotment by Rupees 523.

11. I would propose that the allotment for the current year be expended in the following manner:—

a. Amount due for work already executed, see column 8 of Statement						Rs.	A.	P.
b. Octagon dome	...	...	...	...	...	623	12	2
c. Iron ties	...	...	...	...	...	160	0	0
d. Lightning conductor	...	...	...	...	...	9,390	15	0
e. Pankah for Magistrate's Court	...	...	...	...	...	100	0	0
f. Sundry charges	...	...	...	...	...	51	0	0
						101	4	10
Total...						10,430	0	0

12. With the allotment above detailed every work mentioned in paragraph 9 will be fully completed, according to the provisions of the revised estimates now submitted.

13. Mr. Chisholm having recently visited Malura, I have been carefully over the building with him, and have determined how the requirements for the various departments are to be satisfied, and he is about to estimate for the same; so soon, therefore, as these estimates are received here, they will be duly scrutinized on the spot, and submitted in due course.

14. As regards the Collector's moving into the palace, I have been requested by the Collector to portion off the old Huzar Cutcherry into convenient lots for sale. I have accordingly had a plan prepared to show these lots, and I am informed that no difficulty will be experienced in finding purchasers prepared to pay money down for the same, and to rent the building for so long a time as it may be required by Government. In this manner, it is hoped, the difficulty will be obviated of finding the necessary funds for the work already executed and still remaining to be done, and thus enable the Collector to move into the palace at a comparatively early date.

15. I would strongly urge, therefore, that in anticipation of the sale of the old building, a further allotment be given with as little delay as possible for completing the new Collector's Cutcherry.

16. As regards the northern turret, or clock tower, sanctioned in G. O., No. 155-B, of 23rd January 1874, the work is at a complete stand-still as no allotment is available for the same. Instructions are solicited as to what steps are to be taken in this connection.

No. 635D. Docket from Consulting Architect to Govt., 21st July 1874, No. 160.
No. 635E. From District Engineer, Madura, 14th " " " 1,558.

No. 635F. ORDER THEREON, 25th August 1874, No. 2,416-A.

CIVIL WORKS, No. 34A.

His Excellency the Governor in Council will receive and pass orders on any complete set of plans and estimates for—

*Proceedings of the Madras Government, Public Works Department,
25th August 1874.*

1. Securing the palace throughout.
2. Locating the Collector, Range Officer, Munsiff, Tahsildar, and Conservator of Forests.

To be followed in time for inclusion in the Budget of 1875-76 by plans and estimates for—

3. Locating the Judge.

It being understood that the above are all the works of "securing" and "utilizing" the palace remaining to be carried out; and that their plans and estimates will include so much of the work of "restoring" as appertains to the portions appropriated. The remaining work of "restoring" and "decorating" will be designed and estimated for with a view to entry in the Budgets of 1876-77 and subsequent years.

2. With reference to the apportionment of this year's allotment of Rs. 10,000, nothing can be authorized pending completion of the work of securing the building, and sanction of the finally revised estimates, except the payment for work already executed but not paid for. With reference to which it is not understood why a sum of Rupees 528, which would nearly have covered its cost, was allowed to lapse last year. The Consulting Architect will, in submitting his finally revised plans and estimates, accompany them with a comprehensive statement, similar to that alluded to in paragraph 2 of the District Engineer's letter, No. 1,009 of 13th June, in order that the Government may clearly understand the financial position of the works.

3. The estimate referred to in the third of the papers recorded with this order will be returned to the Consulting Architect for inclusion in his final estimates.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Consulting Architect, with Estimate.

- " District Engineer, Madura.
- " Public Department.
- " Revenue do.

Exd. S. T. Austin.

Spare Copies

From

THE CONSULTING ARCHITECT TO GOVERNMENT,

To

THE *Secretary to Government*
Public Works Department.

SIR,

I have the honor to lay before you the following report on the subject of the works in progress at Trimal Naicks Palace, Madurai.

2

The iron ties have duly arrived from England and are now being placed in position; all other works connected with the Palace are stopped. That portion occupied by the Range Office has been preserved and the several apartments converted into excellent offices. The whole of the rooms which are to form the collectors' bachelors are in a forward state, and the materials necessary for completing this portion are on the ground.

3

In G. O. No. 1032 dated the 22^d April last the District Engineer and myself were directed to prepare

prepare in concurrence with all de-
partments concerned a complete
set of plans and estimates for
"securing restoring" and "decorating"
the Palace and "utilizing it for public
purposes." I have shown the plans
now in course of preparation to
Colonel Roberts - we have carefully
examined the Palace together, and
we are both of opinion that with
the present establishment upwards
of two years must elapse before such
an order can be properly compiled with.
The drawings in progress cover a sheet
of paper 4 feet broad and 40 feet
long, and they must still be further
elaborated and added to, before
being placed in an Estimator's
hands. By G. O. 1156 dated 1st
May 1874 all estimates are cancelled
5 years after being submitted so
that much of the labor expended
in carrying out the above order
would be eventually lost. I should
mention that the plans now in course
of preparation although showing at
a glance the old work as well as
the new, have no reference to the

plans already prepared for appropriating
certain portions of the Palace. They are
rather intended as records of the Palace
as it is; and ^{indications of what} it will be, and as
guide to future restorers.

4. Under the above circumstances
I would respectfully solicit the Govern-
ment to review and sanction the
following estimates and plans:

1. Estimate and plans for securing
the Palace throughout - (work in progress)
2. Estimate and plans for locating
the collector, the Range Office,
the District commissary, the Taluk
Cutcherry and the Conservator of
Forests. None of these estimates
or plans will be affected in any
way by the plans in course of
preparation, neither will they be
affected by any subsequent estimates
for "decorations" or restorations -
with the exception of the Conservator
of Forests (who only occupies one
room) I have met and consulted
with all the Officers connected
with the Offices enumerated and
all

all are perfectly satisfied with the arrangements I propose.

5. If the Government will be pleased to follow the course I have endeavoured to point out, the collectors Litcherry will probably be ready by the end of the year. The existing building will be vacated and sold by public auction and the proceeds made available for restoring the portion set aside for the Judge. In the meantime an Estimate for this work can be put in hands so as to be ready for sanction in 1875-1876. This latter Estimate will complete the works of appropriation or utilization of the whole structure and also so much of the restoration work as may be included in the portions appropriated. The work of "securing" will also be complete. My larger plan can then be taken up and by small annual

3
Annual grants the restorations and decorations can be gradually carried out.
6. If you will please refer to Lord Napier's Minute Circulated with G. O. No. 69 dated the 11th January 1872 you will observe that a method of procedure similar to that I have proposed is indicated by him.

I have the honor to be,

Sir,

Your most obed^t. Servant.

H. Christopher -

Consulting Architect to Govt.

ARCHITECT'S OFFICE,
Royapettah, 23rd June 1874.

THE CONSULTING ARCHITECT TO GOVERNMENT;

THE Secretary to Government
Public Works Department.

I have the honor to submit
in original a letter received from Colonel
Roberts dated the 13th Instant.

2 The letter refers principally to small excesses on the Estimate for the ^{Madras} Palace and is accompanied by Revised Estimates and Comparative Statements which I have thought it advisable to retain for the present. If the Government will be pleased to modify their orders as suggested in my letter N^o 97 dated 17th June 1874. These Revised Estimates will be embodied in the new Estimate for the whole building, but as they are in no way more complete than those already objected to by Government, I think it

Dear Sir,
 I have the
 pleasure to
 acknowledge the
 receipt of your
 letter of the
 11th inst. and
 in reply to
 inform you that
 the same has
 been forwarded
 to the proper
 authorities for
 their consideration.
 I am, Sir,
 very respectfully,
 Yours,
 J. H. [Signature]

W. 1874 Richard
Wichford High
Lane No. 3705.
The Pennsylvania
to Government.

To Mr. Leonard Adams
Darien, Conn. Sept.

Dec 11th 1894
Harrisburg

Chas. J. Smith
1880.

Madame de Nevers

Ed. No: 2416A. 25-8-91.

Abelard

Alcedo 179-June 1874.

it may lead to confusion if they are
accepted and sanctioned just as
present - Colonel Roberts points out
in his 11th para how he would
apportion this years allotment and
I trust his views on this head
will meet with your approval.

3 If the arrangement also
suggested by him regarding the sale
of the present collectors futeherry
can be adopted all difficulties in
the way of obtaining money would
be removed.

I have the honor to be,
- Sir,

Your most Obedt. Servt.

V. Christy.
Consulting Secy. to Govt.

Q. W. 1874. Report made
No. 45019, Cl. 10
From 3832
the for the Right
to Government

To the Secretary to Govt.
Public Works Dept.

Dated 23rd June 1874

Recd. 24th June 1874

No. 104
Encl. One letter
Subject

Madura Palace
works.

No. 3512

Recd. to Col. 26 June 1874

E. G. No. 2616-A-25-8-74
G. O. No. 2616-A-25-8-74

No. 1009

From

Supt. Colonel A. A. Roberts R.E.
District Engineer, Madura

To

Colonel E. W. Walker R.E.
Secretary to Government D.P.W.

Sir

Enclosures 15
Vide accompanying
List.

As both Supt. Green R.E. and
myself are about to leave the District,
it appears desirable that a clear
resumé of the works completed and
partially executed, respectively, towards
the restoration of the Madura Palace
should be submitted to Government
for information, and for such orders
as they may be pleased to pass
thereon.

2

A statement is enclosed
showing the amounts of original
and revised estimates for each work,
the expenditure thereon up to date,
the amounts outstanding and
those for work that still remains

to be done. And the following information is now afforded in explanation of each item included in that statement-

3. Octagonal Dome. Comparative statement No. 1. It will be observed that the revised estimate of Rs 1,068 exceeds the original estimate by Rs 368. The cause of the excess of each item is clearly explained in the statement, from which it will be apparent that the new estimate is not so much a revised one as a supplemental estimate. As I have remarked, in Para 2 of my letter printed with G.O. 22nd April 1874, Mr. Philcholin's original estimate only provided for appropriation work. But as it is clearly advisable that such works should not be taken in hand, unless the restoration work of the same portion of building be carried out simultaneously, this has accordingly been done, and the work on this portion of the building will, when

carried out, as per revised estimate, complete the compartment in question once for all.

4. No. 2 Comparative statement shows similar information in regard to the iron ties. Mr. Philcholin, in submitting the original estimate of Rs 6,903 for this service, has pointed out (vide para. 2 of his letter printed with G.O. 25 April 1873) that "owing to the strikes the first items in the estimate cannot be depended upon." As the bill has, however, not yet been received from England, the cost of the ties has not been altered in the revised estimate of Rs 10,014 now submitted; but it is probable that that amount will be exceeded. The original estimate above mentioned was never furnished to me, but on my calling upon Mr. Philcholin for a copy of the same, he forwarded to me with his letter, No. 28 dated 14 April 1874, what he terms "his estimate for tying Jiromal Naick's

place and which amounts to Rupees 94.27. The comparative statement shows the difference between the amounts of this second estimate and of the revised estimate now forwarded. And it will be observed that the items for carriage by rail and cart have both been exceeded, the latter by an excess sum of Rs 358. Also it will be seen that the tying of the Octagonal Dome, which was omitted, has now been entered and swells the estimate by an additional sum, which is approximately entered at Rupees 353.

5 No 3 Comparative statement is for the Lightning Conductor the revised estimate for which viz Rs 885, is Rupees 350 in excess of the original estimate. This excess has arisen in consequence of the price charged per bill being nearly double that entered in Mr Sprangers price list for 1872 as the rate for copper sheet per lb.

6 No 4 Comparative statement is for the Talook Overseer's Office. The revised estimate of Rupees 512 shows the excess of Rupees 62 over the original estimate, reasons for the same being duly explained in the statement.

7 No 5 Comparative statement is for the Range Office. The Revised Estimate, Rupees 2706, is Rupees 428 in excess of the original Estimate, and the reasons for this excess are duly entered in the statement.

8 No 6 Comparative statement is for the front Verandah to Octagon Dome. The revised estimate, Rs 2504, is in excess of the original Estimate by the sum of Rupees 584. The various causes of this excess are explained against each in the statement.

9 The whole of the work comprised in the above mentioned comparative statements has been completed, with the exception of

- No 1 The Octagon Dome for which the painting and glazing still remain to be done.
- No 2 The iron ties which are only in part fixed and the ties not yet paid for.
- No 3 The Lightning Conductor also in part fixed.

10 The annual allotment of Rs 10,000 for 1873-74 was supplemented by Rs 4,690 in G.O. dated 31st March 1874, No 902 C. But as in compliance with the instructions contained in the Chief Engineer's Memo No 44, dated 23rd January 1874 in the effect that certain works then in full swing were to be at once stopped, the total expenditure of the year was short of the allotment by Rupees 528.

I would propose that the allotment for the current year be expended in the following manner.

- a. Amount due for work already

executed - see column 6 of statement No 623-12-2

b. Octagon Dome	Rs 160
c. Iron ties	9390-15
d. Lightning Conductor	100
e. Pankali for Magistrate's Court	51
f. Sundry charges	104-4-10
Total Rupees	10430

12 With the allotment above detailed every work mentioned in para 9 will be fully completed according to the provisions of the revised estimates now submitted.

13. Mr. Chisholm having recently visited Madras, I have been carefully over the building with him and determined how the requirements for the various Departments are to be satisfied, and he is about to estimate for the same.

so soon therefore as these estimates are received here they will be duly scrutinized on the spot and submitted.

in due course.

14. As regards the collector's moving into the Palace, I have been requested by the collector to portion off the old Koozo butchery into convenient lots for sale. I have accordingly had a plan prepared to show these lots, and I am informed that no difficulty will be experienced in finding purchasers prepared to pay money down for the same, and to rent the building for so long a time as it may be required by Government. In this manner, it is hoped, the difficulty will be obviated of finding the necessary funds for the ^{work already executed and still remaining to be done, thus enabling} the collector to move into the Palace at a comparatively early date.

15. I would strongly urge therefore that in anticipation of the sale of the old building a further

allotment be given with as little delay as possible for completing the new collector's butchery.

16. As regards the Northern Surret, or block tower, sanctioned by O. No 155/B of 23 January 1874, the work is at a complete stand still, as no allotment is available for the same. Instructions are solicited as to what steps are to be taken in this connection.

I have the honor to be,
Sir,

Your Most Obedt. Servant,

Geo. H. Nodder Vic. Sec. &c.
District Engineer.

Letter and Estimate received from
 the District Engineer
 This letter is in continuation of
 that gentleman's previous
 letter No. 1009, dated 12 June last.

Minister
 Council of Agriculture
 Government

No 1009

From

The District Engineer
 Mysore

To

The Secretary
 Mysore

Subject 19" 3/4
 Road

P. N. 3882/14

Encls: 15

For the Secretary

For the Secretary
 Mysore

No 6356

[illegible]

District Engineer's Office
 Bheekannam 4th July 1921
 N. 1588
 Th. 111

The District Engineer

His Excellency the Lieut. Governor
St. Louis, Mo.

I have the honor to forward the
 accompanying Estimate of \$135 for constructing
 a Platform in front of the Collector's Office in the
 General Store to Place the same to State.
 that the Estimate has been forwarded by the
 Collector.

2 To the whole of the Current Year is al-
-lowment of Rs 10,000 for the restoration of the Tipu Sultan's
-Palace, Madras, has been proposed
to be utilized in the manner specified in
para 11 of Col. Roberts letter to Government
submitted through your office. I request that you
will be so good as to obtain the necessary allo-
-ment for the service in question. I have the honor to be

ice in question. I have the honor to
 inform you that about 1870
Ant. Fischer Quett College
District Engineer Madison

P. M. D.
 Proceedings of the Madras Govt.
 Read the following

From

1. Consulting Architect } H.E. No. 97 of 17 Jan 74
 to Govt.

2. Do do do } H.E. No. 104 " 23 " "
 covering letter from } " 1009 " 13 " "
 H. Engineer Madras }

3. Docket from Com. Architect } H.E. No. 160 " 20 July "
 to Govt.

covering letter from H. } " 1538 " 14 " "
 S. G. Madras }

4. O. No. 2416 of 25th August 1874.

His Excellency
 the Governor in Council
 will receive and pass
 orders on any complete
 set of Plans and Estimates
 for.

1. Securing the Palace
 throughout.
2. Locating the collector,
 Range Officer, Mooniff,
 Tahsildar, and Conservator

M. J.
 24/10

From

The District Engineer
 Madras
 to His Consulting Architect
 to Government
 Madras.

Dated 11th July 1874
 H. E. 24 " 74

Encl. 1.

Enclosed Estimate of
 Rs. 136 for constructing a
 wall round the Palace
 in the Collector's Branch in
 the Palace and requests
 to obtain the necessary
 allotment for the resto-
 ration of the same at
 the Palace.

No. 6356

of Forests.

To be followed in time
for inclusion in the Bud-
get of 1875-76 by Plans
and estimates for.

3. Locating the Judge.

It being understood
that the above are all
the work of "securing" and
"utilizing" the Palace remaining
to be carried out, and
that their Plans and
estimates will include
so much of the work
of "restoring" as ap-
pertains to the portions
appropriated. The re-
maining

12
remaining work of
"restoring" and "deco-
rating" will be designed
and estimated for with
a view to entry in the
Budgets of 1876-77 and
subsequent years.

With reference to
the apportionment of
this year's allotment
of Rs. 10,000, nothing can
be authorized pending
completion of the work
of securing the building,
and sanction of the fi-
nally revised estimates,
except the payment for
work

work already executed
but not paid for. With
reference to which it is
not understood why
a sum of Rs. 528, which
would nearly have covered
its cost was allowed
to Cape last year. The
Consulting Architect
will, in submitting
his finally revised
Plans and estimates,
accompany them with
a comprehensive state-
ment similar to that
alluded to in para 2 of
the D^r Engineer's letter
No.

250 19
No 1009 of 13 June; in
order that the Govt.
may clearly understand
the financial position
of the works.

The estimate referred
to in the 3^d of the papers
recorded with this order
will be returned to
the Consulting Architect
for inclusion in his fi-
nal estimates.

G.M.

To The Consul Architect with a/c

.. Dt. Sup^t Engineer ✓

.. Pub. Dept. ✓

.. Revenue Dept. ✓

S. Copies despatched 12/9/74.

M.S. despatched only to Consul Architect with a/c of
Rs 135 on the 25/8/74
S. C. " to Do 15/9/74

3705
3832/4538
Govt. of (1874) Madras.
PUBLIC WORKS.

To The Commr. Archt.

Dated

Recd

Encl 2

G. O.

25 Aug 74. No. 241/A

Hos.

6254-635 F.

Jeromul. Naich's Palace

Issuing instructions
in connection with
the works to be car-
ried out

W. P.