

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	2495	Press	<i>Original</i>
B.P. No.		Mis.	
Dated	3 - 9 - 1874	195	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
3rd September 1874.*

No. 59. Read the following letter from Colonel A. S. MOBERLY, R.E., District Engineer, Cuddapah, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Camp at Kokkunttee, 14th August 1874, No. 930 :—

With reference to paragraph 3 of G. O., No. 1,943, dated 20th July, I have the honor to report, for the information of Government, that the slow progress and small expenditure on the dead-house at this station up to close of the last official year were due to the delay on the part of a petty Contractor in supplying stones. Mr. Sage then took away the contract and ordered the work to be done departmentally.

No. 60. ORDER THEREON, 3rd September 1874, No. 2,495.

CIVIL WORKS, No. 5.

It is not a satisfactory reason for such short outlay as that animadverted upon that the District Engineer allowed a Contractor to do as he pleased for five months with a work situated at his own head-quarters; and His Excellency the Governor in Council expects from all District Engineers and Range Officers much prompter action in similar cases.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To all District Engineers.
To the Executive Engineer, Wynaad.

Exd. S. T. Austin.
Spare Copies

from

Waddapah District Engineer's Office
Camp Bohunter 24th August/4
From

The District Engineer
Cuddapah

To
The Secretary to Government
P. W. D.

Sir,

With reference to para 3 of G.O.
No 1943 dated 20th July, I have the
honor to report for the information of Govern-
ment that the slow progress and small
expenditure on the Depot House at this
station up to close of the last Official year
is due to the delay on the part of a petty
Contractor in supplying stones. The Sd/-
then took away the contract and ordered the
work to be done departmentally.

I have the honor to be
Your most obedt^{ly} servant

W. S. R. S.
District Engineer
Cuddapah

Public Works Department
 Proceedings of the Madras Govt.
 Read the following
 From the Dy. Engr. Cuddalore
 P.O. No. 930 dated
 14th Aug 74.

2495.

It is not a satis-
 -factory reason for
 such short outlay as
 that animadverted
 upon, that the District
 Engineer allowed a Con-
 -tractor to do as he
 pleased for 5 months
 with a work situated
 at his own Head
 Quarters - And His
 Excellency the Governor
 in Council expects
 from

Mr. Engr.

P. W. Dept.
 No. 5169
 The District Engineer
 Cuddalore

The Secretary to Govt.
 P. W. Dept.

Dated 14th
 Aug 18th August 74

I refer to with reference
 to G.O. No. 1943 of 20th ult.
 that the slow progress on
 Canal works is owing to
 the delay on the part of
 a Petty Contractor.

G.O. No. 2495. 3-8-74.

Ar 53

18th Aug 74

from all District
Engineers and Range
officers much prompter
action in similar cases.

Gmn

[Faint, mostly illegible handwritten notes in cursive script, possibly containing dates and administrative details.]

59-60.

rec'd by 74
Dec 22/89, 126 24/89

[Faint handwritten signature or initials.]
all DT Engrs
Ex Engrs Wm
S. Capins depts to all 9

5169

Govt. of 1874 Madras.
PUBLIC WORKS.

All Districts.

Noted

Recd.

G. O. 3 Sept. 1874 No. 2435

No. 5960.

Dead House at Juddapah

Passing orders regarding
the action of a Contractor
in connection with the
Dead House and calling
the attention of all Dis-
trict Engineers to the
steps to be taken in
similar cases —