

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2504	Press
B.P. No.		Mis.
Dated	4-3-	1874
		195

Not to be folded or roughly handled

IX

*Proceedings of the Madras Government, Public Works Department,
4th September 1874.*

No. 78. Read the following endorsement of the Acting Secretary to Government, Revenue Department, dated 17th August 1874:—

Read the following Proceedings of the Board of Revenue, dated 6th August 1874, No. 2,116.

From the Honorable D. ARBUTHNOTT, Collector of Tanjore, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Tritrapundi, 6th July 1874, No. 182.

WITH reference to the Order of Government, dated 20th December 1873, No. 3,062, communicated in Board's Proceedings, dated 12th January 1874, No. 187, calling upon me to explain the cause of the delay in handing over the site of the new Sub-Magistrate's Cutcherry at Vedarniem to the Public Works Department, I have the honor to report that, as far as I have been able to make out from the records, orders appear to have been issued in the year 1869 to the Sub-Magistrate of Vedarniem to make the necessary arrangements, and a report made by him to the Collector on the subject, but that the matter was allowed to lie over probably because the work was not then to be proceeded with.

2. No application, however, was made by the Public Works officers for handing over the site to them till the month of August last, when the Range Officer who chanced to meet the Sub-Magistrate, verbally told him that the construction of the new Sub-Magistrate's Cutcherry was sanctioned, and asked him to make over the site as soon as possible. On the receipt of Major Mead's letter, dated 25th November last, I wrote to the Deputy-Collector to make the necessary arrangements for handing over the site.

3. The Range Officer after being twice written to, took charge of it on the 16th January 1874.

SUBMITTED to Government with reference to G. O., 5th January 1874, No. 8, Revenue Department.

2. The explanation of the delay in handing over the site for the Vedarniem Cutcherry does not seem to the Board to be altogether satisfactory.

(A true Copy and Extract.)

(Signed) J. GROSE,
Secretary.

TRANSFERRED to the Public Works Department.

(Signed) C. G. MASTER,
Acting Secretary to Government, R.D.

No. 79. ORDER THEREON, 4th September 1874, No. 2,504.

CIVIL WORKS, No. 9.

It is no use making provision for works in the Budget of any year if the Heads of Departments concerned and the officers of the Public Works Department do not concert measures for fixing

*Proceedings of the Madras Government, Public Works Department,
4th September 1874.*

and obtaining possession of the necessary sites. His Excellency the Governor in Council holds all officials answerable for taking timely steps in this matter in future.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To District Engineers.

To the Executive Engineer, Wynaad.

„ Consulting Architect.

„ Revenue Department.

„ Public do.

No. 2,116.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 6th August 1874.

Read the following letter from the Honorable D. ARBUTHNOTT, Collector of Tanjore, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Tritrapundi, 6th July 1874, No. 182:—

WITH reference to the Order of Government, dated 20th December 1873, No. 3,062, communicated in Board's Proceedings, dated 12th January 1874, No. 187, calling upon me to explain the cause of the delay in handing over the site of the new Sub-Magistrate's Cutcherry at Vedarniem to the Public Works Department, I have the honor to report that, as far as I have been able to make out from the records, orders appear to have been issued in the year 1869 to the Sub-Magistrate of Vedarniem to make the necessary arrangements, and a report made by him to the Collector on the subject, but that the matter was allowed to lie over probably because the work was not then to be proceeded with.

2. No application, however, was made by the Public Works officers for handing over the site to them till the month of August last, when the Range Officer who chanced to meet the Sub-Magistrate, verbally told him that the construction of the new Sub-Magistrate's Cutcherry was sanctioned, and asked him to make over the site as soon as possible. On the receipt of Major Mead's letter, dated 25th November last, I wrote to the Deputy-Collector to make the necessary arrangements for handing over the site.

3. The Range Officer after being twice written to, took charge of it on the 16th January 1874.

SUBMITTED to Government with reference to G. O., 5th January 1874, No. 8, Revenue Department.

2. The explanation of the delay in handing over the site for the Vedarniem Cutcherry does not seem to the Board to be altogether satisfactory.

(A true Copy and Extract.)

J. Grose
Secretary.

To the Acting Secretary to Government, Revenue Department.
Copy to the Collector of Tanjore.

Exd. G. A. Turton.

L.O. 5th August 1874 M.S. 8th

28/9/74

Dec 1874. *Copy*
**BOARD OF REVENUE,
MADRAS.**

PROCEEDINGS, 6TH AUGUST 1874, No. 2,116.

Copy 21 Aug 74
12
Encl.

*Transferred to the
Public Works Dept.*

Character

Mr. J. J. J. J.

17th Aug 74

Received 12 August 1874

AUGUST.
No. 2,116.

*Site—of new Sub-Magistrate's Cutcherry at
Vedarniem, in Tanjore District.—Explanation
of Collector as to cause of delay in handing over
— to Public Works Department, submitted to
Government, with remark that explanation
does not seem to Board to be altogether satis-
factory.*

Transferred

28/9/74

P.W. 1874 Dept.
Pro: of Govt. Dept.
No: 5393.

From

The Secy. to Govt.
Revenue Dept.
Dated 17 Aug 1874.
Recd 27-- 1874.

Transferring
Pro: of the Board
of Rev: relating
to the explanation
of the delay in
handing over to
the P.W.D. the site
for the Sub-Station
- water battery
at Kadam -
Q. no: 2504. 4-3-74

Ch 78

Proceedings of the Public Works Department
of the Madras Government
Pro: of Bd of Revenue 2504 Read the following
Pro: Rev. Dept (H.C. 2216 dated
6 Aug 1874)
2504

MD
B.S.

It is no use making
provision for works in the
Budget of any year if the
heads of departments con-
cerned and the Officers
of the Public Works Dept.
do not concert measures
for fixing and obtaining
possession of the necessary
sites. His Excellency the
Governor in Council holds
all officials responsible
for taking timely steps

in this matter in future
mm.

5393

Dist. Engrs.

Dated

Recd.

Encl.

G. O. 2nd Sept. 1914 No. 2504

No. 78-79.

Site for the Sub Magistrates'
Cutcheri at Vedarnem -
Tanjore Dist. - Passing
orders on the Proceedings
of the B^d of Rev: submitting
the explanation of the
Collector relative to the
delay in handing over
the site to the P.W.D. for
the (Cutcheri) -

78-79.

Dist. Engineer ✓
Sd. Engineer Mysore ✓
An Architect ✓
Rev. Secy ✓
Public Dept ✓
S. Copies des^d 10/9/14.

En 21/8/14 Recd 25/8/14