

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1719	Press
B.P. No.		Mis.
Dated	28-6-1955	

Not to be folded or roughly handled

15

*Proceedings of the Madras Government, Public Works Department,
18th June 1875.*

No. 400. Read the following letter from Colonel F. J. MOBERLY, R.E.,
Superintending Engineer, Chingleput, to Lieutenant-Colonel J. MULLINS,
R.E., Officiating Secretary to Government, Public Works Department, dated
Guindy, 7th June 1875, No. 843 :—

I HAVE the honor to submit, for the sanction of Government, a revised estimate
and comparative statement for providing
1 Revised Estimate. } (To be returned.) accommodation for the servants at Guindy
1 Comparative Statement. } house, amounting to Rupees 11,750, show-
1 Specification Report. } ing a net excess of Rupees 610 over the original estimate sanctioned in G. O., No. 970,
dated 14th April 1874.

2. The causes of increase and decrease in each item are noted in the column of
remarks of the comparative statement.

3. In the original estimate *brick in clay* was provided for the whole structure,
but it was subsequently thought advisable to substitute *brick in chunam* in the follow-
ing instances, viz., half a foot on each side of doorways and windows, and half a foot
on top of walls and pillars, in order to prevent the attack of white ants to roof, doors,
and windows, and the work was accordingly executed at the instance of the late
Inspecting Engineer for Buildings, but his instructions are not forthcoming. The
increase on this item is Rupees 318-4-6.

4. The pointing of walls originally sanctioned appears to have suffered from
the frequent rain, and the Overseer plastered them instead, thus causing an increase
of Rupees 446-5-6 — 298-8-0 = 147-13-6, for doing which without report or sanction
I have censured Serjeant Armitage.

5. The expenditure on this work up to 31st March 1875 is Rupees 11,108,
and I have included Rupees 642 as "amount required for the current year" in my
statement of incomplete works (Part I.), for which funds should be granted from
"Reserve" No. 301 Z, dated 6th May 1875.

No. 401. ORDER THEREON, 18th June 1875, No. 1,719.

CIVIL WORKS, No. 45.

The revised estimate is sanctioned.

2. The Financial Department have
been requested in separate orders to
provide funds for incomplete works of last year.

(True Extract.)

(Signed) J. O. HASTED, Major, R.E.,

Offg. Joint Secretary to Government.

To the Superintending Engineer, Chingleput. with 3 S. d. 11-11-11
" Control of Public Works Accounts.
" Financial Department.

Exd. S. T. Austin.
Spare Copies

NO. 848

SUPERINTENDING ENGINEER'S OFFICE,

GUINDY, 7th June 1875.

From

THE SUPERINTENDING ENGINEER,

Chingleput District.

To

THE Secretary to Government
Department Public Works

Sir,

Enclosures 3
1 Revised
estimate
1 Comparative
Statement
1 Specification
Report

2
(to be returned)

I have the honor to submit for the sanction of Government a revised estimate and comparative statement for providing accommodation for the servants at Guindy house amounting to Rs. 11,750 showing a net excess of Rs. 610 over the original estimate sanctioned in G. O. No. 970 dated 14th April 1874.

2. The causes of increase and decrease in each item are noted in the column of remarks of the comparative statement.

3. In the original estimate brick in clay was provided for the whole structure but it was subsequently thought advisable to substitute brick in chunam in the following instances viz. half a foot on each side of

doorways and windows, and half foot on top of walls and pillars, in order to prevent the attack of white ants to roof, doors and windows and the work was accordingly executed at the instance of the late Inspecting Engineer for Buildings. But his instructions are not forthcoming. The increase on this item is Rs 318-4-6.

4. The pointing of walls originally sanctioned appears to have suffered from the frequent rain and the Overseer plastered them instead thus causing an increase of Rs 446-5-6 - 298-8-0 = 147-13-6. for doing which without report or sanction I have censured Serjeant Armitage.

5. The expenditure on this work up to 31st March 1875 is Rs 11,108 and I have included Rs 642 as "amount required for the current year" in my statement of incomplete works (Part I) for which funds should be granted from "Reserve"

No 301 y dated 6th May 1875.

I have the honor to be
Sir

Your most obedient servant

H. H. H. Coloneb. R. E.

Supg. Engr. Chingleput

Public Works Dept.

Proceedings of the Madras Government

Under date the 1875

Read the following

From

The Sup^r Eng^r Chingleput. H.C. No. 848 of 7th June 1875

G.O. No. 1719 of 18th June 75

The revised estimate is sanctioned.

The Financial Dept. have been requested in separate orders to provide funds for Incomplete works of last year.

for
May. 11/6

Sup^r Eng^r Chingleput with 3 Enclosures
" Com^r P.W. Dept.

" Fin^l Dept.

Signed & spare copies

Dist - 6-7-75

10/11/1875
10/11/1875
10/11/1875

P. W. 1875 Dept.
From No. 8771
The Sup^r Eng^r
To the Secy. Chingleput
to the Secy. Govt.
D. 10/75

Order 7th June 1875
Received

No 848

Enclosures:
Submitted for the
sanction of Govt.
a revised estimate
and comparative
statement for pro-
-viding accommodation
-tion for the servants
at Quaidy house

No. 400

10/11/1875
10/11/1875
10/11/1875

3771

Govt. of Madras.

PUBLIC WORKS.

10/10/1875

10/10/1875

Date

Level

Reed.

Encl.

G. O.

1875, No.

1719

Nos. 400-401

Accommodation for the
servants at Guindy House.

The revised estimate of
Rs: 11,750 for providing
—, sanctioned
with remarks.