

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	267	Press
B.P. No.		Mis.
Dated	1 - 2 -	195
		C875

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
1st February 1875.*

No. 12. Read the following letter from Lieutenant Colonel J GODDARD, R E, District Engineer, Presidency, to Colonel G W. WALKER, R E, Secretary to Government, Public Works Department, dated Fort St. George, 9th January 1875, No. 5,523.—

In continuation of my letter, No 5,104, dated 14th December 1874, I have the honor to enclose a comparative statement for the glazing house at the

One comparative statement
Powder Mills sanctioned in G O, No 2,289, dated 18th August 1874

2. The expenditure to be incurred exceeds by more than five per cent the sanctioned estimate, viz, to the extent of Rupees 2,060, and I have therefore the honor to request sanction to the increase exhibited.

3 The estimate was originally prepared in communication with the Powder Mills Department, and was approved by the department

4. In reference to the increase of Rupees 720-15-4 for hydraulic cement and Rupees 266-4-0 for stone chunam, both were demanded by the Powder Mills Department, after commencement of work, as being indispensable on account of the dampness of the site. Sundries, Rupees 50, is the usual five per cent. upon the foregoing items

5. Items Nos 2 and 3 were omitted in the original estimate through oversight,

6 Wooden cover for driving band between engine and shaft, amount Rs. 200, was only lately demanded by the Powder Mills Department.

7. The work is in a forward state, and will be completed in about two months if no delay is caused by the people of the Factory.

No. 13. ORDER THEREON, 1st February 1875, No. 267.

MILITARY WORKS, No 2

THE revised estimate for the glazing house at the Powder Mills shows, it is observed, an increase of Rupees 2,060 over that originally sanctioned in G. O, No. 2,289, of the 18th August last.

2. Such items as those for flooring the outer verandah and providing a lightning conductor should not have been overlooked.

3. The estimate, amounting to Rupees 28,490, is sanctioned

(True Extract)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the District Engineer, Presidency.
.. Military Department.

Lytle with Capt. Sturtevant.

Exd. A. Grubert.
Spare Copies

No 5523

From,

The District Engineer
Presidency

To,
The Chief Engineer, and
Secretary to Government
Mysore

Sir,

Encls 1
1 Comp Statement.

In continuation of my letter No 5104 of
14th December 1874 I have the honor to inclose
a Comparative Statement for the Glazing House
at the Powder Mills sanctioned in G. O No. 2289
dated 18th August 1874.

2.—The expenditure to be incurred exceeds
by more than 5% the sanctioned estimate viz;
to the extent of Rs 2060 and I have therefore
the honour to request sanction to the in-
crease exhibited.

3.—The estimate was originally prepared in
communication with the Powder Mills Deptt,
and was approved by the Department.

4.—In reference to the increase of Rs 20.15.4
for Hydraulic Cement, and Rs 266.4.0 for
stone chunam both were demanded by the
Powder Mills Department, after commencement
of work, as being indispensable - on account
of

St. Louis Presdency, V.
all of Sept^r V.
Conte with Corp. Maturat. V.
Sept^r 22/2/75.

of the dampness of the site. Sundries Rs 50
is the usual 5% upon the foregoing items.

Items Nos 2 and 3 were omitted in
the original,

Wooden
Engine and,
lately deman
y The wo
will be comp
no delay is
Factory.

Inc

Fort. St. George
9th Jan 1875
615-1-75 C-194-1175

C. A.
P. G.

P. 875 Dept.
The Dist. Eng.

Presidency
No. 152.
The Chief Eng.
D. P. R.

Dated 9th Jan 1875
Received 11th Jan 1875

No. 6528
Enc 1.

Submits a
comparative statement
for the Claymng Stone
at the Powder Mills
& requests that the
except Rs 2060
may be sanctioned

Rs 267-4-2-75.

267. 74

Public Works Department
Proceedings of the Madras Govt.

Under date the January 1875.

Read the following:-

From.

The District Engineer
Presidency

(H. E. No. 5523 of 7th Jan 1875)

The revised estimate
for the Claymng Stone at
the Powder Mills shows
it is observed, an in-
crease of Rs 2060 over
that originally sanctioned
in H. E. 2287 of the 18th
August last.

Such items as those
for flooring the outer
verandah and providing
a lightning Conductor
should not have been
overlooked.

The estimate amounting
to Rs 28,490 is sanctioned.

W. S.

G. M. V.

H. E. No. 267-4-2-75.
St. Eugene Presidency
M. S. Dept.
C. A. with Comp. Statement
Sept 24/75.

152

Govt. of Madras.

PUBLIC WORKS.

To

The Dist Engr.
Presidency

Da 1

Recd

Encl

G. O. 1 Feb 1872 - No

277

Net 12-13.

Slagging house at the
Powder Mills - to
estimate amounting to
Rs 28,496 sanctioned
with remarks. The
revised Estimate for
the Slagging house
sanctioned with re
marks.