

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works

DEPARTMENT

G.O. No.	2691	Press
B.P. No.		Mis.
417-418		
Dated	20-9	1875

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
20th September 1875.*

No. 417. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 17th September 1875, No. 1,053 :—

From the District Engineer, North Arcot, dated 10th September 1875, No. 2,317.

ABSTRACT.—Forwarding, with remarks, the statements of work done to the Palar and Poiney anicuts for August 1875.

SUBMITTED for the information of Government.

Both at the Palar and Poiney Anicuts the restoration work is, considering the near approach of the freshes of the north-east monsoon, much behind hand. All the foundation work in wells and masonry should have been completed by the 1st of June at latest, and this might have been accomplished had the preparation of materials been undertaken departmentally directly the rains of the last north-east monsoon were over.

2. Care must be taken to keep the body wall low, until the aprons in rear shall have been so far advanced as to afford adequate protection and scour above the anicut at the junction of the old and new crest walls, supposing these to be of different heights, should be prevented by long low groynes, the top surface of which need not be above the top of the foundations of the crest wall. The direction of the groynes should be at right angles to the weir, and as a further precaution a pavement of quadrant form should be laid between the groyne and the low part of the body wall; a radius of 15 feet will probably suffice.

(Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,
Chief Engineer for Irrigation.

No. 418. ORDER THEREON, 20th September 1875, No. 2,691.

IRRIGATION, No. 38.

RECORDED. The report for September should be submitted as soon as received.

(True Extract.)

(Signed) G. W. WALKER, Major-General, R.E.,
Secretary to Government.

To the District Engineer, North Arcot. ✓
" Chief Engineer for Irrigation.
" Controller of Public Works Accounts.

Collyer R. Anon
Rev. C. E. M.

Exd. S. T. Austin.

Spare Copies

No. 1053.

30

P 2

Submitted for the information of
 Government.

etc: Lt.

Both at the Palas and Poring Ani-
 cuts the restoration work is, con-
 sidering the near approach of the
 freshes of the North East monsoon,
 much behind hand. All the founda-
 tion work in wells and masonry
 should have been completed by the
 first of June at latest, and this
 might have been accomplished
 had the preparation of materials
 been undertaken Departmentally
 directly the rains of the last North
 East monsoon were over.

2. Care must be taken to keep the
 body wall low until the aprons
 in rear shall have been so far
 advanced as to afford adequate pro-
 tection and scour above the cement

at the junction of the old and new
crest walls, supposing these to be
of different heights, should be prevented
by long low groynes the top surface
of which need not be above the top
of the foundations of the crest wall.
The direction of the groyne should be
at right angles to the weir, and as a
further precaution a pavement
of quadrant form should be laid
between the groyne and the low part
of the body wall; a radius of 15 feet
will probably suffice.

Wm. L. L. Leadford
Chief Engineer for Irrigation

Col. Command
14th Sept 1875

To the Secy: of Government
S.H.C.

N^o 417

6/10/75

For
Chgo

6/10/75

3

SC Sep 7-10-75

P. W. 1875 Sept.
No. 6084

From

The Chief Engr.
for Luigatu.

17th Sept.
No. 22 in 1875.

E. L. No. 1053

Submitting state-
ments of work done
to the Palace and Pri-
ncey Anients for
August 1875. h. Anent
St.

N. 6. 2691. 20-9-75

No. 2691

Pro: of the Madras Government

S.H.L. 7c

From

Under date the 20th Sept 1875

Read the following:-

From

The Chief Engr. for E. L. No. 1053 of 17th Sept 1875.

Recorded. The report
for September should
be submitted as soon
as received.

by 17/9

[Signature]

Copy of h Anent
Rev: Sept 1875

h. North Anent
Charges for Aug
and h. Anent

3 with 4 Enclosures

3 1875

Sc 1875 - 7-10-75

1875
Obt. of 1875 Madras.
PUBLIC WORKS.

To

Mr. J. H. Segrave

Date

Haricot

Issued

Recd.

Encl.

G. O. 20 Sept 1875, No. 2691

No. 417-418

Statement of work done to
the Palar and Vorey Canals
for August 1875 - North
Arcot Dt. - Note by the
Chargé for Immigration sub-
mitting - Recorded with
an intimation that the report
for September should be
submitted as soon as received.

19-9-49 VII ✓