

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	1303-44 (9)	Press
B.P. No.		Mis.
Dated	24-5-	1876

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
24th May 1876.*

* Read the following papers:—

No. 429.	From District Engineer, Ganjam,	dated 19th January 1876.
No. 429-A.	From do., Godavery,	" 28th "
No. 429-B.	From do., do.,	" 27th "
No. 429-C.	From do., Kistna,	" 25th "
No. 429-D.	From do., do.,	" 11th "
No. 429-E.	From do., Nellore,	" 22nd "
No. 429-F.	From do., South Arcot,	" 22nd "
No. 429-G.	From do., Tanjore,	" 10th April "
No. 429-II.	From do., Tinnevelly,	" 21st January "
No. 429-I.	From do., do.,	" 01st "

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter ended 31st December 1875.

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
Godavery. Extension of irrigation from Eastern Delta.	RS. 14,00,200	RS. 1,71,000	RS. 12,319	RS. 1,29,315	RS. 7,35,912	1. <i>Head Sluice</i> .—Estimate Rupees 17,800 ... 0-20 Screw gearing for the centre bay of Dowlaishweram sluice and one bay of Vezesweram sluice in hand.
						2. <i>Main Duct</i> .—Estimate Rupees 28,060 ... 0-75 Nothing done. Payments made for revetting canal bank below head sluices.
						3. <i>Oocanada Canal</i> .—Estimate Rupees 1,86,800— Earth work ... 0-90 Nothing done. Masonry ... 0-99 Chintapilly lock tail bridge in progress and coping of Madapad lock. Distribution ... 0-69 Yendamoor dividing dam in progress and materials being prepared for other works. Compensation ... Rupees 233-7-10 have been spent.
						4. <i>Mundapetta Canal</i> .—Estimate Rupees 74,100— Earth work ... 1-0 Nothing done. Masonry ... 0-41 Distribution ... 0-36 Compensation ... Rupees 5 have been spent.
						5. <i>Bank Canal</i> .—Estimate Rupees 2,33,200— Earth work ... 0-63 Nothing done. Masonry ... 0-44 Materials supplied to Cowlaisweram lock and weir, former work raised to 5½ feet above floor. Distribution. Compensation.
						6. <i>Coringa Canal</i> .—Estimate Rupees 74,300— Earth work ... 0-56 Nothing done.

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Masonry	... 0-87	Alamoor lock weir raised to 14 feet 2 inches above floor.
Distribution	... 0-26	Materials under preparation for Rajahmundry and Itapudy sluices and the distribution works under Vellah north side channel.
7. <i>Injeram Canal</i> .—Estimate Rupees 28,050—		
Earth work	... 0-30	Nothing done.
Masonry	... 0-65	
Distribution	... 0-7	
8. <i>Biccarole Drain</i> .—Estimate Rupees 65,000—		
Earth work	... 0-68	Nothing done.
Masonry	... 0-77	
9. <i>Tooliabaga Drain</i> .—Estimate Rupees 1,38,100—		
Earth work	... 0-67	Nothing done.
Masonry	... 0-88	
10. <i>Takee Main Drain</i> .—Estimate Rupees 2,66,300—		
Earth work	... 0-23	Nothing done.
Masonry	... 0-98	
Distribution	... 0-03	
11. <i>Rest-houses</i> .—Estimate Rs. 10,000 ... 1-04 Out-houses for Je-ganathgiri rest-house completed.		
12. <i>Samulcottah Canal</i> .—Estimate Rupees 1,31,200—		
Earth work	... 1-05	Nothing done.
Masonry	... 0-66	Do.
Distribution	... 0-07	Materials supplied to distribution sluices.
Compensation	... Rupees 511-9-11	have been spent.
13. <i>Bemaveram Escape</i> .—Estimate Rs. 4,200 0-93 Nothing done.		
14. <i>Tools and Plant</i> .—Estimate Rupees 86,200—		

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter, &c.—(Continued.)

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
Godavery.—(Contd.)	RS.	RS.	RS.	RS.	RS.	
Extension of irrigation from Western Delta.	14,10,000	1,64,292	31,407	98,326	7,60,509	1. <i>Head Sluice, Main Canal.</i> —Estimate Rupees 19,500. Not commenced. 2. <i>Main Canal.</i> —Estimate Rupees 49,000— Earth work... 0-21 Between 2½ and 8 miles all work finished off. 3. <i>Kakarapurru Canal.</i> —Estimate Rupees 33,000— Earth work... 0-44 Finished from Gostanaddy to Bank canal head. Compensation for land. Masonry ... Under tunnel at Gostanaddy head finished. 4. <i>Nursapur Canal.</i> —Estimate Rupees 2,09,600. Earth work ... 1-04 Finished. Masonry ... 0-71 Peravilli lock. Do. weir. Itumpudy lock. Do. weir. Kavitam lock. Mogultur do. Do. weir. 5 Irrigation sluices, 4 dams, 1 under tunnel. 6 Channels finished Falcole lock and weir. 2 Under tunnels and 3 channels in hand. Distribution ... 0-42. Compensation for land ... Rupees 1,273-13-3 have been spent. 5. <i>Bank Canal.</i> —Estimate Rupees 1,07,900— Earth work ... 1-01 Finished from head to 22 miles, except Siddhantam lock channel. Masonry ... 0-45 Surplus weir finished. Siddhantam and Kodier locks finished, except some coping; Kodier weir finished.

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Distribution ... 0-22 1 Irrigation sluice finished, 1 culvert nearly so, Siddhantam weir in hand. 1 Irrigation channel in hand. Masouries above drains... 0-44.	6. <i>Venkia and Weyairu.</i> —Estimate Rupees 11,960— Earth work ... 0-12 Yelurpad channel finished. Masonry ... 0-29 Alteration of 1 escape and 1 irrigation sluice finished; 2 sluices in hand.	7. <i>Undi Canal.</i> —Estimate Rupees 1,10,700— Earth work ... 0-77 Finished, except tail races to weir. Masonry ... 0-26 Head lock finished, except coping of parapets. Distribution ... 0-17 3 Minor channels finished. Compensation for land... Rupees 145 have been spent.	8. <i>Attali Canal.</i> —Estimate Rupees 86,000— Earth work ... 0-72 Finished. Masonry ... 0-84 Godecherla lock and weir finished; Gummampad weir finished, and do. lock nearly finished. Mandapaka surplus weir finished, except parapets. Distribution ... 0-78 3 Under tunnels, 10 sluices and 4 dams finished; some improvements to channels finished and some in hand. Compensation for land... Rupees 74-8-5 have been spent.	9. <i>Gostanaddy and Velpur.</i> —Estimate Rupees 1,41,060— Earth work ... 0-62 Gostanaddy improvements finished for 7 miles, and Velpur canal nearly finished; 13 miles from head. Masonry... 0-49 Head lock finished, except a little coping to parapets. Head weir finished, weir at 14 miles finished except parapets. Minor masonry works... 0-04 2 Sluices in hand.	10. <i>Nukkala Drain.</i> —Estimate Rupees 13,200. Sluice aqueduct. Not commenced.	11. <i>Gostanaddy outfall and sluice.</i> —Estimate Rupees 94,000— Earth work ... 0-14 From Viravasaram to Bolanapilli, 2 culverts each 15 feet wide made below Dobanapilli to Vempa salt creek 2 culverts 21 feet wide made. Masonry ... } Not commenced. Minor masonry works, }
--	--	---	---	---	---	---

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter, &c.—(Continued.)

Name of Work	Amount of Estimate.	Current year's Grant.	EXPENDITURE		Total Expenditure.
			During the Quarter.	During the current year.	
Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
12. Yenamaduru Drain.—Estimate Rupees 28,800—					
Earth work ...	0 67	Finished.			
Masonry ...	...	Not commenced.			
13. Other Drains.—Estimate Rupees 28,200—					
A.—Pundulu and Rulogacodu—					
Earth work ...	0 54	Improvements to Pundulu drain finished.			
B.—Cura Drain—					
Earth work ...	0 6	Finished.			
C.—Buggesacram Drain—					
Earth work ...	...	Finished.			
D.—Minor Drainages—					
Earth work ...	0 3	Improvements to Royalla drain finished.			
14. Drain west of Nursery Canal.—Estimate Rupees 18,320—					
Earth work ...	0 93	Excavation and cut into banking finished.			
Masonry ...	...	Finished.			
Compensation for land .. Rupees 678-9-4.					
15. Ellore Canal.—Estimate Rupees 1,13,700—					
15-A. Main Canal.—Estimate Rupees 53,000—					
Earth work ...	0 34	Down to 20 miles all work finished.			
Masonry and earth work for distribution ...	0 53	13 Irrigation sluices finished and 3 escapes, 3 sluices in hand, several irrigation channels finished.			

Proceedings of the Madras Government, Public Works Department,
21st May 1876.

Proceedings of the Madras Government, Public Works Department,
21st May 1876.

Compensation... Rupees 35-5-0 have been spent.	
15-B. Mid Level Channel.—Estimate Rupees 64,180—	
Earth work ...	1 0 Finished.
Masonry ...	0 9 1 Head sluice built and pulled down. 6 Bridges, 6 drops, 1 under tunnel, 2 regulators, 1 escape, and 7 sluices finished, and 2 sluices in hand.
Compensation... Rupees 953-7-0 have been spent—	
15-C. Low Level Channel.—Estimate Rupees 19,290.	
Earth work ...	0 85 Finished, and a distribution channel ordered to be charged to it finished.
Masonry ...	0 93 4 Drops, 1 escape, 2 bridges, and 4 village sluices finished, 1 head sluice bridge and drop built and pulled down.
15-D. Pundicodu Drain.—Estimate Rupees 59,530—	
Earth work ...	0 98 Finished except a little widening for 3ths of a mile below junction of Beckley's drain.
Masonry ...	...
15-E. Drain from 9½ miles.—Mid level channel and sundry drains.	
Earth work ...	0 66 165,460 Cubic yards earth work done.
Masonry ...	...
15-F. Drainage Diversion.—Estimate Rupees 21,700—	
Earth work ...	0 78 212,787 Cubic yards earth work done.
Masonry ...	0 76 Finished, except Chinamdracole sluice.
16. Rest-houses.—Estimate Rupees 23,200, 5 finished and 3 in progress.	
17. Restoring Navigation with Weyairu.—Estimate Rupees 72,500—	
Earth work ...	...
Masonry ...	0 9 Finished.
18. Additional Surplus Weir near the head of the Ellore Canal.—	
Estimate ...	Rupees 14,000.

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter, &c.—(Continued.)

Name of Work.	Amount of Estimate.	Current year's Grant.	EXPENDITURE		Total Expenditure.	Success Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>Kistna.</i>						
Improving Masulipatam Section of the Kistna Delta.	1,87,990	15,600		4,118	1,76,055	19. Tools and Plant.—Estimate Rupees 1,05,360. Bricks at Juttiga on Attili Canal ... Rs. 128 8 4 } have been Materials at site on Filore do. ... " 3,178 4 2 } spent. Items chargeable to General Sundries ... " 243 4 7 } Widening Pulleru from Panarru to Kowlarum Lock.—Estimate Rupees 17,000. Earth work 0.1 Widening Pulleru from Marriada to Panarru.—Estimate Rupees 31,250. Earth work 0.1 Sloping the Banks of Masulipatam Canal from 1st to 4th mile.—Estimate Rupees 10,100. Earth work 0.79 Enlarging Masulipatam Canal from 4th to 12½ mile.—Estimate Rupees 65,000. Earth work 0.99 Enlarging Pulleru from Kankipaud Lock to Marriada.—Estimate Rupees 27,900. Earth work 0.99 Constructing a Regulating Sluice across Pulleru at Panarru.—Estimate Rupees 7,000. Masonry 0.1 Constructing a Bridge on Junction Canal near Panarru.—Estimate Rupees 1,350. Masonry 0.1

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Constructing a Calingulah at Weyairu.—Estimate Rupees 5,600	Masonry	...	...	...	...	0.93
Constructing Iron Punt.—Estimate Rupees 6,820.	Iron	...	...	...	...	0.1
Minor Branches and Sluices.—Estimate Rupees 5,000.	Masonry	...	...	...	...	0.01
Compensation.—Estimate Rupees 5,000.	(Earth work ... Masonry ... Revetment ... Roads ...)	...	...	...	...	0.1 0.54 0.31 0.92
Earth work ...	Earth work	...	...	...	...	0.99
Head Sluice and Bridge.—Estimate Rupees 19,260.	Masonry	...	...	...	...	0.98
Excavating Canal.—Estimate Rupees 2,79,880.	Earth work	...	...	...	...	0.82
Enlarging and improving Ryves' Channel from the 2nd mile to Pulleru near Marriada.—Estimate Rupees 58,180.	Earth work	...	...	...	...	0.76
Enlarging and improving Gudivada Branch of Ryves' Channel.—Estimate Rupees 26,800.	Earth work	...	...	...	...	0.09 Cancelled.
Constructing three accommodation Bridges on Ryves' Branch Channel.—Estimate Rupees 3,780.	Masonry	...	...	...	...	0.66
Constructing Iron Punt.—Estimate Rupees 7,840.	Iron	...	...	...	...	0.75
Widening the head of Masulipatam Canal.	1,13,530	20,300	400	10,182	1,00,451	
Deduct recovery ...	...	...	...	1,032	1,032	
				9,150	99,419	
Enlarging the South Main Canal from Seetanagram to Dugirala.	2,76,400	8,000	...	7,991	2,77,426	
Enlargement and improvement of Ryves' canal and its branches.	4,14,193	27,972	2,965	21,563	3,12,562	

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter, &c.—(Continued.)					
Name of Work.	Amount of Estimate.	Current year's Grant.	EXPENDITURE		Total Expenditure.
			During the Quarter.	During the current year.	
Constructing a bridge of five arches of 20 feet span each at crossing the Elore road. Alteration and additions to Kematigunta calingulah and Ryves' canal head sluice. Extending Commamore channel	6,153	...	16	16	RS.
	2,970	2,970	...	...	...
	1,95,770	...	...	...	1,75,670
		Deduct recovery during the year			1,888
Constructing a bridge across Commamore channel at Kollalabore.	8,030	...	...	...	1,73,782
	16,060	...	...	...	8,027
Excavating a channel along west side of Masolipattam canal from Kankipad to Ankunuru.	49,860	...	...	...	49,438
		Deduct recovery during the year			17
					49,421

Minor Branches and Sluices.—Estimate Rupees 5,000.
Masonry 0-02
Constructing two accommodation Bridges on Ryves' Canal.—Estimate Rupees 5,000. Materials partly collected.
Constructing an accommodation Bridge across Pulleru near Marri-vada.—Estimate Rupees 3,710. Materials partly collected.
Constructing two Calingulahs and Bridges on Gudivada Branch of Ryves' Canal.—Estimate Rupees 2,960. Work stopped.

This work is necessary. Revised estimate has been submitted, and sanctioned in G.O., No. 79, dated 14th January 1876.

Not commenced.

Work completed.

Work completed, but accounts not yet closed.

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Constructing an under tunnel at Iyampudy.	19,000	10,000	633	10,573	18,503	Masonry ... 0-80
Improvements to the Surrapully channel.	4,20,060	18,500	6,872	12,197	4,12,440	

Head sluice.—Estimate Rupees 18,000
Regulating sluice at the head of Jaffer Sahib's Channel.—Estimate Rupees 4,720. 1-09 Completed.

Deepening the Surrapully new cut and improving old Ramareddy Channel.—Estimate Rupees 95,500.

Earth work 1-01
Masonry 0-94
Completed with the exception of one irrigation sluice.

Rubble pitching 0-71
Gravel backing 0-80
Miscellaneous 1-30

Surrapully Channel.—Estimate Rupees 1,20,500.

Earth work 0-91
Masonry 1-13
Miscellaneous 3-27
Drainage 1-04
Survey operations Rupees 315 spent.

Main Reservoir.—Estimate Rupees 1,14,000.

Earth work 1-03
Laterite revetment 0-87
Gravel backing 0-81
Masonry 1-16
Miscellaneous 1-15
Drainage Rupees 407 spent.

Idagali Channel.—Estimate Rupees 33,440.
Earth work 0-90
Masonry 1-19
Miscellaneous 0-35
Drainage Rupees 119 spent.

Vallur Branch.—Estimate Rupees 27,840.
Earth work 1-19
Masonry 1-02
Miscellaneous 0-72

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter, &c.—(Concluded.)

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>South Arcot.</i> Anicut across the Vellaur river at Palandorai.	Rs. 2,00,555	Rs. 20,000	Rs. 437	Rs. 8,688	Rs. 2,25,795	Completed, but not fully paid for for some work; strengthening the embankment of main channel in progress.
<i>Tanjore.</i> Regulators for the principal branches of the Vennaur river.	2,05,106	2,028	26	26	203,105	Dam across the Vennaur at the Vellatur Head.—Estimate Rupees 95,676.
Amount debitable to Local Funds.	13,955	...	...	...	18,010	
Pandavayur bridge Rs. 7,950	}	}	}	}	}	Vennaur Sluices. { Brick in chunam. ... 1-00 Stone in do. ... 1-00 Shutters ... 1-00 Earth work ... 1-00 Miscellaneous ... 1-00 Work completed.
Vellayur bridge " 6,005						
						Vellatur Sluices. { Brick in chunam ... 1-00 Stone in do. ... 1-00 Shutters ... 1-00 Earth work ... 1-00 Miscellaneous ... 1-00 Work completed, but accounts of the fixing of palings not settled.
						Dam across the Pamanyaur and Corayaur Heads.—Estimate Rupees 65,775.
						{ Brick in chunam ... 0-96 Stone in do. ... 1-00 Shutters ... 1-00 Earth work ... 0-66 Miscellaneous ... 0-90 Work completed.
						Dam across the Pandavayur and Vellayaur Dam.
						{ Brick in chunam ... 1-00 Cut stone in do. ... 1-00 Shutters ... 1-00 Earth work ... 1-00 Miscellaneous ... 1-00 Work completed.

Proceedings of the Madras Government, Public Works Department,
24th May 1876.

Fixing bench mark stones along both banks of Cole- eroon, and incidental ex- penses connected with the Augunda — Cauvery and Coleroon Survey.	1,205	...	40,300	3,445	32,820	9,20,086	Tellayaur Dam.			
							Brick in chunam	...	... 1-00	Work completed.
							Cut stone in do.	...	... 1-00	
							Shutters ...	...	... 0-95	
							Earth work	...	... 1-00	
Miscellaneous	...	... 0-97								
		1,106	...	...	...	...	0-92			
Anicut and Head Works.—Estimate Rupees 2,07,506.										
							Earth work	...	Completed.	
							Masonry	...	0-99	
							Miscellaneous	...	0-99	
Channels and Works North side of Weir.—Estimate Rupees 3,73,021.										
							Earth work	...	Completed.	
							Masonry	...	0-98	
							Miscellaneous	...	0-59	
Channels and Works South side of Weir.—Estimate Rupees 1,97,679.										
							Earth work	...	Completed.	
							Masonry	...	0-99	
							Miscellaneous	...	0-98	
							Small channels, estimate Rupees 29,000	...	0-99	
							Do. sluices, do. 18,600	...	0-89	
							General sundries, do. 3,977	...	0-99	
							Compensation, do. 40,000	...	0-91	

*Proceedings of the Madras Government, Public Works Department,
24th May 1876.*

Abstract of the total Grants and Expenditure for the Works in each District.

Districts.	Amount of Grants for the year.	Expenditure to 31st December 1875.
Godavery	Rs. 3,35,292	Rs. 2,27,641
Kistna	81,872	53,395
Nellore	18,500	12,197
Tanjore	2,028	26
Do. under Local Funds	20,000	8,688
South Arcot	40,000	32,820
Tinnevely		
Total	4,97,692	3,34,767

*Statement showing the Nature and Progress of all Preliminary Surveys and Inquiries
under prosecution in connection with new Irrigation Projects intended to be
carried out from Loan Funds for quarter ended 31st December 1875.*

Districts.	Names of Projects.	Particulars of Progress of Investigation.
Ganjam	Rooskoolia project Vamasadara river or Chicacole project.	Submitted to Government.
Godavery	Central Delta project Unnamalunka do.	Papers with Chief Engineer for Irrigation.
Kistna	Surveying and levelling opera- tions of the Eastern Delta project.	Plans and estimates of irrigation and drain- age of Kykalur section, 1st and 5th Sec- tions of Eastern Delta, and improvements of Masulipatam canal are with Chief En- gineer for Irrigation. The out-door work for other division of Eastern Delta project is nearly done; plans and estimates, &c., are under prepara- tion. The estimate for Inampoody under tunnel was sanctioned in G.O., No. 1,496, dated 31st May 1875.
Do.	Western Delta project	The plans and estimates of western bank channel, Nizampatam canal, and Rapully and Buttepole drainage works, and revised plans and estimates of Toongabudra drainage are with the Chief Engineer for Irrigation; the other sections are under revision.
Madura	Perryaur project	With Government.

Ootacamund,
23rd May 1876.

(Signed) A. DE C. SCOTT, Major, R.E.,
Deputy Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

*Proceedings of the Madras Government, Public Works Department,
24th May 1876.*

No. 430.

ORDER THEREON, 24th May 1876, No. 1,303.

IRRIGATION, No. 44.
Account.

ORDERED that the foregoing state-
ments be forwarded to the Government
of India.

(True Extract.)

(Signed) G. W. WALKER, Major-General, R.E.,
Secretary to Government.

No. 431.

(DOCKET No. 1,304, dated 24th May 1876.)

COPY of the above forwarded to the Government of India.

(True Extract.)

Colonel,
Offg. Under Secy. to Govt., P.W.D.,
for Secretary to Government.

Exd. S. T. Austin.

Spare Copies

Read the following Papers.

From District Engineer Ganjam of 19th January 1876

From — do — Godavery of 28th — do —

From — do — — do — of 27th — do —

From — do — Krishna of 25th — do —

From — do — — do — of 11th — do —

From — do — Nellore of 22nd January —

From — do — S. Arcot of 22nd January 1876

From — do — Tanjore of 10th April —

From — do — S. Annadity of 21st January —

From — do — — do — of 9th — do —

Inspection No.
Account.

No. 1303 of 24th May/06

Order thereon

Ordered that
the foregoing statements
be forwarded to the
Government of India

Amf

by 23/5

4.8.

Section

Docket No. 1304 of 24th May/06

Copy of the above

forwarded to the

To The District Engineers Convention Govt of India.

" The Chief Engineer for Irrigation ✓

" The Engineer of P. Works ✓

Dated 6/6/06

Dated 6/6/06

Issue Case.

I. E. Form No. 31.

FORMER CASES.

No. of 187 .

"

"

1876.

Chief Engineer for Irrigation.

Issue.

Receipt No.

Dated

187 .

Issue No.

Dated

Subject:—

LATER CASES.

No. of 187 .

"

"

Sent to Government with No.

W. of

18

Printed with G. O. No.

dated

ENCLOSURES.

REMINDERS ISSUED.

No. 1, dated	187 .
" 2, "	"
" 3, "	"
" 4, "	"
" 5, "	"

KEEP-WITHS.

3780/11

Govt. of 1876 Madras
PUBLIC WORKS

The *EP* Engineer's Office
- 5

Date.

Place.

Ref.

G. O. 24th May 1876 No. 13037
13037

No. 426

432

Ent. P. W. Dept.
6-1-76

Forwarding Statement
showing the progress of
Agricultural Works
from the Extraordinary
Grant for the 1st
under 31st Decr.
1875 -

Statement showing the pro
gress of Agricultural
works from the Extraordinary
Grant for the 1st under 6
31st Decr/875. Forwarded
to be forwarded to the
Govt of India