

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1678	Press
B.P. No.		Mis.
Dated	3 - 7 - 195	C876

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
3rd July 1876. No. 1,678.*

No. 29. Read the following Proceedings of the Madras Government in the Financial Department, dated 24th March 1876, No 564 —

Read the following Proceedings of the Board of Revenue, dated 4th March 1876, No 1,978 (Miscellaneous)

Read the following letter from R. J. MELVILLE, Esq, President of the Local Fund Boards, Chingleput District, to C. A. GALTON, Esq, Acting Secretary to the Board of Revenue, dated Poodvail, 14th February 1876, No 30.

ADVERTING to paragraph 3 of the Chief Engineer's Note communicated with the Board's Miscellaneous No 793, of the 27th ultimo, I have the honor to report, for the information of the Board and of Government, that the alteration of designs of masonry works therein alluded to was not sanctioned either by the Local Fund Board or by the Superintending Engineer, as will be seen from the enclosed copy of his letter, dated 8th instant, No 4,453.

From Colonel F. J. MOBERLY, R.E., Superintending Engineer, Chingleput District, to R. J. MELVILLE, Esq, President of the Local Fund Boards, Chingleput District, dated Poodvail, 8th February 1876, No 4,453

In reply to your No 75, of 2nd instant, I have the honor to observe that the alteration of designs of masonry works was made by Messrs Leggatt and Lowry utterly without report

2 The excess is due to the former; the latter gentleman found the waterway quite insufficient and reduced what would otherwise have been a very large addition to the estimate by building slopes instead of bridges, but until I found the irregularity out and stopped the work neither of them thought it necessary even to report on the insufficiency of the estimate

SUBMITTED for the information of Government with reference to G.O., dated 8th January 1876, No 34.

(True Copies and Extract)

(Signed) C. A. GALTON,
Acting Secretary

COMMUNICATED to the Department of Public Works for such action as may be deemed necessary.

(True Extract)

(Signed) W. HUDLESTON,
Chief Secretary

No 30

ORDER THEREON, 3rd July 1876, No 1,678.

CIVIL WORKS, No 3

ORDERED to be recorded.

2 The excess on masonry works does not appear to require more special

Proceedings of the Madras Government, Public Works Department,
3rd July 1876. No 1,678

notice than has already been taken It amounts to Rupees 2,000 out of the total
excess of Rupees 12,000

(True Extract)

Colonel,
Offg Under Secy to Govt, P W D

File No 1648 Public Works Department
PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 3rd July 1876
READ the following —

Pro. in the Financial Dept (H.R. No 564 of 24th March 1876)

Ordered to be recorded
The Excess on Masonry
Works does not appear to
require more special notice
than has already been
taken. It amounts to
Rs 2000 out of the total
excess of Rs 12,000.

B. S. Chingelput
Finl Dept
Decd 18/7/76

2330

Govt. of 1876: India.

PUBLIC WORKS.

The W. B. Khan. Rajput

Date

Time

Loc.

G. O. E. Daly 1876, 21, 6/8.

No. 29830

19-7-96

recorded with
remarks.

Road from the 41st mile-stone on
the Southern Trunk Road
to Lety via Ostramerer,
Chimlaput Circle. -- Prop.
of the Mil. Dept. on
certain correspondence
relating to the unauthorized
alteration of the designs of
masonry works on the