

- (1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.

2252

B.P. No.

Press

Misr

Dated

25. 8.

1876

195

Not to be folded or roughly handled

①

4

*Proceedings of the Madras Government, Public Works Department,
25th August 1876. No. 2,252.*

No. 578. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 19th August 1876, No. 150 W. :—
From Colonel F. J. MOBERLY, R.E., Superintending Engineer, Chingleput, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Camp at Kavanam, 2nd August 1876, No. 1,616.

REFERRING to G.O., No. 1,727, of 7th instant, I have the honor to report that, on the 29th ultimo, all the piers and abutments of the new sluices in the surplus weir of the Red Hills Tank, Madras Water Works, were completed. Work had been delayed by a panic consequent on the outbreak of cholera.

2. The Collector obligingly sent his Dresser, and the disease was speedily checked, but it has thrown us back about a fortnight.

3. The bricks are ready, and the Supervisor expected to finish the arches by to-day. The upper work should go on quickly, and I hope we may begin to clear away the coffer dam by the 15th instant.

SUBMITTED for the information of Government.

(Signed) JOHN MULLINS, Lt.-Col.; R.E.,
Chief Engineer for Irrigation.

No. 579. ORDER THEREON, 25th August 1876, No. 2,252.

IRRIGATION, No. 59.

ORDERED to be recorded.

(True Extract.)

Colonel,
Offg. Under Secy. to Govt., P.W.D.

To the Chief Engineer for Irrigation.

Exd. E. C. Shunker.

Spare Copies

No. 1616.

CHINGLEPUT SUPERINTENDING ENGINEER
Camp *May 23*
SAINI THOMAS MOORE
Desp. 5

FROM

THE SUPERINTENDING ENGINEER,

Chingleput.

TO

The Chief Engineer
for Irrigation

SIR,

Referring to G. O. No. 1727 of 7th instant, I have the honor to report that on the 29th ultimo all the piers and abutments of the new sluices in the surplus weir of the Red Hills Tank Madras Water Works were completed. work had been delayed by a panic consequent on the outbreak of cholera.

2. The Collector obligingly sent his dresses and the disease was speedily checked. but it has thrown us back about a fortnight.

3. The bricks are ready and the Supervisor expected to finish the arches by to-day. The upper work should go on quickly and I hope we may begin to clear away

the copper dam by the 15th instant.

I have the honor to be
Sir

Your most obedient servant

J. H. H. H.

Colonel R. E.

Superintending Engineer
Chiglaput

80.7 July/76 No 1727.

P.W.D.

28 AUG 76

No 5202

From

The Chief Engineer


for inspection

To,

The Chief Engineer

Dated 2nd
Sept 1876
Recd

No 7616



No 2252 of 25 Aug 76

No 152. W.

Submitted for information
of Government

19 August 76
19 August 76
19 August 76

Received

4.19/76

12576/579

Ci - 21.8.76 10th 25.8.76
of 33 Aug 76

Certified 21/8/76

62038

Collyer of 1870 - Madras.

PUBLIC WORKS.

To

the Chief Eng^r for Eng^r

Dated

Issued

Recd

G. O. 28th April 1870, No.

2252

Nos. 578-579

Sub. to
G. O. 28th April 1870

Piers and abutments of
the new sluices in the
Surplus Weir of the Red
Hills Tank, Madras
Water Works - Chingleput
D^o - Letter from the S^rg^r
reporting the completion
of the —, rendered

62038

Collyer of 1870 - Madras.

PUBLIC WORKS.

To

the Chief Eng^r for Eng^r

Dated

Issued

Recd

G. O. 28th April 1870, No. 2252

Nos. 578-579

Sub. to G.O.
28-4-70

Piers and abutments of
the new sluices in the
Surplus Weir of the Red
Hills Tank, Madras
Water Works - Chingleput
D^o - Letter from the S^rg^r
reporting the completion
of the —, rendered