

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2407-08	Press
B.P. No.		Mis.
Dated	9-9	1876
		195

Not to be folded or roughly handled

Read the following papers :—

No. 127.	From the District Engineer, Ganjam,	dated 29th April 1876.
No. 127-A.	From the " " " "	3rd " "
No. 127-B.	From the " " Godavery,	" 17th May "
No. 127-C.	From the " " " "	" 3rd June "
No. 127-D.	From the " " Kistna,	" 6th April "
No. 127-E.	From the " " " "	" 24th May "
No. 127-F.	From the " " Nellore,	" 20th " "
No. 127-G.	From the " " South Arcot,	" 15th " "
No. 127-H.	From the " " Tanjore,	" 3rd July "
No. 127-I.	From the " " Tinnevelly,	" 3rd April "
No. 127-J.	From the " " " "	" 22nd May "

Statement showing the Progress of Agricultural Works under Execution from the Extraordinary Grant for the Quarter ended 31st March 1876.

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE			Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.			
<i>Godavery.</i>	RS.	RS.	RS.	RS.	RS.		
Extension of Irrigation from Eastern Delta.	13,14,000	1,71,000	45,065	1,74,380	7,80,977		
1. Head sluice ...	17,890	...	...	...	...		0-50. Screw shutters gearing to five centre vents, completed nearly.
2. Main duct ...	28,060	...	...	...	...		0-88. Completed, payments not fully made.
3. Cocanada canal ...	1,93,345	...	...	...	...		Earthwork ... 0-90 No work done during the month. Masonry ... 1-0 Tail bay bridge to Chintapelly and Covoor locks in progress. Madaped lock coping completed. Distribution ... 0-71 Yendamur and Vendra dividing dams, completed, except coping. Compensation ... Rupees 233-7-10 have been spent. Earthwork ... 1-0 Not in progress. Masonry ... Distribution ... Compensation ... Rupees 5 have been spent. Earthwork ... 0-76 Earthwork done in Koolla Reach, and in progress in 10th and 11th miles. Masonry ... 0-50 Cowlashweram lock walls 7 feet 10 inches high, and concrete to weir in progress. Earthwork ... 0-58 Earthwork in progress in Munjair Reach. Masonry ... 1-01 Cajulur and Itapudy sluices in progress, and Alamur weir approaching completion. Distribution ... 0-28 Earthwork ... 0-32 Masonry ... 0-68 Channels under sluice at 22nd and 24th miles in hand. Distribution ... 0-09 Earthwork ... 0-69 Masonry ... 0-77
4. Mundapetta canal ...	77,373	...	...	...	...		
5. Bank canal ...	2,33,200	...	...	...	...		
6. Coringa canal ...	80,843	...	...	...	...		
7. Injeram canal ...	31,323	...	...	...	...		
8. Biocavole drain ...	71,300	...	...	...	...		

9. Tooliabaga drain ...	1,50,966	...	...	...	...	Earthwork ... 0-68 Masonry ... 0-88 Earthwork ... 0-33 Completed to experimental width up to within 1 mile of surplus weir. Masonry ... 0-98 Distribution ... 0-09 Four sanctioned; three in progress. Earthwork ... 1-05 Masonry ... 0-62 Distribution ... 0-12 Sluices at 12½, 19th, and 22½ miles in good progress, and channels commenced. Compensation ... Rupees 512 have been spent. Earthwork ... 0-93
10. Takee main drain ...	2,84,300	...	...	...	...	
11. Rest-houses ...	10,000	...	...	...	...	
12. Samulcottah canal ...	1,31,200	...	...	...	...	
13. Bemaveram escape ...	4,200	...	...	...	...	
Extension of Irrigation from Western Delta.	13,04,640	1,64,292	65,865	1,64,191	8,26,374	
1. Head sluice main canal.	19,500	...	...	...	...	Sluice shutters ... 0-36 Masonry works of five vents altered to suit, new gearing nearly done, shutters and gearings for ten vents made. Earthwork ... 0-37 From 0 to 2½ miles widening in hand; from 2½ to 8 miles, all work finished. Earthwork ... 0-51 From 1½ mile to end, all work finished off. Masonry ... Earthwork ... Masonry ... Earthwork ... Masonry ... 0-77 Peravilli lock and weir } finished. Itumpudy do. do. } Kavitam do. do. } Paleole lock built up to floor level. Do. weir built up to crowns of arches. 5 Irrigation sluices, 8 dams, and 3 under tunnels built. Improvements to 8 channels also finished.
2. Main canal ...	49,000	...	...	...	...	
3. Kakarapurru canal ...	33,000	...	...	...	...	
4. Nursepur canal ...	2,09,600	...	...	...	...	
5. Bank canal ...	1,07,900	...	...	...	...	Distribution ... 0-51 Rupees 1,273-13-3 have been spent. Compensation for land ... Finished from head to Doddipatla, a distance of about 22½ miles. Earthwork ... 1-03 Siddhantuni and Koder locks built. Koder lock weir and surplus weir at 2nd miles finished. Siddhantuni lock weir nearly built. Masonry ... 0-52

Statement showing the Progress of Agricultural Works under Execution from the Extraordinary Grant for the Quarter, &c.—(Continued).

Name of Work.	Amount of Estimate, RS.	Current year's Grant, RS.	EXPENDITURE		Total Expenditure, RS.	Synopsis Account showing the state to which the works have been advanced up to date.
			During the Quarter, RS.	During the current year, RS.		
<i>Godavary.—(Continued.)</i>	RS.	RS.	RS.	RS.	RS.	
6. Venkiah and Weyairu ...	11,960	...	...	...	...	Distribution ... 0.31 1 Irrigation sluice, 1 culvert, and 1 under tunnel built, 1 irrigation channel nearly finished.
7. Undi canal ...	1,10,700	...	...	...	...	Masonries above drains... 0.64. Ilapattu under tunnel in hand. Earthwork ... 0.12 Yelurpad channel finished. Masonry ... 0.33 Alterations of 1 escape and 3 sluices built. Earthwork ... 0.77 Finished, except tail races to weirs. Masonry ... 0.29 Head lock finished. Distribution ... 0.17 Minor channels finished, and one nearly so. Compensation for land... Rupees 145 have been spent. Earthwork ... 0.74 Finished. Masonry ... 0.86 Godecherla and Gummupad locks and weirs finished. Mandapaka surplus weir nearly so. Distribution ... 0.93 11 Irrigation sluices, 4 dividing dams, and 2 under tunnels built; 2 sluices and 1 dam in hand. Improvements needed to all channels, except one, have been done. Raligny channel improvements, one-half finished. Earthwork ... 0.71 From Gostanuddy head for 27½ miles, all work nearly finished. Masonry ... 0.53 Head lock and weir finished, weir across Gostanuddy at 14 miles nearly so. Mamadur lock built up to floor level, and the weir nearly finished. Veravasaram east side channel built. Minor masonry works ... 0.11 1 sluice in hand. Earthwork ... 0.18 Two cuts have been made from Veravasaram road to the end of the drain at Vempa salt creek and banks raised to 3 feet above calculated water-level. Earthwork ... 0.67 Finished.
8. Attili canal ...	86,000	...	...	...	...	
9. Gostanuddy and Velpur.	1,41,060	...	...	...	...	
10. Nukkala drain ...	13,200	...	...	...	...	
11. Gostanuddy outfall and sluice.	94,000	...	...	...	...	
12. Yanatnadurru drain ...	28,800	...	...	...	...	

13. Other Drains— (A) Bundada and Rudroyacodu ...	11,550	...	...	...	...	Earthwork ... 0.85 Bundada drain finished. Earthwork ... 0.6 Finished. Earthwork ... Do. Earthwork ... 0.39 Improvements to Royalla drain finished, and Royacodu drain in hand. Earthwork ... 0.99 Excavation and 2 miles of banking finished. Masonry ... Finished. Compensation... Rupees 678-9-4 have been spent.
14. Drain west of Nursapur canal.	18,320	...	...	...	...	Earthwork ... 0.51 From 15 to 20 miles work finished, from 20 to 30 miles works nearly so, and from 40 to 42 miles work about half done. Masonry and earthwork for distribution ... 0.96 13 Irrigation sluices finished, and 3 escapes and 3 sluices in hand; several irrigation channels finished. Compensation... Rupees 35-5-0 have been spent.
15. Ellore Canal— (15-A) Main canal ...	35,000	...	...	...	...	Earthwork ... 1.0 All earthwork of main channel finished, of branch channel Rupees 3,070 of Rupees 3,520 provided were spent. Masonry ... 0.92 Head sluice built and removed; 6 bridges, 6 drops, 1 under tunnel, 2 regulators, 1 escape, 7 sluices finished, and 2 in hand. Compensation ... Rupees 953-7-0. Earthwork ... 0.85 Finished. Masonry ... 0.95 Finished, except 2 village sluices, of which one in hand. Earthwork ... 1.00 Finished. Masonry ... Do. Earthwork ... 0.66 165,460 cubic yards of earthwork done. Masonry ... 0.65 Finished.
(15-B) Mid level channel...	64,180	...	...	...	...	Earthwork ... 0.78 212,787 cubic yards of earthwork done. Masonry ... 0.76 Finished, except Chenandracole sluice.
(15-C) Low " "	19,290	...	...	...	...	
(15-D) Pundecodu drain ...	59,530	...	...	...	...	
(15-E) Drain from 9½ miles Mid level channel and sundry drains.	24,000	...	...	...	...	
(15-F) Drainage diversion...	21,700	...	...	...	...	

Statement showing the Progress of Agricultural Works under Execution from the Extraordinary Grant for the Quarter, &c—(Continued).

Name of Work.	Amount of Estimate.	Current year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>Godavery.—(Contd.)</i>	RS.	RS.	RS.	RS.	RS.	
16. Rest-houses ...	23,200	...	...	...	...	7 Finished and 3 in progress.
17. Restoring Navigation with Weyaluru.	72,500	...	...	...	...	Earthwork ...
18. Additional surplus weir near the head of the Ellore canal.	14,000	...	...	...	...	Masonry ...
						Do. ...
Total Works, Godavery Delta	26,18,640	3,35,292	1,10,930	3,38,571	16,07,351	
Tools and Plant ...	1,9,560	48,900	...	21,376	75,573	
Establishment charges.	...	84,408	...	88,384	4,67,548	
<i>Add for increase of suspense Balance.</i>	...	...	...	...	...	
Stock purchases and sales	...	...	...	63	63	
Stock ...	...	...	...	13,272	13,272	
Miscellaneous advances	...	...	...	568	568	
London invoices ...	...	...	...	...	...	
London stores... ..	...	...	...	...	...	
Grand Total, Godavery Delta System.	28,10,200	4,68,600	1,10,930	4,62,234	21,64,375	
<i>Kistna.</i>						
Widening the head of Masulipatam Canal	1,13,530	20,300	2,850	12,000	1,02,923	Road Earthwork ... 0.92
						Masonry ... 0.99
						Revetment ... 0.54
						... 0.39

Proceedings of the Madras Government, Public Works Department, 9th September 1876. No. 2,403.

	1,87,990	12,200	— 309	3,819	1,76,519	
Improving Masulipatam Section of the Kistna Delta.						
Widening Pulleru from Pamarru to Kowtarum lock.	17,000	...	...	...	...	Earthwork ... 0.1
Widening Pulleru from Marrivada to Pamurru.	31,250	...	...	...	...	Earthwork ... 0.1
Sloping the banks of Musulipatam canal from 1st to 4th mile.	10,100	...	...	...	...	Do. ... 0.79
Enlarging Masulipatam canal from 4 to 12½ miles.	65,000	...	...	...	...	Do. ... 0.99
Enlarging Pulleru from Kankipaud lock to Marrivada.	27,900	...	...	...	...	Do. ... 0.99
Constructing a regulating sluice across Pulleru at Pamurru.	7,000	...	...	...	...	Masonry ... 0.1
Constructing a bridge on junction canal near Pamurru.	1,350	...	...	...	...	Do. ... 0.1
Enlarging branch channel from Pulleru at Pamurru.	3,870	...	...	...	...	Not required.
Constructing a calingulah at Weyaluru.	5,600	...	...	...	...	Masonry ... 0.98
Constructing Iron Punt ...	6,100	...	...	...	...	Iron ... 0.1
Minor branches and sluices.	5,000	...	...	...	...	Masonry ... 0.2
Compensation ...	5,000	...	...	...	...	...
Constructing a new bridge at Kankipaud.	2,820	...	...	...	...	...
Constructing an under tunnel at Iyumpudy.	19,000	10,000	—18,502	—7,930	...	Masonry ... 0.8. Recovery during the year Rupees 7,930.
Excavating a channel along west side of Masulipatam canal from Kankipaud to Ankamuru.	49,860	...	...	—149	49,289	Recovery during the year Rupees 149.

Statement showing the Progress of Agricultural Works under Execution from the Extraordinary Grant for the Quarter, &c—(Continued).

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,403.

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>Western Delta.</i>	RS.	RS.	RS.	RS.	RS.	
Enlarging the South Main Canal from Sec-tanagram to Dugirala.	2,76,400	8,000	...	7,990	27,573	Earthwork 0-99
Extending Commamore Channel.	1,95,707	...	...	— 1,888	1,73,876	Recovery during the year ... Rupees 1,883.
Constructing a bridge across Commamore Channel at Kolakalore.	8,030	...	...	...	8,027	Completed; accounts to be settled.
Enlargement and improvement of Ryves' canal and its distribution.	4,14,193	31,228	5,640	27,190	3,18,407	
Head sluice and bridge ...	19,200	...	...	...	...	Masonry 0-99
Excavating canal ...	2,79,880	...	...	...	...	Earthwork 3-83
Enlarging and improving Ryves' channel from the 2nd mile to Pulleru near Marriavada.	58,180	...	...	...	...	Earthwork 0-77
Enlarging and improving Gudivada branch of Ryves' channel.	26,800	...	...	...	...	Earthwork 0-09 Cancelled.
Constructing three accommodation bridges on Ryves' branch channel.	3,780	...	...	...	...	Masonry 0-66
Constructing Iron Punt ...	6,100	...	...	...	...	Iron 0-75
Minor branches and sluices.	5,000	...	...	...	...	Masonry 0-22
Constructing two accommodation bridges on Ryves' canal.	5,660	...	...	...	...	Materials partly collected.

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,408.

Constructing an accommodation bridge across Pulleru near Marriavada.	3,710	...	...	...	...	Do. do.
Constructing two calingulahs and bridges on Gudivada branch of Ryves' canal.	2,960	...	...	...	...	Work stopped.
Constructing a bridge of 5 arches of 38 feet span each at crossing the Ellore road.	6,153	...	...	...	...	Materials partly collected.
Alterations and additions to Komatigunta calingulah and Ryves' canal and head sluice.	2,970	...	...	...	...	Not commenced.
Lower Pulleru Project.	1,04,050	...	...	...	— 29	1,05,409
Total works, Kistna Delta.	13,68,823	81,728	— 10,321	41,003	12,10,182	Recovery during the year ... Rupees 29.
Tools and Plant Establishment	...	18,000	...	18,470	26,283	
	...	41,975	...	21,020	3,09,755	
<i>Add for increase of Suspense Balance.</i>	...	...	...	...	...	
Stock purchases and sales	...	...	...	...	...	
Stock ...	...	...	...	...	...	
Miscellaneous advances.	...	...	...	...	...	
London invoices	...	...	...	...	...	
London stores ...	...	...	...	...	...	
Grand Total, Kistna Delta System ...	13,68,828	1,41,703	10,321	80,493	15,46,220	
<i>Nellore.</i>						
Improvements to the Survapully channel.	4,20,060	18,500	3,728	15,925	4,16,168	
Head sluice ...	18,060	...	...	...	...	0-72 Completed.
Regulating sluice at the head of Jaffer Sahib's channel.	4,720	...	...	...	...	1-09 Do.

Statement showing the Progress of Agricultural Works under Execution from the Extraordinary Grant for the Quarter, &c.—(Continued).

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>Tanjore.</i>	RS.	RS.	RS.	RS.	RS.	
Regulators for the principal branches of the Vennaur river.	2,05,106	2,028	...	26	2,03,481	
Amount debitable to Local Funds.						
Pandavayaur bridge ... 7,950						
Vellayaur do. ... 6,005	13,955	...	...	...	18,009	
	2,19,061					
Dam across the Vennaur at the Vettaur head.	95,676	...	...	...	...	<i>Vennaur Sluices.</i> Brick-in-chunam ... 1-00 Stone in-do. ... 1-00 Shutters ... 1-00 } Work completed. Earthwork ... 1-00 Miscellaneous ... 1-00 <i>Vettaur Sluices.</i> Brick-in-chunam ... 10-00 Stone in-do. ... 1-00 Shutters ... 1-00 } Work completed. Earthwork ... 1-00 Miscellaneous ... 1-00
Dam across the Pamanyaur and Corayaur heads.	65,775	...	...	...	...	Brick-in-chunam ... 0-96 Stone in-do. ... 1-00 Shutters ... 0-16 } Work completed. Earthwork ... 0-90 Miscellaneous ... 0-75

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,403.

Name of Work.	Amount of Estimate.	Current Year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>Tanjore.</i>	RS.	RS.	RS.	RS.	RS.	
Regulators for the principal branches of the Vennaur river.	2,05,106	2,028	...	26	2,03,481	
Amount debitable to Local Funds.						
Pandavayaur bridge ... 7,950						
Vellayaur do. ... 6,005	13,955	...	...	...	18,009	
	2,19,061					
Dam across the Vennaur at the Vettaur head.	95,676	...	...	...	...	<i>Vennaur Sluices.</i> Brick-in-chunam ... 1-00 Stone in-do. ... 1-00 Shutters ... 1-00 } Work completed. Earthwork ... 1-00 Miscellaneous ... 1-00 <i>Vettaur Sluices.</i> Brick-in-chunam ... 10-00 Stone in-do. ... 1-00 Shutters ... 1-00 } Work completed. Earthwork ... 1-00 Miscellaneous ... 1-00
Dam across the Pamanyaur and Corayaur heads.	65,775	...	...	...	...	Brick-in-chunam ... 0-96 Stone in-do. ... 1-00 Shutters ... 0-16 } Work completed. Earthwork ... 0-90 Miscellaneous ... 0-75

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,403.

Statement showing the Progress of Agricultural Works under execution from the Extraordinary Grant for the Quarter, &c.—(Concluded).

Name of Work.	Amount of Estimate.	Current year's Grant.	EXPENDITURE		Total Expenditure.	Succinct Account showing the state to which the works have been advanced up to date.
			During the Quarter.	During the current year.		
<i>Tanjore.</i>	RS.	RS.	RS.	RS.	RS.	
Anicut and head works ...	2,07,506	...	...	...	...	Completed. ... 0-99
Channels and works north side of weir ...	3,73,021	...	...	...	...	Completed. ... 0-99
Channels and works south side of weir ...	1,97,679	...	...	...	...	Completed. ... 0-99
Small channels ...	29,000	...	...	...	...	Completed. ... 0-60
Do. sluices ...	18,600	...	...	...	...	Completed. ... 0-99
General sundries ...	3,977	...	...	...	...	Completed. ... 0-98
Compensation ...	40,000	...	...	...	...	Completed. ... 0-97
Total Works, Strivevignuntum	10,00,000	40,000	4,001	36,622	9,23,314	Completed. ... 0-91
Anicut ...	...	...	...	...	1,317	
Tools and Plant Establishment	...	...	...	10,493	1,83,082	
Add for increase of suspense Balance.	...	...	...	...	...	
Stock purchases and sales	...	...	...	...	...	
Stock ...	...	...	...	...	...	
Miscellaneous advances.	...	...	...	...	...	
London invoices ...	...	...	...	...	...	
London stores ...	...	...	...	...	...	
Grand Total, Strivevignuntam System...	10,00,000	40,000	4,001	47,115	11,07,713	

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,403.

Abstract of the Total Grants and Expenditure for the Works in each District.

Districts.	Amount of Grants for the year.	Expenditure to 31st March 1876.
	RS.	RS.
Godavery ...	3,35,292	3,38,571
Tools and Plant ...	48,900	21,376
Establishment ...	84,403	88,384
Add for increase of suspense balance ...	...	13,903
Total, Godavery Delta System ...	4,68,600	4,62,234
Kistna ...	81,728	41,003
Tools and Plant ...	18,000	18,470
Establishment ...	41,975	21,020
Add for increase of suspense balance ...	...	...
Total, Kistna Delta System ...	1,41,703	80,493
Nellore ...	18,500	— 5,541
Tools and Plant ...	...	4,550
Establishment ...	4,625	2,103
Add for increase of suspense balance ...	...	...
Total, Pennair Anicut System ...	23,125	1,112
Tanjore ...	2,028	26
Tools and Plant ...	...	508
Establishment ...	...	...
Add for increase of suspense balance ...	...	...
Total, Cauvery Delta System ...	2,028	534
Do. under Local Funds ...	...	...
South Arcot ...	20,000	13,578
Tools and Plant ...	400	...
Establishment charges ...	5,000	5,183
Add for increase of suspense balance ...	...	...
Total, Pelandorai Anicut System ...	25,400	18,761
Tinnevely ...	40,000	36,622
Tools and Plant ...	...	10,493
Establishment charges ...	...	...
Add for increase of suspense balance ...	...	...
Total, Strivevignuntam Anicut Project ...	40,000	47,115
Total ...	7,00,856	6,10,249

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,408.

Statement showing the Nature and Progress of all Preliminary Surveys and Inquiries under prosecution in connection with new Irrigation Projects intended to be carried out from Loan Funds for quarter ended 31st March 1876.

Districts.	Names of Projects.	Particulars of Progress of Investigation.
Ganjam ...	Vamasadara river or Chicacole project.	Papers with Chief Engineer for Irrigation.
Godavery ...	Central Delta project	
Do. ...	Unnamalunka do. ...	
Kistna ...	Surveying and levelling operations of the Eastern Delta project.	Plans and estimates of irrigation and drainage of Kykalur section, 1st and 5th Sections of Eastern Delta, and improvements of Masulipatam canal are with Chief Engineer for Irrigation. Plans and estimates of other sections nearly finished.
Do. ...	Western Delta project	The plans and estimates of Rapully and Butlapole drainage works and revised plans and estimates of Toongabudra drainage are with the Chief Engineer for Irrigation; the other sections are under revision.
Madura ...	Perryaur project	With Government.

NOTE.—The submission of this report has been delayed with a view to the insertion of the suspense balance increases, as required by the Government of India in their letter, No. 6-12 I, dated 7th January 1876. These balances are obtained when the accounts of the year, are closed in the Examiners books. But there has been delay since their receipt on 2nd August in the Press.

OOTACAMUND,
5th September 1876.

(Signed) A. DEC. SCOTT, Major, R.E.,
Dy. Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

No. 128. ORDER THEREON, 9th September 1876, No. 2,407.

IRRIGATION, No. 16.
Account.

ORDERED that the foregoing statements be forwarded to the Government of India,

(True Extract.)

(Signed) G. W. WALKER, Major-General, R.E.,
Secretary to Government.

No. 129. DOCKET, No. 2,408, dated 9th September 1876.

Copy of the above forwarded to the Government of India.

(True-Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.

Exd. J. W. Fischer.
Spare Copies

Read the following papers:—

From the District Eng. Ganjam dated 29 April 1876

do	do	do — 3 — do —
do	do	Godavery — 17 May —
do	do	do — 3 June —
do	do	Kistna — 6 April —
do	do	do — 24 May —
do	do	Nellore — 20 — —
do	do	S. Arc — 15 — —
do	do	Ganjam — 3 July —
do	do	Simenally — 3 April —
do	do	do — 22 May —

No. 2407

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 9th Sept. 1876
Read the following:—

From the Chief Engineer for Irrigation W. E. N. 5 Sept 1876

Ordered that the foregoing statements be forwarded to the Government of India.

Aug 8

W. 579

N. E. L. 2408 d/9/9/76

Copy of the above forwarded to the Govt of India.

Dist. Engrs. concerned ✓
Chief Engr. for Irrig. ✓
Examiner of P.W. Accts. ✓

Decd 2/10/76

660701 215

Govt. of 1876 Madras.
PUBLIC WORKS.

To

The District Engineers
concerned

Dated

Issued

Recd.

Encl.

G. O., 9th Sept 1876, No. 2407
2408

Nos. 127-1280

Statement showing the
progress of Agricultural Works
on the Extraordinary Grant
for the Quarter ended 31st
March 1876 - The

order of to be for
order of to the Govt.
of India -

1876-77
3-10-76

Forwarding State
ment showing the pro
gress of Agricultural
Works from the Ex
traordinary Grant for
the Quarter ended 31st
March 1876 -