

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE

## Government of Madras

*Public Works* DEPARTMENT

|          |      |       |
|----------|------|-------|
| G.O. No. | 2412 | Press |
| B.P. No. |      | Mis.  |
| Dated    | 7-7  | 1876  |
|          |      | -195- |

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,  
9th September 1876. No. 2,412.*

No. 135. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 1st September 1876, No. 174-W :—

From Major J. BEATTY, R.E., District Engineer, Godavery, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Dowlaishweram, 19th May 1876, No. 446.

I HAVE the honor to forward herewith, for your sanction, three comparative statements received from the Officer in charge Eastern Delta Division, showing the excesses over the original estimates for the works noted in the margin, sanctioned in your memoranda, Nos. 139 and 812, dated 3rd March and 19th November 1873, respectively.

Three Comparative Statements.

|                                                                              | Original Estimate. | Excess requiring sanction. |
|------------------------------------------------------------------------------|--------------------|----------------------------|
|                                                                              | RS.                | RS.                        |
| 1. Excavating Thossipudi north side channel.                                 | 2,410              | 210                        |
| 1. Constructing an aqueduct over south side channel from Thossipudi lock ... | 748                | 82                         |
| 1. Do. do. on do. from Madapad lock.                                         | 590                | 62                         |

2. These works were executed during the season of 1871-72, when Major Mead was in charge of the division.

3. The usual statement showing the total sanctions up to date against the lump sum provision of Rupees 29,000 for minor distribution of the Cocanada canal in the completion project is annexed :—

|                     | Lump sum Grant. | PREVIOUSLY APPROPRIATED.         |                               | Amount of sanction now applied for. | Total. | Balance. |
|---------------------|-----------------|----------------------------------|-------------------------------|-------------------------------------|--------|----------|
|                     |                 | On District Engineer's sanction. | On Chief Engineer's sanction. |                                     |        |          |
| COCANADA CANAL.     | RS.             | RS.                              | RS.                           | RS.                                 | RS.    | RS.      |
| Minor Distribution. |                 |                                  |                               |                                     |        |          |
| Masonry ...         | 21,000          | 4,145                            | 10,930                        | 144                                 | 15,219 | ...      |
| Earthworks ...      | 8,000           | 2,490                            | 9,640                         | 210                                 | 12,340 | ...      |
|                     | 29,000          | 6,655                            | 20,570                        | 354                                 | 27,559 | 1,441    |

SUBMITTED to Government with a recommendation that the revised estimates may be sanctioned.

2. The sanction of the original estimates was confirmed in G.O., No. 2,186, dated 19th ultimo.

(Signed) JOHN MULLINS, Lt.-Col., R.E.,  
Chief Engineer for Irrigation.

Proceedings of the Madras Government, Public Works Department,  
9th September 1876. No. 2,412.

No. 136. ORDER THEREON, 9th September 1876, No. 2,412.

IRRIGATION, No. 17.

Account.

The following revised estimates for  
distributaries from the Cocanada Canal are  
sanctioned against the lump sum provision  
of Rupees 29,000 for minor distribution  
under that canal :—

Godavery Delta System.  
Eastern Delta.  
Cocanada Canal.  
Irrigation.  
Capital Extraordinary.

|                                                        |                     |     |              |
|--------------------------------------------------------|---------------------|-----|--------------|
| (3.) Distributaries.—1. Thossipudi north side channel. | L. Earthworks       | ... | RS.<br>2,620 |
| Do. —2. Thossipudi south side channel.                 | C. Works. Aqueduct. |     | 830          |
| Do. —3. Madapad south side channel.                    | C. Works. Aqueduct. |     | 652          |

2. This sanction has been registered as No. 140-I. of 1876-77.

(True Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, Godavery.

„ Collector of do.

„ Chief Engineer for Irrigation.

„ Examiner of Public Works Accounts

„ Revenue Department.

Exd. E. C. Shunker.

Spaia Copies

No. 174-W.

From D. G. Godavery. No. AHB. 19 May 1876.

To. - do - .. 499A. 29 - do -

Encl. 5

Submitted to Government  
with a recommendation that the  
revised estimates may be sanc-  
tioned.

2. The sanction of the original  
estimates was confirmed in G.O.  
No. 218 dated 1st Sept 1876.

Not recommended  
1st Sept: 1876

Voluntarily A. Colonel Lt.  
Chief Engineer for  
Irrigation

P.W.D.  
176376

m No. 24.

No 2412

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 9<sup>th</sup> Sept 1906

Read the following:—

Endorsement of the G.O. No. 174 D of 1st Sept 1906.  
Ch. Engr. for Sargur

The following revised estimates for distributaries from the Cocanada Canal are sanctioned against the lump sum provision of Rs. 29,000 for minor distribution under that Canal.

Godavery Delta System.

Eastern Delta.

Cocanada Canal  
Irrigation.

Capital Extraordinary

1/3 Distributaries - Thassipudi north side channel  
L. Earthworks - Rs. 2620

— do — 2 Thassipudi south side channel  
C. Works - Aqueduct Rs. 830

— do — 3 Madapad south side channel  
C. Works - Aqueduct Rs. 652

From  
The Chief Engineer for Sargur.  
To The Secretary to Govt.  
P.W.D.

Dated 1<sup>st</sup> Sept 1906

Encls 5.

No 174 - W.

Cocanada Canal - Distributaries  
from the — - Submits letter from the  
D.R. Godavery, forwarding for perusal  
statements showing expenses on the  
original estimates for the — and  
recommends that the revised  
estimates may be sanctioned.

No 135

Recd 8-9-06  
Cir. 7-9-06



660472  
Govt. of 1876 Madras.

PUBLIC WORKS.

To

the H. E. Godavery

Dated

Issued

Recd

Encl.

G. O., 9 Sept 1876, No. 2412

Nos. 135-130

Distributions from the

Cochin Canal -

Godavery & - The revised

Estimates for — canals

against the lump sum

provision for minor distri-  
bution.

29-9-76