

M R O 1-2,002-110 1-10

(1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	243	W) Press
B.P. No.		Mis.
Dated	29 - 1 -	1876.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
29th January 1876.*

No 521 Read the following letter from Lieutenant-Colonel J F FISCHER, R E,
District Engineer, Madura, to Major-General G W. WALKER, R E,
Secretary to Government, Public Works Department, dated Peracolum,
22nd January 1876, No 3,929 —

ADVERTING to paragraph 2 of G O, No 3,111, of 19th November last, I have
the honor to report that the amount of Rupees 1,591-4-8 for iron railings, the payment
for which to Mr A. DeClossets has since been made through the Consulting Architect,
should be debited to the estimate of Rupees 13,570, for accommodating the Collector
in the Madura Palace, and not to the estimate of Rupees 12,040, to which the Govern-
ment apparently have supposed that it should be.

2 As regards the exact excess over the sanctioned estimate of Rupees 13,570
that was incurred by the payment for railings, I beg to observe that paragraphs 6 and 7
of the Consulting Architect's letter, No. 30, dated 4th May 1875, recorded with G O,
No. 1,587, of 5th June last, explain how the excess of Rupees 693-6-0 has been arrived
at The only exception I take to this amount is, that it should be by so much less,
as there is a difference between the amount, viz, Rupees 1,597-12-0, to which, as stated
by the Consulting Architect, Mr. A. DeClossets' bills amounted, and the sum, viz,
Rupees 1,591-4-8, which was actually paid to him in December last

No 522. ORDER THEREON, 29th January 1876, No. 243.

ACCOUNT, No. 29

RECORDED, that the excess of Rs 687,
not Rupees 693 $\frac{1}{2}$, is in addition to the
sanction of Rupees 13,570 for locating the
Collector, which is less than 5 per cent.

(True Extract)

Major-General, R E.,
Secretary to Government.

To the District Engineer, Madura
" Controller of Public Works Accounts.

Exd S T Austin
Spare Copies

District Engineer's Office
No. 3929
Peracolum 22nd January 1876
From

Lieut. Col. J. F. Fisher R.E.
District Engineer, Madras.
To
Major-General G. W. Walker R.E.
Secretary to Government P.W.D.
Madras

Sir,
Adverting to para 2 of G.O. No. 3111
of 19th November last, I have the honor to
report that the amount of Rs. 1591-4-8 for
iron railings the payment for which to
Mr. A. de Closets has since been made
thru the Consulting Architect, should
be debited to the estimate of Rs. 13,570.
for accommodating the collector in the
Madura Palace, and not to the estimate
of Rs. 12,040 to which the Government
apparently have supposed that it should
be.

2 As regards the exact excess over
the sanctioned estimate of Rs. 13,570 that
was incurred by the payment for railings
I beg to observe that paras 6 & 7 of the

No 243

Public Works Department

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 29th Jan 76.
Read the following —

From the District Engineer, Z.H.E. No. 3929 of 22nd Jan 76
Madura. 3

Recorded, that
the excess of Rs 687, not
Rs 693 1/2, is in addition
to the sanction of Rs 1357
for locating the Collector,
which is less than 5 per
cent.

[Signature]

D. E. Madura 5
Comdr. P. H. R. 5
17
Despn - 8-2-76

Consulting Architect's letter No 30 dated 4
May 1875 recorded with G.O. No 1587 of 5th
June last explain how the excess of Rs 693-6-
had been arrived at. The only exception I

take to the
by so much
between the
which as
Mr. A. de
the sum
actually

for No 1587 of 5/6/75
" 3311 of 19/11/75
" 2416 of 25/8/75

G. W. 1876 Dept
From. No: 667
The District Engineer
Madura

To The Secretary to
Govt P.W.D.
Madura

Dated 22 Jan 1876
Recd. 27
No: 3929-

Affords certain infor-
-ation as to what the
payments to Mr. A.
de closets should be
debited, for iron
railings.—

G.O. No 243 29.1.76

B.N. 521

1691

Capt. of 1876 Madras.
PUBLIC WORKS.

1) J. E. Madras

P. 1

J. 1

E. 1

E. 1

C. O. 29 July 1876, No. 243

NO. 521-522

San Pauling's Cup
Serviceable Black Palace
Madras — letter from the
Supt. affording informa-
tion as to that estimate the
charges for — should be
debited, received with
remitted.