

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	3329	Press
B.P. No.		Mis.
Dated	9 - 12	C876 —195—

Not to be folded or roughly handled

11

*Proceedings of the Madras Government, Public Works Department,
9th December 1876. No 3,329.*

No 188

Read the following —

IMPERIAL, ROADS AND BUILDINGS —Part I—Irregularities with respect to Estimate

Item No	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government.
	<i>Cannanur</i>	RS	RS	RS	RS		No 189 ORDER THEREON, 9th Dec 1876, No 3,329
1	Constructing a plunge-bath to the Battery of Artillery	3,470	4,101	631	.	The District Engineer, Malabar, states that a revised estimate will be submitted shortly for this work. Till the Government sanction this revised estimate, the objection in regard to excess over estimate will remain.	ACCOUNT, No 9-A. 1 There has been no expenditure during the month under review, and that during the previous month was noticed in paragraph 1 of G.O., No 3,084, dated 20th November 1876, part I
	<i>Presidency</i>						
2	Repairing fortifications, Fort St George		7,527	7,527		The Government have been specially addressed in regard to these old items of objectionable expenditure — <i>Vide</i> letter to Government, No 186, dated 22nd August 1876	2 The Examiner's letter, No 186, dated 22nd Aug 1876, has not yet been disposed of
3	Do Body Guard lines		3,874	3,874			
4	Do District Engineer's quarters, Fort St George		1,369	1,369			
5	Do huts of the Perambore lines		269	269			
6	Whitewashing walls of the quarters occupied by Staff Officer and Superintendent of Details, Fort		342	342	203	District Engineer's reply awaited.	3 No orders can be passed without the District Engineer's explanation.
7	Repairing the walls of the south sea gate, Fort	..	319	319	205		
8	Whitewashing walls of the Officers Mess, 67th Regiment	594	911	317	446		
	<i>Trichinopoly</i>						
9	Quarters for one Sub Conductor and two Staff Sergeants of the Ordnance Department	14,400	15,193	793		<i>Vide</i> letter to Government, No 186, dated 22nd August 1876	4 <i>Vide</i> paragraph 2 above
	<i>Yernadu</i>						
10	Asphalting and reboarding floors of Barracks and Hospital at Mallapuram.	4,800	5,101	301	1,237	The District Engineer, Malabar, states that after deducting certain recoveries made in September and October 1876, the actual excess remains at Rs 165-0-9, which is due to certain old materials which were provided in the estimate to be utilized being found unfit for use	5 If the actual excess is only Rupees 165, the item is not objectionable, being within 5 per cent. of the estimate.

Cy

11/12/76

Proceedings of the Madras Government, Public Works Department,
9th December 1876. No 3,329.

IMPERIAL, ROADS AND BUILDINGS—Part II—Irregularities with respect to Appropriation

Item No	Particulars	Amount of Appropriation	Expenditure of the Year	Excess over Appropriation	Expenditure during Month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government.
	<i>Bangalore</i>	RS	RS	RS	RS		
1	Recreation room, Parade Barracks	1,700	6,062	3,362	2,237	An additional appropriation of Rs 4,240 has been promised from the expected reduction in stock balances— <i>Vide</i> G O, No 2,421, of 12th September 1876	1 An appropriation of Rupees 4,240 is now made in anticipation of the confirmation of the Government of India from the source indicated.
2	Paid Barrackmaster for petty repairs executed by him.	2,416	3,110	694	694	Additional appropriation has been made by the District Engineer in September 1876	2 No remark
	<i>Bellary</i>						
3	Two blocks of huts for Hospital servants.		6,306	6,306	1,715	The District Engineer states that the works were undertaken under a misconception of Budget orders, and that outlay has been since stopped. He further states that a special report has been made to Government on the subject	3 Funds have since been appropriated for these works— <i>Vide</i> G O, No 3,151, dated 24th Nov 1876
4	Magazine, 21st Regiment Native Infantry		1,166	1,166	15		
5	Magazine, 4th Regiment Native Infantry		1,197	1,197	15		
6	Recreation-room		835	835	85		
7	Canteen for European Infantry		728	728	703	Do do	4 Proposals for providing funds for these works are now under consideration
	<i>Cannanur</i>						
8	Constructing a plunge-bath to the Battery of Artillery		583	583		The District Engineer states that the work has been finished, and that a supplemental estimate will be submitted immediately. It is presumed that an appropriation will at the same time be applied for	5 <i>Vide</i> paragraph 1 of part I above

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Malabar
" " Presidency.
" " Trichinopoly
" " Bangalore
" " Bellary.
" Examiner of Public Works Accounts.

Exd E C Shunker
51 are Copies

CO 12-9-76 ho 2421
20-11-76 - 3084
24-11-76 - 3157.

P.W.D.
No. 22 NOV 76
NA 8177

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 27th November 1876.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of August 1876, under Imperial, Roads and Buildings.

Lowrey-Jordan

Examiner, P. W. Accounts.

With Order

6-12-76.

PART I.—Irregularities with respect to Estimate.

[See W D Form No 232]

Imperial, Roads and Buildings.

Item No	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
1	<u>Construction of a salunge bath to the Battery of Station</u>	3170	4101	131		The District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	No 3329 of 9 Aug 76
2	<u>Reparation of the walls of the South seagate for the 1st Regiment</u>	7527	7527			The Government 2. The Engineer's letter No 186 dated 22.8. Aug 76 has not yet been disposed of.	
3	<u>Reparation of the walls of the South seagate for the 2nd Regiment</u>	2974	2974			Same as above. No 186 dated 22.8. Aug 76 has not yet been disposed of.	
4	<u>Reparation of the walls of the South seagate for the 3rd Regiment</u>	1369	1369			Same as above. No 186 dated 22.8. Aug 76 has not yet been disposed of.	
5	<u>Reparation of the walls of the South seagate for the 4th Regiment</u>	269	269			Same as above. No 186 dated 22.8. Aug 76 has not yet been disposed of.	
6	<u>Whitewashing walls of the quarters occupied by staff Officers and Superintendent of Station</u>	312	312		203	District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	
7	<u>Reparation of the walls of the South seagate for the 1st Regiment</u>	319	319		205	District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	
8	<u>Whitewashing walls of the quarters occupied by staff Officers and Superintendent of Station</u>	694	911	217	116	District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	
9	<u>Quarters for our Sub-conductor and two Staff Sergeants of the Ordnance Department</u>	11100	15193	793		District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	
10	<u>Asphalting and reboarding floors of barracks and hospital at Malabar</u>	16800	5101	301	1237	District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	
						5. If the actual cost is only 10% of the estimate it is not objectionable, being within 5% per cent of the estimate.	
						4. Vide para 2 above.	
						3. No orders can be issued without the District Engineer's approval.	
						2. The Government 2. The Engineer's letter No 186 dated 22.8. Aug 76 has not yet been disposed of.	
						1. The District Engineer has been no Malabar states that a revised estimate with for the work. All the Government sanction the revised estimate. The objection in regard to excess over estimate will remain.	

Item No.	Particulars	Amount of Appropriation	Expenditure of the year	Excess over Appropriation	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
25	<u>Bellary</u>						
3	200 blocks of lime for hospital servants		1906 1906	1906	1906	See District	3. Funds have since been ap-
4	Magayoo 212 Regiment & Native Infantry		1166	1166	15	Angus states that these works were	propriated for
5	Magayoo 48 Regiment & Native Infantry		1197	1197	15	the work is under way	for 1876.
						latitudes a and on	
						ception of Budget	
						order paid the money	
						has been since stopped	
						He further states that	
						a Special Officer has	
						been made to examine	
						ment on the subject	
6	Procurement of	835	836	85	85	to provide for	providing funds
7	Contract for European Infantry	728	728	703	703	for these works	are now under
	<u>Ganarur</u>					consideration.	
8	Constructing a plunge bath to the battery of					See District Engineer's Report of 1st Nov.	

25 Malabar

President

Richard J. J.

At

Wangaloo

Bellary

Director

Order - 21-12-18

5.12

[illegible]

8472
Govt. of 1876 Madras.
PUBLIC WORKS.

To

²
The W. B. Cheliah

Dated

Issued

Recd

Encl

G. O. 9th Dec 1876, No

3519

Nos. 155/5

Statement of Expenditure
Items: Municipal Road and
Buildings for August 1876
Passing orders on the —
—initiated by the Engineer &c
Accts.

And in the