

- (1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	45	Press
B.P. No.		Mis.
Dated	7-1-	18 76.

Not to be folded or roughly handled

No. 89. Read the following letter from Captain J. PENNYCUICK, R.E., District Engineer, North Arcot, to Lieut.-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Camp at Cauverypaukum, 21st December 1875, No. 3,397 :—

With reference to O.G., No. 3,363 of 23rd ultimo, I have the honor to report that the expenditure on the Palar Anicut from 1st April to 30th November 1875 was Rupees 93,619, and that a further sum of Rupees 14,000, making a total of Rupees 1,07,619, or Rupees 32,619 in excess of this year's grant, will be required to complete the work.

2. This will make a total (including last year's expenditure) of Rupees 1,26,777 out of the estimate of Rupees 1,35,000.

3. It is highly desirable that the whole of this sum should be made available, and the work entirely completed during the current year; there is every way a great likelihood of a heavy fresh in the beginning of May (witness 1872 and 1874), and if the work is left incomplete there may be a difficulty in getting work done &c., together in time to finish it off during the month of April.

4. I regret the omission to report upon this subject before last year's grant was actually exhausted, which was due to a mistake on my part; I had been under the impression that the whole balance of the sanctioned estimate had been allotted for expenditure during this year.

5. I may mention here that the Poiney Anicut will probably be entirely completed within the amount of this year's allotment, being a saving on the estimate of about Rupees 9,000.

6. I have inspected both anicuts within the last few days. The body-wall at the Palar has been raised about 4 feet; at the Poiney the brickwork is completed, and the coping being put on. Under these circumstances, I would suggest that the special monthly reports of progress may be discontinued.

No. 90. ORDER THEREON, 7th January 1876, No. 45.

IRRIGATION, No. 7.
Account.

From the foregoing letter it appears that additional funds to the extent of Rupees 32,620 are required for the restoration of the Palar Anicut, which will, it is expected, be completed by the end of the year at a cost of about 8,000 Rupees less than the sanctioned estimate. The Budget provision, Part III., Item 32, for this work was Rupees 75,000.

2. The restoration of the Poiney Anicut will, it is expected, be completed at a cost of Rupees 9,000 less than the estimate.

*Proceedings of the Madras Government, Public Works Department,
7th January 1876.*

3. The Government of India, to whom a copy of these Proceedings will be submitted, will be requested to sanction a supplemental grant of Rupees 32,600. In the meantime the Palar Anicut restoration will be carried on to completion.

(True Extract.)

(Signed) G. W. WALKER, Major-General, R.E.,
Secretary to Government.

No. 90 A.

(DOCKET No. 45-A, dated 7th January 1876.)

COPY of the above forwarded to the Government of India.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

Costa Rica 9,000 leg
Hence the cost of the

C E N° 157 of 1876
From.

Government 1876
N° 45. 7 January 1876

Restoration of the Palenque
Ancient North American

Staff. Count order
+ cannot find
added
25-1-76

3. The 1st to 10th
across the river
will be submitted, will
be requested, the nation
as supplemental fund
Rupia. 32,000. In the
meantime the Palenque
Ancient North American
will be carried on
to completion

Jan. 25/

Historical inquiries Division

as follows.

Part 2. The restoration of
the Palenque Ancient will it be
submitted to completion at a

Explanation of necessity for appropriation

Vide G. O. N° 45 dated 7 Jan 1876

Application to the Govt. of India for a re-estimation of Budget grant.

Proposed New grant

Proposed Reduction

Years of service 25

1875-76

Amount of grant for 1875-76 Rs. 1,00,000

1876-77

Amount of grant for 1876-77 Rs. 1,00,000

Agreement

32 Retiring Palar Amount

Rs. 1,00,000

33

Retiring Palar Amount Rs. 1,00,000

27/11/76

No. 3397

North Arcot,

DISTRICT ENGINEER'S OFFICE,

21st December 1875.

From

The DISTRICT ENGINEER, Camp. Cannery Panikuni
NORTH ARCOT.

To

The Chief Engineer for Irrigation
Public Works Department
Madras.

Sir,

With reference to O. G. No. 3363 of 23rd ultimo I have the honor to report that the expenditure on the Palar Amient from 1st April to 30th November 1875 was Rupees 93,619 and that a further sum of Rupees 14,000 making a total of 107,619 or Rupees 32,619 in excess of this year's grant, will be required to complete the work.

2. This will make a total (including last year's expenditure) of Rupees 126,777 out of the estimate of Rupees 135,000.

3. It is highly desirable that the whole of this sum should be made available and the work entirely completed during the current year; there is always a great likelihood of a heavy fresh in the beginning

of May (witness 1872 and 1874) and if the work is left incomplete there may be a difficulty in getting work people near together in time to finish it off during the month of April.

4. I regret the omission to report upon this subject before the year's grant was actually exhausted, which was due to a mistake on my part; I had been under the impression that the whole balance of the sanctioned estimate had been allotted for expenditure during this year.

5. I may mention here that the Poiney Anicut will probably be entirely completed within the amount of this year's allotment, being a saving on the estimate of about Rs. 9,000.

6. I have inspected both anicuts within the last few days. The body wall at the Palar has been raised about 4 feet; at the Poiney the brickwork is completed, and the coping being put on. Under these circumstances I would suggest that the

Special monthly reports of progress may be discontinued.

I have the honour to be
Sir

Your most obedient servant
John Pany — Captain R.E.
District Engineer North Arcot

No 45.

^{From}
^{acgt.}
Public Works Dept.

Proceedings of the Madras Government
Under date the 7th Jan'y 1876
Read the following

From
The District Engineer } (No. 3397 dt 21st Dec 1875)
North Arcot

From the foregoing
letter it appears that
additional funds to the
extent of Rupees 32,620
are required for the
restoration of the Palan-
quin which will, it is
expected, be completed by
the end of the year at a
cost of about 8,000 Rupees
less than the sanctioned
estimate. The Budget
provision Part III, Item 32,
for this work, was Rupees
75,000.

2025-1-26

255-1876-2025-1-26

From

The District Engineer,
North Arcot.

To

The Chief Engineer
of Irrigation

Dated 21st December 1875.

Received 23rd January 1876.

No. 4 Jan'y 1876.

No. 3397

Enclosure.

Subject.

Reports on the state of the

progress made towards the res-
toration of the Palanquin and joining

Shivite.

No 89.

2025-1-26

No 45-45-45-7-1-78

2. For the Porey Ancient
restoration Rupees 45,000
were provided, and of this
Rupees 9,000 are available
for transfer, ~~leaving 23,620~~
~~as the amount of the~~
~~supplemental grant~~
~~required.~~ Item No. 33.

3. Rupees 9,000 are ac-
cordingly transferred from
the Porey to the Palar
Ancient, and the Govt. of India
to whom a copy of these
Proceedings will be trans-
mitted will be requested
to sanction a supplemental
grant of Rupees 23,620. In the
mean time the Palar Ancient
restoration will be carried
on to completion.

By 4/1/76

W.M.M.

Docket No 45 A 27 7 Jan 76.
Copy of the above for
forwarded to the Govt. of India
with statement.

With statements in duplicate
respd - 20 - 1 - 76 - sep 3 - 76

The Dist. Supt. North Arcot
" Chief Supt. for Irrigation
" Cont. Pub. Works Accts
" Revenue Department

respd - 20 - 1 - 76
respd - 2 - 2 - 76

No 45 dated 17th Jan 76
Revised Draft Order
On letter from the District Engineer North Arcot
No 3397 dated 21 December 1875.

From the foregoing letter
it appears that additional
funds to the extent of Rupees
32,620 are required for the re-
storation of the Palar Ancient,
which will, it is expected, be
completed, by the end of the
year at a cost of about 8,000
Rupees less than the sanction-
ed estimate. The Budget
provision Part III, Item 32,
for this work was Rs 75,000

2. The restoration of the
Porey Ancient will it is expected
be completed at a cost of
Rupees 9,000 less than the
estimate.

3. The Government of India
to whom a copy of these

Proceedings will be sub-
mitted will be requested
to sanction a supplemental
Grant of Rupees 32,600. In
the meantime the Palor Ancient
Restoration will be carried
on to completion.

N.S. No 45 A dt 7th Jan'y '76

Copy of the above
forwarded to the Government
of India.

May 27/11

mm

D. C. A. Arcot
Chmbr for Engrs
Cmty. W. H. H. Co.
Rev. Repet

Govt. of 1876 Madras.

PUBLIC WORKS.

To

Govt of India
P. & A. Secy.

Dated

Issued

Recd.

Encl.

G. O., 7/any. 1876, No. 46

Nos. 89-90

Requesting sanction to a
supplemental grant of
Rs 32 for the restoration
of the Palar Ancient,
Ancient Brit.

Palar Ancient, North Arcot
Brit. — Ordered that
the Govt of India be applied
to sanction a supplemental
grant of Rs 32 for the
restoration of the —

Rev. Secy