

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	824	(VV) Press
B.P. No.		Mis.
Dated.	31 3	18 76

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
31st March 1876.*

No. 524. Read the following letter from Major J. VERTUE, R.E., District Engineer, Trichinopoly, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Trichinopoly, 9th March 1876, No. 951 :—

REFERRING to your remarks embodied in G.O., No. 364, of 11th February 1876, I have the honor to state that out of the grant of Rupees 5,700 for the construction of Kodali sluice, a sum of Rupees 5,000 will be utilized by the end of 31st March 1876, leaving a balance of Rupees 700 for the ensuing year.

The site fixed for the construction of the said sluice is at a distance of 1,060 yards from the 65th mile-stone on the Coleroon north bank, or 1 mile and 724 yards from the Lower Anicut.

No. 525. ORDER THEREON, 31st March 1876, No. 824.

ACCOUNT, No. 20.

ORDERED that the sum of Rs. 700 surrendered be appropriated to cover in part the increase under Suspense (Stock Balance), Godavery District.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Trichinopoly.

" " Godavery.

" Chief Engineer for Irrigation.

" Examiner of Public Works Accounts.

Exd. T. O'Connor.

Spare Copies

Unexpended Unappropriated Funds

For New Works

Statement showing the funds allotted for Public Works in the preceding year & distinct articles are out-
 lined to be expended during the current year

1875

Work

Amount of and date of	Current year	Amount of funds allotted to the work of the year	Amount of funds allotted to the work of the year	Amount of funds allotted to the work of the year	Amount of funds allotted to the work of the year
1875	1875	1875	1875	1875	1875

For P. W. Appropriated

1875

3000

2500

500

For P. W. Appropriated
 for P. W. Appropriated

For P. W. Appropriated

1875

200

100

100

80

N. O. O. O.

No 951. District Engineer's Office.
Trichinopoly
9th March 1876

From The District Engineer
Trichinopoly
To The Chief Engineer
for Irrigation
Madras.

Sir,

Referring to your Remarks embodied in G.O. No 364 of 11th February 1876, I have the honor to state that out of the grant of Rs. 5700 for the Construction of Kodali Shice, a sum of Rs. 5000 will be utilized by the end of 31st March 1876 leaving a balance of Rs. 700 for the ensuing year.

2. The Site fixed for the Construction of the Said Shice is at a distance of 1060 yds from the 65th Mile Stone on the Coleroon North Bank or 1 mile & 724 yds from the Lower ariant.

I

Weston & showing the sum allotted for 9th March in the Trichinopoly District estimate

Trichinopoly District
No 11 of 1876



Why to the expended during the period of year

Amount of and sum of available amount
of state of year estimate out
estimate showing the amount required

Remitted

Trichinopoly	Impressment & Recovery	In the Budget of 1876-77	of an additional grant of Rs. 15,000 to be made in the estimate of 1876-77
	Recovery	of Rs. 15,000	of work, which must be done
	Expenditure	9000	will be settled for after 1 st April.
		1876-77 9000	

X^o 11/11/76



Cls No 2 Regd.

I have the honor to be

Sir
Your most obedt Servt

James Verity

Major RE

District Engineer Trichinopoly

[Faint, mostly illegible handwritten text]

No 524

State Hist. Rs. 5000 will
be spent during 1875-76
out of fund of Rs. 5000 for
Madras State.

Revenue Rs. 11,726. 1876

Rs. 13 1/2 March 1876

No 957

To the Chief Engr
for Irrigation
Trichinopoly

He is to be

From No 2283

1876 Dated

31 March 76
524

No 824

Public Works Dept.

Proceedings of the Madras Government

Under date the 31 March 76.

Read the following

From

The District Engr

Trichinopoly } (H.C. No 951 dtd March 1876)

Ordered that the
sum of Rupees 700
surrendered be ap-
propriated to cover
in part the increase
under Suspense (Stock
-balance) Godavery
District.

Adul
2

[Signature]

D. E. Trichy
Godavery
Ch. Engr for I. & R.
Engr. P. M.
Comp. P. M. 7-4-76

22831 ✓

Govt. of 1876 Madras.
PUBLIC WORKS.

To
The H. C. Lichinopoly

Dated
Issued
Recd

Encl.

G. O., 31st Decr 1876, No. 524

Nos.
19th Decr 1876 524/5

Sum
The sum of Rs 700 current
- direct by the Govt. ^{exchequer} _{from the allotment for}
the Madali Chinnu order
to be appropriated to
in part the increase
under Surplus / Stock
balance / for every day