

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. 1260 (W)	Press Mis.
Dated 25-10-1877.	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

25th October 1877, No. 1,260 W.

Buildings and Roads.
Account.

Road the following paper:—
No. 260. IMPERIAL BUILDINGS AND ROADS.
PART I.—Irregularities with respect to Estimate for the Month of July 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
1	Bangalore. Clearing, whitewashing and general repairs to Ulsoor Water Project service works.	..	247	247	..	The Government in their Order No. 324 W, dated 29th June 1877, observe that the District Engineer should take steps to have the estimate sanctioned without much delay, and in their Proceedings state that no further orders are necessary.	1. The District Engineer will report the cause of delay in carrying out the orders of Government.
2	Cutting and deepening the supply channel from the Ulsoor Tank to the Dhobies' Wells.	..	658	658	..	In their Proceedings, No. 756 W, dated the 20th September 1877, the Government state that the District Engineer has been addressed upon the subject, and pending his reply no orders can be passed.	2. No orders can be passed yet.
3	Repairing mud wall around Arsenal, Fort, Bangalore.	..	1,829	1,829	20	The District Engineer reports that he commenced the work on the orders of the Government, and that an estimate has been submitted for sanction.	3. The estimate is under consideration.
4	Cannanore. Improving draining of European Infantry Barracks at Cannanore.	5,500	6,919	419	21	The District Engineer's reply to a reference by this office is awaited.	4. No orders can be passed.
5	Mount. Renewing and reconstructing Commissariat godown at Mount.	..	357	357	..	The Government in their Proceedings No. 756 W state that the estimate has been received and is under consideration.	5. This question is under reference in the Military Department.
6	Kellors, Central. Making road from the trunk road near Kavali to salt platform.	..	6,556	6,556	487	The Government in their Proceedings, No. 756 W, dated the 20th September 1877, paragraph 6, observe that the District Engineer was directed in paragraph 5 of G.O. No. 596 W of the 16th August 1877 to hasten the submission of the estimate.	6. The estimate is still awaited.

PART I.—Irregularities with respect to Estimate for the Month of July 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
7	Presidency. Constructing two ovens at the Government Bakery.	Rs. 1,144	Rs. 1,144	Rs. 6	6	The District Engineer's reply to a reference by this office is awaited.	7. No orders can be passed.
8	Road from Expense Magazine to the Powder Magazine.	319	319	109	109	Do.	8. Do.
9	Constructing buttress for supporting the enclosure wall at Merchant Magazine.	256	256	235	235	Do.	9. Do.
10	Sirur. Opening the Ennore bar.	7,033	7,033	..	..	Do.	10. Do.

Part II.—Irregularities with respect to Appropriation for the Month of July 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	Mount. New Barracks at Poona-mallee.	Rs. 7,040	Rs. 7,040	Rs. 8	8	In paragraph 11 of their Proceedings, dated the 20th September 1877, the District Engineer's attention is called to paragraph 3 of G.O. No. 86 W of the 16th May 1877. That officer is also requested to report on certain points regarding which information is required by Government.	1. In G.O. No. 559 W of 7th August 1877, funds were promised later in the year from savings on other works.
2	Negapatam. Clearing the Vadarni salt canal from Cadavan-yar bridge to Valangany reach.	1,830	1,830	1,328	1,328	The reference stated to have been made to the Executive Officer in the previous month's statement regarding this excess outlay has not yet been replied to.	2. No order can be passed.
3	Kilgiri. House rent paid to Captain Nangle, Garrison Inspector.	980	980	420	420	The District Engineer's reply to a reference made by this office is awaited.	3. Do. do.
4	Sirur. Opening the Ennore bar.	2,972	2,972	..	..	Do. do.	4. Do. do.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineers concerned.
" Examiner of Public Works Accounts.

Exd. E. C Shunker.
Spare Copies

[Err. Wks. Form No. 236.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.]

Imperial, Roads and Buildings. PART II—Irregularities with respect to Appropriation. Month of July 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	Mount. New Barracks at Poona-mallee	7,040	7,040	8	8	In paragraph 11 of their Proceedings, dated the 20th September 1877, the District Engineer's attention is called to paragraph 3 of G.O. No. 86 W of the 16th May 1877. That officer is also requested to report on certain points regarding which information is required by Government.	No. 1260 W of 25th July 1877 1. In G.O. No. 559 W of 7th August 1877, funds were promised later in the year from savings on other works.
2	Negapatam. Clearing the Vadarni salt canal from Cadavan-yar bridge to Valangany reach.	1,830	1,830	1,328	1,328	The reference stated to have been made to the Executive Officer in the previous month's statement regarding this excess outlay has not yet been replied to.	No. 1260 W of 25th July 1877 1. In G.O. No. 559 W of 7th August 1877, funds were promised later in the year from savings on other works.
3	Kilgiri. House rent paid to Captain Nangle, Garrison Inspector.	980	980	420	420	The District Engineer's reply to a reference made by this office is awaited.	No. 1260 W of 25th July 1877 1. In G.O. No. 559 W of 7th August 1877, funds were promised later in the year from savings on other works.
4	Sirur. Opening the Ennore bar.	2,972	2,972	..	..	Do. do.	No. 1260 W of 25th July 1877 1. In G.O. No. 559 W of 7th August 1877, funds were promised later in the year from savings on other works.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
2	Sagapatan Clearing the Vadamanu Salt Canal from Sadaranyar Bridge to Valangany March.		1880 1880	1325 1325		Information is given The expenses of the road have been made off the revenue of the month of October 1880 The expenses of the road have been made off the revenue of the month of October 1880 The expenses of the road have been made off the revenue of the month of October 1880	2 No order can be passed
3	Nilgiri House rent paid to Captain Kangle Garrison Inspector	980 980	1880 1880	120 120		The District Engineer reply to a reference made by this office is awaited.	Do
4	Similar Opening the Ennore Bar	2972 2972	1880 1880	20 20			Do
	D. S. Government En. P. M. A. A.D.						
	11 April 1880 12 April 1880 13 April 1880 14 April 1880 15 April 1880 16 April 1880 17 April 1880 18 April 1880 19 April 1880 20 April 1880 21 April 1880 22 April 1880 23 April 1880 24 April 1880 25 April 1880 26 April 1880 27 April 1880 28 April 1880 29 April 1880 30 April 1880 1 May 1880 2 May 1880 3 May 1880 4 May 1880 5 May 1880 6 May 1880 7 May 1880 8 May 1880 9 May 1880 10 May 1880 11 May 1880 12 May 1880 13 May 1880 14 May 1880 15 May 1880 16 May 1880 17 May 1880 18 May 1880 19 May 1880 20 May 1880 21 May 1880 22 May 1880 23 May 1880 24 May 1880 25 May 1880 26 May 1880 27 May 1880 28 May 1880 29 May 1880 30 May 1880 31 May 1880 1 June 1880 2 June 1880 3 June 1880 4 June 1880 5 June 1880 6 June 1880 7 June 1880 8 June 1880 9 June 1880 10 June 1880 11 June 1880 12 June 1880 13 June 1880 14 June 1880 15 June 1880 16 June 1880 17 June 1880 18 June 1880 19 June 1880 20 June 1880 21 June 1880 22 June 1880 23 June 1880 24 June 1880 25 June 1880 26 June 1880 27 June 1880 28 June 1880 29 June 1880 30 June 1880 1 July 1880 2 July 1880 3 July 1880 4 July 1880 5 July 1880 6 July 1880 7 July 1880 8 July 1880 9 July 1880 10 July 1880 11 July 1880 12 July 1880 13 July 1880 14 July 1880 15 July 1880 16 July 1880 17 July 1880 18 July 1880 19 July 1880 20 July 1880 21 July 1880 22 July 1880 23 July 1880 24 July 1880 25 July 1880 26 July 1880 27 July 1880 28 July 1880 29 July 1880 30 July 1880 31 July 1880 1 Aug 1880 2 Aug 1880 3 Aug 1880 4 Aug 1880 5 Aug 1880 6 Aug 1880 7 Aug 1880 8 Aug 1880 9 Aug 1880 10 Aug 1880 11 Aug 1880 12 Aug 1880 13 Aug 1880 14 Aug 1880 15 Aug 1880 16 Aug 1880 17 Aug 1880 18 Aug 1880 19 Aug 1880 20 Aug 1880 21 Aug 1880 22 Aug 1880 23 Aug 1880 24 Aug 1880 25 Aug 1880 26 Aug 1880 27 Aug 1880 28 Aug 1880 29 Aug 1880 30 Aug 1880 31 Aug 1880 1 Sep 1880 2 Sep 1880 3 Sep 1880 4 Sep 1880 5 Sep 1880 6 Sep 1880 7 Sep 1880 8 Sep 1880 9 Sep 1880 10 Sep 1880 11 Sep 1880 12 Sep 1880 13 Sep 1880 14 Sep 1880 15 Sep 1880 16 Sep 1880 17 Sep 1880 18 Sep 1880 19 Sep 1880 20 Sep 1880 21 Sep 1880 22 Sep 1880 23 Sep 1880 24 Sep 1880 25 Sep 1880 26 Sep 1880 27 Sep 1880 28 Sep 1880 29 Sep 1880 30 Sep 1880 1 Oct 1880 2 Oct 1880 3 Oct 1880 4 Oct 1880 5 Oct 1880 6 Oct 1880 7 Oct 1880 8 Oct 1880 9 Oct 1880 10 Oct 1880 11 Oct 1880 12 Oct 1880 13 Oct 1880 14 Oct 1880 15 Oct 1880 16 Oct 1880 17 Oct 1880 18 Oct 1880 19 Oct 1880 20 Oct 1880 21 Oct 1880 22 Oct 1880 23 Oct 1880 24 Oct 1880 25 Oct 1880 26 Oct 1880 27 Oct 1880 28 Oct 1880 29 Oct 1880 30 Oct 1880 31 Oct 1880 1 Nov 1880 2 Nov 1880 3 Nov 1880 4 Nov 1880 5 Nov 1880 6 Nov 1880 7 Nov 1880 8 Nov 1880 9 Nov 1880 10 Nov 1880 11 Nov 1880 12 Nov 1880 13 Nov 1880 14 Nov 1880 15 Nov 1880 16 Nov 1880 17 Nov 1880 18 Nov 1880 19 Nov 1880 20 Nov 1880 21 Nov 1880 22 Nov 1880 23 Nov 1880 24 Nov 1880 25 Nov 1880 26 Nov 1880 27 Nov 1880 28 Nov 1880 29 Nov 1880 30 Nov 1880 1 Dec 1880 2 Dec 1880 3 Dec 1880 4 Dec 1880 5 Dec 1880 6 Dec 1880 7 Dec 1880 8 Dec 1880 9 Dec 1880 10 Dec 1880 11 Dec 1880 12 Dec 1880 13 Dec 1880 14 Dec 1880 15 Dec 1880 16 Dec 1880 17 Dec 1880 18 Dec 1880 19 Dec 1880 20 Dec 1880 21 Dec 1880 22 Dec 1880 23 Dec 1880 24 Dec 1880 25 Dec 1880 26 Dec 1880 27 Dec 1880 28 Dec 1880 29 Dec 1880 30 Dec 1880 31 Dec 1880						

Infernal. MONTH OF *July* 1877, SHEET NO. [P. W. D. FURN. NO. 50, Part I. continuing.]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
9	Constructing buttress for supporting the Cathedral wall at Merchant's Magazine		256	256	256	The District Engineer replies to reference 13 the order of this office is sent the same for action.	
10	Opening the Canal Boat Pond		2000	2000	2000	done at the order of the District Engineer	
	H. H. Hancock. S. P. W. O. S. Sept. 31-10-77						

PART I.—Irregularities with respect to Estimate. *July 1877.*

[illegible]

8/6 25: (Oct 7) 26

W. H. Allen
Examiner, P. W. Accounts
Deputy

Forward for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of July
1877
under Imperial, Roads and Buildings.

Dated
13 October
1877
Recd

From
To

8.20 # 11/11/1877. 756 W
16 # 11/11/1877. 596 W
7 # 11/11/1877. 559 W
29 # 11/11/1877. 324 W
16 # 11/11/1877. 86 W

The Examiner,
Public Works Accounts,
The Secretary to Government,
Public Works Department,
Fort Saint George.

10/17/98

Govt. of 1877 *Madison*

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. *25 Oct* 1877, No. *260 W*

J.S.

Nos. *260-261*

Objectable Items
Statement Orders on
Statement of — in the
Acts of Executive Officers
for the month of July 1877
under Imperial Roads
and Buildings.

John R. R.
1. 11. 77.