

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**G.O. No. 1269 (iv) Press
Min.

Dated 26-10-1977

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

26th October 1877, No. 1,269 W.

Buildings and Roads.

Civil Works.

Read the following paper:—

No. 268. From Major H. R. MEAD, R.E., District Engineer, South Arcot, to the Chief Engineer, Public Works Department, dated Camp at Porto-Novo, 27th July 1877, No. 96.

In requesting your attention to my letter, No. 228, dated 14th March 1877, printed in G.O., No. 1,451, dated 30th April 1877, regarding the Taluq Cutcherry at Kullacoorchi, I have the honor to observe that in that letter and at the end of the comparative statement which accompanied it, it was shown that the excess over the original estimate of Rupees 20,190 would be Rupees 1,853, and that sanction to this was applied for. In fact the revised estimate submitted amounts to Rupees 22,043, that is, including Rupees 343, the loss by sale or transfer to stock account at reduced price of teakwood and doors proposed to be charged to the estimate—*Vide* paragraph 5 of my letter and the end of column 6 of the comparative statement.

2. The sum of Rupees 343 above alluded to was not included in column 5 (or revised estimate) in the comparative statement, considering that the entry at the end of column 6 and paragraph 5 of my letter were sufficient; but in passing orders on these, the sum in question appears to have been overlooked, and the revised estimate of Rupees 21,700, sanctioned in the Government Order above quoted, is therefore to be exceeded by the said sum of Rupees 343.

3. Up to last year Rupees 21,210-12-0 were spent on the work, leaving Rupees 489-4-0 from the estimate of Rupees 21,700; the surplus wood and doors could not be sold at a higher rate than the reduced one originally fixed. I request therefore that sanction to a grant of Rupees 833 (that is, Rupees 489-4-0 the balance of the revised estimate, and Rupees 343-5-4 the loss in doors and wood to be charged to this estimate) be obtained at once, in order that the accounts of the work which has been finished may be closed.

4. I take the opportunity of bringing to your notice that, with a view of saving any further delay in handing over the building, I have, in anticipation of sanction of Government, authorized the Range Officer to close the accounts of the work at once, incurring outlay to the extent above applied for.

No. 269. ORDER THEREON, 26th October 1877, No. 1,269 W.

UNDER the circumstances represented in the above letter, the amount of the revised estimate sanctioned in G.O. No. 1,451 of 30th April 1877 for constructing a Taluq Cutcherry at Kullacoorchi in the South Arcot District, will stand at Rupees 22,043 instead of at Rupees 21,700.

2 PUBLIC WORKS DEPARTMENT, 26TH OCTOBER 1877, No. 1,269 W.

2. There are no funds available under Provincial to meet the charge. The sum of Rupees 833 required to adjust the expenditure of the current year must therefore appear as an excess in the accounts of 1877-78, to be adjusted by the Examiner in the manner pointed out in Financial Proceedings communicated with G.O. No. 207 W of 25th September 1877.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

N^o 96. District Engr's Office, P. W. D.,
Camp. Porto Novo, 27 July 1877.

From The District Engineer,
P. W. D.

Roads & Buildings

To The Chief Engineer,
P. W. D.

Sir,

I am requesting your attention to my letter No. 228 dated 14th March 1877, printed in G.O. No. 1451 dated 30th April 1877 regarding the Taluk Contcherry at Kullacorchy. I have the honor to observe that in that letter and at the end of the Comparative Statement which accompanied it, it was shown that the excess over the original estimate of Rs. 20,190 would be Rs. 1853, and that sanction to this was applied for. In fact the revised estimate submitted amounts to Rs. 22043, that is, including Rs. 343 - the loss by sale or transfer to stock account, at reduced price, of Teakwood and doors, proposed to be charged to the estimate. Vide para 5 of my letter and the end of Column 6 of

of the Comparative Statement.

2 The sum of Rs 343 above alluded to was not included in Column 5 (or revised estimate) in the Comparative Statement, considering that the entry at the end of Column 6 and para 5 of my letter were sufficient; but in passing orders on there, the sum in question appears to have been over-looked, and the revised estimate of Rs 21,700, sanctioned in the G.O. above quoted, is therefore to be exceeded by the said sum of Rs. 343.

3 Up to last year Rs 21210-12-0 was spent on the work leaving Rs 489-4-0 from the estimate of Rs. 21,700; the surplus wood and doors could not be sold at a higher rate than the reduced one originally fixed. I request therefore that a sanction to a grant of Rs 833 (that is Rs 489-4-0 the balance of the revised estimate) and Rs 343-5-4 (the loss in doors and wood to be charged to the estimate) be obtained at once, in order that the accounts

accounts of the work, which has been finished, may be closed.

4 I take the opportunity of bringing to your notice that, with a view of saving any further delay in handing over the building, I have, in anticipation of sanction of Government, authorised the Range Officer to close the accounts of the work at once, incurring outlay to the extent above applied for.

I have the honor to be, Sir,

Your most obedient servant
M. M. Major R.E.
District Engineer

Misc. No. 207W dated 25th Sept. 1877.
 G.O. 20th April 1877 No. 1451.
 G.O. 7th Feb. 1877 No. 441.
 G.O. 20th Jan. 1876 No. 123.
 Misc. No. 198 dated 26th July 1875.
 G.O. 13th July 1875 No. 1986.
 G.O. 29th Jan. 1875 No. 254.
 G.O. 22nd May 1874 No. 1366.
 G.O. 20th April 1874 No. 1014.
 Misc. 3rd October 1873 No. 14.
 Misc. 14th May 1872 No. 120A.
 G.O. 27th Nov. 1871 No. 2996.
 G.O. 24th Feb. 1870 No. 627.

Roads & Buildings

From District Engineer
 South Arcot

No. 96.

Dated 27th
 Recd. 28th } July 1877
 Received

No. of Enclosures—.

Taluk Cutcherry at
 Kallakurichi.—

Applying for a
 grant of Rs 833 on
 account of — in
 order that its accounts
 may be closed without
 delay, & pointing out the
 omission of certain sums in
 passing orders on the
 revised estimate.

G.O. 26. Oct. 1877 No. 268

622.40

B. R. elwale No. 1269A

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 26th October 1877.

Read the following:—

From the District Engineer } H.E. No. 96. dt 27 July 1877.
 South Arcot.

Under the Circumstances
 —as represented in the
 above letter the amount
 of the revised estimate
 sanctioned in G.O. No. 1451
 of 30 April 1877 for con-
 structing a Taluk Cutcherry
 at Kallakurichi in the
 South Arcot District will
 stand at Rs 22048 instead
 of at Rs 21700 ———.

There are no funds
 available at the disposal of Govt.
 under Provincial, the sum
 of Rs 833 required to adjust
 the expenditure of the current
 year must therefore appear
 as an excess in the account
 of Rs 1877/78 to be adjusted
 by the Examiners in the manner
 pointed out in Genl. Pri. Com.
 communicated with G.O. No. 207W
 of 25 Sept 1877.

To the H. South Arcot
 Examiner P. W. A. S.
 Judging Dept.

S. H. S. R. No. 231-10-77

ELT 20/10

20.10.77

To

Dated

Issued

Recd.

Encl.

G. O., 26 Oct 1877, No. 12694

Nos. 268-269

1
Taking Culcherry at Kulla-
coorchy in the S. Arcot Dr
The amount of the estimate
sanctioned for constructing
a — to stand at Rs 22043
instead of at Rs 21700

1.11.77