

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1281 (2)

Press
~~Mis.~~

Dated 16-4-1877.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
16th April 1877. No. 1,281.

No. 342.

Read the following:—

IMPERIAL IRRIGATION.

PART I.—Irregularities with respect to Estimate for the Month of December 1876.

Item No.	Particulars.	Amount of Estimate	Expenditure up to Date.	Excess over Estimate	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
	I.—WITHOUT ESTIMATES.	RS.	RS.	RS.	RS.		
	<i>Barampur.</i>						
1	Mahanadi river, right and left embankment.	..	1,665	1,665	1,477		
	<i>Bellary.</i>						
2	Repairing Yerradakarra tank ..	..	721	721	..		
3	Nagalpur tank, repairs ..	..	545	545	..	Estimate called for from the Executive Officer.	
	<i>Deswada.</i>						
4	Kistna anicut, repairs ..	..	5,609	5,609	99	Estimate awaited.	
5	Planting grass and erecting groynes in Kistna anicut.	..	1,005	1,005	..	The Executive Officer has been requested to return the estimate.	
6	Repairing Nos. 1, 3, 4 and 5 groynes	..	614	614	..	Estimate returned to the Executive Officer for want of certain information.	
7	Stoney's head sluice valve shutters.	..	1,423	1,423	..	Estimate submitted to the Chief Engineer for Irrigation for sanction.	
8	Old Ryves' canal, head sluice shutters.	..	272	272	..	Estimate will be sanctioned on receipt of the same from the Executive Officer.	
	<i>Cuddalore.</i>						
9	Arumpallam tank, closing breaches	..	297	297	..	Do do	
	<i>Chingleput.</i>						
10	Alissur tank bund, filling breaches	..	302	302	..		
11	Kiwathur tank, repairs ..	..	731	731	..		
12	Atthiyur tank, repairs ..	..	340	340	..		
13	Utramallur tank, supply channel.	..	393	393	..		
14	Pallipatta tank, repairs ..	..	231	231	..		
15	Ayalur tank, emergent repairs ..	..	284	284	..		
16	Peria Irumbedu Hissa tank, repairs	..	212	212	..		
17	Chattandi tank, repairs ..	..	250	250	..		
18	Attimanam tank, repairs ..	..	387	387	..		
19	Magurall tank, repairs ..	..	261	261	..		
20	Pallampakam tank, repairs ..	..	302	302	..		
21	Parayan Kolathur tank, repairs ..	..	1,154	1,154	..		
22	Pennagar tank, supply channel ..	..	513	513	..		
23	Vaiyavur Velleri tank, repairs ..	..	200	200	..		
24	Peria Irumbedu Kanantangal ..	..	249	249	..		
25	Kalkolam tank, sluice ..	..	865	865	450		
26	Irunachatti tank, bund ..	..	340	340	..		
	<i>Chalkakol.</i>						
27	Vamsadara river, Purushottapur main channel.	..	658	658	355		
28	Langulia river, Dusi main channel.	..	739	739	228		
29	Langulia river, Wadada main channel.	..	1,215	1,215	555		
	<i>Elur.</i>						
30	Godavery Delta system, irrigation channels.	..	1,899	1,899	..		
	<i>Godavery, Eastern Delta.</i>						
31	Two composite punts ..	..	4,810	4,810	..		
32	Six wooden punts with iron ribs..	..	16,800	16,800	..		
33	Samalkota canal, escape over Blimavaram aqueduct.	..	4,073	4,073	..		
	<i>Godavery, Western Delta.</i>						
34	Attali canal, Komara channel head sluice.	..	573	573	..		
35	Attali canal, Manchili channel head sluice.	..	570	570	..		

PART I.—Irregularities with respect to Estimate for the Month of December 1876—(Contd.)

Item No.	Particulars.	Amount of Estimate	Expenditure up to Date.	Excess over Estimate	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
I.—WITHOUT ESTIMATES—(Contd.)							
Godavery, Western Delta—(Contd.)							
26	River embankment from Vijeswaram to Narsapur.	..	2,378	2,378	..		
27	Narsapur canal under tunnel to Palkol old channel No. 1.	..	672	672	..		
28	Ellur canal, compensation for land.	..	209	209	..		
29	Narsapur canal, Assanta new channel, compensation for land.	..	344	344	..		
40	Drain west of Narsapur canal, compensation for land.	..	753	753	..		
41	Bank canal, head sluice to Sidhantam parallel channel.	..	420	420	29		
Hospetta.							
42	Garagam tank, repairs ..	..	212	212	..	Completed. Completion report will be forwarded as soon as possible.	
43	Ramdrug tank, repairs ..	..	341	341	..	The Executive Officer has been called upon to submit the estimate.	
44	Gundanhalli tank, closing breaches	..	1,911	1,911	..	Completed. Completion report called for from the Executive Officer.	
45	Gudikoda tank supply channel, repairs.	..	296	296	..	The Executive Officer has again been urged to submit the estimate.	
46	Tungabudra channel, fixing bench marks.	..	327	327	..	The bill in connection with this work will be submitted to the Chief Engineer for Irrigation for sanction.	
Kambam.							
47	Chinnakambam channel, leakage..	..	210	210	17		
Kurnool.							
48	Kottapalli tank, closing breaches..	..	292	292	..	Estimate under preparation.	
49	Masavirappa tank, repairs ..	..	213	213	..	Do do	
Madanapalli.							
50	Devalacheruvu Thirumaladevara tank.	..	671	671	..	The Executive Officer has been asked to expedite the despatch of the estimate.	
51	Virapalli peddacheruvu, repairing waste weir.	..	2,940	2,910	8	The Chief Engineer for Irrigation has not as yet sanctioned the estimate for this work.	
52	Obaldeva cheruvu tank, repairing waste weir.	..	245	245	..	Completed and completion report awaited.	
53	Virapalli Peddacheruvu bank ..	..	391	391	..		
Masulipatam.							
54	Masulipatam canal, closing breaches	..	969	969	..	Estimate will be sanctioned on its receipt from the Executive Officer.	
55	River embankment around the Divi Island, closing breaches.	..	1,507	1,507	..		
Mount.							
56	Nemam tank, repairs ..	..	2,045	2,045	..		
57	Water cushion of Ponniammen waste weir.	..	2,558	2,558	..		
58	Thattan waste weir ..	..	1,018	1,018	28		
59	Lime, brick kilns and materials at site.	..	847	847	..		
60	Chembrambakam tank bund, raising revetment.	..	775	775	..		
61	Thurukai large tank, repairs ..	..	274	274	..		
62	Ambathur tank, repairs ..	..	423	423	..		
63	Surki crushing machine, tools and plant.	..	263	263	..		
Nellore, Southern.							
64	Golagamudi channel, excavation..	..	7,875	7,875	..	Everything connected with Sarvepalli project is in a state of confusion which will be remedied shortly.	
65	Golagamudi channel, culvert in 2nd mile.	..	631	631	..		

PART I.—Irregularities with respect to Estimate for the Month of December 1876—(Contd.)

Item No.	Particulars.	Amount of Estimate	Expenditure up to Date.	Excess over Estimate	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
I.—WITHOUT ESTIMATE—(Contd.)							
Nellore, Southern—(Contd.)							
66	Golagamudi channel, culvert in 3rd mile.	..	371	371	..	Will be included in the revised estimate for Sarvepalli project.	/
67	Golagamudi channel, culvert in 5th mile.	..	324	324	..	Do do	
68	Constructing a syphon near Kanupartipad.	..	2,699	2,699	..	Will be referred to Government shortly.	
69	Vallur channel, constructing a sluice at head.	..	439	439	..	Do do	
70	Cutting a drainage channel from Puduparti swamp to Puduparti tank.	..	351	351	..	Do do.	
71	Improving Pantapalem channel ..	..	639	639	..		
72	Golagamudi channel, compensation for land.	..	2,131	2,131	..	Will be included in the revised estimate for Sarvepalli project.	
73	Kudithipalem large tank, repairs..	..	204	204	..	Revised estimate about to be submitted for sanction.	
74	Penubarti tank, irrigation sluice..	..	406	406	40	Will be included in the revised estimate for Sarvepalli project.	
75	Kistnapatam channel, deepening from head to 1st drop.	..	521	521	..	Do do	
76	South Mopur old tank ..	..	206	206	..		
Panaikonda.							
77	Gotlur tank, removing body wall.	..	639	639	..	Estimate awaited from the Executive Officer.	
78	Chellapillai tank, repairs ..	..	565	565	..	The revised estimate is under examination.	
Repalli.							
79	Western bank canal, closing breaches.	..	6,563	6,563	..	Estimate awaited from the Executive Officer.	
80	Western bank canal, river embankment closing breaches.	..	1,994	1,994	..	Do do	
81	Western bank canal, flood bund near Peddaparru.	..	802	802	..	Do do	
82	Western bank canal, Iskappalli channel, closing breaches.	..	300	300	..	Do do	
83	Nizamapatam canal, closing breaches below Jutur lock.	..	277	277	..		
Sidout.							
84	Nanel planting in Cheyaur river..	..	278	278	..	Complete estimate as per instructions from the Chief Engineer for Irrigation will be called for and sanctioned.	
Sirulur.							
85	Friattu Nalpakam tank, repairs..	..	366	366	..		
86	Kumarasiralapakam tank, repairs ..	..	644	644	..		
87	Kannampakam tank, repairs ..	..	387	387	..		
88	Avur tank, repairs ..	..	250	250	..		
89	Chunambodu tank, repairs ..	..	702	702	..		
90	Medavayal Bommasamudram tank, repairs.	..	230	230	..		
91	Patrapuram large tank, repairs	..	238	238	..		
92	Narayanavaram river embankment, repairs.	..	643	643	..		
93	Medavayal tank, repairs ..	..	379	379	..		
94	Chumambidu supply channel, head sluice.	..	1,843	1,843	475		
Tirupatur.							
95	Nemampatti Factieri tank ..	..	318	318	..		
Trichinopoly.							
96	Coleroon river, left flood bank, planting nanel and wild canes.	..	300	300	29		
Tellore.							
97	Mamandur tank, lower sluice ..	..	10,528	10,528	14	Estimate will be sent to the Chief Engineer for Irrigation for sanction as soon as it is received from the Executive Officer duly returned for correction.	

PART I.—Irregularities with respect to Estimate for the Month of December 1876—(Contd.)

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
I.—WITHOUT ESTIMATE—(Contd.)		RS.	RS.	RS.	RS.		
98	<i>Firudachalam.</i> Pelendorai Anicut system, flood bank.	..	3,205	3,205	..	Completed. Completion report will be forwarded for orders of Government.	
99	Pelendorai Anicut system, zinc sheets.	..	1,552	1,552	..	Do do	
100	Pelendorai Anicut system, branch roads.	..	420	420	..	Do do	
101	Pelendorai Anicut system, tunnels on branch roads.	..	690	690	..	Do do	
II.—EXCESS OVER ESTIMATES.							
102	<i>Bevcada.</i> Constructing a bridge across the high level canal at Perikeed.	14,170	14,446	296	..	Excess will be recovered.	
103	Kistna river embankment	1,230	1,598	368	48	Revised estimate sanctioned in February 1877.	
104	<i>Chingleput.</i> Perugal tank, repairs ..	480	728	248	..		
105	<i>Godavery Eastern Delta.</i> Dowlaisheram Workshops, flood embankment.	1,368	1,727	359	..		
106	Lock at 29th mile of Kovur	26,160	27,163	1,003	..		
107	<i>Godavery, Western Delta.</i> Bank canal, improvements ..	20,000	22,055	2,055	38		
108	Head sluice to Gouter channel ..	750	1,021	271	..		
109	Parallel channel above Koder lock.	1,320	1,576	256	..		
110	Sluice at the head of Ralinghi main branch.	1,110	1,394	284	..		
111	Tidal lock at Mogaltur ..	29,330	29,750	420	..		
112	Lock weir at Mogaltur ..	2,380	2,664	284	..		
113	Earthwork of Mogaltur extension	18,500	19,322	822	..		
114	Lock at head of Chullakanpad canal	14,510	14,924	414	..		
115	Regulating bridge and escape at 9½ mile.	2,840	3,305	465	..		
116	Ellur canal, drop at 9½ mile ..	700	929	229	..		
117	Ellur canal, drop at 14th mile ..	550	918	368	..		
118	Ellur mid-level canal, earthwork ..	20,280	21,449	1,169	..		
119	Culvert and bridge approach at Alampuram.	1,100	1,352	252	..		
120	<i>Masulipatam.</i> Ainapudi under tunnel ..	19,000	21,789	2,789	41	Revised estimate will be forwarded to the Chief Engineer for Irrigation on its receipt from the Executive Officer.	
121	<i>Mount.</i> Surapadu Irrigation sluice ..	5,463	5,776	313	..		
122	Channel of communication between sluices and irrigation channels of Thiremudivakam.	1,643	2,425	782	..		
123	Experimental trial of Stoney's equilibrium valve.	220	562	342	..		
124	Chembrambakam tank, compensation for land.	9,720	30,333	20,613	..		
125	<i>Nandial.</i> Survey establishment ..	300	529	229	..	The Executive Officer has been called upon to explain regarding the excess.	
126	<i>Nellore, Southern.</i> Drainage channel from aqueduct to old Ramireddi channel.	770	1,160	390	..	All irregularities connected with Sarvepalli project will be remedied shortly.	
127	Sarvepalli old drain, deepening and improving from Portempadu swamp.	2,930	5,829	2,899	19	This will be included in the revised estimate for Sarvepalli project.	
128	Sarvepalli channel, compensation for land.	3,000	4,807	1,807	..	Revised estimate under preparation.	
129	Vallur branch, compensation for land.	1,800	2,779	979	..	The excess will be provided in the revised estimate for Sarvepalli project.	

PART I.—Irregularities with respect to Estimate for the Month of December 1876—(Contd.)

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
II.—EXCESS OVER ESTIMATES, &c.—(Continued).		RS.	RS.	RS.	RS.		
130	Chennur channel, compensation for land.	22,675	23,615	940	..	The excess is below 5 per cent. on the estimate, and completion report awaited.	
131	Sarvepalli channel, compensation for land.	12,256	17,591	5,335	..	This work will be included in the revised estimate for Sarvepalli project.	
132	Main canal, enlarging old channel	820	1,334	514	..		
133	Regulating sluice at the head of Jaffer Sahib's channel.	4,720	5,081	361	..		
134	Sarvepalli channel, head sluice	7,340	8,956	1,616	..		
135	Surplus sluice adjacent to the Sarvepalli branch head sluice.	6,470	6,781	311	..		
136	New waste weir of Sarvepalli channel.	1,670	1,997	327	..		
137	Lengthening and improving five irrigation sluices in the main reservoir at Rupees 700 each.	3,500	3,891	391	..		
138	Head sluice to Idagalli ..	4,440	5,131	691	..		
139	Fall to Idagalli branch channel	970	1,218	248	..		
140	Idagalli channel, earthwork ..	11,430	15,972	4,542	..		
141	Iparru channel, earthwork ..	2,843	3,046	203	..		
142	Pudiparti channel, fall to Pudiparti tank.	1,040	1,259	219	..		
143	Idagalli channel, six irrigation sluices.	1,560	1,863	303	..		
144	Iparru channel, four irrigation sluices.	1,040	1,351	311	..		
145	Pudiparti channel, two irrigation sluices.	520	741	221	..		
146	Vallur channel, head sluice ..	3,080	4,333	1,253	..		
147	Vallur channel, earthwork ..	11,500	13,254	1,754	..		
148	Penner anicut, extension ..	112,610	1,33,225	20,615	84	Revised estimate submitted to the Chief Engineer for Irrigation for sanction.	
149	Penner anicut extension, tools and plant.	8,860	10,058	1,198	10,058	Revised estimate sent to the Chief Engineer for Irrigation for sanction.	
150	<i>Repalli.</i> Nizampatam canal, weir to the west bank near Nallavada.	1,080	1,594	514	..		
151	Improvements to Sandol tank, surplus calingulah.	920	1,809	889	..		
152	Excavating five irrigation channels from supply channel to Allur tank.	665	3,015	2,350	..		
153	<i>Tinnevely.</i> North head sluice ..	18,200	18,436	236	..	The excess is within 5 per cent. on the estimate, and completion report awaited.	
154	South head sluice ..	12,300	12,550	250	..	Do do	
155	<i>Vellore.</i> Improving Thirupadi tank and supply channel.	6,130	7,374	1,244	..		
156	<i>Firudachalam.</i> Pelendorai anicut system, head sluice.	6,240	9,691	3,451	..	Completed, and completion report awaited.	
157	Pelendorai anicut ..	48,634	71,098	22,464	..		
158	A culvert of two arches at station 47.	1,450	1,925	475	..	The work was completed and completion report under preparation.	
159	A culvert of two arches at station 74.	1,450	2,087	637	..	Do do do	
160	A culvert of two arches at station 29.	1,450	2,258	808	..	Do do do	
161	A culvert of two arches at station 93 A.	950	1,630	680	..	Do do do	
162	A building at the vicinity of the work.	350	2,240	1,890	..	Do do do	
163	Main channel from the anicut ..	88,600	96,426	7,826	..	Do do do	
164	A masonry fall and supply sluice at station 54 A in the main channel.	1,410	2,138	728	..	Do do do	
165	A masonry fall and supply sluice at station 89 A in the main channel.	840	1,430	590	..	Do do do	

Proceedings of the Madras Government, Public Works Department,
16th April 1877. No. 1,231.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
I.—WITHOUT APPROPRIATION.							
	<i>Barampur.</i>	RS.	RS.	RS.	RS.		
1	Mahanadi river, right and left embankment	..	1,665	1 665	1,477	Funds appropriated in January 1877.	
	<i>Chingleput.</i>						
2	Kalkolam tank, bank	..	910	910	8		
3	Kalkolam tank, sluice	..	865	865	450		
	<i>Chikkakol.</i>						
4	Langulia river, Dusi main channel	..	739	739	228		
5	Do, Wadada main channel.	..	1,243	1,245	555		
6	Purushottapur main channel from Vamsadara river.	..	658	658	355		
	<i>Dindigul.</i>						
7	Thenkarai Periakolam tank calingulah.	..	580	580	150		
	<i>Godavery Eastern Delta.</i>						
8	Samalkota canal, cattle crossings.	..	1,234	1,234	..	Funds will be appropriated as soon as the estimate is sanctioned.	
9	Two composite punts, tools and plant.	..	2,810	2,810	..		
10	Six wooden punts with iron ribs..	..	5,600	5,600	..		
	<i>Godavery Western Delta.</i>						
11	Attali canal, gravelled cattle crossings.	..	1,004	1,004	..	Funds applied for.	
	<i>Masulipatam.</i>						
12	Ainampudi under tunnel	..	2,040	2,040	41		
13	Existing river embankment around the Divi island (emergent).	..	1,507	1,507	..		
14	Kommamur canal, drainage channel clearing from Sitanagram aqueduct to tidal lock.	..	1,267	1,267	..	Funds will be appropriated in February 1877.	
15	Existing river embankment around the Divi island.	..	955	955	..		
16	Kistna river embankment around the Divi island.	..	1,019	1,019	..		
	<i>Nellore, Southern.</i>						
17	Golagamudi channel, compensation for land.	..	1,772	1,772	..	Funds will be appropriated in the redistribution of Budget grant of Rupees 21,000.	
18	Sarvepalli old drain, deepening and improving.	..	1,434	1,434	19	Do do	
19	Kistnapatam channel, deepening from head to first drop.	..	521	521	..	Do do	
20	Golagamudi channel, excavation..	..	575	575	..		
21	Pennar anicut extension, tools and plant.	..	10,058	10,058	10,058		
	<i>Sirulur.</i>						
22	Vayalur Oranambidu tank	..	946	946	114	This work was executed on the Executive Officer's own responsibility.	
23	Old Gummudipundi tank, repairs.	..	575	575	..		
24	Head sluice, Sunambedu supply channel.	..	1,756	1,756	475		
25	Thottakadu large tank, repairs ..	..	819	819	271		
26	Arani Nadukuppam tank, repairs.	..	685	685	166		
27	Kilaur tank, repairs ..	..	809	809	8		
28	Panapakum tank, repairs ..	..	1,240	1,240	378		
	<i>Vellore.</i>						
29	Kunnathur tank bund and closing breaches.	..	530	530	..		
II.—EXCESS OVER APPROPRIATION.							
	<i>Dindigul.</i>						
30	Kalputti tank and channel	..	200	1,080	880	26	Appropriation made in February 1877.

Proceedings of the Madras Government, Public Works Department,
16th April 1877. No. 1,231.

PART II.—Irregularities with respect to Appropriation—(Continued).

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
II.—EXCESS OVER APPROPRIATION. (Continued).		RS.	RS.	RS.	RS.		
Godavery Eastern Delta.							
31	Dowlaiswaram under sluices ..	4,161	6,171	2,010	..	Additional funds will be appropriated. Additional appropriation will be shown in the return for February 1877.	
32	Godavery river, sloping and revetting banks below anicut.	1,700	2,496	796	10		
33	Main canal, clearing silt ..	4,670	8,629	3,959	..		
Godavery, Western Delta.							
34	Gonter drain, improvements ..	5,500	10,586	5,186	..	Application for an additional allotment has been made to the Chief Engineer for Irrigation. Will be appropriated shortly.	
35	Gostanadi outfall sluice ..	1,500	2,029	529	22		
Nandyal.							
36	Mahanadi spring channel ..	743	1,410	667	10	Application for the redistribution of the Budget grant will be made to Government shortly.	
37	Nandial tank, repairs ..	1,654	4,753	3,099	30		
Nellore, Southern.							
38	Sarvepalli channel, compensation for land for main canal.	6,201	10,502	4,301	..	Application made through the Examiner for the sanction of the additional sum required.	
39	Pennar river right embankment from Nellore anicut to the sea.	16,158	17,215	1,057	3,935		
Sirulur.							
40	Rettembedu tank, repairs ..	1,100	3,157	2,057	213	Appropriation will be made in a few days when funds are finally distributed for the year between the divisions.	
41	Arani tank, repairs ..	100	1,788	1,688	702		
42	Thoranelur tank, repairs ..	400	1,037	637	301		
Tiruchalur.							
43	Pelandorai anicut, main channel..	3,000	5,406	2,406	761	Appropriation will be made in a few days when funds are finally distributed for the year between the divisions.	
44	Kaveripakam tank, repairs ..	13,918	16,500	2,582	..		

Mangaluru	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
-----------	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Proceedings of the Madras Government, Public Works Department,
16th April 1877. No. 1,231.

No. 343. ORDER THEREON, 16th April 1877, No. 1,281.

IRRIGATION, No. 26.

Account.

COMMUNICATED to the officers concerned.

2. The District Engineers will give their immediate attention to the instructions given in G.O. No. 3,020 of 10th November 1876.

3. It is noticed that the totals of objectionable items as they stood at the end of November have been reduced by the following amounts, viz. :—

Irregularities as to Estimates.

Without estimates reduced by ...	... Rupees	12,265	RS.
Excess over estimates reduced by ...	... "	9,136	
		<u>21,401</u>	

Irregularities as to Appropriations.

Without appropriations reduced by ...	... Rupees	1,982
Excess over appropriations reduced by ...	... "	6,212
		<u>8,194</u>
Total Reductions ...		<u>29,595</u>

(True Extract.)

Lt.-Col., R.E.,

Joint Secretary to Government, P.W.D.,
Irrigation Branch.

To District Engineers concerned.
" the Examiner of Public Works Accounts.

Encl. F. C. Shunkar.
Spec. Copies

Imperial, Irrigation. 137

Part I.—Irregularities with respect to Estimate. for the month of Dec. 1877

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
	<u>Without Estimate</u>						
	<u>Baranpore</u>						
1	Mahanadi piers right and left bankment	1865	1865	1865	1877		
	<u>Bellary</u>						
2	Repairing Yerradabam tank	721	721	721		Estimate called for from the District Office	
3	Stagallur Tank; repairs	545	545	545			
	<u>Bewaroda</u>						
4	Chikharu Point; repairs	589	589	589	99	Estimate awaited	
5	Planting grass and sowing grasses in Chikharu	1005	1005	1005		Estimate Office has been requested to return the estimate	
	<u>Baranpore</u>						
6	Repairing at the S. and S. groyne	600	600	600		Estimate returned to the District Office for audit of estimate	

243-25-1-77
372-3-2-77
691-28-2-

P.W.D.
144577
No. 2719

From
The Controller,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 13 March 1877
Recd. 14/3/77

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Range Officers for the month of December 1876, under Imperial Irrigation.

Alonway-Jordan

Controller, P. W. Accounts

[P. W. D. Form No. 59, Part I, continuation.]

Imperial Irrigation MONTH OF December 1876, SHEET No. 2

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government
21	Gravel for the tank at the head of the channel, Chingalput (contd.)		1157	1157			
22	Gravel for the tank at the head of the channel, Chingalput		578	578			
23	Gravel for the tank at the head of the channel, Chingalput		220	220			
24	Gravel for the tank at the head of the channel, Chingalput		249	249			
25	Gravel for the tank at the head of the channel, Chingalput		265	265			
26	Gravel for the tank at the head of the channel, Chingalput		265	265			
27	Gravel for the tank at the head of the channel, Chingalput		658	658			
28	Gravel for the tank at the head of the channel, Chingalput		739	739			
29	Gravel for the tank at the head of the channel, Chingalput		1245	1245			
30	Gravel for the tank at the head of the channel, Chingalput		1899	1899			
31	Gravel for the tank at the head of the channel, Chingalput		1810	1810			
32	Gravel for the tank at the head of the channel, Chingalput		16800	16800			
33	Gravel for the tank at the head of the channel, Chingalput		6280	6280			

[illegible]

50	Madamapalli Dipak charyam thempaladique tank	671	672	The Executive Office has been asked to do it. With the dispatch of the estimate.
51	Kirapalli poldachernur; repairing waste mns	2900	2900	The Chief Engineer for Irrigation has noted it and fixed the estimate for the work to be done and sent it to the Executive Office for approval.
52	Madivara chinnu tank; repairing waste mns	265	265	
53	Kirapalli poldachernur tank	391	391	
54	Maoulipatam Maoulipatam Canal; clearing breaches	769	769	Estimate will be com- pleted on 1st inst from the Executive Office
55	Pinnamburam & around the Singaland; closing breaches Mount	1007	1007	
56	Namandi tank; repairs	2065	2065	
57	Water erosion of Pannam mns waste mns	2553	2553	
58	Thallan waste mns	1018	1018	28

7. *Stungs* head stone value structure

5. *Old Pynes* canal, head stone structure

burdalo

9. *Pring* fallow tank; closing bricks

Ching left

10. *Pring* tank; tank; repairs

11. *Pring* tank; tank; repairs

12. *Pring* tank; tank; repairs

13. *Pring* tank; tank; repairs

14. *Pring* tank; tank; repairs

15. *Pring* tank; tank; repairs

16. *Pring* tank; tank; repairs

17. *Pring* tank; tank; repairs

18. *Pring* tank; tank; repairs

19. *Pring* tank; tank; repairs

20. *Pring* tank; tank; repairs

[P. W. D. Form No. 50, Part I. continuation.]

[Imperial Government] MONTH OF December 1876, SHEET No. 3.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
<i>I Without Estimate</i>							
44	<i>Gumbachall</i> tank; closing bricks	1911	1911			Completed. Referred for from the District Office	
45	<i>Quidich</i> tank; closing bricks	296	296			The District Office has again been urged to submit the estimate. The bill in connection with this work will be submitted to the Chief Engineer for sanction	
46	<i>Quidich</i> tank; closing bricks	327	327				
47	<i>Quidich</i> tank; closing bricks	210	210				
48	<i>Quidich</i> tank; closing bricks	292	292			Estimate under preparation	
49	<i>Quidich</i> tank; closing bricks	213	213				

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
	Without Estimate, amount (continued)						
59	Shower, brick kiln and materials at the		867	867			
60	Chumbabani tank, bund; raising punctured		775	775			
61	Thugamalai large tank; repairs		276	276			
62	Shibathia tank; repairs		228	228			
63	Water crushing machine, Gokand Plant - Hollowed out		268	268			
64	Golagumidi channel; excavation		7976	7976			
65	Golagumidi channel, culvert in 2nd mile		682	682			
66	Golagumidi channel, culvert in 3rd mile		271	271			
67	Golagumidi channel, culvert in 4th mile		226	226			
68	Constructing a 1st long aqueduct for 1st mile		2699	2699			

69	Kathia channel; constructing a culvert at head		439	439		Government shortly	
70	cutting a drainage channel from Duduparti Swamp to Duduparti tank		557	557			
71	Improving Kantapillai channel		639	639			
72	Golagumidi channel; construction for land		2131	2131			
73	Shudhifillai large tank; repairs		206	206			
74	Therabathi tank; excavating sluice		706	706			
75	Shikrapata channel; deepening from head to 1st drop		521	521			
76	Shikrapata old tank for water supply		206	206			
77	Gallia tank; removing body wall		639	639			
78	Chellapillai tank; repairs		565	565			

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
<u>Thalassery</u>							
79	Western bank canal; closing breaches		6563	6563		Estimate awarded from the Executive Office	
80	Western bank canal; minor embankment closing breaches		1996	1996			
81	Western bank canal; flood bank near Pidda		802	802			
82	Western bank canal; Sakapalli channel; closing		300	300			
83	Western bank canal; closing breaches below Sirtur lock		277	277			
84	Small planting of large trees		275	275		Complete estimate as per instructions from the Chief Engineer for irrigation will be called for and	

<u>Thalassery</u>							
85	Western bank canal; repairs		566	566			
86	Western bank canal; repairs		656	656			
87	Western bank canal; repairs		597	597			
88	Western bank canal; repairs		250	250			
89	Western bank canal; repairs		702	702			
90	Western bank canal; repairs		230	230			
91	Western bank canal; repairs		230	230			
92	Western bank canal; repairs		643	643			
93	Western bank canal; repairs		579	579			
94	Western bank canal; repairs		1263	1263			
95	Western bank canal; repairs		318	318			
96	Western bank canal; repairs		300	300			
97	Western bank canal; repairs		10528	10528			

Item No.	Particulars.	Amount of Estimate.	Expendi- ture up to date.	Excess over Estimate.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Controller.
	<u>In Without Estimate sent by</u>					
	<u>Kirindachalam</u>					
98	Irlandam & Puntiyogal flood bank.		2205	2205		Completed. Completed. Report will be forward ed for orders of Government.
99	Irlandam & Puntiyogal flood bank.		1562	1562		Completed. Completed. Report will be forward ed for orders of Government.
100	Irlandam & Puntiyogal flood bank.		1420	1420		Completed. Completed. Report will be forward ed for orders of Government.
	Total		5187	5187		
	Total		690	690		D. D.

Item No.	Amalgamated Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
114	14,800	16,920	2,120			
115	2,000	2,300	300			
116	700	929	229			
117	550	916	366			
118	20,250	21,609	1,359			
119	1,100	1,552	452			
120	19,000	21,759	2,759		Revised estimate will be forwarded to the Chief Engineer for consideration and report from the District Officer.	
121	5,263	5,776	513			
122	16,400	24,200	7,800			

II. Expenses Estimated.

Bexwada

102. Constructing a bridge across the high level.
Canal at Pond.

Canal at Fort Kid

103 Chestnut street, Philadelphia

Beltingport

106 Curgalant
Curgalant

Godfrey & Co.

U.S. Southern Lumber Works, Woodland, California

Loc. at 29th mile of C. & O.

Godanery Western Delta

27 Bank Bayal; in fragments

28. Medical Directory for 1841. Chapman & Co. N.Y.

Sam'l W. Hamilton

1110. Shiver at the head of A. King his main branch.

111 Fiddlers & Ringers!!!

112 Lockman & Megalloway

11.3. Eastworth of Collyer's Tavern.

[Faint handwritten notes or bleed-through from the reverse side of the page.]

12th & 13th streets, New York, N.Y.

125. *Scirpus setellus* (L.) Presl

[illegible]

(Faint handwriting, likely bleed-through from the reverse side)

Handwritten notes on lined paper, possibly a list or a series of small sketches, including a vertical line of dots and a series of small, connected loops.

(Signature)

[illegible]

126 of main to 127 of main

channel

[illegible]

[Illegible handwritten notes]

11. 11. 11

127-dannehallid drain; deep near

from Solenopachyderes

1000

W. H. Hall channel corner

128 - same for the channel, compare

100

129. Vallis & Stanchy; comp. pers.;

10

1. The first step in the process of the development of a new product is the identification of a market need. This is done by conducting market research and analyzing the needs of potential customers. The next step is to develop a concept for the product, which involves creating a detailed description of the product's features and benefits. This is followed by the development of a prototype, which is a physical model of the product that can be used to test its functionality and appearance. The final step is the production of the product, which involves manufacturing the product in large quantities and distributing it to the market.

[illegible]

1

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
130	Theriac channel; compensation for land	22675	23615	940		This excess is below 5 percent on the estimate and completion is perfect	
131	Sarnipalli channel; compensation for land	12256	17591	5335		This work will be included in the proposed estimate for Sarnipalli Project	
132	Theriac channel; compensation for land	820	820	0			
133	Regulating dam at the head of the Theriac channel	4720	5091	371			
134	Sarnipalli channel; head sluice	7200	8956	1756			
135	Theriac channel; compensation for land	6470	6470	0			
136	Theriac channel; head sluice	1670	1997	327			
137	Lengthening and improving Sarnipalli channel	3500	3500	0			

Item No.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks.
153	13200	15000	1700	250	Sh. 2000 is within 5 per cent on the estimate and everything perfect
154	12500	12500	0	250	Sh. 1000 is within 5 per cent on the estimate and everything perfect
155	6130	7374	1244		Sh. 1000 is within 5 per cent on the estimate and everything perfect
156	6200	9691	3491		Sh. 1000 is within 5 per cent on the estimate and everything perfect
157	18634	71098	52464		Sh. 1000 is within 5 per cent on the estimate and everything perfect
158	14500	19250	4750		Sh. 1000 is within 5 per cent on the estimate and everything perfect
159	14500	2087	1637		Sh. 1000 is within 5 per cent on the estimate and everything perfect

138	Head sluice to Magalli	5440	5731	691	
139	Fall to Magalli Branch channel	970	1218	248	
140	Magalli channel, earthwork	11430	15972	4542	
141	Spur channel, earthwork	2843	3046	203	
142	Indiparte channel, fall to Indiparte tank	1040	1259	219	
143	Magalli channel, six irrigation sluices	1560	1863	303	
144	Spur channel, four irrigation sluices	1040	1357	317	
145	Indiparte channel, two irrigation sluices	520	741	221	
146	Waller channel, head sluice	3080	4333	1253	
147	Waller channel, earthwork	11500	13254	1754	
148	Tennis's Point, extension	11260	133225	2065	84
149	Tennis's Point extension, rock and plant	8860	10057	1197	10058
150	Strampata's canal, milt to the west bank near Magalli	12500	15500	3000	
151	Improvement to Little tank and flowing to the	920	1207	287	
152	Seawater irrigation channel from Little tank to Little tank	165	3015	2850	

153	Main channel from the Point	1400	2200	800	
154	Masonry fall and empty sluice at station 29 in the main channel	900	1000	100	
155	Masonry fall and empty sluice at station 29 in the main channel	800	1000	200	

[illegible]

PART II.—Irregularities with respect to Appropriation.
Imperial Irrigation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
	<u>I. Without Appropriation</u>					
	<u>Barampore</u>					
1	Mahanadi pinner, right and left embankment		1665	1665	1677	Grunds appropriated in January 1877.
2	Kalkulam tank bank		910	910	8	
3	Kalkulam tank sluice		865	865	150	
	<u>Chikkakhal</u>					
4	Langulapinner, Dues main channel		739	739	228	
5	Langulapinner, Madala main channel		1265	1265	586	
6	Thundhattapinner main channel from Namadara pinner		658	658	355	
	<u>Dindigul</u>					
7	Thundarai Teri talam tank calingulak		580	580	150	

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
	<u>Without Appropriation (continued)</u>					
8	Godavery Eastern Delta Small holes canal, cattle crossings		1234	1234		Grants will be approved as soon as the estimate is sanctioned
9	Two composite pumps, Cools and Plant		2810	2810		
10	Two wooden pumps with iron pipes Godavery Western Delta		5400	5400		
11	Attali Canal, granted cattle crossings Masulipatam		1044	1044		Grants applied for
12	Penamputi under tank		2040	2040	41	
13	Existing puccin embankment around the Divi Island (emergent)		1507	1507		
14	Thommamudi Canal, drainage channel, clearing from stagnation, agreed to total block		1267	1267		Grants will be approved in February 1911
15	Existing puccin embankment around the Divi Island		953	953		
16	Thiava puccin embankment around the Divi Island Mellone do the river	1019	1019			Grants will be approved in February 1911
17	Godagumudi channel, compensation for land	1772	1772			Grants will be approved in the budget grant of Rs. 21000
18	Samipalli old drain, deepening and improving	1436	1436	19		Di. Di.
19	Thiava patams channel, deepening from head to first dam	521	521			Di. Di.
20	Godagumudi channel, excavation	575	575			
21	Thiava patams channel, extension, Cools and Plant diversion	1053	1053	1053		
22	Kayalva Puccin embankment tank	946	946			This work was approved on the Executive Officer's report, p. 100, p. 101
23	Old Gummudi puccin tank, repairs	575	575			
24	Head sluice dam, sluice supply channel	1756	1756			
25	Thiava patams large tank, repairs	819	819			
26	Thiava patams tank, repairs	685	685			
27	Thiava patams tank, repairs	809	809			
28	Thiava patams tank, repairs	1240	1240			

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
<u>I. Withheld Appropriation (contd.)</u>							
<u>Vellore.</u>							
29	Chinnathur tank bund and closing breaches		530	530			
<u>II. Excess over Appropriation.</u>							
<u>Dindigul.</u>							
30	Palpatti tank and channel	200	1080	880	26	Appropriation made in February 1877	
<u>Godavari (Eastern) Delta.</u>							
31	Dolanuram middle sluice	461	6171	2010			
32	Godavari sluices; deeping and putting back the amount	1700	2096	796	10	Additional funds will be appropriated	
33	Old canal, clearing silt	4670	5629	3959		Additional appropriation will be shown in the Return for February 1877	
<u>Godavari (Western) Delta.</u>							
34	Godinadam; improvements	5000	5656	656			
35	Godinadam; outfall sluice	1000	2029	529	22		
36	Mahanadi spring, channel	743	1010	667	10	Application for an additional allotment has been made to the Chief Engineer for Irrigation	
37	Standial tank; repairs	1654	4753	3099	30	Will be appropriated shortly	
38	Samipalli channel; compensation for land for main canal	6201	10502	4301		Application for the redistribution of the budget grant will be made to Government shortly	
39	Pennis' Dams right embankment from Allowed bank to the sea	16153	17215	1057	3935		
<u>Srinivas.</u>							
40	Pottimbedu tank; repairs	1100	3157	2057	243		
41	Prani tank; repairs	100	1755	1655	702		

673.

Abstract of Objectionable Items (Inner sheet), Imp'l. Irrigations, Madras,

28
1876.

December

Divisions.	Officers.		IRREGULARITIES AS TO ESTIMATES.				IRREGULARITIES AS TO APPROPRIATIONS.				Miscellaneous Irregularities.		
			No Estimates.		Excess over Estimates.		No Appropriations.		Excess over Appropriations.				
			No. of Works.	Amount Expended.	No. of Works.	Amount of Estimates.	Excess Expended.	No. of Works.	Amount Expended.	No. of Works.		Excess over Appropriations.	
Presidency			78	91937	48	62994	2207	21	38658	10	42487	22404	
Putthūr													
Rajamahindri													
Repali		Mrs. D. Carver	5	9936	3	2665	2708						
Salem													
Shermādevi													
Sidont		Comdr. J. Schurz	1	278									
Sirulūr		Lieut. J. P. Smith	10	5822					6230	3	1600	4382	
Stores, P. W.													
Tanjore													
Tindivanam													
Tinneveli		Mrs. W. Hughes			2	30500	608						
Do. Northern													
Tirupatūr		Comdr. W. G. H. H.	1	318									
Trichinopoli		Captain. R. L. Harris	1	300									
Udaipurliām													

Virudhunagar	Mrs. C. Vincent	Asst. Engineer	1	10528	1	6130	1266	1	530			
Virudhunagar	Lt. Venkataswami	Superintendent	2	5867	10	151376	39529			1	3000	2606
Waldia	Lieut. R. C. Hamilton	Asst. Engineer								1	12918	2522
Wainad, North												
Do. South												
Workshop, P. W.												
Total			101	124326	62	61607	127089	29	46818	15	61006	31854

FORT SAINT GEORGE,
March 1877.

Donway-ford

Examiner, Public Works Account

12/12/77

14 MAR 77
No 2717

From
The Examiner,
Public Works Accounts,
Madras,

To
Secretary to Government
The Accountant-General,
Public Works Department.

Dated 13th March 1877.
Received

Enclosure.—Statement of Serious Irregularities.

MADRAS PRESIDENCY.

Abstract of Objectionable Items, under
Imp'l. Engrs. for December
1876.

G.O. 16. April 77) S.D. 342

En 6-4-77

No 1281. Public Works Department.
45

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 16 April 77

Read the following:—

Statements of objectionable items in the Accounts
of Range Officers for the month of December
1876, submitted by the Managers of Public
Works Accounts.

For

Communicated to
the officers concerned.

2. The District Engineers
will give their immediate
attention to the instructions
given in G.O. No. 3020 of 10
November 1876.

3. It is noticed that
the totals of objectionable
items as they stood at
the end of November
have

11-2-77

have been reduced by the following amounts viz.

Irregularities as to estimates.

Without estimates reduced by Rupees - 12265.

Excess over estimates reduced by Rs. 3736

Irregularities as to appropriations.

Without appropriations reduced by Rupees. 1982.

Excess over appropriations reduced by Rupees 6212

Total reduction 29595

For the year 1917-18
by the
Committee
on
the
reduction
of
the
expenditure
of
the
Government
of
India

Mr. Concerned ✓
C. J. ✓
H. P. W. A. ✓
Resp 4.5-177

Govt. of 1877 ~~India~~ *Malta*

PUBLIC WORKS.

To

Chief Engineer (General)

Dated

Issued

Recd.

Encl.

G. O. *15th April* 1877, No. 1281

Nos. 342-343

*Statement of objections
to the under Imperial
regulation for the month
March 1876, Command to the
Officers concerned with
Remarks.*

Staff in Regt.

Recd. 6-4-77