

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1266 (W) Press
Mis.

Dated 21-4-1877.

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Public Works Department,
21st April 1877, No. 1,366.*

No. 500. Read the following letter from Lieut.-Colonel H. L. PRENDERGAST, R.E., District Engineer, North Arcot, to the Chief Engineer, Public Works Department, Buildings and Roads Branch, dated Vellore, 4th April 1877, No. 22:—

I HAVE the honor to submit a comparative statement showing the work of construction of the Subsidiary Jail and out-offices at Maderpauk, sanctioned in G.O.,

One Statement.

No. 2,733, dated 29th September 1874, and to request sanction for the excess Rupees (292) two hundred and ninety-two.

2. The reason for the excess is that the teakwood was entered in the estimate at the rate of Rupees $3\frac{1}{2}$ per cubic foot, to be supplied by the Forest Department, but the actual cost was increased to Rupees $4\frac{1}{4}$ by the Railway charge, Rupees 187-14-0 paid for conveyance from Coimbatore to Trivellore, and again by the cart-hire from Trivellore Railway Station to Maderpauk Rupees 105, so that the unavoidable additional payments came to Rupees 292-14-0.

3. There are several items of discrepancies between the estimate and the work executed, including the gravelling of the compound Rupees 77, this having been found necessary on account of its low situation; but the columns of increase and decrease would balance each other if it were not for the excess charges on the teakwood, Rupees 292.

No. 501. ORDER THEREON, 21st April 1877, No. 1,366.

CIVIL WORKS, No. 42-A.

Heads of Service.—Special.
Fund.—Convict Labor.
Class.—Original Works.
Main-head.—Civil Buildings.
Sub-head.—E, Prisons Department.
Section.—iii, Lock-ups.
Name of Work.—Constructing a Subsidiary Jail at Maderpauk.
Amount.—Rupees 4,192.
To be carried out by the Public Works Department.

UNDER the explanations supplied by the District Engineer the sum of Rupees 292 in excess of the estimate of Rupees 3,900, sanctioned in G.O., No. 193, dated 21st July 1876, for constructing a Subsidiary Jail at Maderpauk in the North Arcot District, is sanctioned.

2. This sanction is registered as Special No. 15—W of 1877-78.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer North Arcot.
" Examiner of Public Works Accounts.
" Judicial Department.

Exd. S. T. Austin.

Spare Copies

Roads and Buildings

No. 22

North Arcot,

DISTRICT ENGINEER'S OFFICE,

Vellore 4th April 1877

From

The DISTRICT ENGINEER,

NORTH ARCOT.

To

The Chief Engineer of

Roads and Buildings

P. W. Department

Madras.

Encls. - One

Statements.

I have the honor to submit accompanying statement showing the work of construction of the subsidiary gail and out-offices at Maderpak sanctioned in G. O. No. 2733 dated 29th September 1874, and to request sanction for the excess Rupees 292/- Two hundred and ninety two.

2. The reason for the excess is that the teakwood was entered in the estimate at the rate of Rupees 3½ per cubic foot, to be supplied by the Forest Department, but the actual cost was increased to Rupees 4½ by the Railway charge Rupees 187-14/- paid for conveyance from Coimbatore to Trivellore, and again by the

the cart hire from Chiverton Railway Station to Madder Park Rupees 105, so that the unavoidable additional payments came to Rupees 292-14-0.

3. There are several items of discrepancies between the estimate and the work executed, including the gravelling of the compound Rupees 47; this having been found necessary on account of its low situation; but the columns of increase and decrease would balance each other if it were not for the excess charges on the teakwood Rupees 292.

I have the honor to be

Sir

Your most obedient servant
Wm. B. B. B.

District Engineer N. Street.

32

2000. 2000.
1000. 1000.

٥

From,

The District Engineer
North Aust.

№ 22

Enelo = Bone:

Dated 4th }
Received } April 1871

Subsidiary jail at Maderford

Towards a Compa-
-rative Statement for the
sanctions of the excess ex-
-penditure incurred on the
construction of the —

Apr 21st April 7, I.B.R. 500

6-20-77

Year	Month	Day	Time	Location	Remarks
1900	Jan	1	10:00	St. Paul	Arrived
1900	Jan	2	10:00	St. Paul	Departed
1900	Jan	3	10:00	St. Paul	Arrived
1900	Jan	4	10:00	St. Paul	Departed
1900	Jan	5	10:00	St. Paul	Arrived
1900	Jan	6	10:00	St. Paul	Departed
1900	Jan	7	10:00	St. Paul	Arrived
1900	Jan	8	10:00	St. Paul	Departed
1900	Jan	9	10:00	St. Paul	Arrived
1900	Jan	10	10:00	St. Paul	Departed
1900	Jan	11	10:00	St. Paul	Arrived
1900	Jan	12	10:00	St. Paul	Departed
1900	Jan	13	10:00	St. Paul	Arrived
1900	Jan	14	10:00	St. Paul	Departed
1900	Jan	15	10:00	St. Paul	Arrived
1900	Jan	16	10:00	St. Paul	Departed
1900	Jan	17	10:00	St. Paul	Arrived
1900	Jan	18	10:00	St. Paul	Departed
1900	Jan	19	10:00	St. Paul	Arrived
1900	Jan	20	10:00	St. Paul	Departed
1900	Jan	21	10:00	St. Paul	Arrived
1900	Jan	22	10:00	St. Paul	Departed
1900	Jan	23	10:00	St. Paul	Arrived
1900	Jan	24	10:00	St. Paul	Departed
1900	Jan	25	10:00	St. Paul	Arrived
1900	Jan	26	10:00	St. Paul	Departed
1900	Jan	27	10:00	St. Paul	Arrived
1900	Jan	28	10:00	St. Paul	Departed
1900	Jan	29	10:00	St. Paul	Arrived
1900	Jan	30	10:00	St. Paul	Departed
1900	Jan	31	10:00	St. Paul	Arrived

624

1000

[The page contains approximately 20 lines of handwritten text in cursive script, which is largely illegible due to extreme fading and blurring.]

Car 20/4/70

North West District

No. 1 or Valley of Range.

Comparative Statement
showing the difference between
the Original Estimate
and work executed to
the Construction of sub-fair
and our offices at
Maderpark....

of 21 April 1900

Statement 3.2

particulars

1. of service Special
 1. Court Labor
 2. Original Work
 3. Civil Building
 4. Prison Dept
 5. Lock Ups.
 6. Constructing a subsidiary jail
 at Maderpauk.

Cost: Rs 1192

to be carried out by the P. W. Dept
 under the margin of G. O. No 1366 of 24/4/77

No 1366

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 21 April/77

Read the following:-

From the Dist. Engr: North Arcot (H. E. to 22/4 April/77)

Under the explanations
 supplied by the District
 Engineer the sum of Rs 292
 in excess of the estimate of
 Rs 3900 sanctioned in G. O.
 No 193 dated 21st July 1876
 for constructing a subsidiary
 jail at Maderpauk in the
 North Arcot District is
 sanctioned.

2 This sanction is registered
 as Special No 1544

of 1877/78.

H. E. Arcot ✓
 E. P. W. Dept ✓
 J. P. Dept ✓
 D. S. 77

18/4/77
 1877

Copy 5

Obt. of 1877 India

PUBLIC WORKS.

To

to H. B. North Street

Dated

Issued

Recd.

Encl.

G. O. 27th April 1877, No. 1366

Nos. 500-501

Subsidy paid at Madras
Bank, Arcot Dr

The revised estimates of
Rs 4192 for constructing
a — sanctioned

Contd. by