

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1626 (W)	Press Mis.
Dated 13 //	1877.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

13th November 1877, No. 1,626 W.

Buildings and Roads.

Account.

Read the following paper:—

No. 135.

Part I.—Irregularities with respect to Estimate for the Month of July 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
1	<i>Bezwada.</i> Construction of a new Jail at Gudivadah.	7,670	8,939	1,269	...	In their Proceedings No. 725 W, dated 12th September 1877, the Government have called upon the District Engineer for speedy submission of a revised estimate for this work.	No. 136 ORDER THEREON, 13th November 1877, No. 1,626 W. 1. So far back as when replying to the Examiner's objections reported in his statement for March, the Superintending Engineer, Kistna, promised the early submission of a revised estimate, which has not at the present date (November 9) been received. Major Hasted will report the cause of this inordinate delay. 2. No orders are necessary.
2	<i>Cannanore.</i> Repairs to the Bronen's School at Tellicherry.	1,790	2,019	229	...	The Government in their Proceedings No. 725 W, dated 12th September 1877, observe that this excess will be met from the Educational Building Fund Budget provision for the work, vide Government Order No. 55, dated 7th September 1877.	3. The District Engineer was called upon in June last to submit a revised estimate. He will state why it has not yet been sent in.
3	<i>Repalli.</i> Constructing Subsidiary Jail at Repalli.	5,220	7,751	2,531	...	The Government in their Proceedings No. 725 W, dated the 12th September 1877 observe that the submission of the revised estimate should be expedited.	4. The same remarks apply to this item.
4	<i>Vellore.</i> Enlarging the four wards and workshop at Central Jail at Vellore.	6,880	8,209	1,329	...	In Government Order No. 459 W of 20th July 1877, the District Engineer has been directed to expedite the submission of a revised estimate for this work.	5. Noted.
5	<i>Chicacol (Kimed Estate Works).</i> A School-room for Minor Zemindars at Kimed.	2,400	3,357	957	98	The District Engineer reports that a revised estimate will soon be submitted for sanction.	

SPECIAL.

Part II.—Irregularities with respect to Appropriation for the Month of July 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	<i>Cuddalore.</i> Sub-Magistrate's Cutcherry at Oolundoorpett.	RS. 900	900	900	41	The District Engineer reports that the accounts of the work are being gone into with a view to apply to Government if necessary for funds.	6. Noted.
2	<i>Godavery Eastern Delta.</i> Constructing 96 boats for the use of ferries.	500	500	500	..	This outlay being a wrong debit to 'Special' instructions have been issued for its removal from that head.	7. Noted. There was no occasion for the appearance of this item in the present return. It should have been removed without remark, and note made of the correction in the Irrigation statement, to which it is presumed the item has been transferred.
3	<i>Jypur Ghant.</i> Sub-Jail at Koraput	586	586	586	.. 64	The District Engineer reports that an application has been made to the Government for funds.	8. Rupees 4,000 have been appropriated for this work in G.O. No. 1,348 W of 30th October 1877.
4	<i>Nellore Northern (Chundy Estate Works).</i> Zemindar's house at Chundy.	919	919	919	271	The District Engineer reports that an application has been made to the Collector for appropriation of funds.	9. Noted.
5	<i>Chiccalol (Kimeddy Estate Works).</i> Restoring Savakoosala Sagaram tank.	1,903	1,903	1,903	727	The District Engineer reports that funds have been applied for in the list of incomplete works submitted to the Collector.	10. Noted.
6	Repairs to damages of Battenwapuram anicut works.	2,485	2,485	2,485	1,351	The District Engineer promises to provide funds.	11. Noted. The District Engineer should remove the objection without longer delay than is necessary.

(True Extract.)

Colonel, R.E.,
Joint Secy. to Govt., P.W.D.,To the District Engineers concerned.
„ Examiner of Public Works Accounts.Exd. E. C. Shunker.
Spare Copies

[P. W. D. Form No. 50, Provincial Part II.]

Provincial Special

PART II.—Irregularities with respect to Appropriation. July

[Chap. XX, Sec. II, Para. 30.]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
1	<i>Cuddalore</i> Sub-Magistrate's Cutcherry at Oolundoorpett	900	900	900	41	The District Engineer reports that the accounts of the work are being gone into with a view to apply to Government if necessary for funds.	6. Noted.
2	<i>Godavery Eastern Delta.</i> Constructing 96 boats for the use of ferries.	500	500	500	..	This outlay being a wrong debit to 'Special' instructions have been issued for its removal from that head.	7. Noted. There was no occasion for the appearance of this item in the present return. It should have been removed without remark, and note made of the correction in the Irrigation statement, to which it is presumed the item has been transferred.
3	<i>Jypur Ghant.</i> Sub-Jail at Koraput	586	586	586	.. 64	The District Engineer reports that an application has been made to the Government for funds.	8. Rupees 4,000 have been appropriated for this work in G.O. No. 1,348 W of 30th October 1877.
4	<i>Nellore Northern (Chundy Estate Works).</i> Zemindar's house at Chundy.	919	919	919	271	The District Engineer reports that an application has been made to the Collector for appropriation of funds.	9. Noted.
5	<i>Chiccalol (Kimeddy Estate Works).</i> Restoring Savakoosala Sagaram tank.	1,903	1,903	1,903	727	The District Engineer reports that funds have been applied for in the list of incomplete works submitted to the Collector.	10. Noted.
6	Repairs to damages of Battenwapuram anicut works.	2,485	2,485	2,485	1,351	The District Engineer promises to provide funds.	11. Noted. The District Engineer should remove the objection without longer delay than is necessary.

Provincial

PART I.—Irregularities with respect to Estimate. July

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
							25th Dec
1	Construction of a new jail at Gudmalah	7670	8989	1319		In their proceedings 1. So far as it is as to the estimate of the same, the 12.7.23 estimate is correct. The Government have sanctioned the estimate for the S. I. District Engineer for the early submission of a revised estimate, which has not at the present date (November 9) been received. The Government have not yet decided the cause of this irregularity.	No. 1626 of 27/3/20/77
2	Repairs to the Burmese School at Villahuri	1790	2019	229		The Government have sanctioned the estimate for the 12.7.23 estimate. It is observed that this case will be 2. No order will be issued from the Government Building Fund and get provision for the work. The Government order is dated 27 September 1877.	
3	Constructing subsidiary jail at Repalle	5220	7751	2531		The Government have sanctioned the estimate for the 12.7.23 estimate. It is observed that this case will be 2. No order will be issued from the Government Building Fund and get provision for the work. The Government order is dated 27 September 1877.	No. 1626 of 27/3/20/77
4	Enlarging the wards and work shed at Villahuri	6880	8209	1329		The Government have sanctioned the estimate for the 12.7.23 estimate. It is observed that this case will be 2. No order will be issued from the Government Building Fund and get provision for the work. The Government order is dated 27 September 1877.	No. 1626 of 27/3/20/77
5	Enlarging the wards and work shed at Villahuri	6880	8209	1329		The Government have sanctioned the estimate for the 12.7.23 estimate. It is observed that this case will be 2. No order will be issued from the Government Building Fund and get provision for the work. The Government order is dated 27 September 1877.	No. 1626 of 27/3/20/77

[illegible]

10/10/21
Cobt. of 1877 ~~Public~~
PUBLIC WORKS.

To

the W. & L. Concerned

Dated

Issued

Recd.

Encl.

G. O., 13 Nov 1877, No. 1626W

Nos. 135-136

Objectionable Items
Orders or statements of
— in the accounts of the
Officer for the month of
July 1877, under Special
Funds

Left in Reg.