

(1) Number of pages.....

(2) Date of repair.....

(3) Initials of the Referencer.....

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1785	(W)	Press ~~Mis.~~
Dated 26-11-	1877.	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

26th November 1877, No. 1,785 W.

Buildings and Roads.
Account.

Read the following paper :—
No. 222.

PROVINCIAL.

PART I.—*Irregularities with respect to Estimate for the Month of August 1877.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	Architect. Tools and Plant	...	RS. 364	RS. 364	52	The District Engineer's reply to a reference made by this office is awaited. This amount represents the value of certain articles received on indent and finally adjusted to the debit of Tools and Plant. The Government in their Proceedings No. 988 W, dated 12th October 1877, direct the District Engineer to report the cause of the delay in the submission of this small estimate. The District Engineer has not yet replied to a reference made by this office. In G. O. No. 988 W, dated the 12th October 1877, the Government states that sanction has been deferred until the estimate for the remainder of the year has been submitted. In their Proceedings No. 988 W, dated the 12th October 1877, the Government observe that no orders are at present necessary in respect to this objection.	No. 223. ORDER THEREON, 16th November 1877, No. 1,785 W. 1. Recorded. 2. Separate orders will shortly be passed with reference to this expenditure. 3. The District Engineer's report is still awaited. 4. Recorded. 5. Do. 6. Do.
2	Berhampore. Tools and Plant, new supplies...	54	959	905	...		
3	Benicada. Repairing Travellers' Bungalows at Weyyur.	474	875	401	...		
4	Cuddalore. Deputy Collector's Cutcherry at Trichalore.	4,990	5,294	304	7		
5	Dindigul. New Pulney Ghat	...	9,893	9,893	1,985		
6	Kamblam. Constructing Taluq Cutcherry and Subsidiary Jail at Kamblam.	...	14,462	14,462	...		

PART I.—Irregularities with respect to Estimate for the Month of August 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
7	<i>Madanapalli.</i> New Taluq Cutcherry at Kodri.	Rs. 24,200	Rs. 25,445	Rs. 1,245	Rs. 210	The reference made to the District Engineer by this office has not yet been replied to.	7. Recorded.
8	<i>Mangalore.</i> Renewing the roof of the District Jail at Mangalore.	13,410	15,303	1,893	...	In the statement for July 1877 this office observed that the District Engineer anticipates reduction in expenditure by the sale of materials. In G. O. No. 988 W, dated the 12th October 1877, the District Engineer is requested to report the circumstances that hinder the sale in question. In their Proceedings, No. 988 W, dated the 12th October 1877, the Government observe that no further orders are necessary at present.	8. The District Engineer's attention is called to paragraphs 1 and 11 of G. O. No. 988 W of 12th October 1877.
9	<i>Mount.</i> Maintenance for the Guindy Water Project.	...	764	764	...	In the reply by the District Engineer to a reference made by this office, nothing is mentioned regarding the objection raised in respect to estimate. Further reference has been made.	9. In G. O. No. 1,441 W of 5th November 1877, the Examiner has been authorized to admit the expenditure. 10. Recorded.
10	<i>Negapatam.</i> Repairing and improving the Range Office building at Cadambady.	...	680	680	680	The District Engineer reports in a letter to this office that this item cannot be adjusted, as the papers connected with it are in the custody of the Civil Court in connection with a suit.	11. The District Engineer will state how long the Civil Court is likely to require the papers.
11	Sea Custom-house at Velangany.	1,590	1,804	214	...	This office is in communication with the District Engineer, Nellore, with a view to giving effect to paragraph 6 of G. O. No. 988 W, dated the 12th October 1877.	12. Noted.
12	<i>Nellore, Southern.</i> Taluq Cutcherry at Guddur ...	2,910	4,074	1,164	...		

13	<i>Nitigiri.</i> Wellington Church furniture ...	...	350	350	...	The Government in their Proceedings No. 988 W, dated 12th October 1877, observe that no more delay should be caused in the removal of this objection.	13. An estimate of Rs. 350 has been sanctioned in G. O. No. 1,437 W of 2nd November 1877.
14	Government House at Norwood.	21,500	79,432	57,932	608	In their Proceedings No. 988 W, dated the 12th October 1877, the Government observe that no further orders are necessary.	14. The District Engineer will expedite the submission of an estimate to cover this excess.
15	Constructing dry stone drains on the road through Government gardens towards Upper Norwood at Octacumund.	730	961	231	...	The Government in their Proceedings No. 988 W, dated the 12th October 1877, direct the District Engineer to remove this objection as early as possible.	15. Recorded.
16	<i>Presidency.</i> Sinking a pukka brick well at the Lunatic Asylum.	...	1,222	1,222	...	The Government in their Proceedings No. 988 W, dated 12th October 1877, observe that an estimate is awaited.	16. The District Engineer should lose no more time in submitting an estimate for this work.
17	Repairing the Commander-in-Chief's bridge.	...	709	709	102	The District Engineer reports that the estimate for this work was sanctioned on the 13th October 1877, but the sanction has not yet been communicated in his return of sanctioned estimate.	17. The District Engineer's attention is drawn to the Examiner's remarks against this item. He will in future be careful to see that the necessary entry is made in the return of sanctioned estimates as soon as sanction has been accorded to any.
18	Conservancy of the Cooum ...	...	713	713	178	The District Engineer reports that an estimate will be submitted to Government for sanction as soon as it is received from the Executive Officer.	18. The District Engineer will issue orders to the Executive Engineer to lose no more time in submitting this estimate over due for nearly half a year.

Part I.—Irregularities with respect to Estimate for the Month of August 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
<i>Presidency—(Contd.)</i>							
19	Repairing St. Andrew's bridge.	Rs. ...	Rs. 692	Rs. 692	Rs. 260	The District Engineer reports that the estimates for these works were sanctioned on the 13th October 1877, but the sanctions have not yet been communicated to this office in his return of sanctioned estimates. Do. do. do. ...	19. <i>Vide</i> paragraph 17 of this order.
20	Repairing the old College bridge.	...	433	433	9	...	
21	Governing House bridge	...	417	417	144	...	
22	Repairing and white-washing the Civil Engineering College.	...	338	338	101	...	
23	Tools and Plant, almirahs supplied to the Secretariat, Public Works Department.	...	246	246	...	The District Engineer reports that this charge represents payment on account of almirahs made to the Chief Engineer on a bill presented by that officer. It is not known whether sanction to an estimate was accorded. The District Engineer states that Rupees 375 were paid to the Collector of Madras under G.O. No. 43, dated 12th May 1877, and that no estimate was sanctioned or submitted to Government in his letter printed with above Government Order. The District Engineer's reply, no mention is made regarding the objection raised in respect to estimate.	20. The charge will be admitted by the Examiner as if an estimate had been sanctioned. 21. The same remarks apply to this item.
24	Cistern at the Custom-house and larding down pines	...	375	375	...	...	
25	Erecting scaffolding for repairing the face of the clock of St. Mary's Church, Fort St. George. Chintadrepetta bridge	...	332	332	332	The District Engineer reports that an estimate was sanctioned on the 13th October 1877, which has not yet been communicated to this office in the District Engineer's return of sanctioned estimates.	22. The District Engineer will take steps to remove the objection. 23. <i>Vide</i> paragraph 17 of this order.
26	Repairing Chintadrepetta bridge	...	740	740	740	...	

<i>Presidency—(Contd.)</i>							
27	Erecting Public Works Stores and Workshops at Seven Wells.	1,28,350	1,65,907	37,557	...	In their Proceedings No. 988 W, dated the 12th October 1877, the Government observe that a revised estimate should at once be submitted for sanction without any further delay. The District Engineer's reply to a reference made by this office is awaited	24. Recorded.
28	Repairing and white-washing walls, &c., of the several buildings, Military Female Orphan Asylum.	2,560	2,910	350	818	...	25. Recorded.

PART II.—Irregularities with respect to Appropriation for the Month of August 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	Chikkakol. Overseer's office at Begmatha-poor.	Rs. ...	Rs. 560	Rs. 560	Rs. 11	The District Engineer has not yet replied to a reference made by this office.	26. Recorded.
2	Nilgiri. Government House at the drains	...	16,699 645	16,699 645	608	In their Proceedings No. 988 W, dated the 12th October 1877, the Government observe that no further orders can be passed. In G.O. No. 574, dated the 11th August 1877, the Government transfer the question of providing funds for this work to the Financial Department.	27. The question of providing funds for these works is still before the Financial Department.
3	Constructing dry street at the Government House town and Norwood at Ootacamund.	...	5,500	5,500	...	This payment which was made by the Civil Department in accordance with the Government Proceedings in the Financial Department, No. 343, dated the 1st February 1877, has been adjusted to the debit of Public Works Department, and the charge now stands in the Public Works Accounts without an appropriation of funds.	
4	Purchasing the Sunning Dale property for Government.	...	526	526	...	The District Engineer's reply to a reference made by this office is awaited.	28. Recorded.
5	Palghat. Station at Kolattoor. Constructing Police Works Station at Kolattoor.	...	526	526	...		

Presidency. Sinking a pucca brick well at the Lunatic Asylum.	...	1,222	1,222	...	...	The Government in their Proceedings No. 988 W, dated the 12th October 1877, observe that the District Engineer should suggest the source from which funds may be granted for the work when submitting the estimate for the sanction of Government.	29. Recorded.
7 Conservancy of the Coom	...	713	713	...	178	In the reply made by the District Engineer to a reference of this office no mention is made regarding the objection raised in respect to appropriation.	30. The District Engineer's attention is called to the Examiner's remarks against this item.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineers concerned.
To the Examiner of Public Works Accounts.

Frd. E. C. Shunker.
51 are Copies

G.O. 5 Nov 1877 No 1441 W.
 " 2 " " 1437 W.
 " 13 Oct " 1007 W.
 " 12 Oct " 985 W.
 " 27 Aug " 651 W.
 " 11 Aug " 574 W.
 memo to Jnl. " 2019.
 to 12 May " 43 W.
 mis 5 Feb " 62.

G.O. 26 Nov 1877 No 222
 21-11

No.

From The Examiner,
 Public Works Accounts,
 To The Secretary to Government,
 Public Works Department,
 Fort Saint George.

Dated 16 November 1877.
 Recd.

Forwards for the orders of the Local
 Government a Statement of Objectionable
 Items in the Accounts of Executive Officers for
 the month of August 1877,
 under Provincial.

Lowry-Jordan

Examiner, P. W. Accounts.

W. H. order

Provincial.

PART I.—Irregularities with respect to Estimate. August 1897.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	Prohibited Tools and Plant		564	564	52	No District Engineer's reply to a reference made by this Office is awaited.	B & Co. No 17054 (2nd half)
2	Berhampore Tools and Plant: new supplies	524	989	985		This amount represents a separate order for the value of certain articles purchased shortly before the incident and finally with reference adjusted to the expenditure of the State and Plant.	
3	Birgaon Repairing Travelling Bungalow at Woygar	474	845	441		The Government in the District Engineer's report is still awaited.	
4	Buddalane Dep. Collectors Bungalow at Buddalane	1990	5394	504		1898 dated 12 October 1897 direct the District Engineer to report the cause of the delay in the submission of this small estimate.	Recorded
5	Dindigul New Railway Station		9890	9892	1988	1898 In G.O. No 9801 dated 12 October 1897 the Government states that sanction has been deferred until the estimate for the remainder of the year has been submitted.	Recorded

Principal MONTH OF August 1879, SHEET No. .]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
6	Chambrai Constructing Culvert, Suburb and Subsidary, fall at Chantabai				under 14000	In their Proceedings & Recorded No 988W dated the 22 October 1879 the Government observe that no orders are at present necessary in respect to this expenditure.	
7	Madanapalli New Culvert Suburb at Madri	24000	25500	1500		In the statement of the Government made & Recorded. No 1000W dated the 12 October 1879 by this Officer has not yet been replied to.	
8	Marangulore Renewing the roof of the District Jail at Marangulore	13400	15500	2100	1890	In the statement of the District Engineer's attention is called to the fact that it is called to pass the District Engineer 1411 of G.O. No 1900 of 12 October 1879 in which it is stated that the District Engineer is requested to report the circumstances that hinder the completion of the work.	
9	Mount Maintenance for the quindry, water project		700	700	700	In their Proceedings of 14 October 1879 No 988W dated the 14 of 5th Nov 1879 the Engineer has been authorized to admit the expenditure that.	

Journal MONTH OF August 1877 SHEET No.

Particulars

Item No.

Orders by Local Government.

Opinion of the District Engineer, with final remarks by Examiner.

Expenditure during month.

Excess over Estimate.

Expenditure up to date.

Amount of Estimate.

10 Repairs to, and improving the (Range) Office building at Ladakhbad.

that no further orders will be issued at present. The reply by the District Engineer to a reference made by the Office is that nothing is intended regarding the ob. fictitious raising in respect to Estimate. It is the intention to be made.

The District Engineer will state

11 Sewerage line at Telungany

how long the Civil Court are reports in a letter to this Office that likely to require this cannot be the papers be adjusted as the papers connected with are in the custody of the Civil Court connection with the Court.

12 Telungany at Guldor

The Office is in com. 12. Noted communication with the District Engineer. Telungany with District. To giving effect to the plan of the Civil Court. The Office is in com. 12. October 1877.

13 Wellington Bridge furnished

13. An estimate of the Government in 1877. 550 has been sanctioned in 1877.

Original MONTH OF *August* 1877, SHEET No. *1*

Orders by Local Government

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
						<i>G.O. No. 14376</i>
						<i>October 1877</i>
						<i>that no more delay should be caused in the progress of this section.</i>
						<i>14. The District Engineer</i>
						<i>stated that the expedition of the sub-</i>
						<i>jecting the mission of an</i>
						<i>Expenditure estimate to cover</i>
						<i>has further this excess.</i>
						<i>as being necessary.</i>
						<i>15. Recorded</i>
						<i>the Government</i>
						<i>the Engineer</i>

Government House at Newwood

Constructing dry stone drains on the road, through Government gardens towards

<i>Upper Newwood at Potnamund</i>	<i>700</i>	<i>961</i>	<i>261</i>			<i>16. 988 dated 10 October 1877</i>
						<i>the District Engineer</i>
						<i>to remove this</i>
						<i>objection as early as possible.</i>
						<i>The Government 16. The District Engineer</i>
						<i>stated that the 17. The District Engineer</i>
						<i>988 dated 10 October 1877</i>
						<i>in submitting an estimate for this work.</i>
						<i>an estimate is awaited</i>
						<i>18. The District Engineer 17. The District Engineer</i>
						<i>reports that the 19. The District Engineer</i>
						<i>estimate for this work will be sanctioned</i>
						<i>on the 13 October 1877 but the</i>
						<i>sanction will not in future be careful</i>
						<i>to see that the</i>

Presidency

16. (Chittling) a Lucha. In the 1877 at the 1877

17. Repairing the Commanders in Chief's bridge

Principal

MONTH OF

August 1877

SHEET No.

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
23	Tools and Plant. Munirah supplied to the Secretariat P.W. Department.		246	246		The District Engineer will be admitted that this charge by the Examiners represent to pay. as if an estimate had been sanctioned. Count of Munirah been sanctioned made to the Chief Engineer and bill presented by that Officer. It is not known whether sanctioned or not estimate was accepted.	
24	Distress at the Customs House and enlarging/altering fixtures		275	275		The District Engineer 21 The same states that the remarks apply were paid to the Collector of Madras under J. O. 242 dated 15 May 1877 and that no estimate was sanctioned or submitted to Government in his letter. Further above J. O. 242	
25	Orating (or adding) for repairing the side of the clock of St. Mary's Church Fort St. George		332	332		The District Engineer 22 The District Engineer will take steps to make regarding the objection by section and not in respect to estimate.	

Principal

MONTH OF August 1877, SHEET No.

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.	
26	Repairing (Part 1) (Part 2) (Part 3) (Part 4) (Part 5) (Part 6) (Part 7) (Part 8) (Part 9) (Part 10) (Part 11) (Part 12) (Part 13) (Part 14) (Part 15) (Part 16) (Part 17) (Part 18) (Part 19) (Part 20) (Part 21) (Part 22) (Part 23) (Part 24) (Part 25) (Part 26) (Part 27) (Part 28) (Part 29) (Part 30) (Part 31) (Part 32) (Part 33) (Part 34) (Part 35) (Part 36) (Part 37) (Part 38) (Part 39) (Part 40) (Part 41) (Part 42) (Part 43) (Part 44) (Part 45) (Part 46) (Part 47) (Part 48) (Part 49) (Part 50) (Part 51) (Part 52) (Part 53) (Part 54) (Part 55) (Part 56) (Part 57) (Part 58) (Part 59) (Part 60) (Part 61) (Part 62) (Part 63) (Part 64) (Part 65) (Part 66) (Part 67) (Part 68) (Part 69) (Part 70) (Part 71) (Part 72) (Part 73) (Part 74) (Part 75) (Part 76) (Part 77) (Part 78) (Part 79) (Part 80) (Part 81) (Part 82) (Part 83) (Part 84) (Part 85) (Part 86) (Part 87) (Part 88) (Part 89) (Part 90) (Part 91) (Part 92) (Part 93) (Part 94) (Part 95) (Part 96) (Part 97) (Part 98) (Part 99) (Part 100)	450	450	450	450	450	The District Engineer's report of this order that an estimate was sanctioned on the 12th October 1877 which has not yet been submitted for sanction by the District Engineer's Office. The District Engineer's Office has not yet submitted an estimate for the same.	

27	Repairing and whitewashing walls of the several buildings, Military Bazaar, Bikaner	2500	2500	2500	2500	The District Engineer's report of this order that an estimate was sanctioned on the 12th October 1877 which has not yet been submitted for sanction by the District Engineer's Office. The District Engineer's Office has not yet submitted an estimate for the same.	
28	Repairing and whitewashing walls of the several buildings, Military Bazaar, Bikaner	2500	2500	2500	2500	The District Engineer's report of this order that an estimate was sanctioned on the 12th October 1877 which has not yet been submitted for sanction by the District Engineer's Office. The District Engineer's Office has not yet submitted an estimate for the same.	

[illegible]

Item No.

Particulars

Amount
of
Estimate.

Expendi-
ture up to
date.

Excess
over
Estimate.

Expendi-
ture during
month.

Opinion of the District
Engineer, with final remarks
by Examiner.

Orders by Local Government.

[illegible]

11/25/77
No. 11/25/77
Govt. of 1877
PUBLIC WORKS.

To The 10 Engineers concerned

Dated

Issued

Recd.

GO

Encl.

G. O., 26. Nov 1877, No. 1786W

Nos. 222-223

Objectionable Items
Orders or statements of
— in the Accounts of
Executive Officers for the
month of August 1877.
under Provincial.

Let. in P. O.