

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1925 (W)	Press Mis.
Dated 4-12-1877.	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

4th December 1877, No. 1,925 W.

General.
Account.

Read the following:—
No. 31.

IMPERIAL, ROADS AND BUILDINGS.

PART I.—*Irregularities with respect to Estimate for the Month of August 1877.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	<i>Bangalore.</i> Cutting and deepening the supply channel from the Ulsoor tank to the Dhobies' wells.	Rs. ...	Rs. 638	Rs. 658	Rs. ...	The Government in their Proceedings, No. 756 W, dated the 20th September 1877, state that the District Engineer has been addressed upon the subject and pending his reply no orders can be passed.	No. 32. ORDER THEREON dated 4th December 1877, No. 1,925 W. 1. It appears that this expenditure is not really 'objectionable,' an estimate for the work having been included in the General estimate which received the sanction of the Government of India in August. last. <i>Vide</i> G.O., No. 589 W, dated 16th August 1877. A very short reference from the Examiner to the District Engineer, or from the District Engineer to the Examiner, would have secured the removal of this item some time back. 2. An estimate is now under the consideration of Government.
2	Repairing mud wall around Arsenal Fort, Bangalore.	...	1,961	1,961	132	The District Engineer reports that the estimate has been submitted to the Military authorities for sanction.	

PART I.—Irregularities with respect to Estimate—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
3	<i>Cananore.</i> Improving drainage of European Infantry Barracks at Cananore.	Rs. 5,500	Rs. 5,919	Rs. 419	Rs. .	The District Engineer reports that this excess is principally due to certain items having been under-estimated for, and to alterations that were found necessary when carrying out the work.	3. A revised estimate should be submitted by the District Engineer.
4	<i>Mount.</i> Renewing and reconstructing Commissariat godown at Mount.	...	357	357	...	The District Engineer reports that an estimate has been submitted for the approval of the Military authorities.	4. <i>Vide</i> G.O., No. 1,251 W, dated 25th October 1877, sanctioning an estimate for this work. 5. Recorded.
5	<i>Nellore Central.</i> Making road from the trunk road near Kaval to salt platform.	...	6,723	6,723	167	The District Engineer's reply to a reference made by this office is awaited.	
6	<i>Presidency.</i> Constructing two ovens at the Government Bakery.	...	1,186	1,186	42	The District Engineer states that an estimate will be submitted to Government for sanction.	6. The District Engineer will hasten the submission of an estimate for this work. 7. Noted.
7	Road from Expense Magazine to Powder Magazine.	...	427	427	107	The District Engineer states that an estimate is called for, and on receipt it will be sanctioned and funds allotted.	8. Noted.
8	Constructing buttress for supporting the enclosure wall at Merchant Magazine.	...	303	303	47	The District Engineer reports that an estimate will be submitted to Government for sanction and allotment of funds as soon as it is received from the Executive Officer.	
9	Constructing buttress inside the Magazine at the Gunpowder Factory	...	399	399	399	Do. do.	9. Noted.
10	Opening Ennore Bar.	...	9,226	9,226	2,193	The reference made to the District Engineer by this office has not yet been replied to.	10. Recorded.

Part II.—Irregularities with respect to Appropriation for the Month of August 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Mount.</i> New Barracks at Poonamallee	Rs. ...	Rs. 6,816	Rs. 6,816	Rs. 224	The District Engineer has not yet replied to a reference made by this office.	11. No further orders are required. Funds will be provided, if possible, before the close of the year.
	<i>Nilgiri.</i> House-rent paid to Captain Nangle, Garrison Inspector	...	980	980	...	The District Engineer states that Captain Nangle has been addressed on the subject.	12. Without clearer information the Government cannot pass orders.
	<i>Sirukur.</i> Opening the Ennore Bar	...	5,165	5,165	2,193	The District Engineer has not replied to the reference made by this office.	13. Do. do.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.To the District Engineers concerned.
" Examiner of Public Works Accounts.

Ed. S. T. Austin.

Spare Copies

Imperial, Roads and Buildings. PART II.—Irregularities with respect to Appropriation. Month of *August 1877*.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
3	<i>Account 16-11</i> <i>At Barracks at Ponnammallee</i>	.	<i>6896</i>	<i>6896</i>	<i>224</i>	<i>The District Engineer has not yet replied to a reference made by this Office.</i>	<i>11. No further required - ~~that~~ funds will be provided, if possible, before the close of the year.</i>
	<i>Milgiri</i> <i>House sent paid to Captain Vangle</i> <i>Garrison Inspector</i>	.	<i>980</i>	<i>980</i>	.	<i>The District Engineer states that Captain Vangle has been addressed in the Subject.</i>	<i>12. Without clearer information the fact cannot be ascertained.</i>
	<i>Similar</i> <i>Opening the Ennore Bar.</i>	.	<i>5165</i>	<i>5165</i>	<i>2193</i>	<i>The District Engineer has not replied to the reference made by this Office.</i>	<i>13. ditto</i>
	<i>W. S. Luccombe</i> <i>Ch. W. A.</i> <i>Disptg. 11-12-77</i>	✓					<i>W. S. Luccombe</i> <i>20.11.77</i> <i>207</i>

Imperial, Roads and Buildings.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expendi- ture up to date.	Excess over Estimate.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Bangalore.						No 1925 W 94 Aug 77
	Cutting and deepening the supply channel from the Wilson Road to the Shrotri's wells.		658	658		The Government in their proceedings that this expenditure is not really objectionable. as it is for the benefit of the District Engineer has been included in the General Estimate upon the subject and funding for the benefit of the supply channels can be proceeded.	
	Repairing iron wall around Hoshal fort Bangalore		1961	1961	1961	The District Engineer reports that the Estimate has been submitted to the Military Authorities for sanction.	2. The estimate is now under the consideration of Govt.
	Improving drainage of European Infantry Barracks at Bangalore	5500	5919	419		The District Engineer reports that this excess is principally due to due to certain items having been underestimated for such alterations that were found necessary when carrying out the work.	3. If raised should be submitted by the Govt.
	Repairing and reconstructing Com- miserat godown at Mount		557	557		The District Engineer reports that the estimate has been submitted for the sanctioning in this work.	4. vide G.O. No. 1351 W dated 25th October 1977.

W. P. W. A.

3
 Imperial MONTH OF August 1879. SHEET No. 1

Item No.

Particulars

Amount
of
Estimate.Expendi-
ture up to
date.Excess
over
Estimate.Expendi-
ture during
month.Opinion of the District
Engineer, with final remarks
by Examiner.

Orders by Local Government.

Yellow Central

Matting, and from the burnt road
near Chavall to salt platform

167 The District Engineer's S. Recorded

Presidency

Constructing two bens at the
Government Battery

42 The District Engineer
states that in Est. 6. The District Engineer
states that the District Engineer
will submit the estimate for the
month for sanction.

Road from Defence Magazine to
Powder Magazine

109 The District Engineer
states that in Est. 6.

mate is called
for and on receipt
it will be sanctioned
and funds allotted

Constructing buttress for supporting the
enclosure wall at Merchant Magazine

47 The District Engineer S. Noted

mate will be sub-
mitted to Govern-
ment for sanction
and allotment of
funds as per
it is received from
the District Office

Constructing buttress inside the
Magazine at the Gunpowder factory

49 The District Engineer S. Noted

Similar

Opening Barracks Bar

49 The District Engineer S. Recorded

Sd/- Governed
in P. W. D.

Imperial MONTH OF *August* 1877, SHEET No. *5*

Item No. Particulars Amount of Estimate Expenditure up to date Surplus over Estimate Expenditure during month Opinion of the District Engineer, with final remarks by Examiner. Orders by Local Government.

Office has not yet been replied to

29th July 1877

When the report is received, the amount of the estimate will be ascertained and the expenditure will be entered in the account.

When the report is received, the amount of the estimate will be ascertained and the expenditure will be entered in the account.

When the report is received, the amount of the estimate will be ascertained and the expenditure will be entered in the account.

Chron 1877
Govt. of 1877 *India*
PUBLIC WORKS.

To *Nichol Langmuir*
Concinnas

Dated

Issued

Recd.

Encl.

G. O., 4 Dec 1877, No. 1925 W

Dec. 31-32,

Objectionable Items
Orders in the amount of
— in the Accts of the Office
for the month of August 1877
under Imperial Roads
and Buildings.

Cont. in Pp.