

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

**Government of Madras.**

*Public Works* **DEPARTMENT.**

|               |       |                 |
|---------------|-------|-----------------|
| G.O. No. 2222 | (W)   | Press<br>-Mis.- |
| Dated 22-12-  | 1877. |                 |

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

22nd December 1877, No. 2,222 W.

General.  
Account.

PROVINCIAL.

No. 198. *Part I.—Irregularities with respect to Estimate.*

Read the following paper:—

| Item No. | Particulars.                               | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer, with final Remarks by Examiner.                                                                                                                | Orders by Local Government.                                                                                                                                              |
|----------|--------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|          | <i>Architect.</i>                          | RS.                 | RS.                     | RS.                   | RS.                       |                                                                                                                                                                                  | No. 199. ORDER THEREON, 22nd December 1877, No. 2,222 W.                                                                                                                 |
|          | Tools and Plant ... ..                     | ...                 | 364                     | 364                   | ...                       | The District Engineer's reply for a reference made by this office is awaited.                                                                                                    | 1. It is presumed that a reminder has been sent; if so, the fact should have been noted.                                                                                 |
|          | <i>Berhampore.</i>                         |                     |                         |                       |                           |                                                                                                                                                                                  |                                                                                                                                                                          |
|          | Tools and Plant, new supplies ...          | 54                  | 959                     | 905                   | ...                       | In their Proceedings No. 988 W, dated the 12th October 1877, the Government observe that this item is now under consideration.                                                   | 2. This item has been disposed of in G.O., No. 1,891 W, of 30th November 1877.                                                                                           |
|          | <i>Desruda.</i>                            |                     |                         |                       |                           |                                                                                                                                                                                  |                                                                                                                                                                          |
|          | Repairing Travellers' bungalow at Weyyoor. | 474                 | 875                     | 401                   | ...                       | The Government in their Proceedings, dated 12th October 1877, No. 988 W, direct the District Engineer to report the cause of the delay in the submission of this small estimate. | 3. The Superintending Engineer has been requested in Chief Engineer's memorandum No. 4,555, dated 19th December to reply to the several references which have been made. |
|          | <i>Cuddalore.</i>                          |                     |                         |                       |                           |                                                                                                                                                                                  |                                                                                                                                                                          |
|          | Deputy Collector's Kachori at Trikalore.   | 4,990               | 5,299                   | 308                   | 4                         | The District Engineer reports that a revised estimate will shortly be submitted for sanction.                                                                                    | 4. The revised estimate is awaited.                                                                                                                                      |

PART I.—Irregularities with respect to Estimate—(Continued).

| Item No. | Particulars.                                                     | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer, with final Remarks by Examiner.                                                                                                                                | Orders by Local Government.                                                                                                                                                     |
|----------|------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|          | <i>Cuddalore—(Continued).</i>                                    |                     |                         |                       |                           |                                                                                                                                                                                                  |                                                                                                                                                                                 |
|          | Collector's Kacheri at Munjacoopum.                              | RS. 5,590           | RS. 5,880               | RS. 290               | RS. 206                   | The District Engineer reports that a revised estimate has been submitted for sanction.                                                                                                           | 5. A supplemental estimate of Rupees 582 has been sanctioned in G.O., No. 2,069 W, dated 13th December 1877.                                                                    |
|          | <i>Cuddalore.</i>                                                |                     |                         |                       |                           |                                                                                                                                                                                                  |                                                                                                                                                                                 |
|          | Taluq Kacheri and Subsidiary Jail at Jummalmudugu.               | 28,760              | 30,219                  | 1,459                 | 458                       | The District Engineer reports that the excess outlay is within five per cent. of the estimates and therefore admissible. It could have been admitted by this office had the work been completed. | 6. The District Engineer, Cuddalore, will report if the work is completed.                                                                                                      |
|          | <i>Dindigul.</i>                                                 |                     |                         |                       |                           |                                                                                                                                                                                                  |                                                                                                                                                                                 |
|          | New Pulney Ghaut...                                              | ...                 | 12,503                  | 12,503                | 2,610                     | In G.O., No. 988 W, dated 12th October 1877, the Government state that sanction has been deferred until the estimate for the remainder of the ghaut has been submitted.                          | 7. Recorded.                                                                                                                                                                    |
|          | <i>Kambam.</i>                                                   |                     |                         |                       |                           |                                                                                                                                                                                                  |                                                                                                                                                                                 |
|          | Constructing Taluq Kacheri and Subsidiary Jail at Kambam.        | ...                 | 14,462                  | 14,462                | ...                       | In their Proceedings, No. 988 W, dated the 12th October 1877, the Government observe that no orders are at present necessary in respect to this objection.                                       | 8. The District Engineer will report precisely how the case stands at present, and upon what the expenditure was incurred. The information before Government is not very clear. |
|          | <i>Krishnapatnam.</i>                                            |                     |                         |                       |                           |                                                                                                                                                                                                  |                                                                                                                                                                                 |
|          | Improvements and extensions of canal from Cashion to Coromandel. | ...                 | 24,132                  | 24,132                | 24,132                    | The District Engineer's reply to a reference made by this office is awaited.                                                                                                                     | 9. Recorded.                                                                                                                                                                    |

|  |                                                                                                                |        |        |        |     |                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                               |  |  |
|--|----------------------------------------------------------------------------------------------------------------|--------|--------|--------|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|
|  | <i>Madanapalli.</i>                                                                                            |        |        |        |     |                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                               |  |  |
|  | New Taluq Kacheri at Kadri ...                                                                                 | 24,200 | 25,516 | 1,316  | 71  | The District Engineer reports that a revised estimate is under preparation.                                                                                                                                                                                                                                                           | 10. Recorded.                                                                                                                                                                                                                 |  |  |
|  | <i>Mangalore.</i>                                                                                              |        |        |        |     |                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                               |  |  |
|  | Renewing the roof of District Jail at Mangalore.                                                               | ...    | 14,901 | 1,491  | 7   | In G.O., No. 988 W, dated 12th October 1877, the District Engineer is requested to report the circumstances that hinder the sale of materials and the consequent removal of the objection.                                                                                                                                            | 11. <i>Vide</i> paragraph 8 of G.O., No. 1,785 W, of 26th November 1877, to which the District Engineer should have paid attention. He will now do so.                                                                        |  |  |
|  | <i>Nilgiri.</i>                                                                                                |        |        |        |     |                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                               |  |  |
|  | Constructing dry stone drains on the road through Government House Garden towards Upper Norwood at Ootacamund. | 730    | 961    | 231    | ... | The District Engineer reports that this item cannot be adjusted as the papers connected with it are in the custody of the Civil Court in connection with a suit. In G.O., No. 1785 W, dated 24th November 1877, the Government state that the District Engineer will report how long the Civil Court is likely to require the papers. | 12. The District Engineer's reply to paragraph 11 of G.O., No. 1,785 W, of 26th November 1877 is awaited. He will state whether he has addressed the Judicial authorities.                                                    |  |  |
|  | <i>Norwood.</i>                                                                                                |        |        |        |     |                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                               |  |  |
|  | Government House at Norwood ...                                                                                | 21,500 | 79,507 | 58,007 | 75  | In their Proceedings No. 988 W, dated 12th October 1877, the Government direct the District Engineer to remove the objection as early as possible.                                                                                                                                                                                    | 13. No further orders are necessary.                                                                                                                                                                                          |  |  |
|  |                                                                                                                |        |        |        |     | The District Engineer reports that the amount will be adjusted on receipt of further Government sanction which has been solicited; also that the estimate for the new building cannot be prepared until all the plans are received from the Consulting Architect.                                                                     | 14. The District Engineer's remarks have been communicated to the Consulting Architect, <i>vide</i> Chief Engineer's Memorandum No. 4,512, dated 17th December. No orders beyond what have already been issued can be passed. |  |  |

PART I.—Irregularities with respect to Estimate—(Continued).

| Item No. | Particulars.                                                                                    | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer, with final Remarks by Examiner.                                                                                                           | Orders by Local Government.                                                                                        |
|----------|-------------------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|
|          | <i>Presidency.</i>                                                                              |                     |                         |                       |                           |                                                                                                                                                                             |                                                                                                                    |
|          | Sinking a pukka brick well at the Lunatic Asylum.                                               | ...                 | Rs. 1,222               | Rs. 1,222             | ...                       | The Government in their Proceedings, No. 988 W, dated 12th October 1877, observe that the estimate is awaited.                                                              | 15. An estimate has been received and is under consideration.                                                      |
|          | Conservancy of the Coom...                                                                      | ...                 | 891                     | 891                   | 178                       | In G.O., No. 1,785 W, dated the 26th November 1877, the District Engineer is directed to issue orders to the Executive Engineer to expedite the submission of the estimate. | 16. The District Engineer has sanctioned an estimate for this work, vide G.O., No. 2,116 W, of 15th December 1877. |
|          | Erecting scaffolding for repairing the face of the Clock of St. Mary's Church, Fort St. George. | ...                 | 332                     | 332                   | ...                       | In G.O., No. 1,785 W, dated the 26th November 1877, the District Engineer is directed to take steps for removing the objection.                                             | 17. The District Engineer has sanctioned an estimate for this work, vide G.O., No. 2,116 W, of 15th December 1877. |
|          | Clearing the nullah, &c., in the compound of the old College building.                          | ...                 | 289                     | 289                   | 289                       | The District Engineer has not yet replied to a reference made by this office.                                                                                               | 18. Recorded.                                                                                                      |
|          | Erecting Public Works Stores and Workshops at Seven Wells.                                      | 1,28,350            | 1,65,907                | 37,557                | ...                       | In their Proceedings, No. 988 W, dated 12th October 1877, the Government observe that a revised estimate should at once be submitted for sanction.                          | 19. The revised estimate is under consideration.                                                                   |
|          | Repairing and whitewashing walls, &c., of the several buildings, Military Female Orphan Asylum. | 2,560               | 3,207                   | 647                   | 237                       | The District Engineer reports that the original estimate was exceeded on account of addi-                                                                                   | 20. Recorded.                                                                                                      |

|              |                                                                          |     |     |     |     |                                                                                                                                 |
|--------------|--------------------------------------------------------------------------|-----|-----|-----|-----|---------------------------------------------------------------------------------------------------------------------------------|
|              |                                                                          |     |     |     |     | tional works carried out to the Military Female Orphan Asylum buildings and that a revised estimate will be sanctioned shortly. |
| <i>Usur.</i> | Erecting a temporary shed for the location of the under-trial prisoners. | ... | 219 | 219 | 219 | The District Engineer has not yet replied to a reference made by this office.                                                   |
|              |                                                                          |     |     |     |     | 21. Recorded.                                                                                                                   |

PROVINCIAL.  
PART II.—Irregularities with respect to Appropriation, September 1877.

PUBLIC WORKS DEPARTMENT, 22ND DECEMBER 1877, No. 2,222 W.

| Item No. | Particulars.                                                                                                | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                                                                   | Orders by Local Government.                                                                                                                                                                                 |
|----------|-------------------------------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|          | <i>Chikkakol.</i>                                                                                           |                          |                          |                            |                           |                                                                                                                                                                                                                                     |                                                                                                                                                                                                             |
|          | Overseer's office at Regunadhapur...                                                                        | Rs. ...                  | Rs. 495                  | Rs. 595                    | Rs. 35                    | The District Engineer reports that Rupees 700 have been entered for this work in the statement of demand submitted to the Chief Engineer, Buildings and Roads, on the 30th April 1877, regarding which he has received information. | 22. The District Engineer was out of order in commencing the work before funds had been provided. At present Government are unable to meet the expenditure, which must now remain classed as objectionable. |
|          | <i>Krishnapatnam.</i>                                                                                       |                          |                          |                            |                           |                                                                                                                                                                                                                                     |                                                                                                                                                                                                             |
|          | Improvements and extensions of canal from Casha to Coromandel.                                              | ...                      | 24,132                   | 24,132                     | 24,132                    | The District Engineer has not yet replied to a reference made by this office.                                                                                                                                                       | 23. Recorded.                                                                                                                                                                                               |
|          | <i>Naguri.</i>                                                                                              |                          |                          |                            |                           |                                                                                                                                                                                                                                     |                                                                                                                                                                                                             |
|          | Government House at Norwood ...                                                                             | ...                      | 16,774                   | 16,774                     | 75                        | In G.O., No. 1,785 W, dated the 26th November 1877, the Government state that the question of providing funds for these works is still before the Financial Department.                                                             | 24. Rupees 16,091 were appropriated for this work in G.O. No. 1,792 W, of 26th November 1877.<br>25. Rupees 645 in the same.                                                                                |
|          | Constructing dry stone drains on the road through the Government House towards Upper Norwood at Ootacamund. | ...                      | 645                      | 645                        | ...                       | Do. do. ...                                                                                                                                                                                                                         | 26. And Rupees 5,500 in the same.                                                                                                                                                                           |
|          | Purchasing the Sunning Dale property for Government.                                                        | ...                      | 5,500                    | 5,500                      | ...                       |                                                                                                                                                                                                                                     |                                                                                                                                                                                                             |
|          | <i>Palghat.</i>                                                                                             |                          |                          |                            |                           |                                                                                                                                                                                                                                     |                                                                                                                                                                                                             |
|          | Constructing Police Station at Kolatootor.                                                                  | ...                      | 800                      | 800                        | 284                       | The District Engineer reports that funds have been applied for in the list of incomplete works of 1876-77, but that the application has not yet been attended to.                                                                   | 27. The District Engineer has been called on for explanation in Chief Engineer's Memorandum No. 4,556, dated 19th December 1877.                                                                            |

PUBLIC WORKS DEPARTMENT, 22ND DECEMBER 1877, No. 2,222 W.

|                                                                                                      |       |       |       |     |                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                            |
|------------------------------------------------------------------------------------------------------|-------|-------|-------|-----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <i>Presidency.</i>                                                                                   | ...   | 1,222 | 1,222 | ... | The Government in their Proceedings, No. 938 W, dated 12th October 1877, observe that the District Engineer should suggest the source from which funds may be granted for the work when submitting the estimate for the sanction of Government. | 28. An estimate for the work is now under consideration. In G.O., No. 1,792 W, of the 20th November 1877, Rupees 656 were appropriated. The remaining Ru. 522 cannot be provided and the item must continue objectionable. |
| Repairing and whitewashing walls &c., of the several buildings of the Military Female Orphan Asylum. | 2,560 | 3,207 | 647   | 297 | The District Engineer reports that the original sanctioned amount was exceeded on account of additional works carried out to the Military Female Orphan Asylum buildings and that funds will be appropriated shortly.                           | 29. Recorded.                                                                                                                                                                                                              |

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,  
Secretary to Government, P.W.D.

To District Engineers.  
" Examiner of Public Works Accounts.

Edw. E. C. Shynker.  
Spare Copies

No.

From

The Examiner,  
Public Works Accounts,

To

The Secretary to Government,  
Public Works Department,  
Fort Saint George.

Dated

14 Decr.

Recd.

187

22 Decr/77 S.B.L. 198

for 3<sup>rd</sup> Decr 1877 Rs 1572 W.  
- 30<sup>th</sup> Decr - - 1891 W.  
- 26<sup>th</sup> Decr - - 1792 W.  
- " " " - 1785 W.  
- 12 Oct. - - 988 W.  
- 4 Aug. - - 532 W.  
- 17 July - - 431 W.

Car 20712

Forwards for the orders of the Local  
Government a Statement of Objectionable  
Items in the Accounts of Executive Officers for  
the month of September 1877,  
under Provincial.

Lowry-Jordan

Examiner, P. W. Accounts.

13/12 With a/c

13/12

## Provincial.

## PART I.—Irregularities with respect to Estimate.

| Item No. | Particulars.                                         | Amount of Estimate. | Expenditure up to date. | Excess over Estimate. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                      | Orders by Local Government.                                        |
|----------|------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------|
| 1        | Architect<br>Tools and Plant                         |                     | 564                     | 564                   |                           | The District Engineer's reply for a reference that a Reimbursement made by the office has been made. It is noted that the fact should have been noted. | No 222 W 22 Aug 77                                                 |
|          | Berhampur<br>Tools and Plant New Supplies            | 57                  | 959                     | 905                   |                           | In their Proceedings No 900 dated the 12 <sup>th</sup> Oct 1877 the Government observe that this item is now under consideration.                      | 2. This item has been disposed of in No. 10. No 1871 W 230 200 77. |
|          | Perwada<br>Repairing Travellers Bungalows at Wajpore | 274                 | 875                     | 601                   |                           | The Government in their Proceedings No 900 dated 12 <sup>th</sup> Oct 1877.                                                                            | 3. The S.E. has been requested                                     |

|                                                                    |       |      |      |      |  |                                                                                               |                                                                          |
|--------------------------------------------------------------------|-------|------|------|------|--|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|
| 4. Deputy Collector, Machheri at Ichhabon.                         | 5590  | 5880 | 290  | 290  |  | The District Engineer reports that a revised Estimate will shortly be submitted for sanction. | 4. The revised estimate is awarded.                                      |
| Collection Machheri at Ichhabon.                                   | 5590  | 5880 | 290  | 290  |  | The District Engineer reports that a revised Estimate has been submitted for sanction.        | 3. A supply of 200 588 2 has been same awarded in No. 1820 674 10 20 77. |
| Quodabari<br>Salug Machheri & subsidiary<br>Mail at Jammalmasudga. | 30219 | 1459 | 1459 | 1459 |  | The District Engineer's report is submitted.                                                  | 57<br>to be submitted.                                                   |

Item No.

Particulars

Amount  
of  
Estimate.Expendi-  
ture up to  
date.Excess  
over  
Estimate.Expendi-  
ture during  
month.Opinion of the District  
Engineer, with final remarks  
by Examiner.

Orders by Local Government.

Dundigal  
New Railway ghat

12,583 12,583 2610 July 1878 gss. dated 1- Recorded -  
12 October 1877 the Government state  
that sanction has been deferred until  
the Estimate for the remainder

reports that the work is completed  
within five per cent of the Estimate and  
therefore admissible  
It could have been  
submitted by the  
office had the work  
been completed

Warham  
Constructing Salug. Station and  
subsidiary facilities

If the ghat has  
been sanctioned

1402 2062 24,132 24,132 The District Engineer  
replied by reference 9- Recorded -  
made by this office  
was awaited

Krishnapatnam  
Improvements and Extensions  
of Canal from Chachari's Command

24,132 24,132 24,132 The District Engineer  
replied by reference 9- Recorded -  
made by this office  
was awaited

Madanapalle  
New Salug. Station at Chachari

24,200 25,576 13,116 91 The District Engineer  
reports that a 10- Recorded -

Item No.

Particulars

Amount  
of  
Estimate.Expendi-  
ture up to  
date.Excess  
over  
Estimate.Expendi-  
ture during  
month.Opinion of the District  
Engineer, with final remarks  
by Examiner.

Orders by Local Government.

Mangalore  
Renewing the roof of District  
 Jail at Mangalore 3

1490

1491

Jan. 1898 dated

12<sup>th</sup> October 1897 the

District Engineer is

requested to report to which the District

the circumstances

that under the said

of materials and

the consequent

and of the objection

The District Engineer

reports that the

item cannot be

adjusted as the

1590 1804 2114

Sea Pilot house at Melangany

1590

1804

2114

12<sup>th</sup> The District

Engineer's reply to para

11 of G.O. No. 1795 of

C

of 26<sup>th</sup> November 1897

is answered - He will

state whether he has

addressed the

- official authorities -

Communication with a

Supt. - July 1898

1785 N. dated 26<sup>th</sup>

November 1897 the

Government state

that the District

Engineer will report

how long the Civil

Court is likely to

require the papers

Adigiri

Constructing dry stone drains

on the road through Government

House Garden towards upper

Forewood at Otacannal

730

961

231

In their Proceedings

No. 988 dated

12<sup>th</sup> October 189713<sup>th</sup> No further

orders are necessary

72

| Item No. | Particulars                                                       | Amount of Estimate. | Expenditure up to date. | Excess over Estimate. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                                                                                                                                                                                                                                                                                                                                                            | Orders by Local Government. |
|----------|-------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
|          | Government House at L. 21500 19507 58097 75                       |                     |                         |                       |                           | the Government direct the District Engineer to remove the objection as early as possible. The District Engineer reports Engineer's General that the amount has been will be adjusted <del>to</del> communicated in receipt of further from the existing Government Engineer's Architect to which has been Chief Engineer's solicited, also Engineer's General that the Estimate dated 17th December for the new building no orders beyond cannot be prepared what have already passed until have issued can                  |                             |
|          | Presidency<br>Lining a puncta brick wall 3<br>at the L. 1222 1222 |                     |                         |                       |                           | all the plans be prepared. are received from the Government Engineer Architect<br>The Government 15- An estimate in their proceedings has been received 20 988 1 dated and is under 12 October 1877<br>showing that the consideration. Estimate is awarded<br>in G. O. 8. 1795 16- The District W. dated the 26. Engineer has sanctioned an estimate District Engineer for this work and is directed to issue G. O. 2116 W of orders to the Engineer 15th December 1877. Engineer to expedite the submission of the Estimate |                             |
|          | Conservancy of the Coomur                                         |                     | 891 891 178             |                       |                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                             |

| Item No. | Particulars                                                                                   | Amount of Estimate. | Expenditure up to date. | Excess over Estimate. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                        | Orders by Local Government.                                                                    |
|----------|-----------------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|
|          | Presidency (Contd)                                                                            |                     |                         |                       |                           |                                                                                                                                          |                                                                                                |
|          | Erecting scaffolding for repairing the face of the Clock of St. Mary's Church Fort St. George |                     | 332                     | 332                   |                           | In J. O. No. 1785 W. dated the 26 <sup>th</sup> November 1877 the District Engineer is directed to take steps for removing the objection | 17- The District Engineer has sanctioned an estimate for this work vide G. O. No. 2466 of 1877 |

|  |                                                                    |        |       |       |  |                                                                                                                                                             |                                                  |
|--|--------------------------------------------------------------------|--------|-------|-------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|
|  | Clearing the Pulla off in the Compound of the Old College Building |        | 289   | 289   |  | In the District Engineer has not yet replied to a reference made by this office                                                                             | 13- Recorded                                     |
|  | Erecting Public Work stores And Work shops at Perambur             | 128352 | 16997 | 37557 |  | In their Proceedings No. 988 of dated 12 <sup>th</sup> October 1877 the Government observe that a revised estimate should at once be submitted for sanction | 19- The revised estimate is under consideration. |

PK



[illegible]

5

[Chap. XX., Sec. ii. Para. 30.]

## Provincial:

**PART II.—Irregularities with respect to Appropriation.** *September 1877*

| Item No. | Particulars.                                     | Amount<br>of Approp-<br>riation. | Expendi-<br>ture of the<br>year. | Excess<br>over Ap-<br>propriation | Expendi-<br>ture during<br>month. | Opinion of the District<br>Engineer, with final<br>remarks by Controller.                                                                                                                                                                                                                                                                                                                  | Orders by Local<br>Government.                                                                                                    |
|----------|--------------------------------------------------|----------------------------------|----------------------------------|-----------------------------------|-----------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|
|          | Chandikhatol<br>Quarries office at Ragnathapuram |                                  | 595                              | 595                               | 35                                | The District Engineer reports that Rs 700 has been entered for commencing this work in the next September statement of demand funds had submitted to the Government. Chief Engineer At present Sant Building material are much to Road in the next two years. In April 1877 expenditure, which regarding which report is presented he has received information from Mr. S. D. as follows:— | 22-11-1876 District Engineer was ordered to enter in the statement of demand funds for commencing this work in the next September |

| Item No. | Particulars.                                                                             | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Controller.                                           | Orders by Local Government. |
|----------|------------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|---------------------------------------------------------------------------------------------------------------|-----------------------------|
| 14       | Washnapatam<br>Employment of 100 laborers<br>of Canal from Chasabadi<br>Clearance of the |                          |                          |                            | 24/32 24/32 24/32         | The District Engineer has not yet replied to a reference made by this office.                                 | 23. Reported.               |
|          | Kilgore<br>Government House at<br>Chasabadi                                              |                          |                          | 16/34 16/34 25             |                           |                                                                                                               | 24. Rs 16.09/1 were         |
|          | Constructing dry stone drains                                                            |                          |                          |                            |                           | Mr. G. L. B. 1905/1877 dated the 21st November 1877 the Government state that the question of providing funds |                             |

|    |                                                                                      |  |             |  |  |                                                                                                                                                     |                             |
|----|--------------------------------------------------------------------------------------|--|-------------|--|--|-----------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
| 15 | On the pond through the Government<br>houses towards upper Chasabadi<br>at Chasabadi |  | 515 545     |  |  | for these works is still before the financial Department                                                                                            | 25. Rs 645 - in the same    |
|    | Purchasing the pumping slabs<br>property for Government                              |  | 5500 5500   |  |  |                                                                                                                                                     | 26. And Rs 5500 in the same |
|    | Palghat<br>Constructing Police Station<br>at Palghat                                 |  | 800 800 284 |  |  | The District Engineer reports that funds have been applied for in the District of Chasabadi in complete memorandum No 1050 dated 19th December 1877 | 27. Rs 800 - in the same    |
|    |                                                                                      |  |             |  |  | Application has not yet been attended to                                                                                                            | 28. Rs 800 - in the same    |

16

| Item No. | Particulars.                                                                                        | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Controller.                                                                                                                                                                                                                                                                                                               | Orders by Local Government. |
|----------|-----------------------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
|          | Presidency                                                                                          |                          |                          |                            |                           |                                                                                                                                                                                                                                                                                                                                                                                   |                             |
|          | Amirang or Pucha Lirich }<br>well at the Cumative }<br>Rajpura }                                    |                          |                          |                            |                           |                                                                                                                                                                                                                                                                                                                                                                                   |                             |
|          |                                                                                                     |                          |                          | 1222 1222                  |                           | The Government 28. In conformity with their proceedings for the work No 988 dated 4 Jan under 12 <sup>th</sup> October 1877 consideration. In charges that S.O. No. 1792 H of the District the 20 <sup>th</sup> March, Engineers should 1877, Rs 656 suggest the un finished source from appropriated which fund the amount may be granted Rs 522 Grant for the work be provided. |                             |
|          |                                                                                                     |                          |                          |                            |                           | summarizing and the item the estimate. Not continue for the sanction of Government objectionable.                                                                                                                                                                                                                                                                                 |                             |
|          | Repairing and whitewashing walls of the general buildings of the Military Ismale. Rajpura & Rajpura | 25th 2207 647 297        |                          |                            |                           | The District Engineer reports 29. Recorded. refers that the original sanctioned amount was exceeded in account of additional work carried out to the Military Ismale Rajpura & Rajpura that some do with the propriety and a hardly                                                                                                                                               |                             |
|          | W. P. H. A. I.                                                                                      |                          |                          |                            |                           |                                                                                                                                                                                                                                                                                                                                                                                   | 13/4                        |
|          | Sept 14-1-78                                                                                        |                          |                          |                            |                           |                                                                                                                                                                                                                                                                                                                                                                                   |                             |

*Ans 12903*

Subt. of (1877) *Public*

PUBLIC WORKS.

To *Chief Engineer.*

Dated

Issued

Recd.

Encl.

G. O. 22 Decr 1877, No 2222W

Nos. 198-199

*Objectionable items  
shown on  
statement of — in the  
accounts of Executive Officer  
for the month of Sept 21/1.  
under Appendix.*

*but no reply.*