

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.

2

(N)

Press

B.P. No.

Mis.

Dated

1-5-

1877

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

1st May 1877, No. 2 W.
Buildings and Roads.
Account.

No. 3.

Read the following :—
IMPERIAL, ROADS AND BUILDINGS.
PART I.—*Irregularities with respect to Estimate, January 1877.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		Rs.	Rs.	Rs.	Rs.		No. 4. ORDER THEREON, 1st May 1877, No. 2 W. THE attention of the Examiner is requested to paragraph 1 of G.O., No. 983, of 20th March 1877.
1	<i>Bangalore.</i> Cutting out and deepening the supply channel from Ulsoor Tank to Dhobies' Wells.	...	611	511	247	District Engineer's reply awaited.	
2	Cleaning, whitewashing, and general repairs to Ulsoor Water Project Service Works.	...	232	232	11	Do. do.	
3	<i>Cannanur.</i> New Post Office at Tellicherry.	...	260	260	...	The District Engineer reports that an estimate has been submitted to Government, Buildings and Roads Branch, for sanction, and that the work was undertaken on the authority of the Chief Engineer.	2. Work ordered to be abandoned— <i>Vide</i> G.O., No. 1,054, of 28th March 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
4	<i>Mount.</i> Renewing Commissariat godown at Mount.	Rs. ...	Rs. 316	Rs. 316	Rs. ...	The District Engineer reports that an estimate has been prepared and forwarded for the approval of the Military authorities, and that the work was undertaken on emergency at the request of the Barrack Master.	3. <i>Vide</i> paragraph 3 of G.O., No. 983, of 20th March 1877.
5	New Royal Artillery Barracks, Mount. <i>Nellore, Central.</i>	2,46,920	2,47,518	598	1,662	District Engineer's reply awaited.	4. <i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.
6	Making road from the Trunk Road near Kavali to salt platform. <i>Nellore, Northern.</i>	...	4,703	4,703	738	The District Engineer reports that a revised estimate will be submitted for sanction on its receipt from the Executive Officer.	5. Estimate awaited.
7	Constructing a watch tower in the salt platform No. 2 of Beerungunta station. <i>Nellore, Southern.</i>	...	461	462	59	District Engineer's reply awaited.	6. <i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.
8	Constructing Police lines for the salt guard at Dugaraipatam.	...	347	347	60	The District Engineer reports that an estimate, amounting to Rupees 4,200, was received from the Revenue Department on the transfer of the work to the Public Works Department. Further reference has been made to the District Engineer.	7. Do. do.

9	<i>Nigiri.</i> Block of barracks at Wellington.	1,41,430	1,49,217	7,787	1,215	The District Engineer's reply awaited.	8.	Do. do.
10	<i>Presidency.</i> Well and trough in the bullock lines of the Commissariat Depot.	...	1,065	1,065	456	The District Engineer states that an estimate for the work is now before Government.	9.	The estimate has been sanctioned in G.O., No. 1,048, of 28th March 1877.
11	Whitewashing walls of the Brigade-Major's quarters, Fort St. George.	...	1,324	1,324	15	The District Engineer reports that an estimate will be submitted shortly for sanction.	10.	<i>Vide</i> paragraph 6 of G.O., No. 982, of 20th March 1877.
12	Repairing fortifications, Fort St. George.	...	7,527	7,527	...	The Government has been specially addressed in regard to these old items of objectionable expenditure— <i>vide</i> letter to Government, No. 186, dated 22nd August 1876.	11.	The District Engineer will without loss of time report what steps he has taken, or proposes to take, towards removing these objectionable items of so long standing.
13	Do. Body Guard Lines.	...	3,874	3,874	...			
14	Do. District Engineer's quarters, Fort St. George.	...	1,369	1,369	...			
15	Repairs to Staff Officer's quarters in the Fort.	610	918	308	15	The District Engineer reports that a revised estimate will be sanctioned shortly.		
16	Do. to racket court ...	500	1,356	856	164	Do. do. ...		
17	Coach-house and stables at Government Bakery.	760	971	211	...	The District Engineer reports that a revised estimate was submitted to His Excellency the Commander-in-Chief for approval, which on being returned will be submitted to Government.	12.	<i>Vide</i> paragraph 7 of G.O., No. 982, of the 20th March 1877.
18	Cantonment road in the Fort.	...	2,390	2,390	2,352	District Engineers reply awaited.		
19	<i>Trichinopoly.</i> Renewing verandah of European temporary barracks.	6,700	6,968	268	...	The District Engineer reports that an application for funds has been made to Government. Reference has been made to the District Engineer in respect to the estimate.	13.	<i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.

PART I.—Irregularities with respect to Estimate, January 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
20	<i>Sirulur.</i> Cutting bar at Ennore ...	Rs. ...	Rs. 4,061	Rs. 4,061	Rs. 4,061	This work being a salt work the outlay thereon has been charged to Imperial. The District Engineer's reply to a reference by this office pointing out the necessity for a sanctioned estimate is awaited.	14. <i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.

IMPERIAL, ROADS AND BUILDINGS.
PART II.—Irregularities with respect to Appropriation, January 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Controller.	Orders by Local Government.
1	<i>Nilgiri.</i> Block of barracks at Wellington.	Rs. 71,744	Rs. 72,458	Rs. 714	Rs. 1,215	It has been suggested to Government to provide funds by transfer from other works.	15. From the letter printed with G.O., No. 1,013, of 23rd March 1877, the Examiner will observe that the expenditure has not exceeded the appropriation.
2	<i>Presidency.</i> Well and trough in the bullock lines of the Commissariat Depot.	...	1,065	1,065	456	Early provision of funds promised by the District Engineer.	16. Funds appropriated. G.O., No. 607, of 22nd February 1877.
3	Repairing the cracks of the bastion wall in the Fort.	...	786	786	...		17. No orders necessary.
4	Brigade-Major's quarters in the Fort.	...	1,324	1,324	15	The District Engineer reports that the estimate for this work will be sanctioned, and funds allotted on its return from the Deputy Quartermaster-General to whom it was forwarded for approval.	18. Do. do.
5	Repairs to fortifications in the Fort.	...	1,419	1,419	...	The District Engineer reports that revised estimates will be sanctioned and funds allotted shortly.	19. <i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.
6	Repairs to racket court ...	500	1,356	856	164		20. Rupees 4,061 have been appropriated in G.O., No. 1,091, of 31st March 1877.
7	Cantonment Road in the Fort.	...	2,390	2,390	2,352	The District Engineer's reply awaited.	
8	<i>Sirulur.</i> Cutting bar at Ennore ...	...	4,061	4,061	4,061	It has been suggested to Government to meet this outlay from savings on certain salt works.	

To District Engineers concerned.
To the Examiner of Public Works Accounts.
Exd. A. Grubert.
Spare Copies

Colonel, R. F.,
Secretary to Government, P.W.D.

[illegible]

[illegible]

[Chap. XX, Sec. ii. Para. 30.]

PART II.—Irregularities with respect to Appropriation. *January 1877*

[illegible]

Imperial, Roads and Buildings.

PART I.—Irregularities with respect to Estimate.

January 1877

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Bangalore						
1	1. Settling out and deepening the supply channel from Ulloor Tank to Shobur Well.		511	511	247	District Engineer's reply awaited.	The attention of the Examiner is requested to para 1 of G.O. No. 983 of 20th March 1877.
2	2. Cleaning, whitewashing and general repairs to Ulloor Water Project Service Works.		232	232	11	Do	
3	3. New Post Office at Tellicherry.		260	260		The District Engineer's reports that as he abandoned the estimate he has submitted to Government.	Work ordered to be abandoned.
						Buildings and Roads Branch, for sanction and that the work was undertaken.	G.O. No. 1054 of 25th March 1877.
	Mount		316	316		on the authority of the District Engineer.	
4	4. Renewing burnt masonry at Mount.		316	316		The District Engineer's reports that as he has abandoned the estimate he has submitted to Government.	3. Vide para 3 of G.O. No. 983 of 20th March 1877.
						proposed and forwarded for the approval of the Military authorities, and that the work was undertaken.	
						Station in emergency at the request of the Barrack Master.	
5	5. New Royal Artillery Barracks, Mount.	2,46,920	2,47,588	668	1662	District Engineer's reply awaited.	Vide para 1 of G.O. No. 983 of 20th March 1877.
			1071	1073		proposed and forwarded for the approval of the Military authorities, and that the work was undertaken.	
6	6. Making road from the Tank Road near Rudali to Salt platform.		6703	6703	738	District Engineer's reports that a revised estimate will be submitted for sanction on the receipt from the Executive Officer.	5. Estimate submitted.

[illegible]

31.3.77 221091
27.3.77 1054
23.3.77 1048
20.3.77 1013
16.3.77 983-282
13.3.77 607

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 9 April } 1877.
Recd. March }

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of January 1877,
under Imperial, Roads and Buildings.

Lowry-Jordan

Examiner, P. W. Accounts.

With orders

within

22/4/77 1054

22/4/77

1070

No 3719 Buildings / Road
Govt. of ^{Account} Madras
PUBLIC WORKS

To Dist: Engrs concerned

Dated

Issued

Recd.

Encl.

G. O., *1st May* 1877, No. *237*

2 N

Nos. *3-4-*

Statement of objections
Items in the Accounts of
Executive Officers under
Imperial Roads & Buildings
for the month of January
1877. Orders on —

Cent. in Regt.