

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 324	(W)	Press Mis.
Dated 29-6-		1877

Not to be folded or roughly handled

GOVERNMENT OF MADRAS
PUBLIC WORKS DEPARTMENT.

29th June 1877, No 324 W.

Buildings and Roads
Account

IMPERIAL, ROADS AND BUILDINGS
PART I — *Irregularities with respect to Estimate, March 1877.*

No 284

Item No.	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
1	<i>Bangalore</i> Cutting out and deepening the supply channel from the Ulsoor tank to the Dhobies' Wells	RS ..	RS 658	RS 658	RS ...	The District Engineer reports that an estimate has been submitted to Government for sanction, and that the Ulsoor tank being dry it was considered a favorable opportunity for commencing the work. The District Engineer reports that orders have been given for the preparation of an approximate estimate for this work.	No 285 ORDER THEREON, 29th June 1877, No 324 W. 1 Estimate awaited in the Public Works Department.
2	Cleaning, white-washing, and general repairs to Ulsoor Water Project Service Works	.	217	217	.	The District Engineer reports that an estimate has been sent to His Excellency the Commander-in-Chief for approval.	2 The District Engineer will take steps to have an estimate sanctioned for this work without further delay.
3	Sinking a square well in the Ulsoor tank near Caliguloh	.	780	780	.	The District Engineer reports that an estimate has been sent to His Excellency the Commander-in-Chief for approval.	3 The District Engineer should no longer delay the submission of a revised estimate for this work, the original having been exceeded beyond his own powers of sanction, vide G.O., No 1 W, dated 1st May 1877.
4	<i>Mount</i> Renewing and reconstructing Comasserit godown at Mount	.	316	316	.	The District Engineer reports that an estimate has been prepared and forwarded to the Military authorities for approval.	4 Estimate awaited in the Public Works Department.

PART I — Irregularities with respect to Estimate, March 1877—(Continued)

2

PUBLIC WORKS DEPARTMENT, 29TH JUNE 1877, No. 324 W.

Item No	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with final Remarks by Examiner	Orders by Local Government.
5	Mount—(Continued) New Royal Artillery Barracks, Mount	RS 2,46,920	RS 2,48,146	RS 1,226	RS .	Reply to a reference made by this office has not yet been received. Reminders have been sent	5 No orders can be passed till receipt of complete information.
6	Nellore, Central Making road from the Trunk road near Kavali to Salt Platform	...	4,902	4,902	.	The District Engineer reports that the Executive Officer has been ordered to submit a revised estimate for this work, and that it will be submitted for the sanction of Government when received	6 The estimate is awaited
7	Nigiri No 4 Block of Barracks at Wellington	1,41,430	1,48,503	7,073	.	The District Engineer reports that the excess over the estimate is within 5 per cent. The excess being above Rs 200, its entry in this estimate is necessary	7 This excess is noted.
8	Presidency. Repairing fortifications, Fort St George	..	7,527	7,527	 829	From a reference made to this office the District Engineer appears to be taking steps for removing the objection to the outlay on these works	8 The District Engineer's action is noted
9	Do Body Guard Lanes	.	3,874	3,874		The District Engineer reports that an estimate is under preparation and will be sanctioned shortly	9 No special orders necessary.
10	Do District Engineer's quarters, Fort Saint George	.	1,369	1,369			
11	Repairing and fixing main water pipes of the Seven Wells		863	863	829		

PUBLIC WORKS DEPARTMENT, 29TH JUNE 1877, No. 324 W.

3

12	Srirular. Cutting Bar at Ennore ..	..	4,061	4,061		Reply to a reference made by this office has not yet been received. Reminders have been sent	10 No orders can be passed till the receipt of complete information
----	---------------------------------------	----	-------	-------	--	--	---

(True Extract)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineers concerned
" Examiner of Public Works Accounts.

Exd E. C Shunker
Spare Copies

P.W.D.

18 JUN 77

No. 5993

18 June 77 - P.W.D.

the Examiner,
Public Works Accounts,
the Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 18 June 1877.
Recd.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of March 1877,
under Imperial, Roads and Buildings.

By 29 June 1877 No. 284

Flower-Jordan

Examiner, P. W. Accounts.

With order

Imperial, Roads and Buildings.

PART I.—Irregularities with respect to Estimate. *March 1877*

Item No	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government.
1	<i>Bangalore</i> Cutting out and deepening the supply channel from the Ulsoor tank to the Shree Will		688	688		The District Engineer reports that an estimate has been submitted to Government for sanction, and that the Ulsoor tank being dry, it was considered a favorable opportunity for commencing the work.	No 324 W 29 June 77
2	Cleaning, whitewashing, and general repairs to Ulsoor water Project-Survey Works		247	247		The District Engineer reports that orders will be taken steps to have have been given for an estimate sanctioned for this work without further delay.	
3	Dinking a square well in the Ulsoor tank near Belligulah		780	780	208	The District Engineer reports that an estimate has been sent to his Excellency the Commander-in-Chief for approval. The District Engineer reports that an estimate has been prepared and forwarded to the Military authorities for approval.	3 The D.E. should on long delay etc. and estimate for this work. The original having been exceeded beyond his own powers of sanction vide G.O. No 114 of 1877
4	Reinforcing and reconstructing communication fort at Mount		316	316		The District Engineer reports that an estimate has been prepared and forwarded to the Military authorities for approval.	4 Estimate submitted in the Public Works Department
5	New Royal Artillery barracks, Mount	26920 248106		1226		Reply to a reference made by this office till receipt of complete has information.	5 No orders can be passed

[Imperial MONTH OF *March* 1877, SHEET No]

Item No	Particulars	Amount of Estimate.	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
6	<i>Supply of 1000 lbs of cement for the central stationing road from the tank road near Kharali to salt platform</i>		4902	4902		<i>has not yet been received. Reminders have been sent in 1877. The District Engineer reports that the Government officers have ordered the estimate for this work, and that it will be submitted for the sanction of Government. The District Engineer is awaiting the sanction of Government.</i>	
7	<i>Milgiri Block of Barraclite at Wellington</i>	14430	14853	7073		<i>The District Engineer reports that the excess noted over the estimate is within 5 per cent. The exceeding above Rs 200 is entry in this estimate is necessary.</i>	<i>This excess is noted.</i>
8	<i>Presidency Repairing of Barracks at Fort St George</i>		7527	7527		<i>From a reference made to this office, the District Engineer appears to be taking steps for repairing the buildings to the end of on these works.</i>	
9	<i>Body Guard Lines</i>		3874	3874			
10	<i>District Engineer's quarters Fort St George</i>		1369	1369			
11	<i>Repairing and putting main water pipes of the sewer well</i>		863	863	829	<i>The District Engineer reports that an estimate</i>	<i>no special orders necessary</i>

Buildings & Roads
Act
No 5993
Govt. of 1877 Madras.
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 29th June 1877. No. 324 W

Nos. 284 - 285

Receivable Cheques.

Paying orders in the State-
ment of - in the A/c. of
Executive Officers for
Works under Superintendence
Roads & Buildings.

Entered in Register