

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No.	365	(W)	Press Mis.
Dated	7-7-	1877.	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS
PUBLIC WORKS DEPARTMENT

7th July 1877, No 365 W.
Buildings and Roads.

Account

Read the following paper —

PROVINCIAL

No 74 PART I — Irregularities with respect to Estimate for March 1877.

Item No	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with Final Remarks by Examiner	Orders by Local Government
	<i>Derhamptone</i>						No 75 ORDER THEREON, 7th July 1877, No. 365 W
1	Tools and Plant, New Supplies	54	959	905	244	The District Engineer reports that this outlay represents the value of tents received on indent from the General Stores, and that an application was made to the Chief Engineer, Public Works Department	1 There is no estimate before the Chief Engineer. The District Engineer will take steps to remove the Examiner's objection
2	Repairing travellers' bungalow at Weyoor	474	875	401	4	The Superintending Engineer reports that the Range Officer has already been requested to submit a revised estimate for sanction	2 Sanction should be expedited
3	Repairs to Calicut pier		696	696		In their Proceedings, No 983, dated the 20th March 1877, the Government state that "the estimates are under consideration"	3 No estimate appears to have been submitted for this work. The District Engineer will supply the omission without delay
4	Grant-in-aid for the Roman Catholic Orphanage, Cannanore		2,479	2,479	2,479	The District Engineer has not replied to a reference made by this office. A reminder has been sent	4 Further information will be awaited

PART I - Irregularities with respect to Estimate for March 1877—(Continued)

Item No.	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with Final Remarks by Examiner	Orders by Local Government
5	<i>Cuddapah.</i> Taluk Kacheri and Sub-sidiary Jail at Jamalamadugoo	RS 28,760	29,128	368	291	The District Engineer reports that the excess outlay is within five per cent of the sanctioned estimate, and that a revised estimate is not necessary	5 Noted
6	<i>Kambam</i> Constructing Taluk Kacheri and Subsidiary Jail at Kamlam.	..	14,462	14,462		In their orders on the Statement of Objectionable Items for July 1876, No 3,083, dated 20th December 1876, Government state that "nothing can at present be decided about public buildings at Kambam," and in their Proceedings No 983 of the 20th March 1877, Government observe that no further remarks are required at present	6 Vide G.O., No 983, dated 20th March 1877, paragraph 6
7	<i>Madanapalle</i> New Taluk Kacheri at Kadry.	24,200	24,411	211	274	The District Engineer reports that a revised estimate is under preparation	7 The revised estimate is awaited.
8	<i>Mangalore.</i> Renewing the roof of District Jail, Mangalore	13,410	14,953	1,543	1,065	The District Engineer reports that the excess over estimate will be removed by refunds on account of sale of materials	8 The District Engineer will take steps to remove the excess raised

PUBLIC WORKS DEPARTMENT, 7TH JULY 1877, No 365 W.

PUBLIC WORKS DEPARTMENT, 7TH JULY 1877, No 365 W.

Item No.	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with Final Remarks by Examiner	Orders by Local Government
9	<i>Mount</i> Maintenance for Guindy Water Project	...	764	764		The District Engineer reports that there is some confusion in respect to this work which the Executive Officer has been asked to explain	9 Further information will be awaited
10	Setting up pumps and pumping water at the Red Hills for the town of Madras	7,456	7,456	7,456	7,456	The District Engineer has not as yet replied to a reference made by this office. A reminder has been sent	10 Do do.
11	<i>Negapatam</i> Sea Custom-house at Vangannay	1,590	1,804	214	...	The audit ship appears to have miscounted. A copy at the request of the District Engineer has since been furnished, reply to which is awaited	11. Do do.
12	<i>Nellore, Southern</i> Taluk Kacheri at Gudalur	2,910	4,074	1,164	603	The District Engineer reports that the excess over estimate will be recovered by transfer of materials to other works	12 The transfer should be effected as speedily as possible
13	<i>Nalgiri</i> Government House at Norwood.	62,733	62,733	62,733	11,703	The District Engineer reports that an estimate for this work is under preparation	13 The estimate is awaited
14	Wellington Church furniture	350	350	350	...	The outlay of Rupees 350 was originally a Civil Department charge, which was subsequently adjusted in the Public Works Accounts by a credit to Civil Department and a debit to "Provincial Original Works." It is however necessary that the District Engineer should be requested to provide a sanctioned estimate	14 The District Engineer will take the necessary steps to have an estimate sanctioned for this work

3

PART I—Irregularities with respect to Estimate for March 1877—(Continued)

Item No.	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer, with Final Remarks by Examiner	Orders by Local Government
15	<i>Nilgiri—(Continued)</i> Metalling the new road from Ootacamund to Coonoor	Rs 6,000	Rs 6,289	Rs 289	Rs ..	The District Engineer reports that the excess outlay is within five per cent. of the estimate.	15 Noted.
16	Constructing a Council Chamber in Stonehouse at Ootacamund	28,700	30,132	1,432	..	The District Engineer states that the work has been completed, and that the excess outlay being within 5 per cent. of the estimate, no revised estimate is needed.	16 Do
17	<i>Presidency.</i> Erecting Public Works Stores and Workshops at Seven Wells	1,28,350	1,65,907	37,557	7,337	Reference was made to the District Engineer regarding the excess outlay both over estimate and allotment. In reply nothing is said in respect to estimate. It is suggested that the District Engineer be asked to submit a revised estimate for sanction.	17 A revised estimate is awaited for this work
18	<i>Salem.</i> Putting up a bell in Christ Church at Salem	75	490	415	...	In G.O., No 5 W, dated 1st May 1877, the Government directed the District Engineer to submit a revised estimate for formal sanction.	18. The revised estimate is still awaited
19	<i>Tirupatam.</i> Emergent defence works on the Palar and Adyar.	6,525	6,850	325	...	In their Proceedings No 5 W, dated 1st May 1877, the Government observe that "a reply to paragraph 27 of G.O., No 550, dated 19th February 1877, is awaited." The reply was furnished in letter No 443 W, dated the 22nd March 1877.	19 It is noted that the excess over estimate is within 5 per cent.

4

PUBLIC WORKS DEPARTMENT, 7TH JULY 1877, No 365 W.

Famine Relief Works, outlay on which is debited to the Civil Department

<i>Eskapalli.</i> Extension of the East Coast Canal	70,175	76,175	45,268	The District Engineer reports that estimates are under preparation
<i>Kotapatam.</i> East Coast Canal	70,914	70,914	44,463	
<i>Presidency.</i> Opening the Junction Canal between the Adyar and Cooum rivers	28,288	28,288	20,944	
				20 Estimates awaited.

(True Extract)

Colonel, R E,
Secretary to Government, P W DTo District Engineers concerned
To the Examiner of Public Works AccountsExd E. C Shunker
Spare Copies

5

PUBLIC WORKS DEPARTMENT, 7TH JULY 1877, No 365 W.

P.W.A.
20 JUN 77
6222
No.

19 June 1877 No 1216 lmo
1st May 1877 No 5 W
7th April 1877 No 1208
5th " " " 1150
4th " " " 1100
20th March " " 983
10th " " " 825
19th Feby: " " 550
1st " " " 324
20th Nov: 1876: 3083

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 23 June. } 1877.
Reed.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of March 1877,
under Provincial.

Loway Gordon

Examiner, P. W. Accounts
with Order

Provincial.

PART I.—Irregularities with respect to Estimate.

March 1877

Item No	Particulars.	Amount of Estimate	Expenditure up to date.	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
	Bachampore						See below
1	Tools and Plant. New Supplies	54	959	905	244	The District Engineer reports that the value of the tools received on indent from the General Store, and that an application was made to the Chief Engineer Public Works Department.	There is no estimate before the Chief Engineer. The District Engineer will take steps to remove the Engineer's objection.
	Besonda.						
2	Repairing Travellers Bungalows at Wyeoor	474	873	401	4	The Superintendent Engineer reports that the Range Officer has already sanctioned the estimate.	Sanction should be withheld.
	Bannaroor						
3	Repairs to Balaent pier		696	696		Estimate for Sanction. In these Proceedings No. 983 dated the 20th March 1877 the Government state that the estimates are under consideration.	No estimate appears to have been submitted for this work. The District Engineer will supply the same without delay.
	Bannaroor						
4	Grant in aid for the Roman Catholic orphanage, Bannaroor.		2471	2471	1479	The District Engineer has not replied to a reference made by the office. A reminder has been sent.	Further information will be awaited.
	Buddapah						
5	Salary Kacheri and Subsidary Jail at Jannulamadugor	28760	29128	368	291	The District Engineer reports that the excess outlay is within 5 percent.	Noted.

4

Provincial - MONTH OF *March* 1877, SHEET No

Item No	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiners	Orders by Local Government
6	<i>Hannam</i> <i>Constructing Salug Kachera and Subsidary</i> <i>gail at Hannam</i>				<i>14,462 14,462</i>	<i>of the sanctioned estimate, and that a revised estimate is not necessary.</i> <i>In these orders on the statement of objectionable items, 6- vide 4. 6 983 dated 17 July 1876 A.D. 3083 dated 20 December 1876, Government state that nothing can at present be decided about public buildings at Hannam and in this proceeding</i>	<i>6- vide 4. 6 983 dated 20 March 1877 para 6.</i>
7	<i>Madanapalli</i> <i>New Salug Kachera at Hadroy</i>	<i>24,200</i>	<i>24,411</i>	<i>211</i>	<i>274</i>	<i>By order of the 20th March 1877 Government intend above that no further remarks are required at present.</i> <i>The District Engineer reports that a revised estimate is under preparation.</i>	<i>7- The revised estimate is awaited.</i>
8	<i>Mangalore</i> <i>Renewing the roof of District Jail.</i> <i>Mangalore</i>	<i>13,410</i>	<i>14,953</i>	<i>1543</i>	<i>1068</i>	<i>The District Engineer reports that the excess over estimate will be removed by refunds on account of sale of materials.</i>	<i>8- The District Engineer will take steps to remove the objection raised.</i>
9	<i>Mounk</i> <i>Maintenance for Sunday Water Project</i>		<i>764</i>	<i>764</i>		<i>The District Engineer reports that there is</i>	<i>9- Further information how will be awaited</i>

Principal *March* MONTH OF *1877*, SHEET No *6*

Item No	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
10	Letting up pumps and pumping water at the Red Mills for the town of Madras.		7456	7456	7456	is some confusion in respect to this work, which the Executive Officer has been asked to explain.	awarded
11	Nagapattinam Sew. Customs House at Valangannur	1890	1804	214		The District Engineer has not as yet replied. In a reference made by this office, the Engineer has been asked the Auditorship appears to have miscarried. A copy of the report of the District Engineer	Do
12	Taluk Hachur at Gudalur Nellore Southern Ry.	2910	1074	1164	603	has since been furnished, reply to which is awaited. The District Engineer reports that the excess over estimate will be recovered by transfer of materials to other works.	12- The transfer should be effected as speedily as possible.
13	Government Bikes at Norwood Nilgiris		6972	12722	11722	The District Engineer reports that an estimate for this work is under preparation.	13- The estimate is awaited
14	Wellington Church furniture		350	350		The outlay of Rs. 350 was originally a local department charge, which was subsequently adjusted in the Public Works Account, by a Credit	14- The District Engineer will take the necessary steps to have an estimate sanctioned for this work.

Item No	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
15.	Metalling the new road from Alacamucho to Combar	6000	6289	289		to Civil Department and a debit to Provincial Original Works. It is however necessary that the District Engineer should be requested to provide a sanctioned Estimate.	
16.	Constructing a Canal Chamber on Stone House at Alacamucho	28700	30132	1432		The District Engineer reports that the excess outlay is within 5 per cent of the estimate. The District Engineer states that the work	15. Noted
						has been completed and that the excess outlay being within 5 per cent of the estimate, no revised estimate is needed.	9
17.	Presidency erecting Public Works Store and Workshops at Salavilla	128350	165907	37557	7337	Reference was made to the District Engineer regarding the excess outlay & it is over Estimate and allotment. Simply nothing is said in respect to Estimate. It is suggested that the District Engineer be asked to submit a revised Estimate for sanction.	17. A revised estimate is awaited for this work.
18.	Putting up a bell in Christ Church at Salento	70	190	120		In Government Order No. 50 dated 18. The revised estimate is still awaited.	

Provincial

MONTH OF

March 1877, SHEET No

Item No

Particulars

Amount
of
EstimateExpendi-
ture up to
dateExcess
over
EstimateExpendi-
ture during
month.Opinion of the District
Engineer, with final remarks
by Examiner.

Orders by Local Government

Dinapur

19 Emergent defensive works on the Patna at
Dachembady

6,525

6,850

325

In their Proceedings
No. 54 dated 1st May
1877, the Government
observe that comply
to para 27 of Govern-
ment Order No 550
dated 19th February
1877 is awaited. The
reply was furnished
on 1st May 1877. The
Government directed
the District Engineer
to submit a revised
estimate for formal
sanctions.19- It is noted
that the excess
over estimate is
within 5 per cent

Lakhpalli

Extension of the East Coast Canal

Kolapuram
East Coast CanalPresidentcy
Opening the junction Canal between the
Adyar and Coombar rivers.

28,288

28,288

20944

70914 70914 44463

76175 76175 45268

The District
Engineer reports
that estimates are
under preparation.20- Estimates
submitted.All figures concerned
with P. & A. Accounts

Dispa: 20.7.77

1/11/77

N^o 6224

Govt. of 1877 Madras

PUBLIC WORKS.

To

Dated

Issued

Recd

Encl

10-7-77

G O. 7. 1877, No 365 W.

Nos. 74-75

Objectionable Items

Orders or Statement of
— in the Account of
Executive Officers for the
month of March 1877
under Provincial

Entered in Register
24-7-77