

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works

DEPARTMENT.

G.O. No.	372 (9)	Press Mis.
Dated	3. 2.	18 77

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
3rd February 1877. No. 372.*

No. 114. Read the following letter from Major J. BEATTY, R.E., Officiating Superintending Engineer, Godavery District, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Dowlaishwaram, 11th December 1876, No. 2,858 :—

I HAVE the honor to forward herewith a statement explaining the irregularities brought to notice by the Examiner of Public Works Accounts in the statement embodied in G.O., No. 3,020, of 10th November 1876, from which it will be seen that, in the case of most of the objections made, it was unnecessary to trouble Government with them, and that arrangements have been made for removing the others.

GODAVERY DISTRICT.

Extract from the Statement of Objectionable Items embodied in G.O., No. 3,020, of 10th November 1876.

IMPERIAL IRRIGATION.

PART I.—Irregularities with respect to Estimate.

NUMBERS IN THE STATEMENT, PART I.		NUMBERS IN THE STATEMENT, PART II.		Explanations, and how finally disposed of.	Remarks.
Without initial.	Excess over Es- timate.	Without Ap- pro- priation.	Excess over Ap- propriation.		
43	...	7	...	The estimate for this work was submitted to the Chief Engineer on the 12th February 1876, and after further reference it was sanctioned in G.O., No. 1,738, of 11th July 1876. The work was proceeded with in anticipation of sanction to the estimate, the embankment being in imminent danger by erosion of the river. Funds were appropriated from the district grant for Repairs, Agricultural, on receipt of sanction to the estimate as directed in the Government Order.	
44 & 45	...	...	...	The estimates for these works were sanctioned in 1875-76, and they have been brought into the Register of sanctioned estimates in 1876-77 at the request of the Examiner; the objections to these works are therefore nominal.	
46	...	...	...	An estimate of this work was sanctioned under the Chief Engineer's authority, No. 420, of 27th April 1875; but as the Examiner requires the sanction of Government the estimate was resubmitted with letter No. 2,299, of 13th November 1876, for formal sanction. The objection is therefore nominal.	
47	...	...	...	The estimate has since been sanctioned and registered.	
48	...	10	...	The estimates for these works were sanctioned in 1875-76. They have also since been brought into the Register of sanctioned estimates for the current year at the request of the Examiner.	
49	...	...	...		
50	...	11	...		
51	...	12	...	The objections are therefore nominal. Funds have been appropriated in September 1876.	
...	134	...	36	A revised estimate for Rupees 14,300 has since been sanctioned and additional funds appropriated.	

Proceedings of the Madras Government, Public Works Department,
3rd February 1877. No. 372.

Extract from the Statement of Objectionable Items embodied, &c.—(Continued).

NUMBERS IN THE STATEMENT, PART I.		NUMBERS IN THE STATEMENT, PART II.		Explanations, and how finally disposed of.	Remarks.
Without Esti- mates.	Excess over Es- timates.	Without Appro- priation.	Excess over Ap- propriation.		
...	135	8	...	The excess is simply owing to the adjustment ordered in G.O., No. 2,642, of 16th September 1874, not having been made for reasons stated to the Chief Engineer for Irrigation. The adjustment has however been made in November 1876, at the request of the Examiner. Funds have been provided in the revised Budget for Extraordinary Works forwarded lately for sanction for the new work of widening mainduot, Eastern Delta.	Repairs of main duot, Eastern Delta.
...	136	...	...	A recovery of Rupees 2,039 was made against this estimate in the current official year; hence there will be no excess on the estimate.	
...	150	...	...	This is a completed work of 1875-76. The sanctioned estimate is Rupees 1,840, and not Rupees 1,330, as stated by the Examiner. The excess is therefore Rupees 108, which is only a little more than 5 per cent. The Divisional Officer has however been called upon for an explanation, which has not yet been received.	The Range Officer has been directed to effect the re- covery of the un- sanctioned excess as soon as possible.
...	...	8	...	Funds have been appropriated in September 1876.	
...	...	23	...	Expenditure incurred without appropriation for reasons stated in letter No. 2,551, of 7th December 1876, and a transfer of funds proposed.	
...	...	...	35	Additional funds have been appropriated in Sep- tember 1876.	

(Signed) J. BEATTY, Major, R.E.,
Offg. Suplg. Engineer, Godavery.

No. 115. ORDER THEREON, 3rd February 1877, No. 372.

IRRIGATION, No. 10-B.
Account.

ORDERED to be recorded.

(True Extract.)

Lieut.-Colonel, R.E.,
Secretary to Government.

To the Examiner of Public Works Accounts.
„ Chief Engineer for Irrigation.
„ Superintending Engineer, Godavery.

Exd. A. Grubert.
Spare Copies

Extract from the Lt

Inc

Numbers in the
statement Part I

Num
stat
II.

Without Excess
estimates. Over
Estimates. appro-
priat

43

7

44 & 45

46

47

48

49

50

51

10

11

12

P.W.D.

6/2/77

ENGINEER * NO. 10-B

No. 2853

DISTRICT ENGINEER'S OFFICE GODAVERY.
DOWLAISHWERAM, 11th December 1876

From

Major J. Beatty R.E.
Offg Supr Engineer Godavery Dt

To

Lieutenant Colonel J. Mallins R.E.
Chief Engineer for Irrigation
Madras.

Sir,

I have the honor to forward herewith
a statement explaining the irregularities brought
to notice by the Examiner of P.W. Accounts in the
statement embodied in L.O No 3020 of 10th Novem-
ber 1876; from which it will be seen that, in
the case of most of the objections made, it was
unnecessary to trouble Government with them,
and that arrangements have been made for
remedying the others.

I have the honor to be,
Sir,

Your Most obedient Servant
J. Beatty - Major R.E.
Offg Supr Engineer Godavery

1702

Step. 21. 2.77

✓
C. 10714

Vol. of 1877 Budget
PUBLIC WORKS

No. 107 of P. W. A.

Date

Time

Place

8. 0. 8 - 10. 11. 11

372

Nov. 14-15

Objectionable Items

Letter from the Chief Engineer
ordering forwarding a
statement explaining the
irregularities brought to
notice by the Committee re.
grading the road, asked
to be recorded.

Chief Engineer

238

239

240

241

242

243