

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	459	(14)	Press ~~Mis.~~
Dated	20-7-	1877	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

20th July 1877, No. 459 W.

Buildings and Roads.

Account.

No. 285.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate, March 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	<i>Beauvais.</i> Construction of a new Jail at Gudivadah.	Rs. 7,670	Rs. 8,939	Rs. 1,269	Rs. ...	The Superintending Engineer reports that a revised estimate for this work will soon be submitted for sanction.	No. 286. ORDER THEREON, 20th July 1877, No. 459 W. The estimate called for in paragraph 10 of G.O., No. 299 W, dated 26th June is still awaited.
2	<i>Mangalore.</i> Closing Gurnur gap and fixing mouth to the Mangalore Harbour.	...	1,816	1,816	89	The District Engineer reports that the work has been proceeded with without estimate under G.O. No. 2,579 of 10th September 1875.	2. <i>Vide</i> paragraph 2 of G.O., No. 299 W, dated 26th June.
3	<i>Repalli.</i> Constructing Subsidiary Jail at Repalli.	5,220	7,751	2,531	...	This is an incomplete work of the past official year. It is suggested that the District Engineer be requested to submit a revised or supplemental estimate for sanction.	3. The estimate called for in G.O., No. 299 W, dated 26th June should be expedited.
4	<i>Vellore.</i> Enlarging the four wards and workshops at Central Jail at Vellore.	6,880	8,209	1,329	3,420	In the District Engineer's reply nothing is said in respect to the excess over the estimate. A further reference has been made, reply to which is awaited.	4. The submission of the necessary revised estimate should be expedited.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
5	CHUNDY ESTATE. Nellore, Northern. Chundy Establishment ...	RS. ...	RS. 371	RS. 371	RS. 20	The District Engineer reports that this outlay was incurred on account of the petty establishment in immediate superintendence of the works, and that the expenditure will continue to be incurred so long as the works are in progress.	5. There is nothing to show that the sanction of Government has been obtained to the charge. The District Engineer will explain.
6	A school-room for Minor Zemindar.	2,400	3,191	791	706	The District Engineer reports that the Rangoo Officer has been directed to hasten the preparation of a revised estimate for this work.	6. The submission of the revised estimate should be expedited.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To District Engineers concerned.
To the Examiner of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

26 June 1877. No 299. 4th
10 Sep 1878. No 2599

P.W.D.
No. 10 JUL 77
No. 6787³

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 9 July } 1877.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of March 1877,
under Local. Special

Stonway-Jordan

Examiner, P. W. Accounts.

With Order

l. O 200 July 77, SBK-285

Copy 637

Gobi. of 1877 India.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

21-9-77

G. O. 20-*July* 1877, No. 489 W

Nos. 285-286

Objectionable Items

Orders on statement of
— *found in the Accounts*
of Executive Officers for
the month of March 1877
under Special.

*In to in Regd
30-9-77*

With Order