

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.

463 W

Press

B.P. No.

Mis.

Dated

20 - 7 -

6877
-195-

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

20th July 1877, No. 463 W.

Buildings and Roads.
Account.

Read the following paper :—
No. 293.

IMPERIAL, BUILDINGS AND ROADS.
PART I.—*Irregularities with respect to Estimate, April 1877.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		No. 294. ORDER THEREON, 20th July 1877, No. 463 W.
1	<i>Bangalore.</i> Cleaning, whitewashing, and general repairs to Ulsoor Water Project Service Works.	...	247	247	...	The District Engineer reports that orders have been given for the preparation of an approximate estimate for this work.	1. <i>Vide</i> paragraph 2 of G.O., No. 324 W, of 29th June 1877, in which an estimate is called for.
2	Sinking a square well in the Ulsoor Tank near caligulah.	...	783	783	3	The District Engineer reports that an estimate has been sent to His Excellency the Commander-in-Chief for approval.	2. Estimate is under consideration.
3	<i>Mount.</i> Renewing and reconstructing Commissariat godown at Mount.	...	316	316	...	The District Engineer states that an estimate has been prepared and forwarded to the Military authorities for approval.	3. <i>Vide</i> paragraph 4 of G.O., No. 324 W, of 29th June 1877, calling for the estimate.
4	New Royal Artillery Barracks, Mount.	2,46,920	2,48,146	1,226	...	The District Engineer's reply to a reference made by this office has not yet been received. Several reminders have been sent.	4. <i>Vide</i> paragraph 5 of G.O., No. 324 W, of 29th June 1877, in which it has been stated that no orders can be passed till receipt of complete information.

2
PART I.—*Irregularities with respect to Estimate, April 1877—(Continued).*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
5	<i>Nilgiri.</i> No. 4 Block of Barracks at Wellington.	RS. 1,41,430	RS. 1,48,503	RS. 7,037	RS. ...	The District Engineer reports that the excess outlay is within 5 per cent. of the estimate, but the work has not been reported to be completed.	5. <i>Vide</i> paragraph 7 of G.O., No. 324, of 29th June 1877, wherein the excess has been noted.
6	<i>Presidency.</i> Repairing and refixing main water pipes of the Seven Wells.	...	808	808	5	The District Engineer reports that an estimate is under preparation and will be sanctioned shortly.	6. <i>Vide</i> paragraph 9 of G.O., No. 324 W., of 29th June 1877. Estimate should be sanctioned as early as practicable.
7	<i>Sivulur.</i> Opening Ennore Bar ...	...	6,846	6,846	2,785	The District Engineer's reply to a reference made by this office is awaited. Several reminders have been sent.	7. <i>Vide</i> paragraph 10 of G.O., No. 324 W., of 29th June 1877, in which complete information for the disposal of this item is called for.

IMPERIAL, ROADS AND BUILDINGS.

PART II.—*Irregularities with respect to Appropriation, Month of April 1877.*

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
1	<i>Nilgiri.</i> Replastering end walls of 4 blocks of married quarters at Wellington.	RS. ...	RS. 870	RS. 870	RS. 870	The District Engineer reports that an application has been made for funds to meet the outlay on this work.	8. The District Engineer's action is noted.
2	<i>Sivulur.</i> Opening Ennore Bar ...	...	2,785	2,785	2,785	The District Engineer's reply to a reference made by this office is awaited. Several reminders have been sent.	9. Complete information awaited. This should be expedited by the District Engineer.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineers concerned.
Examiner of Public Works Accounts.

Ed. T. D. Ryan.
Spare Copies

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Nile</i> Replastering end of wall of 4 blocks of married quarters at Wellington		370	370	370	The District Engineer reports that application has been made for funds to meet the outlay on this work.	In the District Engineer's action is noted
	<i>Surat</i> Opening Surmore Bar		2780	2780	2780	The District Engineer reports that this should be completed by the District Engineer. Several expedited by the District Engineer.	Complete information awaited
						Reminders have been sent.	
						Survey done	
						Account, At the Account	

[illegible]

Item No.

23^d Feb 2 1877 A. 275. M.
19th March 1877 A. 935.
29th June 1877 A. 824. W.

P.W.D.
10JUL77
6740

The Examiner,
Public Works Accounts,

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated
Recd.

9th July } 1874

Encl:

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of *April* 187*7*, under Imperial, Roads and Buildings.

Lowmy-forden

Examiner, P. W. Accounts.

With order

8
7.7

Chert
4/7

4620 July 11 1881 293

44 77.77

LC 10. July 57. Bk. 29.3

Imperial, Roads and Buildings.

PART I.—Irregularities with respect to Estimate. April 1897.

Building V.B. 28

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Bangalore.					The District	No 4333 dt 20 July 97
1	Cleaning water works and general repairs to Allahabad water project service works.		257	257		Engineers reports 1. Vide para 2 of G.O. No 324 dt 29 June 97 in which being given for the preparation of an estimate is called approximate for estimate for this work.	
2	Painting a square well in the Allahabad area near Calignaleah.	983	983	983		3. The District Engineer reports that an estimate has been sent to the Excellency of the Commandant in	Estimate is in the hands of the District Engineer for the estimate to be called for the revised estimate.
3	Repairing and reconstructing Communal School at Purnia.	218	218	218		Chief for approval. The District Engineer reports that an estimate has been prepared and forwarded to the Military authorities for approval.	Vide para 4 of G.O. No 324 dt 29 June 97 calling for the estimate.
4	New Royal Artillery Barracks and storeroom.	2126	2126	2126		The District Engineer reports to the reference made by this office in which it has been stated that no orders can be passed till receipt of complete information.	Vide para 5 of G.O. No 324 dt 29 June 97 in which it has been stated that no orders can be passed till receipt of complete information.

D^{rs} concerned ✓
 Exp^d J. W. Hart ✓
 Sept 28-77

[illegible]

Copy 10

Sept. of 1877 *Update*

PUBLIC WORKS.

To *Mr. H. Engineers Concerned*

Dated

Issued

Recd.

Encl.

21-7
G. O. 25th July 1877, No. 463 W

Nos. 293-294

Objectionable Items

Orders on statement of
— in the accounts of
Executive Officers for the
month of April 1877 under
Imperial ~~Revenue~~ *Revenue*
& Roads.

But in file