

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	507	Press Mis.
Dated	31-7-	1877.

Not to be folded or roughly handled

20 July 1877 42 363. 41.
 29 June " " 328.
 14 May " " 45.
 9 " " " 86. This
 1 " " " 8.
 5 April " " 1150.
 20 Mar " " 983.
 19 Feb " " 550.
 10 Nov 1876 " 3083.
 18 " " " 3086.
 14 June " " 1276.
 21 Jan " " 160.
 3 Feb 1874 " 258.
 8 Aug 1873 " 1974.
 4 " " " 1940.
 2 " " " 1934.
 18 Apr " " 131. Mis
 Memo CE 3 321. 10.76.
 " 1161 7323 22. 11. 76.

From
 The Examiner,
 Public Works Accounts;
 To
 The Secretary to Government,
 Public Works Department,
 Fort Saint George.

Dated 17 July 1877.
 Recd.

En: 12

Forwards for the orders of the Local
 Government a Statement of Objectionable
 Items in the Accounts of Executive Officers for
 the month of April 1877,
 under Provincial..

Lowry-Jordan

Examiner, P. W. Accounts.

Orders within 28

Provincial. **PART I.—Irregularities with respect to Estimate. April 1877**

Item No.	Particulars.	Amount of Estimate.	Expenditure to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
3	^{1/2} Borhamsted						Boulders & such.
1	Tools and Blank New Supplies	84	909	908		The District Engineer reports that the value of the 7 th July 1877 is 1.1.10, received, on indent, from the General Store, and that an application was made to the Chief Engineer, Public Works Department for an appropriation of funds.	No 507 May 31-1877 1.1.10 para 1 of 81. No 305-18 of the 7 th July 1877
2	Resenda Repairing Travellers Bungalow at Weymouth					The Superintendent of the Bungalow reports that of the same the Executive Officer order	

3	Balicut Repairs to Balicut pier	696	696	696		has been requested to submit a revised estimate for sanction.	In their Proceedings 3, vide para 3 No 985 dated the 20 th of the same order March 1877 the Government state that the estimate are under consideration.
4	Baranore Grant in aid for the Roman Catholic orphanage, Baranore	2479	2479	2479		The District Engineer has not yet replied to a reference made by this office in reply of which has been sent to the Superintendent.	The District Engineer has not yet replied to a reference made by this office in reply of which has been sent to the Superintendent.
5	Chingliput Constructing a pyre at Boodlong	2159	2159	2159		do do 5 do	do do 5 do

5

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Revenue branch</i>					observe that no further remarks are required at present.	
	Supply of the District Engineer's Office	17000 00000	704	758		The District Engineer's Office has received reports that the estimate is correct for this work awarded is under preparation.	
	<i>Mudunapalli</i>						
10	New Survey District at Madu	24000 24000	211			The District Engineer reports that a revised estimate is under preparation.	
	<i>Mangalore</i>						
11	Renewing the roof of District Jail, at Mangalore	13400 13063	1653	110		The District Engineer reports that the estimate is correct for this work awarded is under preparation.	
	<i>Mount</i>						
12	Maintenance for Gundry water Project		764	764		The District Engineer reports that there is some confusion in respect to this work, which the Executive Officer has been asked to explain.	

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
13	Letting pumps and pumping water at the well hole for the town of Molladun.		7406	7406		The District Engineer has been specially addressed to enquire into the despatch of supply to a reference made by this office.	3.12.18 orders can be passed at 27 p.c.
14	Megaputaram House at Valangannur	1890	1804	84		The audit balance being reported by the District Engineer to have been carried, a copy of it has since been furnished up to which is awaited.	14. do
15	Nellore Southern Talag. Bhachari at Gaddur	2910	1074	1834		The District Engineer reports that the main estimate will be recovered by transfer of materials to other works. The recovery has not yet been effected.	15. 15.12.18. G.D. will report the cause of delay.
16	Kilgiri Government House at Karvood		68434	68434	5701	The District Engineer reports that an estimate for this work is under preparation.	16. do orders are necessary
17	Wellington Church furniture		380	380		The total of Rs 350 was originally a civil department charge which was subvented.	17. 17.12.18. G.D. 10.365-17 of the 7th July 1877.

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
18	Metalling the new road from Colacmund to Comora		6000 6289	289		subsequently transferred to the Public Works. It is however necessary that the District Engineer should obtain a sanction	
19	Constructing a Council Chamber in the House at Port acamer	25700 30132				The District Engineer 18. Rated report that the excess outlay is within 5 percent of the Estimate of the Estimate	
						The District Engineer 19. Do states that the	
						work has been completed and that the excess outlay being within 5 percent of the estimate no period estimate is needed. The completion of the work has not yet been reported to this office	
20	Providing Erecting Public Works in the House and Workshops at Acamer		125350 165997	27557		Reference was made to the District Engineer regarding the excess outlay which over estimate and appropriation nothing is said	

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Salon</i>					<i>in respect to estimate it is suggested that the district engineer be requested to submit a revised estimate for sanction.</i>	
21	Putting up a bell in Christ Church at Salon	75	490	415		<i>In Government 21/4 received estimate of 1/2 May 1877 the 490 was sanctioned Government directs in 5/20 & 5/28 W the District Engineer to submit a revised estimate for formal sanction.</i>	
	<i>Signature</i>	6525	6550	25		<i>In this Proceedings vide para 19 of 12/5/77 dated 1/2/77 G.O. No. 315-77</i>	
	<i>Chairman body</i>					<i>1877 the Government dated 7/2/77 observed that a reply to para 27 of Government Order 12/5/77 dated 19/2 February 1877 is awaited. The reply was furnished in letter 12/5/77 dated the 22 March 1877.</i>	
	<i>ikapalli</i>					<i>23 Estimate of the East Coast Canal Hotaputani works are stated to be under preparation 23. Estimates arrived.</i>	
24	East Coast Canal Presidency Opening the junction Canal at the Arayas and Commence	10122	10122	0		<i>10122 10122 0 325</i>	

257
257

[Exc. Wks. Form No. 283.]

[P. W. D. Form No. 50, Provincial, Part II.]

PART II.—Irregularities with respect to Appropriation. *April 1877*

10

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
3	Calcutta Government House at Newmarket		5701	5701	5701	The District Engineer 20. No order reply to a reference can be made by this Office is awaited A reminder has been sent	
4	Calcutta Extension of the East Coast Canal		61741	61741	61741	The outlay on these works	
5	East Coast Canal Presidency		47682	47682	47682	is at present debited to	27. Noled.
6	Opening the junction Canal between the Adyar and Cooum rivers		11835	11835	11835	the Canal Department	
	So District Engineer of M.P. G.P.W.A. of Drip 14-8-77						11835 24777
							14/7

Item No.

Particulars.

Amount
of Approp-
riation.Expendi-
ture of the
year.Excess
over
Appropri-
ation.Expendi-
ture
per
month.Opinion of the District
Engineer, with final
remarks by Examiner.

Orders by Local Government.

Govt. of 1877

PUBLIC WORKS.

District Engineer

Dated

At

Recd.

Encl.

G. O. 378 & July 1877, No. 5076

Nos. 378-379

Objectionable Items
 Orders on statement of
 — on the Accounts of
 Assistant Officers for the
 month of April 1877 under
 Provincial